S
625.704
H3cr
01/31/03

DOCUMENTS COLLECTION

FEB 1 2 2003

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/03
*** MISSOULA DISTRICT ***

MONTANA STATE LIBRARY
3 0864 1001 7909 5



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| NH 7-1(70)0 | | | JOHN BIELBY CONSTRUCTION | | | | APPR | 06/15/99 | F.P.M. BENEDIK, TOM | |
| LOST TRAIL PASS REST AREA | | REST AREA STRUCTURES & PARKING | | | | | 01/28/02 | 07/19/99 | PHONE NO: - | |
| | 0.000 | km | | $ 1,095,659 | $ 940,332 | $ 986,779 | | 10/30/01 | 100% | 118% |
| NH-STPE 7-2(25)78 F | | | JTL GROUP, INC.- MISSOULA | | | | APPR | 11/16/99 | F.P.M. CYR, MARK | |
| LOLO-SOUTH | | GR.AGG & PL MIX BIT SURF,S & C ,SIGN,CONCRETE BEAM BRIDGE | | | | | 08/22/01 | 02/14/00 | PHONE NO: 523-5863 | |
| | 8.995 | mi | | $ 7,551,043 | $ 7,022,657 | $ 6,956,879 | | 07/17/01 | 100% | 100% |
| CM-BR 8107(12) | | | BODELL CONSTRUCTION COMPANY | | | | PEND | 02/08/00 | F.P.M. HEMBREE, TAMI | |
| CLARK FORK - MISSOULA | | GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT | | | | | 10/22/02 | 04/11/00 | PHONE NO: 523-5856 | |
| | 0.539 | km | | $ 5,510,210 | $ 7,017,632 | $ 7,385,822 | | 12/27/02 | 100% | 104% |
| STPP 6-1(86)99 | | | SCHELLINGER CONST CO.,INC. | | | | APPR | 11/06/00 | F.P.M. JOHNSON, ROBERT L. | |
| DIXON - WEST | | GRADE,AGG.SURF.PLANT MIX SURF. ,SEAL & COVER | | | | | 09/27/02 | 11/28/00 | PHONE NO: 523-5864 | |
| | 15.750 | km | | $ 5,881,894 | $ 6,027,749 | $ 6,637,161 | | 07/29/02 | 100% | 90% |
| NH 1-1(47)57 F | | | JTL GROUP,INC.-DBA A-1 PAVING | | | | APPR | 03/09/01 | F.P.M. ROBERTS, JAMES | |
| PLEASANT VALLEY | | GRADING,GRAVEL,PLANT MIX BITUM SURF,BRIDGE REV.,SEAL & COVER | | | | | 09/27/02 | 03/26/01 | PHONE NO: 751-2041 | |
| | 8.100 | km | | $ 5,749,412 | $ 5,343,464 | $ 6,388,618 | | 08/27/02 | 100% | 95% |
| BH 269-1(22)21 | | | FRONTIER-WEST, L.L.C. | | | | APPR | 03/29/01 | F.P.M. HEMBREE, TAMI | |
| BITTERROOT RIVER-NW STEVENSVIL | | WIDEN BRIDGE,GRADE,GRAVEL,PL M IX SURF,SEAL & COVER,APPROACHE | | | | | 11/14/02 | 05/01/01 | PHONE NO: 523-5856 | |
| | 0.452 | km | | $ 1,878,203 | $ 1,674,456 | $ 1,691,810 | | 02/14/03*** | 98% | 100% |
| IM-STPHS 90-1(144)5 | | | ALPINE CONSTRUCTION, INC.(OBS) | | | | | 03/29/01 | F.P.M. JOHNSON, ROBERT L. | |
| MEDIAN RAIL - MINERAL COUNTY | | CONCRETE MEDIAN RAIL & DRAINAG E | | | | | | 05/14/01 | PHONE NO: 523-5864 | |
| | 19.000 | km | | $ 4,483,642 | $ 3,185,412 | $ 3,165,513 | | 11/09/01 | 100% | 84% |
| BR 1-2(86)180 | | | FRONTIER-WEST, L.L.C. | | | | | 07/13/01 | F.P.M. KALBERG, J. GARY | |
| MIDDLE FORK FLATHEAD RIVER-SE | | CONST.OF WELDED PLT GIRDEER BR IDGE,GR,GRVL,PL.MIX SURF.& | | | | | | 09/10/01 | PHONE NO: 751-2040 | |
| | 0.570 | km | | $ 3,765,960 | $ 3,786,455 | $ 3,635,298 | | 06/30/03*** | 96% | 88% |
| NH 41(24) | | | D.H. BLATTNER & SONS, INC. | | | | | 07/13/01 | F.P.M. BENEDIK, TOM | |
| CAMP CREEK RESTORATION | | GR,GRVL,PL.MIX SURF,SEAL & COV ER,PRESTRESSED CONCRETE BRIDGE | | | | | | 08/15/01 | PHONE NO: - | |
| NH 7-1(58)9 F | | | | | | | | 06/06/04*** | | |
| SULA N&S | | WETLAND MITIGATION,STREAM PROT ECTION | | | | | | | | |
| CONTRACT TOTAL | 11.821 | mi | | $ 12,382,249 | $ 10,723,011 | $ 11,863,366 | | | 98% | 94% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| IM 90-3(79)173 | | | | JIM GILMAN EXCAVATING INC. | | | 12/13/01 | F.P.M. CYR, MARK | |
| GARRISON-BECK HILL | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | 03/08/02 | PHONE NO: 523-5863 | |
| IM 90-3(80)180 | | | | | | | 09/06/03*** | | |
| BECK HILL-DEER LODGE WESTBOUND | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | | | |
| IM 90-3(83)163 | | | | | | | | | |
| GOLD CREEK-EAST & WEST | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | | | |
| CONTRACT TOTAL | 41.224 km | | $ 12,435,994 | $ 11,751,484 | $ 7,059,923 | | | 60% | 59% |
| STPP 56-1(3)0 | | | | JTL GROUP,INC.-DBA A-1 PAVING | | | 02/20/02 | F.P.M. HAM, DANIEL | |
| BULL LAKE - SOUTH | | WIDENING,PULVERIZING,PL MIX OV ERLAY,SIGNING & BRIDGE REPAIR | | | | | 04/01/02 | PHONE NO: 295-4049 | |
| | 0.000 km | | $ 4,721,656 | $ 4,754,719 | $ 3,448,027 | | 03/17/03*** | 73% | 94% |
| STPX 45(29) | | | | GOOSE BAY EQUIPMENT, INC. | | | 02/28/02 | F.P.M. JOHNSON, ROBERT L. | |
| DIXON WETLAND MITIGATION | | WETLAND MITIGATION | | | | | 04/03/02 | PHONE NO: 523-5864 | |
| | 0.000 km | | $ 295,397 | $ 182,102 | $ 228,206 | | 02/14/03*** | 98% | 06/01/02 |
| IM 90-2(102)106 | | | | JTL GROUP, INC.- MISSOULA | | | 03/25/02 | F.P.M. SULLIVAN, SHEILA | |
| MISSOULA - BONNER | | CRACK AND SEAT,PLANT MIX SURFA CING OVERLAY,SEAL AND COVER | | | | | 05/22/02 | PHONE NO: 523-5877 | |
| | 0.000 km | | $ 2,973,320 | $ 2,326,681 | $ 2,187,912 | | 10/22/02 | 100% | 99% |
| STPS 257-1(4)0 | | | | MT MAT'LS, INC.(DBA)LS JENSEN | | | 03/25/02 | F.P.M. JOHNSON, ROBERT L. | |
| SUPERIOR - SOUTHEAST | | PLANT MIX OVERLAY,SEAL AND COV ER,SLOPE FLATTENING AND | | | | | 05/20/02 | PHONE NO: 523-5864 | |
| | 0.050 km | | $ 786,396 | $ 728,693 | $ 672,388 | | 02/14/03*** | 92% | 98% |
| NH 7-1(95)47 | | | | MONTANA LINES, INC | | | 04/11/02 | F.P.M. BENEDIK, TOM | |
| SIGNAL UPGRADE - HAMILTON | | SIGNAL UPGRADE,SIGNING & PAVEM ENT MARKING | | | | | 08/14/02 | PHONE NO: - | |
| NH 7-1(96)67 | | | | | | | 09/05/02 | | |
| SIGNAL - NW OF STEVENSVILLE | | SIGNAL UPGRADE,SIGNING & PAVEM ENT MARKING | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | $ 95,889 | $ 85,871 | $ 85,167 | | | 100% | 63% |
| NH 24-1(55)16 | | | | MT MAT'LS, INC.(DBA)LS JENSEN | | | 04/11/02 | F.P.M. JOHNSON, ROBERT L. | |
| POTOMAC-EAST | | PLANT MIX OVERLAY AND SEAL & C OVER | | | | | 06/24/02 | PHONE NO: 523-5864 | |
| SFCS 271-2(2)18 | | | | | | | 02/14/03*** | | |
| HELMVILLE-EAST & WEST | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | | | | |
| SFCS 348-1(4)0 | | | | | | | | | |
| PHILIPSBURG-WEST | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | | | | |
| SFCP 19-1(26 )27 | | | | | | | | | |
| GEORGETOWN LAKE-NORTH | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 30.671 km | | $ 3,281,528 | $ 2,797,999 | $ 2,173,402 | | | 77% | 89% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BH 52-2(27)50 | | | EDWARD T COPPS CONST. | | | | 04/11/02 | F.P.M. MITCHELL, JAMES D. | |
| SPRING CR - E OF KALISPELL | | BRIDGE DECK REHABILITATION | | | | | 06/11/02 | PHONE NO: 751-2046 | |
| | 0.000 km | | $ 215,865 | $ 307,216 | $ 294,232 | | 02/14/03*** | 96% | 88% |
| NH 5-2(117)61 | | | JTL GROUP, INC. - KALISPELL | | | | 05/14/02 | F.P.M. HANCOCK, DALE | |
| POLSON - NORTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 07/10/02 | PHONE NO: 751-2043 | |
| STPP 33-1(32)0 | | | | | | | 02/14/03*** | | |
| CALIFORNIA STREET - LIBBY | | SEAL & COVER | | | | | | | |
| STPP 33-1(33)10 | | | | | | | | | |
| LIBBY - DAM N. & S. | | SEAL & COVER | | | | | | | |
| STPP 36-1(20)16 | | | | | | | | | |
| HOT SPRINGS N. & S. | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| STPS 424-1(6)0 | | | | | | | | | |
| KALISPELL - NORTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| SFCS 548-1(7)0 | | | | | | | | | |
| WEST RESERVE DR.- KALISPELL | | SEAL & COVER | | | | | | | |
| STPP 52-1(24)3 | | | | | | | | | |
| 5 KM E. OF POLSON-EAST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 79.950 km | | $ 1,960,300 | $ 1,687,791 | $ 1,280,421 | | | 73% | 115% |
| SFCP 6-1(93)69 | | | RIVERSIDE CONTRACTING, INC. | | | | 05/14/02 | F.P.M. ROBERTS, JAMES | |
| WEEKSVILLE - EAST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 05/31/02 | PHONE NO: 751-2041 | |
| STPP 6-1(96)51 | | | | | | | 02/14/03*** | | |
| THOMPSON FALLS - EAST | | SEAL & COVER | | | | | | | |
| STPP 6-1(97)91 | | | | | | | | | |
| PERMA - EAST & WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| SFCS 559-1(1)0 | | | | | | | | | |
| JCT US 93 - EAST | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 36.300 km | | $ 942,391 | $ 978,960 | $ 880,166 | | | 90% | 97% |
| BH 24-1(52)6 | | | TAMIETTI CONST. CO., INC. | | | | 05/14/02 | F.P.M. HEMBREE, TAMI | |
| BLACKFOOT RIVER-6 KM E OF BONN | | BRIDGE REHABILITATION | | | | | 06/10/02 | PHONE NO: 523-5856 | |
| | 0.000 km | | $ 691,276 | $ 768,552 | $ 753,655 | | 02/14/03*** | 98% | 86% |
| NH 5-3(78)125 | | | MONTANA LINES, INC | | | | 06/07/02 | F.P.M. MITCHELL, JAMES D. | |
| SIGNAL-US93/MT40-WHITEFISH | | UPGRADE TRAFFIC SIGNALS,LIGHTI NG,ADA CURBS,SIDEWALKS & PAVE | | | | | 09/30/02 | PHONE NO: 751-2046 | |
| | 0.000 km | | $ 91,381 | $ 87,392 | $ 95,552 | | 10/25/02 | 100% | 11% |
| NH 7-1(97)45 | | | BLAHNIK CONSTRUCTION, INC. | | | | 06/07/02 | F.P.M. BENEDIK, TOM | |
| US 93 - HAMILTON | | MILLING,PMS OVERLAY,SEAL & COV ER | | | | | 07/29/02 | PHONE NO: - | |

*** ESTIMATED COMPLETION DATE

Digitized by the Internet Archive
in 2017 with funding from
Montana State Library

https://archive.org/details/constructionrepo2003mont

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 93-1(15)0 | | | | | | | 02/14/03*** | | |
| LOLO PASS - EAST | | LEVEL,PMS OVERLAY,SEAL & COVER | | | | | | | |
| SFCS 203-1(10)0 | | | | | | | | | |
| STEVENSVILLE - NORTH | | CRACK SEALING,SEAL & COVER | | | | | | | |
| SFCX 81024(3) | | | | | | | | | |
| SKALKAHO ROAD | | LEVELING,PMS OVERLAY,SEAL & CO VER | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | $ 2,925,210 | $ 3,367,790 | $ 1,440,631 | | | 43% | 62% |
| BR 9045(30) | | | | FRONTIER-WEST, L.L.C. | | | 07/18/02 | F.P.M. MITCHELL, JAMES D. | |
| LITTLE BITTERROOT RIVER - EAST | | BRIDGE REPLACEMENT & GRAVEL AP PROACHES | | | | | 08/27/02 | PHONE NO: 751-2046 | |
| | 0.000 mi | | $ 330,514 | $ 399,379 | $ 393,010 | | 01/30/03 | 100% | 64% |
| SMP 2099(03) | | | | BLAHNIK CONSTRUCTION, INC. | | | 07/18/02 | F.P.M. BENEDIK, TOM | |
| MISSOULA AND BUTTE DISTRICTS - | | CRUSH & STOCKPILES | | | | | 08/20/02 | PHONE NO: - | |
| | 0.000 mi | | $ 405,203 | $ 499,917 | $ 502,553 | | 02/14/03*** | 98% | 10/01/02 |
| SMP 3299(03) | | | | HERB RICHARDS CONSTRUCTION CO. | | | 07/18/02 | F.P.M. SULLIVAN, SHEILA | |
| MISSOULA DISTRICT - CRUSH AND | | CRUSH & STOCKPILE | | | | | 08/21/02 | PHONE NO: 523-5877 | |
| | 0.000 mi | | $ 296,700 | $ 268,370 | $ 265,890 | | 12/15/02 | 100% | 10/01/02 |
| NH 5-3(82)113 | | | | RIVERSIDE CONTRACTING, INC. | | | 08/09/02 | F.P.M. MITCHELL, JAMES D. | |
| NORTH MAIN - KALISPELL | | PLANT MIX OVERLAY,SEAL & COVER ,SIDWALK & CURB IMPROVEMENTS | | | | | / / | PHONE NO: 751-2046 | |
| NH 5-3(83)127 | | | | | | | 02/14/03*** | | |
| US93 - WHITEFISH | | PLANT MIX OVERLAY,SEAL & COVER ,SIDEWALK & CURB IMPROVEMENTS | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | $ 1,137,398 | $ 1,290,518 | $ 12,908 | | | 1% | 33% |
| SFCP 1-2(119)129 | | | | JTL GROUP, INC. - KALISPELL | | | 09/26/02 | F.P.M. ROBERTS, JAMES | |
| GLACIER AIRPORT - NORTH | | LEVELING,PMS,OVERLAY & SEAL & COVER | | | | | / / | PHONE NO: 751-2041 | |
| | 7.356 km | | $ 1,465,780 | $ 1,058,278 | $ 10,584 | | 03/17/03*** | 1% | 0% |
| IM 90-1(138)5 | | | | BODELL CONSTRUCTION COMPANY | | | 09/26/02 | F.P.M. JOHNSON, ROBERT L. | |
| DENA MORA REST AREA | | REST AREAS,SIT IMPROVEMENTS,LA NDSCAPING & RELATED WORK | | | | | 12/10/02 | PHONE NO: 523-5864 | |
| | 0.000 mi | | $ 3,533,077 | $ 2,940,415 | $ 58,276 | | 06/18/04*** | 2% | 0% |
| SMP 3199(03) | | | | TREASURE STATE CONSTRUCTION | | | 09/26/02 | F.P.M. SULLIVAN, SHEILA | |
| MISSOULA DISTRICT - CRUSH & ST | | STOCKPILE | | | | | 11/12/02 | PHONE NO: 523-5877 | |
| | 0.000 km | | $ 194,063 | $ 243,825 | $ 244,776 | | 12/16/02 | 100% | 04/01/03 |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/03
*** MISSOULA DISTRICT ***



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 9032(33) | | | | FRONTIER-WEST, L.L.C. | | | 11/07/02 | F.P.M. KALBERG, J. GARY | |
| SWAN RIVER - WEST OF CONDON | | RECONSTR.OF GRVL APP & NEW PRE STRESSED CONCRETE BULB TEE STR | | | | | / / | PHONE NO: 751-2040 | |
| | 0.035 | km | $ 642,053 | $ 461,181 | $ 4,612 | | 02/14/03*** | 1% | 0% |
| STPHS 0002(628) | | | | UNITED RENTALS HWY TECH INC | | | 11/07/02 | F.P.M. BENEDIK, TOM | |
| 1998-D1-SIGNING & ELECTRICAL | | 1998-D1-SIGNING & ELECTRICAL | | | | | / / | PHONE NO: - | |
| | 0.000 | km | $ 41,718 | $ 38,030 | $ 0 | | 02/14/03*** | 0% | 0% |
| STPP 1-2(116)123 | | | | OMO CONSTRUCTION INC | | | 12/05/02 | F.P.M. MITCHELL, JAMES D. | |
| US2/MT35 OVERHEAD SIGN - KALIS | | US2/MT35 OVERHEAD SIGN-KALISPE LL | | | | | / / | PHONE NO: 751-2046 | |
| | 0.000 | mi | $ 24,188 | $ 28,000 | $ 0 | | 02/07/03*** | 0% | 0% |
| MISSOULA DISTRICT TOTALS | | | $ 87,785,566 | $ 82,774,330 | $ 70,803,539 | | | 81% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPS 278-1(13)30 | | | | M K WEEDEN CONSTRUCTION, INC. | | APPR | 05/04/99 | F.P.M. HARRIS, DEAN | |
| CARROLL HILL - EAST & WEST | | GR,GRAL,PL MIX SURFACING | | | | 03/06/01 | 05/24/99 | PHONE NO: 494-9643 | |
| | 7.837 | mi | $ 3,161,119 | $ 2,832,172 | $ 2,900,194 | | 09/27/01 | 100% | 90% |
| BR 13-2(2)83 | | | | MORGEN & OSWOOD CONST. CO.,INC | | APPR | 11/16/99 | F.P.M. COLLINGWOOD, MATT | |
| JEFFERSON RIVER - 20.4KM SW OF | | GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE | | | | 11/14/02 | 12/21/99 | PHONE NO: 585-0453 | |
| | 0.600 | km | $ 2,712,516 | $ 1,848,513 | $ 1,890,280 | | 10/12/01 | 100% | 115% |
| BR 9016(19) | | | | COP CONSTRUCTION CO. | | APPR | 08/31/00 | F.P.M. MCCORMICK, THOMAS | |
| GALLATIN RIVER-GALLATIN GATEWA | | 2 PRESTRESSED CONC.BEAM BRIDGE S,PLANT MIX BITUM.APP,SEAL & | | | | 12/10/02 | 01/19/01 | PHONE NO: 586-5074 | |
| | 0.949 | mi | $ 1,183,619 | $ 1,138,408 | $ 1,112,197 | | 08/01/02 | 100% | 86% |
| STPHS-STPS-STPU 25(27) | | | | S K CONSTRUCTION, INC. | | APPR | 11/06/00 | F.P.M. CARLSON,JACK | |
| ONE MILE EAST OF HELENA | | GRADE,AGG.SURF,PLANT MIX SURF. ,SEAL & COVER,& CONC.SLAB | | | | 09/26/02 | 03/26/01 | PHONE NO: 457-0526 | |
| | 2.795 | km | $ 2,061,164 | $ 1,749,409 | $ 2,227,728 | | 11/22/02 | 100% | 104% |
| BR 9016(30) | | | | HALL CONSTRUCTION SERVICES | | APPR | 11/27/00 | F.P.M. GRAVAGE,DANIEL | |
| ROCKY CREEK BRIDGE - 3 KM EAST | | CONST OF PRESTRESSED TRI-DECK BEAM BR,GRADING & GRAVELING | | | | 10/26/01 | 03/26/01 | PHONE NO: 222-8110 | |
| | 0.340 | km | $ 353,061 | $ 315,450 | $ 291,603 | | 04/04/02 | 100% | 92% |
| IM 15-2(68)130 | | | | JIM GILMAN EXCAVATING INC. | | APPR | 11/27/00 | F.P.M. HARRIS, DEAN | |
| BUTTE-ELK PARK | | COLD MILLING,PAVEMENT PULVERIZ ATION,PLANT MIX SURFACING | | | | 12/27/02 | 12/03/00 | PHONE NO: 494-9643 | |
| IM 15-2(72)121 | | | | | | | 02/14/03*** | | |
| NISSLER-BUTTE | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 24.010 | km | $ 8,037,938 | $ 8,527,271 | $ 11,929,936 | | | 97% | 78% |
| IM 15-4(86)190 | | | | RIVERSIDE CONTRACTING, INC. | | APPR | 11/27/00 | F.P.M. CARLSON,JACK | |
| HELENA-NORTH & SOUTH | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER,BRIDGE REHAB | | | | 02/27/02 | 03/26/01 | PHONE NO: 457-0526 | |
| | 9.444 | km | $ 3,194,950 | $ 2,833,761 | $ 2,892,039 | | 11/07/02 | 100% | 120% |
| IM 90-5(57)264 | | | | (OBS)MARONICK CONST. L.L.C. | | APPR | 01/31/01 | F.P.M. CLARY,DAN | |
| MILLIGAN CANYON | | SEAL & COVER | | | | 10/26/01 | 04/03/01 | PHONE NO: 225-4295 | |
| IM 15-3(57)163 | | | | | | APPR | 11/05/01 | | |
| BOULDER HILL | | SEAL & COVER | | | | 10/26/01 | | | |
| STPP 69-1(16)1 | | | | | | APPR | | | |
| WHITEHALL - EAST AND NORTH | | SEAL & COVER | | | | 10/26/01 | | | |
| STPP 55-3(10)12 | | | | | | APPR | | | |
| LEGION AVE. WEST - WHITEHALL | | SEAL & COVER | | | | 10/26/01 | | | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| STPP 69-1(15)0 | | | | | | | APPR | | | |
| LEGION AVE. EAST - WHITEHALL | | SEAL & COVER | | | | | 10/26/01 | | | |
| CONTRACT TOTAL | 72.494 km | | | $ 1,699,926 | $ 1,588,107 | $ 1,515,861 | | | 100% | 113% |
| BR 9029(18) | | | SLETTEN CONSTRUCTION CO | | | | | 01/31/01 | F.P.M. BRAZILL, BILL | |
| MADISON RIVER - 58 KM SO OF EN | | RELOCATE THRU-TRUSS,CONCRETE D ECK & ABUTMENT,AGG SURF APPROA | | | | | | 06/19/01 | PHONE NO: 684-5609 | |
| | 0.095 km | | | $ 542,443 | $ 562,010 | $ 528,484 | | 05/30/02 | 100% | 95% |
| IM 90-5(58)274 | | | JIM GILMAN EXCAVATING INC. | | | | | 03/09/01 | F.P.M. HELD, TERRY | |
| THREE FORKS - WEST | | CRACK SEAL,PL MIX SURF OVERLAY ,SEAL & COVER,BRIDGE REHAB | | | | | | 04/16/01 | PHONE NO: 683-4434 | |
| | 6.795 km | | | $ 4,639,919 | $ 3,798,195 | $ 3,535,658 | | 08/26/02 | 100% | 117% |
| NH 15-4(85)193 F | | | (OBS)MARONICK CONST. L.L.C. | | | | APPR | 05/11/01 | F.P.M. FELLOWS,TIM | |
| CEDAR STREET INTERCHANGE-HELEN | | GRADE,AGG SURF,PL.MIX SURF.,SE AL & COVER,SIGN,LIGHT,STEEL | | | | | 10/31/02 | 06/26/01 | PHONE NO: 495-1506 | |
| | 2.688 km | | | $ 3,648,604 | $ 3,153,678 | $ 3,335,933 | | 06/30/03*** | 98% | 107% |
| BR 9034(4) | | | SLETTEN CONSTRUCTION CO | | | | APPR | 06/01/01 | F.P.M. FELLOWS,TIM | |
| SHIELDS RIVER BRIDGE - S.E. OF | | CONST OF REINFORCED CAST IN PL ACE CONC SLAB BR,APP & GRVL | | | | | 12/06/02 | 07/17/01 | PHONE NO: 495-1506 | |
| | 0.213 km | | | $ 348,838 | $ 348,225 | $ 335,741 | | 12/20/01 | 100% | 83% |
| IM 0002(500) | | | SLETTEN CONSTRUCTION CO | | | | APPR | 06/01/01 | F.P.M. JOHNSON,RICKIE | |
| BUTTE AREA SEISMIC RETROFIT | | BR DECK REHAB & SEISMIC RETRO, BR GIRDER REPAIR,BR APPR MODIF | | | | | 01/28/02 | 07/16/01 | PHONE NO: 494-9635 | |
| | 0.308 km | | | $ 1,390,173 | $ 1,237,273 | $ 1,399,085 | | 05/03/02 | 100% | 96% |
| STPP 29-1(31)50 | | | M A DEATLEY CONSTRUCTION | | | | APPR | 08/10/01 | F.P.M. STARCEVICH JOHN R. | |
| SILVER STAR - NORTH & SOUTH | | GRADING,GRAVEL & PLANT MIX SUR FACING | | | | | 11/12/02 | 09/17/01 | PHONE NO: 287-3868 | |
| | 6.965 km | | | $ 6,494,756 | $ 6,513,198 | $ 7,396,713 | | 06/30/04*** | 98% | 80% |
| STPP 29-1(37)43 | | | JIM GILMAN EXCAVATING INC. | | | | APPR | 09/07/01 | F.P.M. BRAZILL, BILL | |
| TWIN BRIDGES - NORTH | | GRADING,GRAVEL,PLANT MIX SURFA CING | | | | | 11/12/02 | 10/24/01 | PHONE NO: 684-5609 | |
| | 9.936 km | | | $ 4,689,089 | $ 4,293,493 | $ 4,504,256 | | 06/30/04*** | 98% | 93% |
| STPU 5807(8) | | | (OBS)MARONICK CONST. L.L.C. | | | | | 10/11/01 | F.P.M. FELLOWS,TIM | |
| NORTH MAIN STREET-HELENA | | GR,GRAVL,PL MIX SURF,PED UNDPS ,PRSTR CONC BEAM STR,WATER, | | | | | | 11/12/01 | PHONE NO: 495-1506 | |
| BR 8-2(47)43 | | | | | | | APPR | 09/30/03*** | | |
| LYNDALE OVERPASS-HELENA | | GRADE,GRAVEL,PLANT MIX SURF,PE D UNDERPASS,WATER,SEWER,SIGNAL | | | | | 04/11/02 | | | |
| CONTRACT TOTAL | 1.706 mi | | | $ 6,374,477 | $ 5,843,595 | $ 5,132,711 | | | 88% | 98% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| HDP-IR 9113(001)F | | | | A.M. WELLES, INC. | | | 12/13/01 | F.P.M. MCCORMICK, THOMAS | |
| N 19TH INTERCHANGE LANDSCAPE | | LANDSCAPING | | | | | 05/13/02 | PHONE NO: 586-5074 | |
| | 0.000 | km | $ 41,960 | $ 37,540 | $ 28,138 | | 10/16/02 | 100% | 50% |
| BR 422-1(5)2 | | | | SLETTEN CONSTRUCTION CO | | APPR | 02/20/02 | F.P.M. JOHNSON,RICKIE | |
| IRR CANAL-EAST OF SILVER STAR | | NEW BOX CULVERT,GRADING,GRAVEL SURFACING | | | | 12/06/02 | 04/01/02 | PHONE NO: 494-9635 | |
| BR 422-1(4)0 | | | | | | APPR | 02/14/03*** | | |
| JEFFERSON RIVER - SILVER STAR | | CONCRETE PRESTR.GIRDER BRIDGE, GRD GRAVEL SURFACING,PL MIX | | | | 12/10/02 | | | |
| CONTRACT TOTAL | 0.680 | km | $ 1,209,338 | $ 1,132,245 | $ 1,150,831 | | | 99% | 96% |
| STPP 84-4(9)22 | | | | RIVERSIDE CONTRACTING, INC. | | | 02/20/02 | F.P.M. MCCORMICK, THOMAS | |
| FOUR CORNERS - WEST | | GRADING,GRAVEL SURFACING.PLANT MIX BITUMINOUS SURFACING | | | | | 03/13/02 | PHONE NO: 586-5074 | |
| | 0.000 | km | $ 6,977,346 | $ 6,597,490 | $ 5,919,935 | | 03/17/03*** | 90% | 62% |
| IM 90-6(100)318 | | | | RIVERSIDE CONTRACTING, INC. | | | 02/20/02 | F.P.M. STARCEVICH JOHN R. | |
| BOZEMAN - HILL | | SEAL & COVER | | | | | 05/13/02 | PHONE NO: 287-3868 | |
| NH 50-1(19)70 | | | | | | | 09/10/02 | | |
| GALLATIN GATEWAY N&S | | SEAL & COVER | | | | | | | |
| STPP 13-1(39)49 | | | | | | | | | |
| ENNIS - MCALLISTER | | SEAL & COVER | | | | | | | |
| IM 90-6(99)279 | | | | | | | | | |
| THREE FORKS - MANHATTAN | | SEAL & COVER | | | | | | | |
| STPP 50-2(47)82 | | | | | | | | | |
| FOUR CORNERS - BOZEMAN | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 58.830 | km | $ 1,541,881 | $ 1,309,071 | $ 1,229,379 | | | 100% | 32% |
| IM 15-1(91)17 | | | | J T L GROUP, INC. - HIGHWAY | | | 04/11/02 | F.P.M. HELD, TERRY | |
| LIMA - RED ROCK | | COLDMILLING,PLANT MIX OVERLAY, SEAL & COVER | | | | | 08/30/02 | PHONE NO: 683-4434 | |
| | 33.500 | km | $ 6,057,867 | $ 5,165,344 | $ 1,947,779 | | 02/14/03*** | 38% | 90% |
| BR 9022(22) | | | | FRONTIER-WEST, L.L.C. | | | 04/11/02 | F.P.M. CLARY,DAN | |
| BOULDER RIVER-6 KM EAST OF BAS | | 47 METER PRESTRESSED BEAM STRU CTURE WITH PLANT MIX APPROAACH | | | | | 05/24/02 | PHONE NO: 225-4295 | |
| | 0.303 | km | $ 569,599 | $ 567,376 | $ 529,596 | | 02/14/03*** | 93% | 82% |
| IM 90-4(46)206 | | | | RIVERSIDE CONTRACTING, INC. | | | 05/14/02 | F.P.M. ARVISH,MIKE | |
| OPPORTUNITY - NISSLER | | SEAL & COVER | | | | | 06/11/02 | PHONE NO: 563-7261 | |
| STPP 19-1(30)1 | | | | | | | 02/14/03*** | | |
| JCT I-90 - ANACONDA | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER,SLOPE FLAT & | | | | | | | |
| CONTRACT TOTAL | 18.300 | km | $ 6,657,193 | $ 5,981,697 | $ 2,216,950 | | | 37% | 69% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 12-1(7)9 | | | | RIVERSIDE CONTRACTING, INC. | | | 05/14/02 | F.P.M. COLLINGWOOD, MATT | |
| US 20/US 191 INTERSECTION-WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 07/08/02 | PHONE NO: 585-0453 | |
| NH 12-1(12)9 | | | | | | | 02/14/03*** | | |
| US 20-WEST YELLOWSTONE | | SEAL & COVER | | | | | | | |
| NH 12-1(11)0 | | | | | | | | | |
| TARGHEE-WEST YELLOWSTONE | | GRADING,GRAVEL,PORT CEMENT CON C PAVE,SIGNALS & INTERSECTION | | | | | | | |
| CONTRACT TOTAL | 14.913 | km | $ 1,137,324 | $ 1,373,104 | $ 1,112,573 | | | 81% | 60% |
| SFCS 278-1(18)0 | | | | RIVERSIDE CONTRACTING, INC. | | | 05/14/02 | F.P.M. HELD, TERRY | |
| JACKSON INTERCHANGE-WEST | | SEAL & COVER | | | | | 08/05/02 | PHONE NO: 683-4434 | |
| SFCS 222-1(4)0 | | | | | | | 10/03/02 | | |
| DILLON-JACKSON INTERCHANGE | | SEAL & COVER | | | | | | | |
| SFCX 01312(1) | | | | | | APPR | | | |
| JACKSON INTERCHANGE-SOUTH | | SEAL & COVER | | | | 11/22/02 | | | |
| SFCX 01282(1) | | | | | | APPR | | | |
| BARRETTS FRONTAGE ROAD | | SEAL & COVER | | | | 11/22/02 | | | |
| CONTRACT TOTAL | 68.713 | km | $ 540,475 | $ 521,831 | $ 477,640 | | | 100% | 78% |
| NH 8-4(39)58 | | | | S K CONSTRUCTION, INC. | | | 06/07/02 | F.P.M. CARLSON,JACK | |
| US-287 PASSING LANES - BAUM RO | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | | 07/15/02 | PHONE NO: 457-0526 | |
| NH 8-4(40)68 | | | | | | | 02/03/02*** | | |
| US 287 PASSING LANES - NORTH O | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | $ 3,800,652 | $ 3,788,162 | $ 2,312,779 | | | 61% | 66% |
| STPP 14-2(22)43 | | | | RIVERSIDE CONTRACTING, INC. | | | 06/07/02 | F.P.M. CARLSON,JACK | |
| WHITE SULPHUR SPRINGS - EAST | | SEAL & COVER | | | | | 07/25/02 | PHONE NO: 457-0526 | |
| STPP 59-1(23)7 | | | | | | | 02/14/03*** | | |
| CLYDE PARK - NORTH AND SOUTH | | PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER | | | | | | | |
| STPP 14-2(21)24 | | | | | | | | | |
| MEAGHER COUNTY LINE - EAST | | SEAL & COVER | | | | | | | |
| STPP 59-1(22)25 | | | | | | | | | |
| NORTH OF WILSALL - NORTH | | PLANT MIX BITUMINOUS SURFACING ,SEAL & COVER | | | | | | | |
| SFCS 360-1(2)9 | | | | | | | | | |
| FORT LOGAN ROAD | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 98.290 | km | $ 3,052,343 | $ 3,346,379 | $ 2,666,171 | | | 80% | 50% |
| CM 0299(12) | | | | JIM GILMAN EXCAVATING INC. | | | 06/07/02 | F.P.M. ARVISH,MIKE | |
| SYCAMORE/PENNSYLVANIA-ANACONDA | | MILLING,PMS OVERLAY,SEAL & COV ER | | | | | 07/12/02 | PHONE NO: 563-7261 | |
| SFCS 569-1(2)0 | | | | | | | 02/14/03*** | | |
| JCT MT-1 - SOUTH | | LEVEL,PMS OVERLAY,SEAL & COVER | | | | | | | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| SFCS 273-1(8)0 | | | | | | | | | |
| ANACONDA - GALEN | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 30.687 km | | $ 605,031 | $ 681,758 | $ 396,024 | | | 58% | 53% |
| SFCS 249-1(5)0 | | | RIVERSIDE CONTRACTING, INC. | | | | 06/07/02 | F.P.M. HELD, TERRY | |
| ENNIS-SOUTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 08/23/02 | PHONE NO: 683-4434 | |
| | 4.670 mi | | $ 206,559 | $ 285,120 | $ 195,229 | | 02/14/03*** | 68% | 47% |
| SMP 1699(03) | | | JTL GROUP, INC.-BELGRADE | | | | 07/18/02 | F.P.M. COLLINGWOOD, MATT | |
| BUTTE DISTRICT - CRUSH AND STO | | CRUSH & STOCKPILE | | | | | 10/02/02 | PHONE NO: 585-0453 | |
| | 0.000 mi | | $ 390,712 | $ 389,425 | $ 383,316 | | 11/26/02 | 100% | 11/01/02 |
| NH 8-2(60)43 | | | HELENA SAND & GRAVEL INC | | | | 08/09/02 | F.P.M. FELLOWS,TIM | |
| LAST CHANCE GULCH TO PROSPECT | | COLD MILLING,RESURFACING,PAVEM ENT MARKING | | | | | 09/23/02 | PHONE NO: 495-1506 | |
| | 0.000 km | | $ 563,325 | $ 532,279 | $ 71,675 | | 05/23/03*** | 13% | 40% |
| STPHS 0002(617) | | | UNITED RENTALS HWY TECH INC | | | | 08/09/02 | F.P.M. CLARY,DAN | |
| 1998-D2/D3-SIGNING-ELECTRICAL | | 1998-D2/D3-SIGNING-ELECTRICAL ,SIGNING & ELECTRICAL | | | | | 10/01/02 | PHONE NO: 225-4295 | |
| | 0.000 km | | $ 37,293 | $ 41,511 | $ 35,601 | | 01/29/03 | 100% | 63% |
| NH 11-1(37)31 | | | RIVERSIDE CONTRACTING, INC. | | | | 09/06/02 | F.P.M. COLLINGWOOD, MATT | |
| TURNBAY - EMIGRANT | | GRADING,PLANT MIX BITUMINOUS SURFACING,SEAL & COVER | | | | | 10/16/02 | PHONE NO: 585-0453 | |
| | 0.910 km | | $ 1,114,683 | $ 1,199,336 | $ 676,987 | | 02/14/03*** | 56% | 35% |
| STPP 29-1(39)42 | | | JIM GILMAN EXCAVATING INC. | | | | 09/06/02 | F.P.M. HELD, TERRY | |
| MAIN STREET-TWIN BRIDGES | | MILLING,PLANT MIX BITUMINOUS O VERLAY,SEAL & COVER,SIDEWALKS | | | | | / / | PHONE NO: 683-4434 | |
| | 1.635 km | | $ 496,271 | $ 479,150 | $ 4,791 | | 02/14/03*** | 1% | 0% |
| STPP 69-1(17)38 | | | HELENA SAND & GRAVEL INC | | | | 09/06/02 | F.P.M. CLARY,DAN | |
| MAIN STREET - BOULDER | | PRESTRESSED CONCRETE GIRDER ST RUCTURE,GRADING,GRAVEL & PLANT | | | | | 10/15/02 | PHONE NO: 225-4295 | |
| BR 69-1(18)37 | | | | | | | 03/17/03*** | | |
| BOULDER RIVER-S OF BOULDER | | GRADING,GRAVEL & PLANT MIX BIT UMINOUS SURFACING,STORM DRAIN, | | | | | | | |
| CONTRACT TOTAL | 0.054 km | | $ 4,515,735 | $ 4,003,627 | $ 1,025,783 | | | 26% | 25% |
| STPHS 90-6(96)317 | | | OMO CONSTRUCTION INC | | | | 09/06/02 | F.P.M. COLLINGWOOD, MATT | |
| MEDIAN RAIL - BOZEMAN PASS | | CONCRETE MEDIAN RAIL | | | | | / / | PHONE NO: 585-0453 | |
| | 0.000 km | | $ 111,824 | $ 81,132 | $ 811 | | 02/14/03*** | 1% | 83% |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/03
*** BUTTE DISTRICT ***



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP 84-2(4)12 | | | | JIM GILMAN EXCAVATING INC. | | | 09/26/02 | F.P.M. STARCEVICH JOHN R. | |
| MADISON RIVER - EAST | | GRADING,GRAVEL & PLANT MIX BIT UMINOUS SURFACING | | | | | 12/09/02 | PHONE NO: 287-3868 | |
| | 0.000 km | | $ 9,627,840 | $ 8,685,411 | $ 527,593 | | 03/17/03*** | 6% | 0% |
| BR 9022(23) | | | | FRONTIER-WEST, L.L.C. | | | 11/07/02 | F.P.M. BRAZILL, BILL | |
| JEFFERSON OVERFLOW-WEST OF CAR | | CONCRRETE SLAB STRUCTURE & APP ROACHES | | | | | 01/09/03 | PHONE NO: 684-5609 | |
| | 0.022 mi | | $ 526,417 | $ 471,472 | $ 79,674 | | 02/14/03*** | 17% | 0% |
| BUTTE DISTRICT TOTALS | | | $100,314,257 | $ 93,253,221 | $ 73,917,671 | | | 73% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 3-1(12)0 F | | | | WICKENS CONSTRUCTION, INC. | | APPR | 08/31/00 | F.P.M. VOSEN, ROBERT | |
| VAUGHN-SUN RIVER (EAST SECTION | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER,2 STRUCTURES | | | | 02/21/02 | 11/14/00 | PHONE NO: 454-5921 | |
| NH 3-1(13)2 F | | | | | | APPR | 12/11/02 | | |
| VAUGHN-SUN RIVER (WEST SECTION | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | 02/21/02 | | | |
| CONTRACT TOTAL | 12.189 | km | $ 12,371,554 | $ 11,306,051 | $ 11,602,821 | | | 100% | 100% |
| NH 0002(379) | | | | SLETTEN CONSTRUCTION CO | | APPR | 11/27/00 | F.P.M. BECKEDAHL MARK | |
| WETLAND MIT.-E. OF BROWNING | | BRIDGE WATER MAIN RECON,GRADE, GRAVEL,PLANT MIX BITUMINOUS | | | | 08/13/01 | 02/20/01 | PHONE NO: 873-8624 | |
| BR 1-3(43)209 | | | | | | | 12/02/02 | | |
| MIDVALE CREEK - EAST GLACIER | | GRADING,SEEDING AND FENCING | | | | | | | |
| CONTRACT TOTAL | 0.500 | km | $ 1,964,581 | $ 2,159,610 | $ 2,149,245 | | | 100% | 95% |
| IM 15-8(54)398 | | | | SWANK ENTERPRISES | | | 05/11/01 | F.P.M. BECKEDAHL MARK | |
| SWEETGRASS REST AREA | | NEW REST AREA & LANDSCAPING | | | | | 06/22/01 | PHONE NO: 873-8624 | |
| | 0.000 | km | $ 1,509,202 | $ 1,952,930 | $ 1,939,626 | | 08/09/02 | 100% | 91% |
| PLH-STPU 5221(3) | | | | UNITED MAT'LS OF GREAT FALLS | | | 08/10/01 | F.P.M. AAFEDT, RANDY | |
| GIANT SPRINGS ROAD-GREAT FALLS | | GRADE,AGG & PL MIX BITUM SURF, SEAL & COVER & PED UNDERPASS | | | | | 09/19/01 | PHONE NO: 454-5920 | |
| | 0.980 | km | $ 758,075 | $ 818,784 | $ 776,506 | | 07/26/02 | 100% | 97% |
| BR 444-1(4)4 | | | | SLETTEN CONSTRUCTION CO | | APPR | 09/07/01 | F.P.M. BECKEDAHL MARK | |
| WILLOW CREEK-NORTHEAST OF BLAC | | PRESTRESSED CONCRETE BEAM STRU CTURE & PLANT MIX APPROACHES | | | | 11/14/02 | 10/22/01 | PHONE NO: 873-8624 | |
| BR 444-1(5)4 | | | | | | | 12/02/02 | | |
| CUT BANK CREEK-NORTHEAST OF BL | | PRESTRESSED CONCRETE BEAM STRU CTURE & PLANT MIX APPROACHES | | | | | | | |
| CONTRACT TOTAL | 0.890 | km | $ 1,551,062 | $ 1,672,569 | $ 1,662,906 | | | 100% | 95% |
| NH 1-5(5)308 F | | | | SCHELLINGER CONST CO.,INC. | | | 10/11/01 | F.P.M. BERG, GARY | |
| LOTHAIR - EAST | | GRADING,GRAVEL,PLANT MIX BIT.S URFACE,SEAL & COVER | | | | | 12/04/01 | PHONE NO: 265-6821 | |
| | 21.569 | km | $ 8,518,696 | $ 9,073,543 | $ 8,397,713 | | 09/30/04*** | 93% | 73% |
| IM 15-5(100)291 | | | | SCHELLINGER CONST CO.,INC. | | | 10/11/01 | F.P.M. AAFEDT, RANDY | |
| VAUGHN-NORTH | | GRADE,AGG SURF,COLD MILL,PL MI X BIT SURF,SEAL & COVER,REHAB | | | | | 11/06/01 | PHONE NO: 454-5920 | |
| | 16.211 | km | $ 12,118,035 | $ 11,612,453 | $ 8,260,355 | | 02/14/03*** | 71% | 51% |
| NH-RAD-MT 98(01) | | | | UNITED MAT'LS OF GREAT FALLS | | | 11/21/01 | F.P.M. AAFEDT, RANDY | |
| MALMSTROM AIR FORCE BASE ENTRA | | INTERSEC REHAB.,PORT CMNT CONC PAVE,STRM DRN,WATER MAIN,SIGN | | | | | 03/11/02 | PHONE NO: 454-5920 | |
| | 0.233 | km | $ 909,244 | $ 881,874 | $ 898,736 | | 02/14/03*** | 98% | 94% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| IM 0002(501) | | | COP CONSTRUCTION CO. | | | | | 11/21/01 | F.P.M. VOSEN, ROBERT | |
| DIST 3 - BRIDGE DECK IMPVT | | BRIDGE DECK REHABILITATION | | | | | | 04/03/02 | PHONE NO: 454-5921 | |
| | 0.783 | km | | $ 2,676,901 | $ 2,147,208 | $ 2,017,634 | | 06/30/04*** | 94% | 96% |
| IM 15-4(95)240 | | | NELSON'S CONSTRUCTION | | | | APPR | 11/21/01 | F.P.M. VOSEN, ROBERT | |
| DEARBORN REST AREA-PHASE 1 | | REST AREA-PHASE 1,WATER WELL D RILLING & WATER SYSTEM | | | | | 11/12/02 | 02/19/02 | PHONE NO: 454-5921 | |
| | 0.000 | km | | $ 214,628 | $ 144,422 | $ 179,341 | | 05/30/02 | 100% | 13% |
| STPS-NH-STPX-U-P-IM 0002(620) | | | UNITED RENTALS HWY TECH INC | | | | | 03/25/02 | F.P.M. KLETTE, MIKE | |
| 2002-D3-DURABLE PAVE. MARK. | | EPOXY PAVEMENT MARKINGS | | | | | | 04/24/02 | PHONE NO: 278-7078 | |
| | 0.000 | km | | $ 1,107,905 | $ 766,230 | $ 714,561 | | 07/24/02 | 100% | 06/30/02 |
| IM 15-5(99)277 | | | NORTHERN LINE LAYERS, INC. | | | | | 04/11/02 | F.P.M. VOSEN, ROBERT | |
| GORE HILL INTERCHANGE - GREAT | | GRADING,GRAVEL,PLANT MIX,DRAIN AGE,GUARDRAIL & SIGNING | | | | | | 06/05/02 | PHONE NO: 454-5921 | |
| | 0.000 | km | | $ 1,153,215 | $ 1,138,297 | $ 952,830 | | 02/14/03*** | 84% | 105% |
| SFCS 432-1(4)10 | | | CENTURY COMPANIES, INC. | | | | | 04/11/02 | F.P.M. WOODHOUSE, HAROLD | |
| 17KM WEST OF BIG SANDY-WEST | | PLANT MIX LEVELING AND OVERLAY WITH SEAL & COVER | | | | | | 06/04/02 | PHONE NO: 738-4505 | |
| STPS 534-1(4)23 | | | | | | | APPR | 10/15/02 | | |
| CONRAD-WEST | | PLANT MIX LEVELING AND OVERLAY WITH SEAL & COVER | | | | | 11/12/02 | | | |
| CONTRACT TOTAL | 16.993 | km | | $ 830,093 | $ 907,774 | $ 892,882 | | | 100% | 95% |
| BR 234-1(9)11 | | | TAMIETTI CONST. CO., INC. | | | | | 04/11/02 | F.P.M. BERG, GARY | |
| BEAVER CREEK - 17.1 KM SOUTH O | | BR REPL WITH CAST IN PLACE CON CRETE SLAB BR AND APP,INC DETO | | | | | | 06/25/02 | PHONE NO: 265-6821 | |
| | 0.018 | km | | $ 493,378 | $ 696,138 | $ 674,993 | | 02/14/03*** | 97% | 87% |
| STPS 213-1(11)7 | | | SCHELLINGER CONST CO.,INC. | | | | | 04/11/02 | F.P.M. BECKEDAHL MARK | |
| JUNCTION SECONDARY 214-NORTHWE | | PLANT MIX LEVELING,OVERLAY AND SEAL & COVER | | | | | | 05/02/02 | PHONE NO: 873-8624 | |
| | 3.901 | km | | $ 1,236,685 | $ 1,263,321 | $ 1,253,658 | | 07/12/02 | 100% | 62% |
| STPP 44-1(11)0 | | | WICKENS CONSTRUCTION, INC. | | | | | 05/14/02 | F.P.M. KLETTE, MIKE | |
| VALIER - WEST | | GRADE,GRAVEL,PLANT MIX BIT. SU RFACING,2 PRESTRESSED CONC | | | | | | 07/16/02 | PHONE NO: 278-7078 | |
| | 0.000 | km | | $ 9,146,530 | $ 8,088,006 | $ 4,858,641 | | 03/17/03*** | 60% | 42% |
| SFCS 358-1(4)0 | | | JTL GROUP, INC. - KALISPELL | | | | | 05/14/02 | F.P.M. KLETTE, MIKE | |
| VALIER-NORTHWEST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | | 07/11/02 | PHONE NO: 278-7078 | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| SFCS 220-1(5)0 | | | | | | | 02/14/03*** | | |
| CHOTEAU-NORTH | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | | | |
| CONTRACT TOTAL | 34.500 km | | $ 1,476,530 | $ 1,644,418 | $ 1,426,750 | | | 87% | 132% |
| STPS 464-1(8)22 | | | | SYNERGY BUILDERS, INC. | | | 06/07/02 | F.P.M. BECKEDAHL MARK | |
| DRY FORK - MILK RIVER | | LIVING SNOW,SNOW,FARM,FENCE & GAURDRAIL REPLACEMENT | | | | | 08/29/02 | PHONE NO: 873-8624 | |
| STPHS 58-1(22)0 | | | | | | | 02/14/03*** | | |
| SIGNING - NORTHWEST OF BROWNIN | | SIGNING UPGRADE | | | | | | | |
| CONTRACT TOTAL | 0.000 mi | | $ 226,206 | $ 238,369 | $ 139,177 | | | 58% | 73% |
| BH 9025(33) | | | | SLETTEN CONSTRUCTION CO | | | 08/09/02 | F.P.M. AAFEDT, RANDY | |
| DEARBORN RIVER - 20 KM SOUTH O | | REHABILITION OF A STEEL TRUSS BRIDGE | | | | | 11/11/02 | PHONE NO: 454-5920 | |
| | 0.075 km | | $ 1,016,045 | $ 1,061,094 | $ 175,737 | | 09/05/03*** | 17% | 4% |
| STPS-BR 234-1(7)9 | | | | RIVERSIDE CONTRACTING, INC. | | | 08/09/02 | F.P.M. BERG, GARY | |
| 14 KM SOUTH OF HAVRE - SOUTH | | GRADING,GRAVEL,PLANT MIX SURF, SEAL & COVER & CAST IN PLACE | | | | | 09/11/02 | PHONE NO: 265-6821 | |
| | 0.000 km | | $ 5,653,397 | $ 5,690,494 | $ 2,019,144 | | 05/28/04*** | 35% | 19% |
| SFCN 10-2(27)52 | | | | PRINCE, INC | | | 09/26/02 | F.P.M. BERG, GARY | |
| LOMA - BOX ELDER | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | / / | PHONE NO: 265-6821 | |
| | 59.000 km | | $ 4,519,540 | $ 4,355,420 | $ 43,554 | | 02/14/03*** | 1% | 0% |
| SFCN 1-4(27)271 | | | | RIVERSIDE CONTRACTING, INC. | | | 09/26/02 | F.P.M. BECKEDAHL MARK | |
| SHELBY-WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | / / | PHONE NO: 873-8624 | |
| | 11.389 km | | $ 772,207 | $ 812,426 | $ 8,124 | | 02/14/03*** | 1% | 0% |
| SFCI 15-4(98)196 | | | | JIM GILMAN EXCAVATING INC. | | | 09/26/02 | F.P.M. CARLSON, JACK | |
| HELENA - NORTH | | SEAL & COVER | | | | | / / | PHONE NO: 457-0526 | |
| SFCI 15-4(97)200 | | | | | | | 02/14/03*** | | |
| NORTH OF HELENA - NORTH | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 35.075 mi | | $ 881,249 | $ 782,370 | $ 7,824 | | | 1% | 0% |
| SMP 1899(03) | | | | TREASURE STATE CONSTRUCTION | | | 09/26/02 | F.P.M. BECKEDAHL MARK | |
| GREAT FALLS DISTRICT - CRUSH A | | STOCKPILE | | | | | / / | PHONE NO: 873-8624 | |
| | 0.000 km | | $ 487,193 | $ 491,198 | $ 0 | | 04/15/03*** | 0% | 10/01/03 |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| SFCI 15-4(96)218 | | | JIM GILMAN EXCAVATING INC. | | | | | 09/26/02 | F.P.M. CARLSON, JACK | |
| WOLF CREEK - NORTH & SOUTH | | MILL,FILL,SEAL & COVER | | | | | | / / | PHONE NO: 457-0526 | |
| | 17.486 km | | | $ 1,979,293 | $ 1,829,876 | $ 18,299 | | 02/14/03*** | 1% | 0% |
| STPU 5201(11) | | | UNITED MAT'LS OF GREAT FALLS | | | | | 09/26/02 | F.P.M. VOSEN, ROBERT | |
| 6TH ST.NW-CENTRAL TO NW BYPASS | | GRADING,GRAVEL,PCCP STORM DRAI N & WATERMAIN | | | | | | 11/12/02 | PHONE NO: 454-5921 | |
| | 0.000 km | | | $ 3,056,743 | $ 2,624,935 | $ 316,931 | | 07/15/03*** | 12% | 07/15/03 |
| NH 5203(8) | | | MONTANA LINES, INC | | | | | 11/07/02 | F.P.M. AAFEDT, RANDY | |
| 3RD STREET & SMELTER AVENUE-GR | | LIGHTING,SIGNALS & SIGNING | | | | | | / / | PHONE NO: 454-5920 | |
| | 0.000 km | | | $ 272,936 | $ 323,670 | $ 0 | | 02/14/03*** | 0% | 0% |
| IM 15-7(29)334 | | | RIVERSIDE CONTRACTING, INC. | | | | | 11/07/02 | F.P.M. KLETTE, MIKE | |
| CONRAD - NORTH & SOUTH | | PLANT MIX BIT SURFACING,SEAL & COVER,REHABILITAITON OF BRIDG | | | | | | / / | PHONE NO: 278-7078 | |
| | 0.012 km | | | $ 5,268,192 | $ 4,818,863 | $ 0 | | 02/14/03*** | 0% | 0% |
| NH 1-5(22)321 | | | RIVERSIDE CONTRACTING, INC. | | | | | 12/05/02 | F.P.M. BERG, GARY | |
| CHESTER - LIBERTY CO LINE | | MILL,FILL,CEMENT TREATED BASE, PL MIX SURF,SEAL & COVER | | | | | | / / | PHONE NO: 265-6821 | |
| | 0.018 mi | | | $ 6,069,230 | $ 5,322,349 | $ 0 | | 02/07/03*** | 0% | 0% |
| GREAT FALLS DISTRICT TOTALS | | | | $ 88,238,543 | $ 84,624,691 | $ 51,387,986 | | | 60% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP 22-2(15)30 | | | | S K CONSTRUCTION, INC. | | APPR | 07/06/00 | F.P.M. ARTHUR, RONALD T. | |
| PLENTYWOOD - WEST | | GRADING,GRAVEL,PLANT MIX BITUM SURF & PRESTRESSED BEAM BRIDG | | | | 11/12/02 | 07/19/00 | PHONE NO: 787-5701 | |
| | 17.613 km | | $ 7,245,674 | $ 6,171,379 | $ 7,281,439 | | 10/18/02 | 100% | 101% |
| NH 37-2(16)42 F | | | | RIVERSIDE CONTRACTING, INC. | | APPR | 11/06/00 | F.P.M. MARTIN, DOUGLAS | |
| LAME DEER-EAST | | GRADE,AGG.CTB,PLANT MIX SURF,S EAL & COVER,& WETLAND | | | | 04/24/02 | 12/12/00 | PHONE NO: 748-3175 | |
| | 11.190 km | | $ 8,910,576 | $ 9,038,202 | $ 9,259,200 | | 11/25/02 | 100% | 103% |
| NH 37-2(17)49 F | | | | RIVERSIDE CONTRACTING, INC. | | APPR | 11/06/00 | F.P.M. MARTIN, DOUGLAS | |
| 11 KM EAST OF LAME DEER - EAST | | GRADE AGG SURF.,CTB,PLANT MIX SURF.,SEAL & COVER | | | | 05/01/02 | 12/12/00 | PHONE NO: 748-3175 | |
| | 8.925 km | | $ 8,308,921 | $ 8,831,903 | $ 8,983,899 | | 11/12/02 | 100% | 104% |
| NH 23-2(18)64 F | | | | E.H. OFTEDAL AND SONS, INC. | | APPR | 11/27/00 | F.P.M. SWANSON, ROBERT E. | |
| OLIVE N & S | | GRADING,GRAVEL,PLANT MIX SURFA CING & PRESTRESSED CONC.BEAM | | | | 12/10/02 | 03/12/01 | PHONE NO: 436-2704 | |
| | 19.100 km | | $ 9,371,165 | $ 10,642,287 | $ 10,459,552 | | 06/30/04*** | 98% | 104% |
| NH 23-2(20)56 F | | | | E.H. OFTEDAL AND SONS, INC. | | APPR | 12/19/00 | F.P.M. SWANSON, ROBERT E. | |
| COALWOOD - SOUTH | | GRADING,GRAVEL,PL MIX SURF,SEA L & COVER | | | | 04/24/02 | 02/13/01 | PHONE NO: 436-2704 | |
| | 13.249 km | | $ 7,520,509 | $ 7,095,158 | $ 7,231,495 | | 09/30/03*** | 98% | 100% |
| NH 23-1(19)48 F | | | | E.H. OFTEDAL AND SONS, INC. | | | 03/29/01 | F.P.M. RUDE, DWAYNE | |
| COALWOOD-NORTH | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | | 08/28/01 | PHONE NO: 233-3612 | |
| | 13.294 km | | $ 6,017,266 | $ 6,485,034 | $ 6,500,691 | | 09/30/03*** | 98% | 102% |
| STPP 23-1(26)0 | | | | CENTURY COMPANIES, INC. | | APPR | 05/11/01 | F.P.M. BARTH, TIM | |
| JCT MT 59 & US 12 EAST | | PLANT MIX BIT.OVERLAY,SEAL & C OVER | | | | 01/17/02 | 06/11/01 | PHONE NO: 233-3628 | |
| CM 8005(2) | | | | | | PEND | 07/15/02 | | |
| BRIDGE STREET - MILES CITY | | PLANT MIX BIT.OVERLAY,SEAL & C OVER | | | | 01/11/02 | | | |
| CONTRACT TOTAL | 1.299 km | | $ 649,989 | $ 794,861 | $ 1,022,974 | | | 100% | 124% |
| NH 23-3(10)130 | | | | RIVERSIDE CONTRACTING, INC. | | | 06/01/01 | F.P.M. BARTH, TIM | |
| ALZADA-EAST & WEST | | WIDENING,CEMENT TREATED PULV B ASE,PL MIX OVERLAY & SEAL & CO | | | | | 07/10/01 | PHONE NO: 233-3628 | |
| | 15.298 km | | $ 5,040,955 | $ 4,929,743 | $ 5,058,190 | | 11/01/02 | 100% | 117% |
| NH 1-9(37)541 | | | | CENTURY COMPANIES, INC. | | APPR | 08/10/01 | F.P.M. PISK, RANDAL | |
| GLASGOW EAST & WEST | | PLANT MIX BITUMINOUS OVERLAY,P CCP,MILL & LEVELING | | | | 09/27/02 | 09/12/01 | PHONE NO: 228-9478 | |
| | 5.267 km | | $ 2,903,857 | $ 2,718,447 | $ 2,987,559 | | 11/01/02 | 100% | 73% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPS 438-1(10)29 | | | | J T L GROUP, INC. - HIGHWAY | | | 08/10/01 | F.P.M. PISK, RANDAL | |
| 46 KM NORTH OF NASHUA-NORTH | | GRADING,GRAVEL,PLANT MIX SURFA CING & SEAL & COVER | | | | | 09/26/01 | PHONE NO: 228-9478 | |
| STPS 438-1(15)21 | | | | | | APPR | 08/06/02 | | |
| 34 KM NORTH OF NASHUA-NORTH | | LEVELING,PMS OVERLAY,SEAL & CO VER | | | | 11/12/02 | | | |
| CONTRACT TOTAL | 11.922 | km | $ 2,439,686 | $ 2,980,507 | $ 3,142,847 | | | 100% | 83% |
| CM 1405(1) | | | | FRANZ CONSTRUCTION, INC | | PEND | 08/10/01 | F.P.M. SLASKA, JIM | |
| COUNTY ROAD 350-SIDNEY | | PLANT MIX BITUMINOUS OVERLAY,& SEAL & COVER | | | | 10/21/02 | 05/21/02 | PHONE NO: 377-5296 | |
| | 1.260 | km | $ 102,743 | $ 122,620 | $ 94,434 | | 06/10/02 | 100% | 67% |
| PLH-STPS 323-1(13)62 | | | | WICKENS CONSTRUCTION, INC. | | | 10/11/01 | F.P.M. BARTH, TIM | |
| ALZADA - NORTH | | GRADING & GRAVEL SURFACING | | | | | 11/05/01 | PHONE NO: 233-3628 | |
| | 16.100 | km | $ 4,080,875 | $ 4,178,086 | $ 4,157,202 | | 11/04/02 | 100% | 69% |
| IM 94-6(47)231 | | | | RIVERSIDE CONTRACTING, INC. | | APPR | 11/21/01 | F.P.M. SLASKA, JIM | |
| WIBAUX-EAST AND WEST | | MILLING,FILLING,PL MIX OVERLAY & CULVERT REPLACEMENT | | | | 11/12/02 | 04/09/02 | PHONE NO: 377-5296 | |
| | 19.818 | km | $ 4,963,749 | $ 4,678,083 | $ 4,722,079 | | 10/08/02 | 100% | 85% |
| NH 1-7(32)429 | | | | RIVERSIDE CONTRACTING, INC. | | APPR | 04/11/02 | F.P.M. MIKE BUTZLAFF | |
| FORT BELKNAP - EAST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | 09/27/02 | 06/07/02 | PHONE NO: 653-1577 | |
| NH 1-8(24)446 | | | | | | | 10/18/02 | | |
| PHILLIPS COUNTY LINE - EAST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | | | |
| CONTRACT TOTAL | 31.490 | km | $ 2,961,459 | $ 3,975,012 | $ 4,086,933 | | | 100% | 92% |
| STPS 253-1(8)0 | | | | J T L GROUP, INC. - HIGHWAY | | | 04/11/02 | F.P.M. LAUCKNER, JAMES | |
| TERRY-NORTH | | LEVELING,SEAL & COVER AND PIPE REPLACEMENT | | | | | 05/13/02 | PHONE NO: 377-5296 | |
| | 0.431 | km | $ 1,722,548 | $ 1,648,429 | $ 1,663,263 | | 12/19/02 | 100% | 88% |
| NH 1-9(41)544 | | | | CENTURY COMPANIES, INC. | | | 04/11/02 | F.P.M. PISK, RANDAL | |
| GLASGOW - EAST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 05/22/02 | PHONE NO: 228-9478 | |
| | 17.100 | km | $ 1,108,913 | $ 1,062,712 | $ 990,513 | | 09/06/02 | 100% | 77% |
| STPS 323-1(18)0 | | | | PRINCE, INC | | | 05/14/02 | F.P.M. RUDE, DWAYNE | |
| EKALAKA-SOUTH | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | | 06/10/02 | PHONE NO: 233-3612 | |
| | 34.788 | km | $ 2,017,614 | $ 2,174,091 | $ 2,111,736 | | 10/07/02 | 100% | 82% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP 54-1(7)9 | | | PRINCE, INC | | | | 05/14/02 | F.P.M. SWANSON, ROBERT E. | |
| 2 KM NORTH OF BIDDLE - NORTH | | PLANT MIX OVERLAY,LEVELING,SEAL & COVER | | | | | 07/26/02 | PHONE NO: 436-2704 | |
| | 16.700 | km | $ 1,353,411 | $ 1,285,753 | $ 1,134,169 | | 02/14/03*** | 88% | 108% |
| STPP 42-1(5)0 | | | PRINCE, INC | | | | 05/14/02 | F.P.M. LAUCKNER, JAMES | |
| JUNCTION MT 200 - NORTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 09/25/02 | PHONE NO: 377-5296 | |
| | 0.000 | km | $ 1,531,516 | $ 1,360,184 | $ 1,088,010 | | 03/17/03*** | 80% | 138% |
| SFCP 26-1(10)2 | | | NORTHERN IMPROVEMENT COMPANY | | | APPR | 06/07/02 | F.P.M. LAUCKNER, JAMES | |
| JUNCTION SECONDARY-261-EAST & | | PLANT MIX OVERLAY,SEAL & COVER | | | | 10/02/02 | 08/19/02 | PHONE NO: 377-5296 | |
| | 9.617 | km | $ 623,074 | $ 755,600 | $ 798,302 | | 02/14/03*** | 98% | 96% |
| SFCN 57-7(16)297 | | | PRINCE, INC | | | | 06/07/02 | F.P.M. LAUCKNER, JAMES | |
| LINDSAY-EAST & WEST | | PLANT MIX OVERLAY,LEVELING,SEAL & COVER | | | | | 09/09/02 | PHONE NO: 377-5296 | |
| | 31.967 | km | $ 1,765,536 | $ 1,772,815 | $ 1,433,418 | | 02/14/03*** | 81% | 90% |
| STPP 39-1(33)21 | | | CENTURY COMPANIES, INC. | | | | 06/07/02 | F.P.M. MARTIN, DOUGLAS | |
| COLSTRIP NORTH & SOUTH | | PLANT MIX OVERLAY,MILLING,SEAL & COVER | | | | | 07/15/02 | PHONE NO: 748-3175 | |
| | 0.000 | km | $ 340,285 | $ 491,988 | $ 467,033 | | 03/17/03*** | 95% | 87% |
| STPP-STPE 27-3(8)79 | | | NORTHERN LINE LAYERS, INC. | | | | 07/18/02 | F.P.M. SLASKA, JIM | |
| WIBAUX - NORTH & SOUTH | | COLD MILLING,PLANT MIX OVERLAY ,& SEAL & COVER | | | | | 08/19/02 | PHONE NO: 377-5296 | |
| STPP 97-1(2)0 | | | | | | | 02/14/03*** | | |
| WIBAUX - WEST | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER & LIGHTING | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | $ 513,074 | $ 671,584 | $ 435,610 | | | 65% | 91% |
| BR 9006(12) | | | TRACY COWDREY & ASSOC. | | | | 07/18/02 | F.P.M. BACON, DAVID | |
| LITTLE MISSOURI RIVER-EAST OF | | CONCRETE PRESTRESSED GIRDER STRUCTURE & GRAVEL APPROACHES | | | | | 09/06/02 | PHONE NO: 377-5296 | |
| | 0.052 | km | $ 752,692 | $ 775,325 | $ 481,533 | | 02/14/03*** | 62% | 46% |
| STPP 2-1(38)3 | | | NORTHERN LINE LAYERS, INC. | | | | 07/18/02 | F.P.M. MARTIN, DOUGLAS | |
| MAIN STREET - MILES CITY | | MILLING,PMS OVERLAY,SEAL & COVER | | | | | 09/30/02 | PHONE NO: 748-3175 | |
| STPP 23-1(30)0 | | | | | | | 02/14/03*** | | |
| MILES CITY - URBAN | | MILLING,PMS OVERLAY,SEAL & COVER & SIDEWALKS | | | | | | | |
| CONTRACT TOTAL | 0.000 | mi | $ 806,939 | $ 1,027,041 | $ 185,544 | | | 18% | 63% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| SMP 4499(03) | | | PRINCE, INC | | | | | 07/18/02 | F.P.M. SWANSON, ROBERT E. | |
| GLENDIVE DISTRICT - CRUSH AND | | CRUSH & STOCKPILE | | | | | | 10/18/02 | PHONE NO: 436-2704 | |
| | 0.000 | km | | $ 365,700 | $ 323,000 | $ 225,647 | | 04/01/03*** | 70% | 04/01/03 |
| NH-STPE 22-2(19)41 | | | NORTHERN LINE LAYERS, INC. | | | | | 07/18/02 | F.P.M. ARTHUR, RONALD T. | |
| PLENTYWOOD - EAST & WEST | | PL MIX OVERLAY,PCCP PAVEMENT,S IDEWALKS,CURB & TRAFFIC SIGNAL | | | | | | 08/27/02 | PHONE NO: 787-5701 | |
| | 0.100 | km | | $ 694,859 | $ 844,771 | $ 389,505 | | 02/14/03*** | 46% | 87% |
| NH 62-2(18)21 F | | | M K WEEDEN CONSTRUCTION, INC. | | | | | 07/18/02 | F.P.M. ARTHUR, RONALD T. | |
| SIOUX PASS - SOUTH | | GRADING,CEMENT-TREATED BASE & PLANT MIX SURFACING | | | | | | 08/21/02 | PHONE NO: 787-5701 | |
| | 0.000 | km | | $ 5,342,503 | $ 4,697,074 | $ 1,665,375 | | 10/10/03*** | 35% | 37% |
| BR 9040(10) | | | COP CONSTRUCTION CO. | | | | | 07/18/02 | F.P.M. BACON, DAVID | |
| O'FALLON CREEK - SW OF MILDRED | | TRUSS BRIDGE REPLACEMENT & GRA VELED APPROACHES | | | | | | 08/19/02 | PHONE NO: 377-5296 | |
| | 0.060 | km | | $ 804,603 | $ 867,703 | $ 530,276 | | 02/14/03*** | 61% | 44% |
| BR 243-1(7)20 | | | SLETTEN CONSTRUCTION CO | | | | | 08/09/02 | F.P.M. GREUFE, LARRY | |
| BRIDGE REPLACEMENT - NORTH OF | | STRUCTURES & APPROACHES ON BRI DGES | | | | | | 10/08/02 | PHONE NO: 653-1574 | |
| | 0.000 | km | | $ 2,095,747 | $ 1,863,412 | $ 781,224 | | 10/31/03*** | 42% | 28% |
| BR 9011(18) | | | SLETTEN CONSTRUCTION CO | | | | | 08/09/02 | F.P.M. BACON, DAVID | |
| CABIN CREEK - S OF GLENDIVE | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | | 10/14/02 | PHONE NO: 377-5296 | |
| BR 335-1(12)13 | | | | | | | | 09/05/03*** | | |
| CEDAR CREEK-20 KM S OF GLENDIV | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | | | | |
| CONTRACT TOTAL | 0.116 | km | | $ 1,173,525 | $ 1,232,464 | $ 484,563 | | | 39% | 20% |
| STPP-NH-STPX 0002(506) | | | MARTIN CONSTRUCTION INC. | | | | | 09/06/02 | F.P.M. LAUCKNER, JAMES | |
| D4 CULVERTS - SOUTH | | D4 CULVERTS-SOUTH DRAINAGE IMP ROVMENTS | | | | | | / / | PHONE NO: 377-5296 | |
| | 0.000 | km | | $ 1,296,016 | $ 1,441,748 | $ 14,404 | | 03/17/03*** | 1% | 4% |
| STPP 22-1(7)8 | | | M K WEEDEN CONSTRUCTION, INC. | | | | | 09/06/02 | F.P.M. MIKE BUTZLAFF | |
| FLAXVILLE - E & W | | GRADING GRAVEL,PLANT MIX BITUM INOUS SURFACING,SEAL & COVER | | | | | | 10/31/02 | PHONE NO: 653-1577 | |
| | 11.500 | km | | $ 3,982,293 | $ 4,064,874 | $ 667,030 | | 03/17/03*** | 16% | 8% |
| BR 9010(11) | | | SLETTEN CONSTRUCTION CO | | | | | 09/06/02 | F.P.M. MARK KUROKAWA | |
| POPLAR RIVER-NW OF SCOBEY | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | | / / | PHONE NO: 653-1574 | |
| | 0.000 | km | | $ 618,274 | $ 656,349 | $ 6,563 | | 02/03/03*** | 1% | 10% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH-STPE 23-2(24)76 F | | | E.H. OFTEDAL AND SONS, INC. | | | | 09/26/02 | F.P.M. SWANSON, ROBERT E. | |
| BROADUS - EAST | | GRD,A GRVL OR CEMENT BASE COAR SE,PL.MIX OVERLAY,SEAL & COVER | | | | | 11/14/02 | PHONE NO: 436-2704 | |
| | 0.000 | km | $ 15,612,035 | $ 16,306,928 | $ 1,356,479 | | 10/08/04*** | 8% | 1% |
| SFCI 94-6(46)218 | | | PRINCE, INC | | | | 09/26/02 | F.P.M. SLASKA, JIM | |
| 4 KM EAST OF GLENDIVE - EAST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | / / | PHONE NO: 377-5296 | |
| | 21.700 | km | $ 6,162,657 | $ 5,982,599 | $ 59,827 | | 02/14/03*** | 1% | 0% |
| NH 0002(505) | | | L S C, INC. | | | | 09/26/02 | F.P.M. PISK, RANDAL | |
| D4 CULVERTS - NORTH | | DRAINAGE IMPROVEMENTS | | | | | / / | PHONE NO: 228-9478 | |
| | 0.000 | km | $ 770,078 | $ 802,509 | $ 0 | | 02/14/03*** | 0% | 0% |
| NH-STPE 1-8(25)499 F | | | SLETTEN CONSTRUCTION CO | | | | 11/07/02 | F.P.M. GREUFE, LARRY | |
| US. 2-SACO | | GRD,GRVL,PL MIX BIT SURF,PREST RESSED CONCRETE BEAM BRIDGE | | | | | / / | PHONE NO: 653-1574 | |
| | 0.000 | km | $ 1,912,640 | $ 2,075,365 | $ 20,754 | | 11/14/03*** | 1% | 0% |
| STPS-PLH 323-1(15)51 | | | WESTWAY CONSTRUCTION, INC. | | | | 11/07/02 | F.P.M. BARTH, TIM | |
| ALBION - NORTH & SOUTH | | GRADING,GRAVEL SURFACING | | | | | / / | PHONE NO: 233-3628 | |
| | 0.000 | km | $ 4,164,409 | $ 3,835,198 | $ 38,353 | | 03/17/03*** | 1% | 0% |
| BR 243-1(6)12 | | | DESONIA CONSTRUCTION INC | | | | 11/07/02 | F.P.M. GREUFE, LARRY | |
| STINKY CREEK-14 KM NW OF SACO | | PRESTRESSED CONCRETE BEAM BRID GE & GRD,GRVL,AGG SURF OF APPR | | | | | / / | PHONE NO: 653-1574 | |
| | 0.000 | km | $ 582,174 | $ 494,328 | $ 4,943 | | 10/10/03*** | 1% | 0% |
| NH 23-1(27)33 F | | | RIVERSIDE CONTRACTING, INC. | | | | 11/07/02 | F.P.M. RUDE, DWAYNE | |
| VOLBORG -NORTH AND SOUTH | | GRD,GRVL,PL MIX SURF,SEAL & CO VER,PRESTRESSED CONCRETE BEAM | | | | | 02/03/03 | PHONE NO: 233-3612 | |
| | 0.000 | km | $ 13,788,907 | $ 12,542,543 | $ 940,810 | | 11/12/04*** | 8% | 0% |
| BR 9036(19) | | | SLETTEN CONSTRUCTION CO | | | | 12/05/02 | F.P.M. GREUFE, LARRY | |
| BEAVER CR. - 5KM NW OF SACO | | PRESTRESSED BEAM TYPE STRUCTUR E & GRAVEL APPROACHES | | | | | / / | PHONE NO: 653-1574 | |
| | 0.000 | km | $ 923,342 | $ 889,151 | $ 0 | | 11/14/03*** | 0% | 0% |
| IM-STPHS 0002(509) | | | MONTANA LINES, INC | | | | 12/05/02 | F.P.M. LAUCKNER, JAMES | |
| D4 - LIGHTING | | ROADWAY LIGHTING,FLASHING BEAC ONS,SIGNING & LANDSCAPEING | | | | | / / | PHONE NO: 377-5296 | |
| | 0.000 | mi | $ 1,647,862 | $ 1,351,558 | $ 0 | | 12/29/02*** | 0% | 0% |
| GLENDIVE DISTRICT TOTALS | | | $144,990,646 | $145,938,414 | $ 92,963,376 | | | 62% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| DPI 0194(001) F | | | | NORTHERN LINE LAYERS, INC. | | APPR | 06/11/98 | F.P.M. SLOE, DAVID A. | |
| SHILOH I-90 INTERCHANGE | | GRADING,AGG.SURF.PL.MIX BIT.SU RF. & SEAL & COVER | | | | 05/02/01 | 08/10/98 | PHONE NO: 657-0269 | |
| | 4.154 km | | $ 14,524,331 | $ 15,444,134 | $ 15,791,219 | | 12/19/01 | 100% | 99% |
| PLH-STPS-CT 314-1(13)32 | | | | E.H. OFTEDAL AND SONS, INC. | | APPR | 09/01/99 | F.P.M. FAVERO CRAIG | |
| NORTHERN CHEYENNE BORDER - NOR | | GRADE,AGG.SURF.,PLANT MIX BIT. SURF,SEAL & COVER | | | | 02/21/02 | 11/16/99 | PHONE NO: 657-0267 | |
| | 19.913 km | | $ 9,237,472 | $ 7,818,266 | $ 10,405,495 | | 11/01/01 | 100% | 93% |
| BR 9048(11) | | | | EDWARD T COPPS CONST. | | APPR | 03/16/00 | F.P.M. STUDEBAKER, RAYMOND | |
| STILLWATER RIVER-N.E. OF ABSAR | | GR.,AGG.APPROACHES,PRESTRESSED CONCRETE BEAM BRIDGE | | | | 08/13/01 | 04/05/00 | PHONE NO: 657-0273 | |
| | 0.663 km | | $ 1,183,040 | $ 823,782 | $ 945,603 | | 03/18/02 | 100% | 98% |
| STPU 1002(9) | | | | JTL GROUP, INC.-BILLINGS | | APPR | 06/12/00 | F.P.M. SHUPAK,TOM | |
| WISCONSIN TO 17TH ON RIMROCK | | RECONST W/CURB,GUTTER,SIDEWALK S,PLANT MIX BITUMINOUS SURF | | | | 08/13/01 | 07/10/00 | PHONE NO: 657-0271 | |
| | 1.079 km | | $ 2,699,863 | $ 3,145,343 | $ 3,523,571 | | 04/23/02 | 100% | 97% |
| IM 94-2(28)51 | | | | EMPIRE SAND AND GRAVEL COMPANY | | APPR | 11/06/00 | F.P.M. SLOE, DAVID A. | |
| HYSHAM HILLS | | COLD MILLING,PULVERIZE,PLANT M IX SURF.,SEAL & COVER | | | | 05/30/02 | 01/09/01 | PHONE NO: 657-0269 | |
| | 19.149 km | | $ 6,888,544 | $ 6,131,635 | $ 6,518,789 | | 09/09/02 | 100% | 97% |
| IM 94-1(61)47 | | | | EMPIRE SAND AND GRAVEL COMPANY | | | 11/27/00 | F.P.M. SLOE, DAVID A. | |
| BIG HORN INTERCHANGE E & W | | MILL,PLANT MIX BITUMINOUS SURF ACING,SEAL & COVER | | | | | 02/08/01 | PHONE NO: 657-0269 | |
| | 17.837 km | | $ 2,185,015 | $ 2,360,221 | $ 2,247,589 | | 09/09/02 | 100% | 84% |
| IM 90-8(149)399 | | | | RIVERSIDE CONTRACTING, INC. | | APPR | 11/27/00 | F.P.M. JEFF DYEKMAN (TEMP) | |
| REEDPOINT-COLUMBUS | | COLD MILLING, PL MIX BITUM SUR F FILL & OVERLAY\SEAL & COVER | | | | 11/12/02 | 02/01/01 | PHONE NO: 657-0207 | |
| IM 90-7(77)364 | | | | | | | 06/14/02 | | |
| 16 KM EAST OF SWEET GRASS COUN | | COLD MILLING,PLANT MIX BITUM.S URF.FILL & OVERLAY/SEAL & | | | | | | | |
| CONTRACT TOTAL | 23.953 km | | $ 3,191,843 | $ 3,142,392 | $ 2,939,823 | | | 100% | 64% |
| NH 4-1(23)0 F | | | | CENTURY COMPANIES, INC. | | APPR | 12/19/00 | F.P.M. BERGEN, PERRY | |
| WARREN - NORTH & SOUTH | | GRADING,AGG SURF,PL MIX BIT SU RF,COLD IN-PLACE RECYCLE, | | | | 09/27/02 | 03/05/01 | PHONE NO: 657-0259 | |
| | 20.497 km | | $ 7,351,605 | $ 6,409,592 | $ 7,019,425 | | 06/30/03*** | 98% | 100% |
| IM 90-9(93)543 | | | | MARVIN A. REHBEIN | | | 03/09/01 | F.P.M. JEFF DYEKMAN (TEMP) | |
| WYOLA - SOUTH | | COLD MILLING,FILL,SEAL & COVER | | | | | 05/21/01 | PHONE NO: 657-0207 | |
| | 17.624 km | | $ 2,487,066 | $ 2,691,176 | $ 2,609,190 | | 06/24/02 | 100% | 81% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| IM 90-9(92)486 | | | | MARVIN A. REHBEIN | | APPR | 03/09/01 | F.P.M. JEFF DYEKMAN (TEMP) | |
| TOLUCA - EAST | | MILL,PLANT MIX BITUM SURFACING ,SEAL & COVER | | | | 11/12/02 | 04/11/01 | PHONE NO: 657-0207 | |
| | 26.482 | km | $ 3,401,372 | $ 3,883,120 | $ 4,971,764 | | 06/25/02 | 100% | 94% |
| STPP 14-5(17)181 | | | | M K WEEDEN CONSTRUCTION, INC. | | APPR | 03/09/01 | F.P.M. JAY MUHLBEIER | |
| 19 KILOMETERS EAST OF ROUNDUP- | | GRADING,GRAVEL & PLANT MIX SUR FACING | | | | 09/27/02 | 04/13/01 | PHONE NO: 323-3699 | |
| | 12.660 | km | $ 6,545,224 | $ 7,682,910 | $ 8,842,994 | | 06/30/04*** | 98% | 98% |
| IM 90-7(72)392 | | | | COP CONSTRUCTION CO. | | APPR | 03/29/01 | F.P.M. STUDEBAKER, RAYMOND | |
| REEDPOINT-E & W STRUCTURES | | STRUCTURE REHABILITATION | | | | 01/17/02 | 04/26/01 | PHONE NO: 657-0273 | |
| | 0.097 | km | $ 934,791 | $ 1,085,191 | $ 1,464,105 | | 02/14/03*** | 98% | 80% |
| IM 56683(1) | | | | RIVERSIDE CONTRACTING, INC. | | | 07/13/01 | F.P.M. SHUPAK,TOM | |
| SOUTH FRONTAGE ROAD RELOCATION | | GR,GRVL,PL MIX BIT SURF,PORTLA ND CEMENT SURF,SEAL & COVER | | | | | 08/06/01 | PHONE NO: 657-0271 | |
| | 2.100 | km | $ 3,059,893 | $ 3,273,864 | $ 3,020,650 | | 06/30/03*** | 92% | 97% |
| CM 16-1(43)1 | | | | MONTANA LINES, INC | | APPR | 08/10/01 | F.P.M. FAVERO CRAIG | |
| MAIN STREET - BILLINGS HEIGHTS | | UPGRADE EXISTING TRAFFIC SIGN ALS,CURB RAMPS,SIGNING & | | | | 09/25/02 | 04/22/02 | PHONE NO: 657-0267 | |
| | 0.000 | km | $ 343,469 | $ 362,642 | $ 410,767 | | 09/27/02 | 100% | 113% |
| BR 311-2(8)7 | | | | COP CONSTRUCTION CO. | | APPR | 11/21/01 | F.P.M. SLOE, DAVID A. | |
| BUCKINGHAM COULEE - 5 KM E. OF | | BOX CULVERT & APPROACHES | | | | 11/12/02 | 12/18/01 | PHONE NO: 657-0269 | |
| | 0.596 | km | $ 418,763 | $ 332,069 | $ 374,172 | | 11/26/02 | 100% | 87% |
| NH 61-3(14)55 | | | | M K WEEDEN CONSTRUCTION, INC. | | APPR | 11/21/01 | F.P.M. TILZEY, RONALD | |
| BOHEMIAN CORNER - SOUTH | | PULVERIZE,WIDENING,PL MIX SURF ACING,SEAL & COVER | | | | 12/10/02 | 04/08/02 | PHONE NO: 538-1320 | |
| | 19.008 | km | $ 4,195,363 | $ 3,761,168 | $ 3,850,109 | | 09/25/03*** | 98% | 69% |
| SFCS 384-2(8)31 | | | | J T L GROUP, INC. - HIGHWAY | | | 02/20/02 | F.P.M. SLOE, DAVID A. | |
| TREASURE COUNTY LINE - NORTH | | LEVELING & SEAL & COVER | | | | | 05/09/02 | PHONE NO: 657-0269 | |
| STPS 532-1(11)12 | | | | | | | 09/16/02 | | |
| KING AVE.-72ND ST. TO SHILOH R | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 40.100 | km | $ 507,476 | $ 434,434 | $ 347,986 | | | 100% | 58% |
| STPP-STPS-NH-IM 0002(622) | | | | ARROW STRIPING AND MFG., INC. | | APPR | 02/20/02 | F.P.M. SLOE, DAVID A. | |
| 2002-D5-DURABLE PAVE. MARK. | | APPLICATION OF EPOXY PAVEMENT MARKINGS | | | | 09/13/02 | 05/09/02 | PHONE NO: 657-0269 | |
| | 0.000 | km | $ 302,677 | $ 270,839 | $ 290,586 | | 06/09/02 | 100% | 07/01/02 |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| BR 61-3(17)67 | | | EDWARD T COPPS CONST. | | | | | 02/28/02 | F.P.M. TILZEY, RONALD | |
| BOX ELDER CR. - NE OF ROY | | CONSTRUCTION OF A CAST IN PLAC E CONCRETE BRIDGE | | | | | | 05/14/02 | PHONE NO: 538-1320 | |
| | 0.000 | km | | $ 419,938 | $ 442,247 | $ 385,997 | | 02/03/03*** | 87% | 95% |
| IM 90-8(151)463 | | | J T L GROUP, INC. - HIGHWAY | | | | APPR | 04/11/02 | F.P.M. STUDEBAKER, RAYMOND | |
| PRYOR CREEK - BIG HORN COUNTY | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | 11/12/02 | 06/13/02 | PHONE NO: 657-0273 | |
| | 15.700 | km | | $ 4,932,017 | $ 3,680,205 | $ 4,007,899 | | 01/09/03 | 100% | 69% |
| NH 61-1(12)1 | | | J T L GROUP, INC. - HIGHWAY | | | | | 05/14/02 | F.P.M. JAY MUHLBEIER | |
| ROUNDUP - NORTH | | MILL,PLANT MIX SURFACE OVERLAY ,SEAL & COVER | | | | | | 07/11/02 | PHONE NO: 323-3699 | |
| | 9.800 | km | | $ 668,247 | $ 672,462 | $ 664,655 | | 10/09/02 | 100% | 80% |
| CM 7199(13) | | | CENTURY COMPANIES, INC. | | | | APPR | 05/14/02 | F.P.M. TILZEY, RONALD | |
| BRASSEY/CASINO CR - LEWISTOWN | | SEAL & COVER,PMS OVERLAY & PAV EMENT MARKINGS | | | | | 12/10/02 | 07/10/02 | PHONE NO: 538-1320 | |
| | 0.000 | km | | $ 99,678 | $ 97,565 | $ 96,607 | | 08/29/02 | 100% | 37% |
| IM 0002(574) | | | MARVIN A. REHBEIN | | | | | 05/14/02 | F.P.M. FAVERO CRAIG | |
| D5 - INTERSTATE FENCING | | INTERSTATE FENCING & CATTLE GU ARD IMPROVEMENTS | | | | | | 06/17/02 | PHONE NO: 657-0267 | |
| | 0.000 | km | | $ 1,501,410 | $ 1,769,836 | $ 1,396,213 | | 02/14/03*** | 79% | 54% |
| BR 14-5(23)155 | | | J & S CONSTRUCTION INC. | | | | | 05/14/02 | F.P.M. FAVERO CRAIG | |
| DRAINAGE-13 KM NORTHEAST OF LA | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER APP,REINF. | | | | | | 08/12/02 | PHONE NO: 657-0267 | |
| | 0.740 | km | | $ 608,309 | $ 589,139 | $ 524,513 | | 02/14/03*** | 89% | 102% |
| IM 90-8(150)427 | | | J T L GROUP, INC. - HIGHWAY | | | | | 05/14/02 | F.P.M. SHUPAK,TOM | |
| PARK CITY - MOSSMAIN | | MILL,HOT RECYCLE,PMS OVERLAY,S EAL & COVER | | | | | | 06/24/02 | PHONE NO: 657-0271 | |
| STPS 532-1(8)0 | | | | | | | | 02/14/03*** | | |
| LAUREL - NORTH | | PAVEMENT PULVERIZATION,TOP COU RSE,PMS OVERLAY,SEAL & COVER | | | | | | | | |
| CONTRACT TOTAL | 0.046 | km | | $ 4,931,837 | $ 3,814,173 | $ 3,387,628 | | | 89% | 81% |
| BR 9002(30) | | | EDWARD T COPPS CONST. | | | | | 05/14/02 | F.P.M. NELSON, ROD | |
| FLY CREEK - 25KM WEST OF HARDI | | BRIDGE REPLACEMENT & APPROACH ROADWAY WORK | | | | | | 07/30/02 | PHONE NO: 657-0264 | |
| | 0.023 | km | | $ 379,410 | $ 396,112 | $ 275,256 | | 02/14/03*** | 69% | 97% |
| SFCX 81016(1) | | | JTL GROUP, INC.-BILLINGS | | | | APPR | 06/07/02 | F.P.M. BERGEN, PERRY | |
| LOCKWOOD - SOUTH | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | 11/22/02 | 07/08/02 | PHONE NO: 657-0259 | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPS 302-2(2)16 | | | | | | APPR | 10/17/02 | | |
| MOLT - EAST | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | 11/12/02 | | | |
| SFCX 56916(1) | | | | | | APPR | | | |
| OLD HARDIN RD - BILLINGS EAST | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | 11/22/02 | | | |
| CONTRACT TOTAL | 9.300 km | | $ 647,539 | $ 671,354 | $ 662,896 | | | 100% | 40% |
| SFCS 522-1(4)0 | | | JTL GROUP, INC.-BILLINGS | | | | 06/07/02 | F.P.M. SLOE, DAVID A. | |
| HUNTLEY INT - EAST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 07/15/02 | PHONE NO: 657-0269 | |
| SFCU 1014(3) | | | | | | | 03/17/03*** | | |
| AIRPORT RD - BILLINGS | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | | | |
| SFCU 1010(4) | | | | | | | | | |
| LAUREL RD TO S 20TH ST - BLGS | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | $ 1,414,721 | $ 1,292,187 | $ 944,573 | | | 73% | 68% |
| NH 14-4(16)130 | | | PRINCE, INC | | | | 07/18/02 | F.P.M. JAY MUHLBEIER | |
| RYEGATE - EAST | | SHOULDER WIDEN,PMS OVERLAY,SEA L & COVER | | | | | 09/16/02 | PHONE NO: 323-3699 | |
| | 0.000 mi | | $ 1,733,378 | $ 1,709,134 | $ 710,690 | | 03/10/03*** | 42% | 64% |
| NH 57-3(38)81 | | | CENTURY COMPANIES, INC. | | | | 08/09/02 | F.P.M. TILZEY, RONALD | |
| MAIN STREET - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPROVEM | | | | | / / | PHONE NO: 538-1320 | |
| SFCU 7111(3) | | | | | | | 02/14/03*** | | |
| MAIN ST SOUTH - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPOVEME | | | | | | | |
| STPP 43-1(23)0 | | | | | | | | | |
| MAIN ST NORTH - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPROVEM | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | $ 1,027,189 | $ 966,215 | $ 135,164 | | | 14% | 32% |
| STPHS 532-1(4)12 | | | J & S CONSTRUCTION INC. | | | | 09/06/02 | F.P.M. BERGEN, PERRY | |
| SLOPE FLATTENING-NORTH OF LAUR | | SLOPE FLATTENING-NORTH OF LAUR EL | | | | | 11/08/02 | PHONE NO: 657-0259 | |
| | 0.840 km | | $ 121,638 | $ 118,008 | $ 41,925 | | 03/17/03*** | 36% | 13% |
| BR 308-1(23)0 | | | TAMIETTI CONST. CO., INC. | | | | 09/06/02 | F.P.M. NELSON, ROD | |
| ROCK CREEK-RED LODGE | | PRESTRESSED CONCRETE BEAM BRID GE,GRADING,AGGREGATE,PLANT MIX | | | | | 10/28/02 | PHONE NO: 657-0264 | |
| | 0.000 km | | $ 1,090,505 | $ 998,351 | $ 140,193 | | 02/14/03*** | 14% | 13% |
| STPU 1020(15) | | | SCOTT LONG CONSTRUCTION, INC. | | | | 09/06/02 | F.P.M. NELSON, ROD | |
| MONTANA AVE OVERPASS-BILLINGS | | STRUCTURE REHABILITAION | | | | | 10/15/02 | PHONE NO: 657-0264 | |
| | 0.000 km | | $ 640,269 | $ 547,393 | $ 150,843 | | 02/14/03*** | 28% | 49% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| BR 9014(22) | | | WICKENS CONSTRUCTION, INC. | | | | | 09/06/02 | F.P.M. TILZEY, RONALD | |
| MCDONALD CR. - SW OF GRASS RAN | | BOX CULVERT & APPROACHES | | | | | | 11/12/02 | PHONE NO: 538-1320 | |
| | 0.000 | km | | $ 238,775 | $ 222,735 | $ 213,645 | | 02/14/03*** | 96% | 5% |
| STPHS 0002(626) | | | OMO CONSTRUCTION INC | | | | | 09/26/02 | F.P.M. SHUPAK,TOM | |
| 1998-D5-SIGNING | | SIGNING & DELINEATION | | | | | | 12/10/02 | PHONE NO: 657-0271 | |
| | 0.000 | km | | $ 20,713 | $ 24,445 | $ 22,105 | | 01/07/03 | 100% | 0% |
| STPS 298-1(7)4 | | | WESTWAY CONSTRUCTION, INC. | | | | | 09/26/02 | F.P.M. SLOE, DAVID A. | |
| 6 KM SOUTH OF BIG TIMBER-SOUTH | | GRADING,AGGREGATE,PLANT MIX BI T.SURFACING,SEAL & COVER | | | | | | 01/20/03 | PHONE NO: 657-0269 | |
| | 7.088 | km | | $ 3,401,747 | $ 3,314,260 | $ 33,144 | | 03/17/03*** | 1% | 0% |
| BR 419-1(9)21 | | | COP CONSTRUCTION CO. | | | | | 09/26/02 | F.P.M. NELSON, ROD | |
| WEST FORK STILLWATER - STRUCTU | | GRADING,GRAVEL & CONSTRUCTION OF PRESTRESSED CONCRETE STRUCT | | | | | | 12/10/02 | PHONE NO: 657-0264 | |
| | 0.024 | km | | $ 1,124,373 | $ 1,141,994 | $ 30,094 | | 04/07/03*** | 3% | 0% |
| BR 56788(5) | | | J & S CONSTRUCTION INC. | | | | | 09/26/02 | F.P.M. STUDEBAKER, RAYMOND | |
| ARROW CREEK - NE OF WORDEN | | REM EXIST STRCT,DBL RE CONC BO X,GRD,GRVL SURF, PL MIX SURF | | | | | | / / | PHONE NO: 657-0273 | |
| | 0.000 | km | | $ 230,119 | $ 222,807 | $ 2,228 | | 04/07/03*** | 1% | 0% |
| STPP 14-5(18)189 | | | M K WEEDEN CONSTRUCTION, INC. | | | | | 09/26/02 | F.P.M. JAY MUHLBEIER | |
| MUSSELSHELL E & W | | GRADING,GRAVEL & PLANT MIX SUR FACING | | | | | | 11/25/02 | PHONE NO: 323-3699 | |
| | 10.400 | km | | $ 7,998,888 | $ 7,841,903 | $ 376,504 | | 03/17/03*** | 5% | 0% |
| STPHS 4-2(21)54 | | | JTL GROUP, INC.-BILLINGS | | | | | 11/07/02 | F.P.M. SHUPAK,TOM | |
| SIGNALS-LAUREL INTERCHANGE | | SIGNALS-LAUREL INTERCHANGE,SIG NALS & TURNBAY | | | | | | / / | PHONE NO: 657-0271 | |
| | 0.000 | mi | | $ 194,740 | $ 193,371 | $ 1,934 | | 02/14/03*** | 1% | 0% |
| BILLINGS DISTRICT TOTALS | | | | $102,883,245 | $ 99,778,672 | $ 89,778,543 | | | 82% | |
| TOTALS FOR ALL PROJECTS: | | | | $524,212,257 | $506,369,328 | $378,851,114 | | | 71% | |

.IMA

STATE DOCUMENTS COLLECTION

S
625.704
H3cr
2/28/03

MAR 19 2003

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/03
*** MISSOULA DISTRICT ***

MONTANA STATE LIBRARY
3 0864 1001 8389 9



| PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 7-1(70)0 | | | JOHN BIELBY CONSTRUCTION | | | APPR | 06/15/99 | F.P.M. BENEDIK, TOM | |
| LOST TRAIL PASS REST AREA | | REST AREA STRUCTURES & PARKING | | | | 01/28/02 | 07/19/99 | PHONE NO: - | |
| | 0.000 | km | $ 1,095,659 | $ 940,332 | $ 986,779 | | 10/30/01 | 100% | 118% |
| NH-STPE 7-2(25)78 F | | | JTL GROUP, INC.- MISSOULA | | | APPR | 11/16/99 | F.P.M. CYR, MARK | |
| LOLO-SOUTH | | GR.AGG & PL MIX BIT SURF,S & C ,SIGN,CONCRETE BEAM BRIDGE | | | | 08/22/01 | 02/14/00 | PHONE NO: 523-5863 | |
| | 8.995 | mi | $ 7,551,043 | $ 7,022,657 | $ 6,956,879 | | 07/17/01 | 100% | 100% |
| CM-BR 8107(12) | | | BODELL CONSTRUCTION COMPANY | | | PEND | 02/08/00 | F.P.M. HEMBREE, TAMI | |
| CLARK FORK - MISSOULA | | GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT | | | | 10/22/02 | 04/11/00 | PHONE NO: 523-5856 | |
| | 0.539 | km | $ 5,510,210 | $ 7,017,632 | $ 7,385,822 | | 12/27/02 | 100% | 104% |
| STPP 6-1(86)99 | | | SCHELLINGER CONST CO.,INC. | | | APPR | 11/06/00 | F.P.M. JOHNSON, ROBERT L. | |
| DIXON - WEST | | GRADE,AGG.SURF.PLANT MIX SURF. ,SEAL & COVER | | | | 09/27/02 | 11/28/00 | PHONE NO: 523-5864 | |
| | 15.750 | km | $ 5,881,894 | $ 6,027,749 | $ 6,637,161 | | 07/29/02 | 100% | 90% |
| NH 1-1(47)57 F | | | JTL GROUP,INC.-DBA A-1 PAVING | | | APPR | 03/09/01 | F.P.M. ROBERTS, JAMES | |
| PLEASANT VALLEY | | GRADING,GRAVEL,PLANT MIX BITUM SURF,BRIDGE REV.,SEAL & COVER | | | | 09/27/02 | 03/26/01 | PHONE NO: 751-2041 | |
| | 8.100 | km | $ 5,749,412 | $ 5,343,464 | $ 6,388,618 | | 08/27/02 | 100% | 95% |
| BH 269-1(22)21 | | | FRONTIER-WEST, L.L.C. | | | APPR | 03/29/01 | F.P.M. HEMBREE, TAMI | |
| BITTERROOT RIVER-NW STEVENSVIL | | WIDEN BRIDGE,GRADE,GRAVEL,PL M IX SURF,SEAL & COVER,APPROACHE | | | | 11/14/02 | 05/01/01 | PHONE NO: 523-5856 | |
| | 0.452 | km | $ 1,878,203 | $ 1,674,456 | $ 1,691,810 | | 02/14/03*** | 98% | 100% |
| IM-STPHS 90-1(144)5 | | | ALPINE CONSTRUCTION, INC.(OBS) | | | | 03/29/01 | F.P.M. JOHNSON, ROBERT L. | |
| MEDIAN RAIL - MINERAL COUNTY | | CONCRETE MEDIAN RAIL & DRAINAG E | | | | | 05/14/01 | PHONE NO: 523-5864 | |
| | 19.000 | km | $ 4,483,642 | $ 3,185,412 | $ 3,165,513 | | 11/09/01 | 100% | 84% |
| BR 1-2(86)180 | | | FRONTIER-WEST, L.L.C. | | | | 07/13/01 | F.P.M. KALBERG, J. GARY | |
| MIDDLE FORK FLATHEAD RIVER-SE | | CONST.OF WELDED PLT GIRDEER BR IDGE,GR,GRVL,PL.MIX SURF.& | | | | | 09/10/01 | PHONE NO: 751-2040 | |
| | 0.570 | km | $ 3,765,960 | $ 3,786,455 | $ 3,654,034 | | 06/30/03*** | 97% | 88% |
| NH 41(24) | | | D.H. BLATTNER & SONS, INC. | | | | 07/13/01 | F.P.M. BENEDIK, TOM | |
| CAMP CREEK RESTORATION | | GR,GRVL,PL.MIX SURF,SEAL & COV ER,PRESTRESSED CONCRETE BRIDGE | | | | | 08/15/01 | PHONE NO: - | |
| NH 7-1(58)9 F | | | | | | APPR | 06/06/04*** | | |
| SULA N&S | | WETLAND MITIGATION,STREAM PROT ECTION | | | | 02/20/03 | | | |
| CONTRACT TOTAL | 11.821 | mi | $ 12,382,249 | $ 10,723,011 | $ 11,863,366 | | | 98% | 94% |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/03
*** MISSOULA DISTRICT ***



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| IM 90-3(79)173 | | | JIM GILMAN EXCAVATING INC. | | | | 12/13/01 | F.P.M. CYR, MARK | |
| GARRISON-BECK HILL | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | 03/08/02 | PHONE NO: 523-5863 | |
| IM 90-3(80)180 | | | | | | | 09/06/03*** | | |
| BECK HILL-DEER LODGE WESTBOUND | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | | | |
| IM 90-3(83)163 | | | | | | | | | |
| GOLD CREEK-EAST & WEST | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | | | |
| CONTRACT TOTAL | 41.224 km | | $ 12,435,994 | $ 11,751,484 | $ 7,059,923 | | | 60% | 59% |
| STPP 56-1(3)0 | | | JTL GROUP,INC.-DBA A-1 PAVING | | | | 02/20/02 | F.P.M. HAM, DANIEL | |
| BULL LAKE - SOUTH | | WIDENING,PULVERIZING,PL MIX OV ERLAY,SIGNING & BRIDGE REPAIR | | | | | 04/01/02 | PHONE NO: 295-4049 | |
| | 0.000 km | | $ 4,721,656 | $ 4,754,719 | $ 3,456,481 | | 05/12/03*** | 73% | 94% |
| STPX 45(29) | | | GOOSE BAY EQUIPMENT, INC. | | | | 02/28/02 | F.P.M. JOHNSON, ROBERT L. | |
| DIXON WETLAND MITIGATION | | WETLAND MITIGATION | | | | | 04/03/02 | PHONE NO: 523-5864 | |
| | 0.000 km | | $ 295,397 | $ 182,102 | $ 228,206 | | 04/25/03*** | 98% | 06/01/02 |
| IM 90-2(102)106 | | | JTL GROUP, INC.- MISSOULA | | | | 03/25/02 | F.P.M. SULLIVAN, SHEILA | |
| MISSOULA - BONNER | | CRACK AND SEAT,PLANT MIX SURFA CING OVERLAY,SEAL AND COVER | | | | | 05/22/02 | PHONE NO: 523-5877 | |
| | 0.000 km | | $ 2,973,320 | $ 2,326,681 | $ 2,187,912 | | 10/22/02 | 100% | 99% |
| STPS 257-1(4)0 | | | MT MAT'LS, INC.(DBA)LS JENSEN | | | | 03/25/02 | F.P.M. JOHNSON, ROBERT L. | |
| SUPERIOR - SOUTHEAST | | PLANT MIX OVERLAY,SEAL AND COV ER,SLOPE FLATTENING AND | | | | | 05/20/02 | PHONE NO: 523-5864 | |
| | 0.050 km | | $ 786,396 | $ 728,693 | $ 675,548 | | 05/12/03*** | 93% | 98% |
| NH 7-1(95)47 | | | MONTANA LINES, INC | | | | 04/11/02 | F.P.M. BENEDIK, TOM | |
| SIGNAL UPGRADE - HAMILTON | | SIGNAL UPGRADE,SIGNING & PAVEM ENT MARKING | | | | | 08/14/02 | PHONE NO: - | |
| NH 7-1(96)67 | | | | | | | 09/05/02 | | |
| SIGNAL - NW OF STEVENSVILLE | | SIGNAL UPGRADE,SIGNING & PAVEM ENT MARKING | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | $ 95,889 | $ 85,871 | $ 85,167 | | | 100% | 63% |
| NH 24-1(55)16 | | | MT MAT'LS, INC.(DBA)LS JENSEN | | | | 04/11/02 | F.P.M. JOHNSON, ROBERT L. | |
| POTOMAC-EAST | | PLANT MIX OVERLAY AND SEAL & C OVER | | | | | 06/24/02 | PHONE NO: 523-5864 | |
| SFCS 271-2(2)18 | | | | | | | 04/25/03*** | | |
| HELMVILLE-EAST & WEST | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | | | | |
| SFCS 348-1(4)0 | | | | | | | | | |
| PHILIPSBURG-WEST | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | | | | |
| SFCP 19-1(26 )27 | | | | | | | | | |
| GEORGETOWN LAKE-NORTH | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 30.671 km | | $ 3,281,528 | $ 2,797,999 | $ 2,175,348 | | | 78% | 89% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BH 52-2(27)50 | | | | EDWARD T COPPS CONST. | | | 04/11/02 | F.P.M. MITCHELL, JAMES D. | |
| SPRING CR - E OF KALISPELL | | BRIDGE DECK REHABILITATION | | | | | 06/11/02 | PHONE NO: 751-2046 | |
| | 0.000 km | | $ 215,865 | $ 307,216 | $ 294,232 | | 02/14/03*** | 96% | 88% |
| NH 5-2(117)61 | | | | JTL GROUP, INC. - KALISPELL | | | 05/14/02 | F.P.M. HANCOCK, DALE | |
| POLSON - NORTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 07/10/02 | PHONE NO: 751-2043 | |
| STPP 33-1(32)0 | | | | | | | 04/25/03*** | | |
| CALIFORNIA STREET - LIBBY | | SEAL & COVER | | | | | | | |
| STPP 33-1(33)10 | | | | | | | | | |
| LIBBY - DAM N. & S. | | SEAL & COVER | | | | | | | |
| STPP 36-1(20)16 | | | | | | | | | |
| HOT SPRINGS N. & S. | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| STPS 424-1(6)0 | | | | | | | | | |
| KALISPELL - NORTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| SFCS 548-1(7)0 | | | | | | | | | |
| WEST RESERVE DR.- KALISPELL | | SEAL & COVER | | | | | | | |
| STPP 52-1(24)3 | | | | | | | | | |
| 5 KM E. OF POLSON-EAST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 79.950 km | | $ 1,960,300 | $ 1,687,791 | $ 1,280,421 | | | 73% | 115% |
| SFCP 6-1(93)69 | | | | RIVERSIDE CONTRACTING, INC. | | | 05/14/02 | F.P.M. ROBERTS, JAMES | |
| WEEKSVILLE - EAST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 05/31/02 | PHONE NO: 751-2041 | |
| STPP 6-1(96)51 | | | | | | | 04/25/03*** | | |
| THOMPSON FALLS - EAST | | SEAL & COVER | | | | | | | |
| STPP 6-1(97)91 | | | | | | | | | |
| PERMA - EAST & WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| SFCS 559-1(1)0 | | | | | | | | | |
| JCT US 93 - EAST | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 36.300 km | | $ 942,391 | $ 978,960 | $ 880,166 | | | 90% | 97% |
| BH 24-1(52)6 | | | | TAMIETTI CONST. CO., INC. | | | 05/14/02 | F.P.M. HEMBREE, TAMI | |
| BLACKFOOT RIVER-6 KM E OF BONN | | BRIDGE REHABILITATION | | | | | 06/10/02 | PHONE NO: 523-5856 | |
| | 0.000 km | | $ 691,276 | $ 768,552 | $ 753,655 | | 02/14/03*** | 98% | 86% |
| NH 5-3(78)125 | | | | MONTANA LINES, INC | | APPR | 06/07/02 | F.P.M. MITCHELL, JAMES D. | |
| SIGNAL-US93/MT40-WHITEFISH | | UPGRADE TRAFFIC SIGNALS,LIGHTI NG,ADA CURBS,SIDEWALKS & PAVE | | | | 02/18/03 | 09/30/02 | PHONE NO: 751-2046 | |
| | 0.000 km | | $ 91,381 | $ 87,392 | $ 95,552 | | 10/25/02 | 100% | 11% |
| NH 7-1(97)45 | | | | BLAHNIK CONSTRUCTION, INC. | | | 06/07/02 | F.P.M. BENEDIK, TOM | |
| US 93 - HAMILTON | | MILLING,PMS OVERLAY,SEAL & COV ER | | | | | 07/29/02 | PHONE NO: - | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 93-1(15)0 | | | | | | | 04/25/03*** | | |
| LOLO PASS - EAST | | LEVEL,PMS OVERLAY,SEAL & COVER | | | | | | | |
| SFCS 203-1(10)0 | | | | | | | | | |
| STEVENSVILLE - NORTH | | CRACK SEALING,SEAL & COVER | | | | | | | |
| SFCX 81024(3) | | | | | | | | | |
| SKALKAHO ROAD | | LEVELING,PMS OVERLAY,SEAL & CO VER | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | $ 2,925,210 | $ 3,367,790 | $ 1,440,631 | | | 43% | 62% |
| BR 9045(30) | | | | FRONTIER-WEST, L.L.C. | | | 07/18/02 | F.P.M. MITCHELL, JAMES D. | |
| LITTLE BITTERROOT RIVER - EAST | | BRIDGE REPLACEMENT & GRAVEL AP PROACHES | | | | | 08/27/02 | PHONE NO: 751-2046 | |
| | 0.000 mi | | $ 330,514 | $ 399,379 | $ 393,657 | | 01/30/03 | 100% | 64% |
| SMP 2099(03) | | | | BLAHNIK CONSTRUCTION, INC. | | | 07/18/02 | F.P.M. BENEDIK, TOM | |
| MISSOULA AND BUTTE DISTRICTS - | | CRUSH & STOCKPILES | | | | | 08/20/02 | PHONE NO: - | |
| | 0.000 mi | | $ 405,203 | $ 499,917 | $ 502,553 | | 04/25/03*** | 98% | 10/01/02 |
| SMP 3299(03) | | | | HERB RICHARDS CONSTRUCTION CO. | | | 07/18/02 | F.P.M. SULLIVAN, SHEILA | |
| MISSOULA DISTRICT - CRUSH AND | | CRUSH & STOCKPILE | | | | | 08/21/02 | PHONE NO: 523-5877 | |
| | 0.000 mi | | $ 296,700 | $ 268,370 | $ 265,890 | | 12/15/02 | 100% | 10/01/02 |
| NH 5-3(82)113 | | | | RIVERSIDE CONTRACTING, INC. | | | 08/09/02 | F.P.M. MITCHELL, JAMES D. | |
| NORTH MAIN - KALISPELL | | PLANT MIX OVERLAY,SEAL & COVER ,SIDWALK & CURB IMPROVEMENTS | | | | | / / | PHONE NO: 751-2046 | |
| NH 5-3(83)127 | | | | | | | 04/25/03*** | | |
| US93 - WHITEFISH | | PLANT MIX OVERLAY,SEAL & COVER ,SIDEWALK & CURB IMPROVEMENTS | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | $ 1,137,398 | $ 1,290,518 | $ 12,908 | | | 1% | 33% |
| SFCP 1-2(119)129 | | | | JTL GROUP, INC. - KALISPELL | | | 09/26/02 | F.P.M. ROBERTS, JAMES | |
| GLACIER AIRPORT - NORTH | | LEVELING,PMS,OVERLAY & SEAL & COVER | | | | | / / | PHONE NO: 751-2041 | |
| | 7.356 km | | $ 1,465,780 | $ 1,058,278 | $ 10,584 | | / / *** | 1% | 0% |
| IM 90-1(138)5 | | | | BODELL CONSTRUCTION COMPANY | | | 09/26/02 | F.P.M. JOHNSON, ROBERT L. | |
| DENA MORA REST AREA | | REST AREAS,SIT IMPROVEMENTS,LA NDSCAPING & RELATED WORK | | | | | 12/10/02 | PHONE NO: 523-5864 | |
| | 0.000 mi | | $ 3,533,077 | $ 2,940,415 | $ 127,154 | | / / *** | 4% | 0% |
| SMP 3199(03) | | | | TREASURE STATE CONSTRUCTION | | | 09/26/02 | F.P.M. SULLIVAN, SHEILA | |
| MISSOULA DISTRICT - CRUSH & ST | | STOCKPILE | | | | | 11/12/02 | PHONE NO: 523-5877 | |
| | 0.000 km | | $ 194,063 | $ 243,825 | $ 244,776 | | 12/16/02 | 100% | 04/01/03 |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/03
*** MISSOULA DISTRICT ***

DATE:03/13/03



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 9032(33) | | | | FRONTIER-WEST, L.L.C. | | | 11/07/02 | F.P.M. KALBERG, J. GARY | |
| SWAN RIVER - WEST OF CONDON | | RECONSTR.OF GRVL APP & NEW PRE STRESSED CONCRETE BULB TEE STR | | | | | / / | PHONE NO: 751-2040 | |
| | 0.035 | km | $ 642,053 | $ 461,181 | $ 4,612 | | 02/14/03*** | 1% | 0% |
| STPHS 0002(628) | | | | UNITED RENTALS HWY TECH INC | | | 11/07/02 | F.P.M. BENEDIK, TOM | |
| 1998-D1-SIGNING & ELECTRICAL | | 1998-D1-SIGNING & ELECTRICAL | | | | | / / | PHONE NO: - | |
| | 0.000 | km | $ 41,718 | $ 38,030 | $ 0 | | 04/25/03*** | 0% | 0% |
| STPP 1-2(116)123 | | | | OMO CONSTRUCTION INC | | | 12/05/02 | F.P.M. MITCHELL, JAMES D. | |
| US2/MT35 OVERHEAD SIGN - KALIS | | US2/MT35 OVERHEAD SIGN-KALISPE LL | | | | | / / | PHONE NO: 751-2046 | |
| | 0.000 | km | $ 24,188 | $ 28,000 | $ 0 | | 04/25/03*** | 0% | 0% |
| BR 9039(33) | | | | FRONTIER-WEST, L.L.C. | | | 02/10/03 | F.P.M. HEMBREE, TAMI | |
| CLARK FORK - EAST OF DRUMMOND | | REPLACEMENT OF A THROUGH TRUSS BRIDGE W/PRESTRESSED CONCRETE | | | | | / / | PHONE NO: 523-5856 | |
| | 0.060 | mi | $ 894,600 | $ 713,538 | $ 7,137 | | 11/14/03*** | 1% | 0% |
| MISSOULA DISTRICT TOTALS | | | $ 88,680,166 | $ 83,487,868 | $ 70,912,495 | | | 81% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 13-2(2)83 | | | | MORGEN & OSWOOD CONST. CO.,INC | | APPR | 11/16/99 | F.P.M. COLLINGWOOD, MATT | |
| JEFFERSON RIVER - 20.4KM SW OF | | GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE | | | | 11/14/02 | 12/21/99 | PHONE NO: 585-0453 | |
| | 0.600 km | | $ 2,712,516 | $ 1,848,513 | $ 1,890,280 | | 10/12/01 | 100% | 115% |
| STPHS-STPS-STPU 25(27) | | | | S K CONSTRUCTION, INC. | | APPR | 11/06/00 | F.P.M. CARLSON,JACK | |
| ONE MILE EAST OF HELENA | | GRADE,AGG.SURF,PLANT MIX SURF. ,SEAL & COVER,& CONC.SLAB | | | | 09/26/02 | 03/26/01 | PHONE NO: 457-0526 | |
| | 2.795 km | | $ 2,061,164 | $ 1,749,409 | $ 2,239,139 | | 11/22/02 | 100% | 104% |
| BR 9016(30) | | | | HALL CONSTRUCTION SERVICES | | APPR | 11/27/00 | F.P.M. GRAVAGE,DANIEL | |
| ROCKY CREEK BRIDGE - 3 KM EAST | | CONST OF PRESTRESSED TRI-DECK BEAM BR,GRADING & GRAVELING | | | | 10/26/01 | 03/26/01 | PHONE NO: 222-8110 | |
| | 0.340 km | | $ 353,061 | $ 315,450 | $ 291,603 | | 04/04/02 | 100% | 92% |
| IM 15-2(68)130 | | | | JIM GILMAN EXCAVATING INC. | | APPR | 11/27/00 | F.P.M. HARRIS, DEAN | |
| BUTTE-ELK PARK | | COLD MILLING,PAVEMENT PULVERIZ ATION,PLANT MIX SURFACING | | | | 12/27/02 | 12/03/00 | PHONE NO: 494-9643 | |
| IM 15-2(72)121 | | | | | | | 02/14/03*** | | |
| NISSLER-BUTTE | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 24.010 km | | $ 8,037,938 | $ 8,527,271 | $ 11,929,936 | | | 97% | 75% |
| IM 15-4(86)190 | | | | RIVERSIDE CONTRACTING, INC. | | APPR | 11/27/00 | F.P.M. CARLSON,JACK | |
| HELENA-NORTH & SOUTH | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER,BRIDGE REHAB | | | | 02/27/02 | 03/26/01 | PHONE NO: 457-0526 | |
| | 9.444 km | | $ 3,194,950 | $ 2,833,761 | $ 2,892,039 | | 11/07/02 | 100% | 120% |
| IM 90-5(57)264 | | | | (OBS)MARONICK CONST. L.L.C. | | APPR | 01/31/01 | F.P.M. CLARY,DAN | |
| MILLIGAN CANYON | | SEAL & COVER | | | | 10/26/01 | 04/03/01 | PHONE NO: 225-4295 | |
| IM 15-3(57)163 | | | | | | APPR | 11/05/01 | | |
| BOULDER HILL | | SEAL & COVER | | | | 10/26/01 | | | |
| STPP 69-1(16)1 | | | | | | APPR | | | |
| WHITEHALL - EAST AND NORTH | | SEAL & COVER | | | | 10/26/01 | | | |
| STPP 55-3(10)12 | | | | | | APPR | | | |
| LEGION AVE. WEST - WHITEHALL | | SEAL & COVER | | | | 10/26/01 | | | |
| STPP 69-1(15)0 | | | | | | APPR | | | |
| LEGION AVE. EAST - WHITEHALL | | SEAL & COVER | | | | 10/26/01 | | | |
| CONTRACT TOTAL | 72.494 km | | $ 1,699,926 | $ 1,588,107 | $ 1,515,861 | | | 100% | 113% |
| IM 90-5(58)274 | | | | JIM GILMAN EXCAVATING INC. | | | 03/09/01 | F.P.M. HELD, TERRY | |
| THREE FORKS - WEST | | CRACK SEAL,PL MIX SURF OVERLAY ,SEAL & COVER,BRIDGE REHAB | | | | | 04/16/01 | PHONE NO: 683-4434 | |
| | 6.795 km | | $ 4,639,919 | $ 3,798,195 | $ 3,535,658 | | 08/26/02 | 100% | 117% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 15-4(85)193 F | | | | (OBS)MARONICK CONST. L.L.C. | | APPR | 05/11/01 | F.P.M. FELLOWS,TIM | |
| CEDAR STREET INTERCHANGE-HELEN | | GRADE,AGG SURF,PL.MIX SURF.,SE AL & COVER,SIGN,LIGHT,STEEL | | | | 10/31/02 | 06/26/01 | PHONE NO: 495-1506 | |
| | 2.688 km | | $ 3,648,604 | $ 3,153,678 | $ 3,345,590 | | 06/30/03*** | 98% | 107% |
| BR 9034(4) | | | | SLETTEN CONSTRUCTION CO | | APPR | 06/01/01 | F.P.M. FELLOWS,TIM | |
| SHIELDS RIVER BRIDGE - S.E. OF | | CONST OF REINFORCED CAST IN PL ACE CONC SLAB BR,APP & GRVL | | | | 12/06/02 | 07/17/01 | PHONE NO: 495-1506 | |
| | 0.213 km | | $ 348,838 | $ 348,225 | $ 335,741 | | 12/20/01 | 100% | 83% |
| IM 0002(500) | | | | SLETTEN CONSTRUCTION CO | | APPR | 06/01/01 | F.P.M. JOHNSON,RICKIE | |
| BUTTE AREA SEISMIC RETROFIT | | BR DECK REHAB & SEISMIC RETRO, BR GIRDER REPAIR,BR APPR MODIF | | | | 01/28/02 | 07/16/01 | PHONE NO: 494-9635 | |
| | 0.308 km | | $ 1,390,173 | $ 1,237,273 | $ 1,399,085 | | 05/03/02 | 100% | 96% |
| STPP 29-1(31)50 | | | | M A DEATLEY CONSTRUCTION | | APPR | 08/10/01 | F.P.M. STARCEVICH JOHN R. | |
| SILVER STAR - NORTH & SOUTH | | GRADING,GRAVEL & PLANT MIX SUR FACING | | | | 11/12/02 | 09/17/01 | PHONE NO: 685-3416 | |
| | 6.965 km | | $ 6,494,756 | $ 6,513,198 | $ 7,399,365 | | 06/30/04*** | 98% | 80% |
| STPP 29-1(37)43 | | | | JIM GILMAN EXCAVATING INC. | | APPR | 09/07/01 | F.P.M. BRAZILL, BILL | |
| TWIN BRIDGES - NORTH | | GRADING,GRAVEL,PLANT MIX SURFA CING | | | | 11/12/02 | 10/24/01 | PHONE NO: 287-3868 | |
| | 9.936 km | | $ 4,689,089 | $ 4,293,493 | $ 4,506,243 | | 06/30/04*** | 98% | 93% |
| STPU 5807(8) | | | | (OBS)MARONICK CONST. L.L.C. | | | 10/11/01 | F.P.M. FELLOWS,TIM | |
| NORTH MAIN STREET-HELENA | | GR,GRAVL,PL MIX SURF,PED UNDPS ,PRSTR CONC BEAM STR,WATER, | | | | | 11/12/01 | PHONE NO: 495-1506 | |
| BR 8-2(47)43 | | | | | | APPR | 09/30/03*** | | |
| LYNDALE OVERPASS-HELENA | | GRADE,GRAVEL,PLANT MIX SURF,PE D UNDERPASS,WATER,SEWER,SIGNAL | | | | 04/11/02 | | | |
| CONTRACT TOTAL | 1.706 mi | | $ 6,374,477 | $ 5,843,595 | $ 5,247,484 | | | 90% | 98% |
| HDP-IR 9113(001)F | | | | A.M. WELLES, INC. | | | 12/13/01 | F.P.M. MCCORMICK, THOMAS | |
| N 19TH INTERCHANGE LANDSCAPE | | LANDSCAPING | | | | | 05/13/02 | PHONE NO: 586-5074 | |
| | 0.000 km | | $ 41,960 | $ 37,540 | $ 28,138 | | 10/16/02 | 100% | 50% |
| BR 422-1(5)2 | | | | SLETTEN CONSTRUCTION CO | | APPR | 02/20/02 | F.P.M. JOHNSON,RICKIE | |
| IRR CANAL-EAST OF SILVER STAR | | NEW BOX CULVERT,GRADING,GRAVEL SURFACING | | | | 12/06/02 | 04/01/02 | PHONE NO: 494-9635 | |
| BR 422-1(4)0 | | | | | | APPR | 02/14/03*** | | |
| JEFFERSON RIVER - SILVER STAR | | CONCRETE PRESTR.GIRDER BRIDGE, GRD GRAVEL SURFACING,PL MIX | | | | 12/10/02 | | | |
| CONTRACT TOTAL | 0.680 km | | $ 1,209,338 | $ 1,132,245 | $ 1,150,831 | | | 99% | 96% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP 84-4(9)22 | | | | RIVERSIDE CONTRACTING, INC. | | | 02/20/02 | F.P.M. MCCORMICK, THOMAS | |
| FOUR CORNERS - WEST | | GRADING,GRAVEL SURFACING.PLANT MIX BITUMINOUS SURFACING | | | | | 03/13/02 | PHONE NO: 586-5074 | |
| | 0.000 km | | $ 6,977,346 | $ 6,597,490 | $ 5,919,935 | | 05/12/03*** | 90% | 62% |
| IM 90-6(100)318 | | | | RIVERSIDE CONTRACTING, INC. | | | 02/20/02 | F.P.M. STARCEVICH JOHN R. | |
| BOZEMAN - HILL | | SEAL & COVER | | | | | 05/13/02 | PHONE NO: 685-3416 | |
| NH 50-1(19)70 | | | | | | | 09/10/02 | | |
| GALLATIN GATEWAY N&S | | SEAL & COVER | | | | | | | |
| STPP 13-1(39)49 | | | | | | | | | |
| ENNIS - MCALLISTER | | SEAL & COVER | | | | | | | |
| IM 90-6(99)279 | | | | | | | | | |
| THREE FORKS - MANHATTAN | | SEAL & COVER | | | | | | | |
| STPP 50-2(47)82 | | | | | | | | | |
| FOUR CORNERS - BOZEMAN | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 58.830 km | | $ 1,541,881 | $ 1,309,071 | $ 1,229,639 | | | 100% | 32% |
| IM 15-1(91)17 | | | | J T L GROUP, INC. - HIGHWAY | | | 04/11/02 | F.P.M. HELD, TERRY | |
| LIMA - RED ROCK | | COLDMILLING,PLANT MIX OVERLAY, SEAL & COVER | | | | | 08/30/02 | PHONE NO: 683-4434 | |
| | 33.500 km | | $ 6,057,867 | $ 5,165,344 | $ 1,970,497 | | 04/25/03*** | 38% | 90% |
| BR 9022(22) | | | | FRONTIER-WEST, L.L.C. | | | 04/11/02 | F.P.M. CLARY,DAN | |
| BOULDER RIVER-6 KM EAST OF BAS | | 47 METER PRESTRESSED BEAM STRU CTURE WITH PLANT MIX APPROAACH | | | | | 05/24/02 | PHONE NO: 225-4295 | |
| | 0.303 km | | $ 569,599 | $ 567,376 | $ 529,596 | | 02/14/03*** | 93% | 82% |
| IM 90-4(46)206 | | | | RIVERSIDE CONTRACTING, INC. | | | 05/14/02 | F.P.M. ARVISH,MIKE | |
| OPPORTUNITY - NISSLER | | SEAL & COVER | | | | | 06/11/02 | PHONE NO: 563-7261 | |
| STPP 19-1(30)1 | | | | | | | 02/14/03*** | | |
| JCT I-90 - ANACONDA | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER,SLOPE FLAT & | | | | | | | |
| CONTRACT TOTAL | 18.300 km | | $ 6,657,193 | $ 5,981,697 | $ 2,216,950 | | | 37% | 69% |
| NH 12-1(7)9 | | | | RIVERSIDE CONTRACTING, INC. | | | 05/14/02 | F.P.M. COLLINGWOOD, MATT | |
| US 20/US 191 INTERSECTION-WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 07/08/02 | PHONE NO: 585-0453 | |
| NH 12-1(12)9 | | | | | | | 04/25/03*** | | |
| US 20-WEST YELLOWSTONE | | SEAL & COVER | | | | | | | |
| NH 12-1(11)0 | | | | | | | | | |
| TARGHEE-WEST YELLOWSTONE | | GRADING,GRAVEL,PORT CEMENT CON C PAVE,SIGNALS & INTERSECTION | | | | | | | |
| CONTRACT TOTAL | 14.913 km | | $ 1,137,324 | $ 1,373,104 | $ 1,112,573 | | | 81% | 60% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 8-4(39)58 | | | S K CONSTRUCTION, INC. | | | | 06/07/02 | F.P.M. CARLSON,JACK | |
| US-287 PASSING LANES - BAUM RO | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | | 07/15/02 | PHONE NO: 457-0526 | |
| NH 8-4(40)68 | | | | | | | / / *** | | |
| US 287 PASSING LANES - NORTH O | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | $ 3,800,652 | $ 3,788,162 | $ 2,312,779 | | | 61% | 66% |
| STPP 14-2(22)43 | | | RIVERSIDE CONTRACTING, INC. | | | | 06/07/02 | F.P.M. CARLSON,JACK | |
| WHITE SULPHUR SPRINGS - EAST | | SEAL & COVER | | | | | 07/25/02 | PHONE NO: 457-0526 | |
| STPP 59-1(23)7 | | | | | | | 04/25/03*** | | |
| CLYDE PARK - NORTH AND SOUTH | | PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER | | | | | | | |
| STPP 14-2(21)24 | | | | | | | | | |
| MEAGHER COUNTY LINE - EAST | | SEAL & COVER | | | | | | | |
| STPP 59-1(22)25 | | | | | | | | | |
| NORTH OF WILSALL - NORTH | | PLANT MIX BITUMINOUS SURFACING ,SEAL & COVER | | | | | | | |
| SFCS 360-1(2)9 | | | | | | | | | |
| FORT LOGAN ROAD | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 98.290 km | | $ 3,052,343 | $ 3,346,379 | $ 2,693,437 | | | 80% | 50% |
| CM 0299(12) | | | JIM GILMAN EXCAVATING INC. | | | | 06/07/02 | F.P.M. ARVISH,MIKE | |
| SYCAMORE/PENNSYLVANIA-ANACONDA | | MILLING,PMS OVERLAY,SEAL & COV ER | | | | | 07/12/02 | PHONE NO: 563-7261 | |
| SFCS 569-1(2)0 | | | | | | | 04/25/03*** | | |
| JCT MT-1 - SOUTH | | LEVEL,PMS OVERLAY,SEAL & COVER | | | | | | | |
| SFCS 273-1(8)0 | | | | | | | | | |
| ANACONDA - GALEN | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 30.687 km | | $ 605,031 | $ 681,758 | $ 396,024 | | | 58% | 53% |
| SFCS 249-1(5)0 | | | RIVERSIDE CONTRACTING, INC. | | | | 06/07/02 | F.P.M. BRAZILL, BILL | |
| ENNIS-SOUTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 08/23/02 | PHONE NO: 287-3868 | |
| | 4.670 mi | | $ 206,559 | $ 285,120 | $ 195,229 | | 04/25/03*** | 68% | 47% |
| NH 8-2(60)43 | | | HELENA SAND & GRAVEL INC | | | | 08/09/02 | F.P.M. FELLOWS,TIM | |
| LAST CHANCE GULCH TO PROSPECT | | COLD MILLING,RESURFACING,PAVEM ENT MARKING | | | | | 09/23/02 | PHONE NO: 495-1506 | |
| | 0.000 km | | $ 563,325 | $ 532,279 | $ 91,377 | | 05/23/03*** | 17% | 40% |
| STPHS 0002(617) | | | UNITED RENTALS HWY TECH INC | | | | 08/09/02 | F.P.M. CLARY,DAN | |
| 1998-D2/D3-SIGNING-ELECTRICAL | | 1998-D2/D3-SIGNING-ELECTRICAL ,SIGNING & ELECTRICAL | | | | | 10/01/02 | PHONE NO: 225-4295 | |
| | 0.000 km | | $ 37,293 | $ 41,511 | $ 35,601 | | 01/29/03 | 100% | 63% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 11-1(37)31 | | | RIVERSIDE CONTRACTING, INC. | | | | 09/06/02 | F.P.M. COLLINGWOOD, MATT | |
| TURNBAY - EMIGRANT | | GRADING,PLANT MIX BITUMINOUS SURFACING,SEAL & COVER | | | | | 10/16/02 | PHONE NO: 585-0453 | |
| | 0.910 km | | $ 1,114,683 | $ 1,199,336 | $ 676,987 | | 04/25/03*** | 56% | 35% |
| STPP 29-1(39)42 | | | JIM GILMAN EXCAVATING INC. | | | | 09/06/02 | F.P.M. HELD, TERRY | |
| MAIN STREET-TWIN BRIDGES | | MILLING,PLANT MIX BITUMINOUS O VERLAY,SEAL & COVER,SIDEWALKS | | | | | / / | PHONE NO: 683-4434 | |
| | 1.635 km | | $ 496,271 | $ 479,150 | $ 4,791 | | 04/25/03*** | 1% | 0% |
| STPP 69-1(17)38 | | | HELENA SAND & GRAVEL INC | | | | 09/06/02 | F.P.M. CLARY,DAN | |
| MAIN STREET - BOULDER | | PRESTRESSED CONCRETE GIRDER ST RUCTURE,GRADING,GRAVEL & PLANT | | | | | 10/15/02 | PHONE NO: 225-4295 | |
| BR 69-1(18)37 | | | | | | | 05/12/03*** | | |
| BOULDER RIVER-S OF BOULDER | | GRADING,GRAVEL & PLANT MIX BIT UMINOUS SURFACING,STORM DRAIN, | | | | | | | |
| CONTRACT TOTAL | 0.054 km | | $ 4,515,735 | $ 4,003,627 | $ 1,352,997 | | | 34% | 25% |
| STPHS 90-6(96)317 | | | OMO CONSTRUCTION INC | | | | 09/06/02 | F.P.M. COLLINGWOOD, MATT | |
| MEDIAN RAIL - BOZEMAN PASS | | CONCRETE MEDIAN RAIL | | | | | / / | PHONE NO: 585-0453 | |
| | 0.000 km | | $ 111,824 | $ 81,132 | $ 811 | | 04/25/03*** | 1% | 83% |
| STPP 84-2(4)12 | | | JIM GILMAN EXCAVATING INC. | | | | 09/26/02 | F.P.M. STARCEVICH JOHN R. | |
| MADISON RIVER - EAST | | GRADING,GRAVEL & PLANT MIX BIT UMINOUS SURFACING | | | | | 12/09/02 | PHONE NO: 685-3416 | |
| | 0.000 km | | $ 9,627,840 | $ 8,685,411 | $ 842,115 | | 05/12/03*** | 10% | 0% |
| BR 9022(23) | | | FRONTIER-WEST, L.L.C. | | | | 11/07/02 | F.P.M. BRAZILL, BILL | |
| JEFFERSON OVERFLOW-WEST OF CAR | | CONCRRETE SLAB STRUCTURE & APP ROACHES | | | | | 01/09/03 | PHONE NO: 287-3868 | |
| | 0.022 km | | $ 526,417 | $ 471,472 | $ 160,924 | | 02/14/03*** | 34% | 0% |
| NH 8-4(42)65 | | | SCHELLINGER CONST CO.,INC. | | | | 02/10/03 | F.P.M. FELLOWS,TIM | |
| 2 KM S. OF WINSTON - SOUTH | | WIDENING,MILLING,PLANT MIX BIT .OVERLAY,SEAL & COVER | | | | | / / | PHONE NO: 495-1506 | |
| | 13.900 km | | $ 3,146,626 | $ 3,049,967 | $ 30,499 | | 10/17/03*** | 1% | 0% |
| SFCS 278-1(16)35 | | | H-K CONTRACTORS, INC. | | | | 02/10/03 | F.P.M. HELD, TERRY | |
| JACKSON - EAST | | PLANT MIX SURFACING,SEAL & COV ER | | | | | / / | PHONE NO: 683-4434 | |
| | 0.000 mi | | $ 935,762 | $ 986,393 | $ 9,865 | | 08/15/03*** | 1% | 0% |
| BUTTE DISTRICT TOTALS | | | $ 98,578,278 | $ 91,845,735 | $ 69,489,619 | | | 70% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 3-1(12)0 F | | | | WICKENS CONSTRUCTION, INC. | | APPR | 08/31/00 | F.P.M. VOSEN, ROBERT | |
| VAUGHN-SUN RIVER (EAST SECTION | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER,2 STRUCTURES | | | | 02/21/02 | 11/14/00 | PHONE NO: 454-5921 | |
| NH 3-1(13)2 F | | | | | | APPR | 12/11/02 | | |
| VAUGHN-SUN RIVER (WEST SECTION | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | 02/21/02 | | | |
| CONTRACT TOTAL | 12.189 km | | $ 12,371,554 | $ 11,306,051 | $ 11,701,155 | | | 100% | 100% |
| NH 0002(379) | | | | SLETTEN CONSTRUCTION CO | | APPR | 11/27/00 | F.P.M. BECKEDAHL MARK | |
| WETLAND MIT.-E. OF BROWNING | | BRIDGE WATER MAIN RECON,GRADE, GRAVEL,PLANT MIX BITUMINOUS | | | | 08/13/01 | 02/20/01 | PHONE NO: 873-8624 | |
| BR 1-3(43)209 | | | | | | | 12/02/02 | | |
| MIDVALE CREEK - EAST GLACIER | | GRADING,SEEDING AND FENCING | | | | | | | |
| CONTRACT TOTAL | 0.500 km | | $ 1,964,581 | $ 2,159,610 | $ 2,149,245 | | | 100% | 95% |
| IM 15-8(54)398 | | | | SWANK ENTERPRISES | | | 05/11/01 | F.P.M. BECKEDAHL MARK | |
| SWEETGRASS REST AREA | | NEW REST AREA & LANDSCAPING | | | | | 06/22/01 | PHONE NO: 873-8624 | |
| | 0.000 km | | $ 1,509,202 | $ 1,952,930 | $ 1,939,626 | | 08/09/02 | 100% | 91% |
| PLH-STPU 5221(3) | | | | UNITED MAT'LS OF GREAT FALLS | | | 08/10/01 | F.P.M. AAFEDT, RANDY | |
| GIANT SPRINGS ROAD-GREAT FALLS | | GRADE,AGG & PL MIX BITUM SURF, SEAL & COVER & PED UNDERPASS | | | | | 09/19/01 | PHONE NO: 454-5920 | |
| | 0.980 km | | $ 758,075 | $ 818,784 | $ 776,506 | | 07/26/02 | 100% | 97% |
| BR 444-1(4)4 | | | | SLETTEN CONSTRUCTION CO | | APPR | 09/07/01 | F.P.M. BECKEDAHL MARK | |
| WILLOW CREEK-NORTHEAST OF BLAC | | PRESTRESSED CONCRETE BEAM STRU CTURE & PLANT MIX APPROACHES | | | | 11/14/02 | 10/22/01 | PHONE NO: 873-8624 | |
| BR 444-1(5)4 | | | | | | | 12/02/02 | | |
| CUT BANK CREEK-NORTHEAST OF BL | | PRESTRESSED CONCRETE BEAM STRU CTURE & PLANT MIX APPROACHES | | | | | | | |
| CONTRACT TOTAL | 0.890 km | | $ 1,551,062 | $ 1,672,569 | $ 1,662,906 | | | 100% | 95% |
| NH 1-5(5)308 F | | | | SCHELLINGER CONST CO.,INC. | | APPR | 10/11/01 | F.P.M. BERG, GARY | |
| LOTHAIR - EAST | | GRADING,GRAVEL,PLANT MIX BIT.S URFACE,SEAL & COVER | | | | 02/20/03 | 12/04/01 | PHONE NO: 265-6821 | |
| | 21.569 km | | $ 8,518,696 | $ 9,073,543 | $ 8,403,066 | | 09/30/04*** | 93% | 73% |
| IM 15-5(100)291 | | | | SCHELLINGER CONST CO.,INC. | | | 10/11/01 | F.P.M. AAFEDT, RANDY | |
| VAUGHN-NORTH | | GRADE,AGG SURF,COLD MILL,PL MI X BIT SURF,SEAL & COVER,REHAB | | | | | 11/06/01 | PHONE NO: 454-5920 | |
| | 16.211 km | | $ 12,118,035 | $ 11,612,453 | $ 8,260,355 | | 02/14/03*** | 71% | 51% |
| NH-RAD-MT 98(01) | | | | UNITED MAT'LS OF GREAT FALLS | | | 11/21/01 | F.P.M. AAFEDT, RANDY | |
| MALMSTROM AIR FORCE BASE ENTRA | | INTERSEC REHAB.,PORT CMNT CONC PAVE,STRM DRN,WATER MAIN,SIGN | | | | | 03/11/02 | PHONE NO: 454-5920 | |
| | 0.233 km | | $ 909,244 | $ 881,874 | $ 898,736 | | 02/14/03*** | 98% | 94% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| IM 0002(501) | | | | COP CONSTRUCTION L.L.C. | | | 11/21/01 | F.P.M. VOSEN, ROBERT | |
| DIST 3 - BRIDGE DECK IMPVT | | BRIDGE DECK REHABILITATION | | | | | 04/03/02 | PHONE NO: 454-5921 | |
| | 0.783 | km | $ 2,676,901 | $ 2,147,208 | $ 2,017,634 | | 06/30/04*** | 94% | 96% |
| STPS-NH-STPX-U-P-IM 0002(620) | | | | UNITED RENTALS HWY TECH INC | | | 03/25/02 | F.P.M. KLETTE, MIKE | |
| 2002-D3-DURABLE PAVE. MARK. | | EPOXY PAVEMENT MARKINGS | | | | | 04/24/02 | PHONE NO: 278-7078 | |
| | 0.000 | km | $ 1,107,905 | $ 766,230 | $ 714,561 | | 07/24/02 | 100% | 06/30/02 |
| IM 15-5(99)277 | | | | NORTHERN LINE LAYERS, INC. | | | 04/11/02 | F.P.M. VOSEN, ROBERT | |
| GORE HILL INTERCHANGE - GREAT | | GRADING,GRAVEL,PLANT MIX,DRAIN AGE,GUARDRAIL & SIGNING | | | | | 06/05/02 | PHONE NO: 454-5921 | |
| | 0.000 | km | $ 1,153,215 | $ 1,138,297 | $ 952,830 | | 02/14/03*** | 84% | 105% |
| SFCS 432-1(4)10 | | | | CENTURY COMPANIES, INC. | | | 04/11/02 | F.P.M. WOODHOUSE, HAROLD | |
| 17KM WEST OF BIG SANDY-WEST | | PLANT MIX LEVELING AND OVERLAY WITH SEAL & COVER | | | | | 06/04/02 | PHONE NO: 738-4505 | |
| STPS 534-1(4)23 | | | | | | APPR | 10/15/02 | | |
| CONRAD-WEST | | PLANT MIX LEVELING AND OVERLAY WITH SEAL & COVER | | | | 11/12/02 | | | |
| CONTRACT TOTAL | 16.993 | km | $ 830,093 | $ 907,774 | $ 892,882 | | | 100% | 95% |
| BR 234-1(9)11 | | | | TAMIETTI CONST. CO., INC. | | | 04/11/02 | F.P.M. BERG, GARY | |
| BEAVER CREEK - 17.1 KM SOUTH O | | BR REPL WITH CAST IN PLACE CON CRETE SLAB BR AND APP,INC DETO | | | | | 06/25/02 | PHONE NO: 265-6821 | |
| | 0.018 | km | $ 493,378 | $ 696,138 | $ 674,993 | | 02/14/03*** | 97% | 87% |
| STPS 213-1(11)7 | | | | SCHELLINGER CONST CO.,INC. | | | 04/11/02 | F.P.M. BECKEDAHL MARK | |
| JUNCTION SECONDARY 214-NORTHWE | | PLANT MIX LEVELING,OVERLAY AND SEAL & COVER | | | | | 05/02/02 | PHONE NO: 873-8624 | |
| | 3.901 | km | $ 1,236,685 | $ 1,263,321 | $ 1,253,658 | | 07/12/02 | 100% | 62% |
| STPP 44-1(11)0 | | | | WICKENS CONSTRUCTION, INC. | | | 05/14/02 | F.P.M. KLETTE, MIKE | |
| VALIER - WEST | | GRADE,GRAVEL,PLANT MIX BIT. SU RFACING,2 PRESTRESSED CONC | | | | | 07/16/02 | PHONE NO: 278-7078 | |
| | 0.000 | km | $ 9,146,530 | $ 8,088,006 | $ 4,858,641 | | 05/12/03*** | 60% | 42% |
| SFCS 358-1(4)0 | | | | JTL GROUP, INC. - KALISPELL | | | 05/14/02 | F.P.M. KLETTE, MIKE | |
| VALIER-NORTHWEST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 07/11/02 | PHONE NO: 278-7078 | |
| SFCS 220-1(5)0 | | | | | | | 04/25/03*** | | |
| CHOTEAU-NORTH | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | | | |
| CONTRACT TOTAL | 34.500 | km | $ 1,476,530 | $ 1,644,418 | $ 1,426,750 | | | 87% | 132% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| STPS 464-1(8)22 | | | SYNERGY BUILDERS, INC. | | | | | 06/07/02 | F.P.M. BECKEDAHL MARK | |
| DRY FORK - MILK RIVER | | LIVING SNOW,SNOW,FARM,FENCE & GAURDRAIL REPLACEMENT | | | | | | 08/29/02 | PHONE NO: 873-8624 | |
| STPHS 58-1(22)0 | | | | | | | | 05/12/03*** | | |
| SIGNING - NORTHWEST OF BROWNIN | | SIGNING UPGRADE | | | | | | | | |
| CONTRACT TOTAL | 0.000 mi | | | $ 226,206 | $ 238,369 | $ 139,177 | | | 58% | 73% |
| BH 9025(33) | | | SLETTEN CONSTRUCTION CO | | | | | 08/09/02 | F.P.M. AAFEDT, RANDY | |
| DEARBORN RIVER - 20 KM SOUTH O | | REHABILITION OF A STEEL TRUSS BRIDGE | | | | | | 11/11/02 | PHONE NO: 454-5920 | |
| | 0.075 km | | | $ 1,016,045 | $ 1,061,094 | $ 295,717 | | 09/05/03*** | 28% | 4% |
| STPS-BR 234-1(7)9 | | | RIVERSIDE CONTRACTING, INC. | | | | | 08/09/02 | F.P.M. BERG, GARY | |
| 14 KM SOUTH OF HAVRE - SOUTH | | GRADING,GRAVEL,PLANT MIX SURF, SEAL & COVER & CAST IN PLACE | | | | | | 09/11/02 | PHONE NO: 265-6821 | |
| | 0.000 km | | | $ 5,653,397 | $ 5,690,494 | $ 2,357,388 | | 05/28/04*** | 41% | 19% |
| SFCN 10-2(27)52 | | | PRINCE, INC | | | | | 09/26/02 | F.P.M. BERG, GARY | |
| LOMA - BOX ELDER | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | | 03/04/03 | PHONE NO: 265-6821 | |
| | 59.000 km | | | $ 4,519,540 | $ 4,355,420 | $ 67,294 | | 02/14/03*** | 2% | 0% |
| SFCN 1-4(27)271 | | | RIVERSIDE CONTRACTING, INC. | | | | | 09/26/02 | F.P.M. BECKEDAHL MARK | |
| SHELBY-WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | / / | PHONE NO: 873-8624 | |
| | 11.389 km | | | $ 772,207 | $ 812,426 | $ 8,124 | | 04/25/03*** | 1% | 0% |
| SFCI 15-4(98)196 | | | JIM GILMAN EXCAVATING INC. | | | | | 09/26/02 | F.P.M. CARLSON, JACK | |
| HELENA - NORTH | | SEAL & COVER | | | | | | / / | PHONE NO: 457-0526 | |
| SFCI 15-4(97)200 | | | | | | | | 04/25/03*** | | |
| NORTH OF HELENA - NORTH | | SEAL & COVER | | | | | | | | |
| CONTRACT TOTAL | 35.075 mi | | | $ 881,249 | $ 782,370 | $ 7,824 | | | 1% | 0% |
| SMP 1899(03) | | | TREASURE STATE CONSTRUCTION | | | | | 09/26/02 | F.P.M. BECKEDAHL MARK | |
| GREAT FALLS DISTRICT - CRUSH A | | STOCKPILE | | | | | | / / | PHONE NO: 873-8624 | |
| | 0.000 km | | | $ 487,193 | $ 491,198 | $ 0 | | 04/15/03*** | 0% | 10/01/03 |
| SFCI 15-4(96)218 | | | JIM GILMAN EXCAVATING INC. | | | | | 09/26/02 | F.P.M. CARLSON, JACK | |
| WOLF CREEK - NORTH & SOUTH | | MILL,FILL,SEAL & COVER | | | | | | / / | PHONE NO: 457-0526 | |
| | 17.486 km | | | $ 1,979,293 | $ 1,829,876 | $ 18,299 | | 04/25/03*** | 1% | 0% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPU 5201(11) | | | | UNITED MAT'LS OF GREAT FALLS | | | 09/26/02 | F.P.M. VOSEN, ROBERT | |
| 6TH ST.NW-CENTRAL TO NW BYPASS | | GRADING,GRAVEL,PCCP STORM DRAI N & WATERMAIN | | | | | 11/12/02 | PHONE NO: 454-5921 | |
| | 0.000 km | | $ 3,056,743 | $ 2,624,935 | $ 443,090 | | 07/15/03*** | 17% | 07/15/03 |
| NH 5203(8) | | | | MONTANA LINES, INC | | | 11/07/02 | F.P.M. AAFEDT, RANDY | |
| 3RD STREET & SMELTER AVENUE-GR | | LIGHTING,SIGNALS & SIGNING | | | | | / / | PHONE NO: 454-5920 | |
| | 0.000 km | | $ 272,936 | $ 323,670 | $ 0 | | 02/14/03*** | 0% | 0% |
| IM 15-7(29)334 | | | | RIVERSIDE CONTRACTING, INC. | | | 11/07/02 | F.P.M. KLETTE, MIKE | |
| CONRAD - NORTH & SOUTH | | PLANT MIX BIT SURFACING,SEAL & COVER,REHABILITAITON OF BRIDG | | | | | / / | PHONE NO: 278-7078 | |
| | 0.012 km | | $ 5,268,192 | $ 4,818,863 | $ 0 | | 02/14/03*** | 0% | 0% |
| NH 1-5(22)321 | | | | RIVERSIDE CONTRACTING, INC. | | | 12/05/02 | F.P.M. BERG, GARY | |
| CHESTER - LIBERTY CO LINE | | MILL,FILL,CEMENT TREATED BASE, PL MIX SURF,SEAL & COVER | | | | | / / | PHONE NO: 265-6821 | |
| | 0.018 km | | $ 6,069,230 | $ 5,322,349 | $ 53,224 | | 02/07/03*** | 1% | 0% |
| STPHS-IM 0002(627) | | | | UNITED RENTALS HWY TECH INC | | | 02/10/03 | MANAGER NOT FOUND | |
| 1998-D3-ELECTRICAL | | INSTALLATION OF FLASHERS,LIGHT ING & BARRIERS | | | | | / / | | |
| | 0.000 mi | | $ 341,174 | $ 338,624 | $ 0 | | 07/11/03*** | 0% | 0% |
| GREAT FALLS DISTRICT TOTALS | | | $ 88,365,089 | $ 84,818,893 | $ 51,973,680 | | | 61% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| STPP 22-2(15)30 | | | S K CONSTRUCTION, INC. | | | | APPR | 07/06/00 | F.P.M. ARTHUR, RONALD T. | |
| PLENTYWOOD - WEST | | GRADING,GRAVEL,PLANT MIX BITUM SURF & PRESTRESSED BEAM BRIDG | | | | | 11/12/02 | 07/19/00 | PHONE NO: 787-5701 | |
| | 17.613 km | | | $ 7,245,674 | $ 6,171,379 | $ 7,281,439 | | 10/18/02 | 100% | 101% |
| NH 23-2(18)64 F | | | E.H. OFTEDAL AND SONS, INC. | | | | APPR | 11/27/00 | F.P.M. SWANSON, ROBERT E. | |
| OLIVE N & S | | GRADING,GRAVEL,PLANT MIX SURFA CING & PRESTRESSED CONC.BEAM | | | | | 12/10/02 | 03/12/01 | PHONE NO: 436-2704 | |
| | 19.100 km | | | $ 9,371,165 | $ 10,642,287 | $ 10,459,552 | | 06/30/04*** | 98% | 104% |
| NH 23-2(20)56 F | | | E.H. OFTEDAL AND SONS, INC. | | | | APPR | 12/19/00 | F.P.M. SWANSON, ROBERT E. | |
| COALWOOD - SOUTH | | GRADING,GRAVEL,PL MIX SURF,SEA L & COVER | | | | | 04/24/02 | 02/13/01 | PHONE NO: 436-2704 | |
| | 13.249 km | | | $ 7,520,509 | $ 7,095,158 | $ 7,231,495 | | 09/30/03*** | 98% | 100% |
| NH 23-1(19)48 F | | | E.H. OFTEDAL AND SONS, INC. | | | | | 03/29/01 | F.P.M. RUDE, DWAYNE | |
| COALWOOD-NORTH | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | | | 08/28/01 | PHONE NO: 233-3612 | |
| | 13.294 km | | | $ 6,017,266 | $ 6,485,034 | $ 6,500,691 | | 09/30/03*** | 98% | 102% |
| STPP 23-1(26)0 | | | CENTURY COMPANIES, INC. | | | | APPR | 05/11/01 | F.P.M. BARTH, TIM | |
| JCT MT 59 & US 12 EAST | | PLANT MIX BIT.OVERLAY,SEAL & C OVER | | | | | 01/17/02 | 06/11/01 | PHONE NO: 233-3628 | |
| CM 8005(2) | | | | | | | PEND | 07/15/02 | | |
| BRIDGE STREET - MILES CITY | | PLANT MIX BIT.OVERLAY,SEAL & C OVER | | | | | 01/11/02 | | | |
| CONTRACT TOTAL | 1.299 km | | | $ 649,989 | $ 794,861 | $ 1,022,974 | | | 100% | 124% |
| NH 23-3(10)130 | | | RIVERSIDE CONTRACTING, INC. | | | | | 06/01/01 | F.P.M. BARTH, TIM | |
| ALZADA-EAST & WEST | | WIDENING,CEMENT TREATED PULV B ASE,PL MIX OVERLAY & SEAL & CO | | | | | | 07/10/01 | PHONE NO: 233-3628 | |
| | 15.298 km | | | $ 5,040,955 | $ 4,929,743 | $ 5,058,190 | | 11/01/02 | 100% | 117% |
| STPS 438-1(10)29 | | | J T L GROUP, INC. - HIGHWAY | | | | | 08/10/01 | F.P.M. PISK, RANDAL | |
| 46 KM NORTH OF NASHUA-NORTH | | GRADING,GRAVEL,PLANT MIX SURFA CING & SEAL & COVER | | | | | | 09/26/01 | PHONE NO: 228-9478 | |
| STPS 438-1(15)21 | | | | | | | APPR | 08/06/02 | | |
| 34 KM NORTH OF NASHUA-NORTH | | LEVELING,PMS OVERLAY,SEAL & CO VER | | | | | 11/12/02 | | | |
| CONTRACT TOTAL | 11.922 km | | | $ 2,439,686 | $ 2,980,507 | $ 3,142,847 | | | 100% | 83% |
| CM 1405(1) | | | FRANZ CONSTRUCTION, INC | | | | PEND | 08/10/01 | F.P.M. SLASKA, JIM | |
| COUNTY ROAD 350-SIDNEY | | PLANT MIX BITUMINOUS OVERLAY,& SEAL & COVER | | | | | 10/21/02 | 05/21/02 | PHONE NO: 377-5296 | |
| | 1.260 km | | | $ 102,743 | $ 122,620 | $ 94,434 | | 06/10/02 | 100% | 67% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| PLH-STPS 323-1(13)62 | | | WICKENS CONSTRUCTION, INC. | | | | | 10/11/01 | F.P.M. BARTH, TIM | |
| ALZADA - NORTH | | GRADING & GRAVEL SURFACING | | | | | | 11/05/01 | PHONE NO: 233-3628 | |
| | 16.100 km | | | $ 4,080,875 | $ 4,178,086 | $ 4,197,817 | | 11/04/02 | 100% | 69% |
| IM 94-6(47)231 | | | RIVERSIDE CONTRACTING, INC. | | | | APPR | 11/21/01 | F.P.M. SLASKA, JIM | |
| WIBAUX-EAST AND WEST | | MILLING,FILLING,PL MIX OVERLAY & CULVERT REPLACEMENT | | | | | 11/12/02 | 04/09/02 | PHONE NO: 377-5296 | |
| | 19.818 km | | | $ 4,963,749 | $ 4,678,083 | $ 4,722,079 | | 10/08/02 | 100% | 85% |
| STPS 253-1(8)0 | | | J T L GROUP, INC. - HIGHWAY | | | | | 04/11/02 | F.P.M. LAUCKNER, JAMES | |
| TERRY-NORTH | | LEVELING,SEAL & COVER AND PIPE REPLACEMENT | | | | | | 05/13/02 | PHONE NO: 377-5296 | |
| | 0.431 km | | | $ 1,722,548 | $ 1,648,429 | $ 1,663,263 | | 12/19/02 | 100% | 88% |
| STPS 323-1(18)0 | | | PRINCE, INC | | | | | 05/14/02 | F.P.M. RUDE, DWAYNE | |
| EKALAKA-SOUTH | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | | | 06/10/02 | PHONE NO: 233-3612 | |
| | 34.788 km | | | $ 2,017,614 | $ 2,174,091 | $ 2,111,736 | | 10/07/02 | 100% | 82% |
| STPP 54-1(7)9 | | | PRINCE, INC | | | | | 05/14/02 | F.P.M. SWANSON, ROBERT E. | |
| 2 KM NORTH OF BIDDLE - NORTH | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | | 07/26/02 | PHONE NO: 436-2704 | |
| | 16.700 km | | | $ 1,353,411 | $ 1,285,753 | $ 1,134,169 | | 04/25/03*** | 88% | 108% |
| STPP 42-1(5)0 | | | PRINCE, INC | | | | | 05/14/02 | F.P.M. LAUCKNER, JAMES | |
| JUNCTION MT 200 - NORTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | 09/25/02 | PHONE NO: 377-5296 | |
| | 0.000 km | | | $ 1,531,516 | $ 1,360,184 | $ 1,088,010 | | 04/25/03*** | 80% | 138% |
| SFCP 26-1(10)2 | | | NORTHERN IMPROVEMENT COMPANY | | | | APPR | 06/07/02 | F.P.M. LAUCKNER, JAMES | |
| JUNCTION SECONDARY-261-EAST & | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 10/02/02 | 08/19/02 | PHONE NO: 377-5296 | |
| | 9.617 km | | | $ 623,074 | $ 755,600 | $ 798,302 | | 02/19/03 | 100% | 96% |
| SFCN 57-7(16)297 | | | PRINCE, INC | | | | | 06/07/02 | F.P.M. LAUCKNER, JAMES | |
| LINDSAY-EAST & WEST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | | 09/09/02 | PHONE NO: 377-5296 | |
| | 31.967 km | | | $ 1,765,536 | $ 1,772,815 | $ 1,433,418 | | 04/25/03*** | 81% | 90% |
| STPP 39-1(33)21 | | | CENTURY COMPANIES, INC. | | | | | 06/07/02 | F.P.M. MARTIN, DOUGLAS | |
| COLSTRIP NORTH & SOUTH | | PLANT MIX OVERLAY,MILLING,SEAL & COVER | | | | | | 07/15/02 | PHONE NO: 748-3175 | |
| | 0.000 km | | | $ 340,285 | $ 491,988 | $ 467,033 | | 04/25/03*** | 95% | 87% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| STPP-STPE 27-3(8)79 | | | NORTHERN LINE LAYERS, INC. | | | | | 07/18/02 | F.P.M. SLASKA, JIM | |
| WIBAUX - NORTH & SOUTH | | COLD MILLING,PLANT MIX OVERLAY ,& SEAL & COVER | | | | | | 08/19/02 | PHONE NO: 377-5296 | |
| STPP 97-1(2)0 | | | | | | | | 04/25/03*** | | |
| WIBAUX - WEST | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER & LIGHTING | | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | | $ 513,074 | $ 671,584 | $ 435,610 | | | 65% | 91% |
| BR 9006(12) | | | (OBS)TRACY COWDREY & ASSOC DBA | | | | | 07/18/02 | F.P.M. BACON, DAVID | |
| LITTLE MISSOURI RIVER-EAST OF | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | | 09/06/02 | PHONE NO: 377-5296 | |
| | 0.052 | km | | $ 752,692 | $ 775,325 | $ 481,533 | | 02/14/03*** | 62% | 46% |
| STPP 2-1(38)3 | | | NORTHERN LINE LAYERS, INC. | | | | | 07/18/02 | F.P.M. MARTIN, DOUGLAS | |
| MAIN STREET - MILES CITY | | MILLING,PMS OVERLAY,SEAL & COV ER | | | | | | 09/30/02 | PHONE NO: 748-3175 | |
| STPP 23-1(30)0 | | | | | | | | 04/25/03*** | | |
| MILES CITY - URBAN | | MILLING,PMS OVERLAY,SEAL & COV ER & SIDEWALKS | | | | | | | | |
| CONTRACT TOTAL | 0.000 | mi | | $ 806,939 | $ 1,027,041 | $ 185,544 | | | 18% | 63% |
| SMP 4499(03) | | | PRINCE, INC | | | | | 07/18/02 | F.P.M. SWANSON, ROBERT E. | |
| GLENDIVE DISTRICT - CRUSH AND | | CRUSH & STOCKPILE | | | | | | 10/18/02 | PHONE NO: 436-2704 | |
| | 0.000 | km | | $ 365,700 | $ 323,000 | $ 225,647 | | 04/01/03*** | 70% | 04/01/03 |
| NH-STPE 22-2(19)41 | | | NORTHERN LINE LAYERS, INC. | | | | | 07/18/02 | F.P.M. ARTHUR, RONALD T. | |
| PLENTYWOOD - EAST & WEST | | PL MIX OVERLAY,PCCP PAVEMENT,S IDEWALKS,CURB & TRAFFIC SIGNAL | | | | | | 08/27/02 | PHONE NO: 787-5701 | |
| | 0.100 | km | | $ 694,859 | $ 844,771 | $ 389,505 | | 04/25/03*** | 46% | 87% |
| NH 62-2(18)21 F | | | M K WEEDEN CONSTRUCTION, INC. | | | | | 07/18/02 | F.P.M. ARTHUR, RONALD T. | |
| SIOUX PASS - SOUTH | | GRADING,CEMENT-TREATED BASE & PLANT MIX SURFACING | | | | | | 08/21/02 | PHONE NO: 787-5701 | |
| | 0.000 | km | | $ 5,342,503 | $ 4,697,074 | $ 1,681,375 | | / / *** | 36% | 37% |
| BR 9040(10) | | | COP CONSTRUCTION L.L.C. | | | | | 07/18/02 | F.P.M. BACON, DAVID | |
| O'FALLON CREEK - SW OF MILDRED | | TRUSS BRIDGE REPLACEMENT & GRA VELED APPROACHES | | | | | | 08/19/02 | PHONE NO: 377-5296 | |
| | 0.060 | km | | $ 804,603 | $ 867,703 | $ 530,276 | | 02/14/03*** | 61% | 44% |
| BR 243-1(7)20 | | | SLETTEN CONSTRUCTION CO | | | | | 08/09/02 | F.P.M. GREUFE, LARRY | |
| BRIDGE REPLACEMENT - NORTH OF | | STRUCTURES & APPROACHES ON BRI DGES | | | | | | 10/08/02 | PHONE NO: 653-1574 | |
| | 0.000 | km | | $ 2,095,747 | $ 1,863,412 | $ 1,001,790 | | 10/31/03*** | 54% | 28% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 9011(18) | | | | SLETTEN CONSTRUCTION CO | | | 08/09/02 | F.P.M. BACON, DAVID | |
| CABIN CREEK - S OF GLENDIVE | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | 10/14/02 | PHONE NO: 377-5296 | |
| BR 335-1(12)13 | | | | | | | 09/05/03*** | | |
| CEDAR CREEK-20 KM S OF GLENDIV | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | | | |
| CONTRACT TOTAL | 0.116 km | | $ 1,173,525 | $ 1,232,464 | $ 600,970 | | | 49% | 20% |
| STPP-NH-STPX 0002(506) | | | | MARTIN CONSTRUCTION INC. | | | 09/06/02 | F.P.M. LAUCKNER, JAMES | |
| D4 CULVERTS - SOUTH | | D4 CULVERTS-SOUTH DRAINAGE IMP ROVMENTS | | | | | / / | PHONE NO: 377-5296 | |
| | 0.000 km | | $ 1,296,016 | $ 1,441,748 | $ 14,404 | | 05/12/03*** | 1% | 4% |
| STPP 22-1(7)8 | | | | M K WEEDEN CONSTRUCTION, INC. | | | 09/06/02 | F.P.M. MIKE BUTZLAFF | |
| FLAXVILLE - E & W | | GRADING GRAVEL,PLANT MIX BITUM INOUS SURFACING,SEAL & COVER | | | | | 10/31/02 | PHONE NO: 653-1577 | |
| | 11.500 km | | $ 3,982,293 | $ 4,064,874 | $ 770,448 | | 05/12/03*** | 19% | 8% |
| BR 9010(11) | | | | SLETTEN CONSTRUCTION CO | | | 09/06/02 | F.P.M. MARK KUROKAWA | |
| POPLAR RIVER-NW OF SCOBEY | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | / / | PHONE NO: 653-1574 | |
| | 0.000 km | | $ 618,274 | $ 656,349 | $ 6,563 | | / / *** | 1% | 10% |
| NH-STPE 23-2(24)76 F | | | | E.H. OFTEDAL AND SONS, INC. | | | 09/26/02 | F.P.M. SWANSON, ROBERT E. | |
| BROADUS - EAST | | GRD,A GRVL OR CEMENT BASE COAR SE,PL.MIX OVERLAY,SEAL & COVER | | | | | 11/14/02 | PHONE NO: 436-2704 | |
| | 0.000 km | | $ 15,612,035 | $ 16,306,928 | $ 1,356,479 | | / / *** | 8% | 1% |
| SFCI 94-6(46)218 | | | | PRINCE, INC | | | 09/26/02 | F.P.M. SLASKA, JIM | |
| 4 KM EAST OF GLENDIVE - EAST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | / / | PHONE NO: 377-5296 | |
| | 21.700 km | | $ 6,162,657 | $ 5,982,599 | $ 374,701 | | 04/25/03*** | 6% | 0% |
| NH 0002(505) | | | | L S C, INC. | | | 09/26/02 | F.P.M. PISK, RANDAL | |
| D4 CULVERTS - NORTH | | DRAINAGE IMPROVEMENTS | | | | | / / | PHONE NO: 228-9478 | |
| | 0.000 km | | $ 770,078 | $ 802,509 | $ 0 | | 02/14/03*** | 0% | 0% |
| NH-STPE 1-8(25)499 F | | | | SLETTEN CONSTRUCTION CO | | | 11/07/02 | F.P.M. GREUFE, LARRY | |
| US. 2-SACO | | GRD,GRVL,PL MIX BIT SURF,PREST RESSED CONCRETE BEAM BRIDGE | | | | | 02/13/03 | PHONE NO: 653-1574 | |
| | 0.000 km | | $ 1,912,640 | $ 2,075,365 | $ 65,614 | | / / *** | 3% | 0% |
| STPS-PLH 323-1(15)51 | | | | WESTWAY CONSTRUCTION, INC. | | | 11/07/02 | F.P.M. BARTH, TIM | |
| ALBION - NORTH & SOUTH | | GRADING,GRAVEL SURFACING | | | | | 02/18/03 | PHONE NO: 233-3628 | |
| | 0.000 km | | $ 4,164,409 | $ 3,835,198 | $ 38,353 | | 04/25/03*** | 1% | 0% |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/03
*** GLENDIVE DISTRICT ***



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| BR 243-1(6)12 | | | DESONIA CONSTRUCTION INC | | | | | 11/07/02 | F.P.M. GREUFE, LARRY | |
| STINKY CREEK-14 KM NW OF SACO | | PRESTRESSED CONCRETE BEAM BRID GE & GRD,GRVL,AGG SURF OF APPR | | | | | | / / | PHONE NO: 653-1574 | |
| | 0.000 km | | | $ 582,174 | $ 494,328 | $ 4,943 | | / / *** | 1% | 0% |
| NH 23-1(27)33 F | | | RIVERSIDE CONTRACTING, INC. | | | | | 11/07/02 | F.P.M. RUDE, DWAYNE | |
| VOLBORG -NORTH AND SOUTH | | GRD,GRVL,PL MIX SURF,SEAL & CO VER,PRESTRESSED CONCRETE BEAM | | | | | | 02/03/03 | PHONE NO: 233-3612 | |
| | 0.000 km | | | $ 13,788,907 | $ 12,542,543 | $ 1,518,440 | | / / *** | 12% | 0% |
| BR 9036(19) | | | SLETTEN CONSTRUCTION CO | | | | | 12/05/02 | F.P.M. GREUFE, LARRY | |
| BEAVER CR. - 5KM NW OF SACO | | PRESTRESSED BEAM TYPE STRUCTUR E & GRAVEL APPROACHES | | | | | | 02/13/03 | PHONE NO: 653-1574 | |
| | 0.000 km | | | $ 923,342 | $ 889,151 | $ 10,141 | | / / *** | 1% | 0% |
| IM-STPHS 0002(509) | | | MONTANA LINES, INC | | | | | 12/05/02 | F.P.M. LAUCKNER, JAMES | |
| D4 - LIGHTING | | ROADWAY LIGHTING,FLASHING BEAC ONS,SIGNING & LANDSCAPEING | | | | | | / / | PHONE NO: 377-5296 | |
| | 0.000 mi | | | $ 1,647,862 | $ 1,351,558 | $ 0 | | 04/25/03*** | 0% | 0% |
| GLENDIVE DISTRICT TOTALS | | | | $120,796,920 | $120,312,138 | $ 68,099,784 | | | 55% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| PLH-STPS-CT 314-1(13)32 | | | | E.H. OFTEDAL AND SONS, INC. | | APPR | 09/01/99 | F.P.M. DON SANDINE (TEMP) | |
| NORTHERN CHEYENNE BORDER - NOR | | GRADE,AGG.SURF.,PLANT MIX BIT. SURF,SEAL & COVER | | | | 02/21/02 | 11/16/99 | PHONE NO: 657-0267 | |
| | 19.913 | km | $ 9,237,472 | $ 7,818,266 | $ 10,405,495 | | 11/01/01 | 100% | 93% |
| BR 9048(11) | | | | EDWARD T COPPS CONST. | | APPR | 03/16/00 | F.P.M. STUDEBAKER, RAYMOND | |
| STILLWATER RIVER-N.E. OF ABSAR | | GR.,AGG.APPROACHES,PRESTRESSED CONCRETE BEAM BRIDGE | | | | 08/13/01 | 04/05/00 | PHONE NO: 657-0273 | |
| | 0.663 | km | $ 1,183,040 | $ 823,782 | $ 945,603 | | 03/18/02 | 100% | 98% |
| IM 94-2(28)51 | | | | EMPIRE SAND AND GRAVEL COMPANY | | APPR | 11/06/00 | F.P.M. SLOE, DAVID A. | |
| HYSHAM HILLS | | COLD MILLING,PULVERIZE,PLANT M IX SURF.,SEAL & COVER | | | | 05/30/02 | 01/09/01 | PHONE NO: 657-0269 | |
| | 19.149 | km | $ 6,888,544 | $ 6,131,635 | $ 6,518,789 | | 09/09/02 | 100% | 97% |
| IM 94-1(61)47 | | | | EMPIRE SAND AND GRAVEL COMPANY | | | 11/27/00 | F.P.M. SLOE, DAVID A. | |
| BIG HORN INTERCHANGE E & W | | MILL,PLANT MIX BITUMINOUS SURF ACING,SEAL & COVER | | | | | 02/08/01 | PHONE NO: 657-0269 | |
| | 17.837 | km | $ 2,185,015 | $ 2,360,221 | $ 2,247,589 | | 09/09/02 | 100% | 84% |
| IM 90-8(149)399 | | | | RIVERSIDE CONTRACTING, INC. | | APPR | 11/27/00 | F.P.M. JAY MUHLBEIER | |
| REEDPOINT-COLUMBUS | | COLD MILLING, PL MIX BITUM SUR F FILL & OVERLAY\SEAL & COVER | | | | 11/12/02 | 02/01/01 | PHONE NO: 665-2774 | |
| IM 90-7(77)364 | | | | | | | 06/14/02 | | |
| 16 KM EAST OF SWEET GRASS COUN | | COLD MILLING,PLANT MIX BITUM.S URF.FILL & OVERLAY/SEAL & | | | | | | | |
| CONTRACT TOTAL | 23.953 | km | $ 3,191,843 | $ 3,142,392 | $ 2,939,823 | | | 100% | 64% |
| NH 4-1(23)0 F | | | | CENTURY COMPANIES, INC. | | APPR | 12/19/00 | F.P.M. BERGEN, PERRY | |
| WARREN - NORTH & SOUTH | | GRADING,AGG SURF,PL MIX BIT SU RF,COLD IN-PLACE RECYCLE, | | | | 09/27/02 | 03/05/01 | PHONE NO: 657-0259 | |
| | 20.497 | km | $ 7,351,605 | $ 6,409,592 | $ 7,019,425 | | 06/30/03*** | 98% | 100% |
| IM 90-9(93)543 | | | | MARVIN A. REHBEIN | | | 03/09/01 | F.P.M. JAY MUHLBEIER | |
| WYOLA - SOUTH | | COLD MILLING,FILL,SEAL & COVER | | | | | 05/21/01 | PHONE NO: 665-2774 | |
| | 17.624 | km | $ 2,487,066 | $ 2,691,176 | $ 2,609,190 | | 06/24/02 | 100% | 81% |
| STPP 14-5(17)181 | | | | M K WEEDEN CONSTRUCTION, INC. | | APPR | 03/09/01 | F.P.M. CRAIG FAVERO | |
| 19 KILOMETERS EAST OF ROUNDUP- | | GRADING,GRAVEL & PLANT MIX SUR FACING | | | | 09/27/02 | 04/13/01 | PHONE NO: 323-3699 | |
| | 12.660 | km | $ 6,545,224 | $ 7,682,910 | $ 8,846,048 | | 06/30/04*** | 98% | 98% |
| IM 90-7(72)392 | | | | COP CONSTRUCTION L.L.C. | | APPR | 03/29/01 | F.P.M. STUDEBAKER, RAYMOND | |
| REEDPOINT-E & W STRUCTURES | | STRUCTURE REHABILITATION | | | | 01/17/02 | 04/26/01 | PHONE NO: 657-0273 | |
| | 0.097 | km | $ 934,791 | $ 1,085,191 | $ 1,464,105 | | 02/14/03*** | 98% | 80% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| IM 56683(1) | | | RIVERSIDE CONTRACTING, INC. | | | | 07/13/01 | F.P.M. SHUPAK,TOM | |
| SOUTH FRONTAGE ROAD RELOCATION | | GR,GRVL,PL MIX BIT SURF,PORTLA ND CEMENT SURF,SEAL & COVER | | | | | 08/06/01 | PHONE NO: 657-0271 | |
| | 2.100 | km | $ 3,059,893 | $ 3,273,864 | $ 3,032,150 | | 06/30/03*** | 93% | 97% |
| CM 16-1(43)1 | | | MONTANA LINES, INC | | | APPR | 08/10/01 | F.P.M. DON SANDINE (TEMP) | |
| MAIN STREET - BILLINGS HEIGHTS | | UPGRADE EXISTING TRAFFIC SIGN ALS,CURB RAMPS,SIGNING & | | | | 09/25/02 | 04/22/02 | PHONE NO: 657-0267 | |
| | 0.000 | km | $ 343,469 | $ 362,642 | $ 415,842 | | 09/27/02 | 100% | 113% |
| BR 311-2(8)7 | | | COP CONSTRUCTION L.L.C. | | | APPR | 11/21/01 | F.P.M. SLOE, DAVID A. | |
| BUCKINGHAM COULEE - 5 KM E. OF | | BOX CULVERT & APPROACHES | | | | 11/12/02 | 12/18/01 | PHONE NO: 657-0269 | |
| | 0.596 | km | $ 418,763 | $ 332,069 | $ 374,172 | | 11/26/02 | 100% | 87% |
| NH 61-3(14)55 | | | M K WEEDEN CONSTRUCTION, INC. | | | APPR | 11/21/01 | F.P.M. TILZEY, RONALD | |
| BOHEMIAN CORNER - SOUTH | | PULVERIZE,WIDENING,PL MIX SURF ACING,SEAL & COVER | | | | 12/10/02 | 04/08/02 | PHONE NO: 538-1320 | |
| | 19.008 | km | $ 4,195,363 | $ 3,761,168 | $ 3,859,335 | | 09/25/03*** | 98% | 69% |
| SFCS 384-2(8)31 | | | J T L GROUP, INC. - HIGHWAY | | | | 02/20/02 | F.P.M. SLOE, DAVID A. | |
| TREASURE COUNTY LINE - NORTH | | LEVELING & SEAL & COVER | | | | | 05/09/02 | PHONE NO: 657-0269 | |
| STPS 532-1(11)12 | | | | | | | 09/16/02 | | |
| KING AVE.-72ND ST. TO SHILOH R | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 40.100 | km | $ 507,476 | $ 434,434 | $ 347,986 | | | 100% | 58% |
| STPP-STPS-NH-IM 0002(622) | | | ARROW STRIPING AND MFG., INC. | | | APPR | 02/20/02 | F.P.M. SLOE, DAVID A. | |
| 2002-D5-DURABLE PAVE. MARK. | | APPLICATION OF EPOXY PAVEMENT MARKINGS | | | | 09/13/02 | 05/09/02 | PHONE NO: 657-0269 | |
| | 0.000 | km | $ 302,677 | $ 270,839 | $ 290,586 | | 06/09/02 | 100% | 07/01/02 |
| BR 61-3(17)67 | | | EDWARD T COPPS CONST. | | | | 02/28/02 | F.P.M. TILZEY, RONALD | |
| BOX ELDER CR. - NE OF ROY | | CONSTRUCTION OF A CAST IN PLAC E CONCRETE BRIDGE | | | | | 05/14/02 | PHONE NO: 538-1320 | |
| | 0.000 | km | $ 419,938 | $ 442,247 | $ 385,997 | | / / *** | 87% | 95% |
| IM 90-8(151)463 | | | J T L GROUP, INC. - HIGHWAY | | | APPR | 04/11/02 | F.P.M. STUDEBAKER, RAYMOND | |
| PRYOR CREEK - BIG HORN COUNTY | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | 11/12/02 | 06/13/02 | PHONE NO: 657-0273 | |
| | 15.700 | km | $ 4,932,017 | $ 3,680,205 | $ 4,007,899 | | 01/09/03 | 100% | 69% |
| NH 61-1(12)1 | | | J T L GROUP, INC. - HIGHWAY | | | | 05/14/02 | F.P.M. CRAIG FAVERO | |
| ROUNDUP - NORTH | | MILL,PLANT MIX SURFACE OVERLAY ,SEAL & COVER | | | | | 07/11/02 | PHONE NO: 323-3699 | |
| | 9.800 | km | $ 668,247 | $ 672,462 | $ 664,655 | | 10/09/02 | 100% | 80% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| CM 7199(13) | | | CENTURY COMPANIES, INC. | | | | APPR | 05/14/02 | F.P.M. TILZEY, RONALD | |
| BRASSEY/CASINO CR - LEWISTOWN | | SEAL & COVER,PMS OVERLAY & PAV EMENT MARKINGS | | | | | 12/10/02 | 07/10/02 | PHONE NO: 538-1320 | |
| | 0.000 km | | | $ 99,678 | $ 97,565 | $ 96,607 | | 08/29/02 | 100% | 37% |
| IM 0002(574) | | | MARVIN A. REHBEIN | | | | | 05/14/02 | F.P.M. DON SANDINE (TEMP) | |
| D5 - INTERSTATE FENCING | | INTERSTATE FENCING & CATTLE GU ARD IMPROVEMENTS | | | | | | 06/17/02 | PHONE NO: 657-0267 | |
| | 0.000 km | | | $ 1,501,410 | $ 1,769,836 | $ 1,398,070 | | 04/25/03*** | 79% | 54% |
| BR 14-5(23)155 | | | J & S CONSTRUCTION INC. | | | | | 05/14/02 | F.P.M. DON SANDINE (TEMP) | |
| DRAINAGE-13 KM NORTHEAST OF LA | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER APP,REINF. | | | | | | 08/12/02 | PHONE NO: 657-0267 | |
| | 0.740 km | | | $ 608,309 | $ 589,139 | $ 524,513 | | 02/14/03*** | 89% | 102% |
| IM 90-8(150)427 | | | J T L GROUP, INC. - HIGHWAY | | | | | 05/14/02 | F.P.M. SHUPAK,TOM | |
| PARK CITY - MOSSMAIN | | MILL,HOT RECYCLE,PMS OVERLAY,S EAL & COVER | | | | | | 06/24/02 | PHONE NO: 657-0271 | |
| STPS 532-1(8)0 | | | | | | | | 04/25/03*** | | |
| LAUREL - NORTH | | PAVEMENT PULVERIZATION,TOP COU RSE,PMS OVERLAY,SEAL & COVER | | | | | | | | |
| CONTRACT TOTAL | 0.046 km | | | $ 4,931,837 | $ 3,814,173 | $ 3,395,508 | | | 89% | 81% |
| BR 9002(30) | | | EDWARD T COPPS CONST. | | | | | 05/14/02 | F.P.M. NELSON, ROD | |
| FLY CREEK - 25KM WEST OF HARDI | | BRIDGE REPLACEMENT & APPROACH ROADWAY WORK | | | | | | 07/30/02 | PHONE NO: 657-0264 | |
| | 0.023 km | | | $ 379,410 | $ 396,112 | $ 275,256 | | 02/14/03*** | 69% | 97% |
| SFCX 81016(1) | | | JTL GROUP, INC.-BILLINGS | | | | APPR | 06/07/02 | F.P.M. BERGEN, PERRY | |
| LOCKWOOD - SOUTH | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | 11/22/02 | 07/08/02 | PHONE NO: 657-0259 | |
| STPS 302-2(2)16 | | | | | | | APPR | 10/17/02 | | |
| MOLT - EAST | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | 11/12/02 | | | |
| SFCX 56916(1) | | | | | | | APPR | | | |
| OLD HARDIN RD - BILLINGS EAST | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | 11/22/02 | | | |
| CONTRACT TOTAL | 9.300 km | | | $ 647,539 | $ 671,354 | $ 662,896 | | | 100% | 40% |
| SFCS 522-1(4)0 | | | JTL GROUP, INC.-BILLINGS | | | | | 06/07/02 | F.P.M. SLOE, DAVID A. | |
| HUNTLEY INT - EAST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | 07/15/02 | PHONE NO: 657-0269 | |
| SFCU 1014(3) | | | | | | | | 04/25/03*** | | |
| AIRPORT RD - BILLINGS | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | | | | |
| SFCU 1010(4) | | | | | | | | | | |
| LAUREL RD TO S 20TH ST - BLGS | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | | $ 1,414,721 | $ 1,292,187 | $ 944,573 | | | 73% | 68% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| NH 14-4(16)130 | | | PRINCE, INC | | | | | 07/18/02 | F.P.M. CRAIG FAVERO | |
| RYEGATE - EAST | | SHOULDER WIDEN,PMS OVERLAY,SEA L & COVER | | | | | | 09/16/02 | PHONE NO: 323-3699 | |
| | 0.000 mi | | | $ 1,733,378 | $ 1,709,134 | $ 710,690 | | 04/25/03*** | 42% | 64% |
| NH 57-3(38)81 | | | CENTURY COMPANIES, INC. | | | | | 08/09/02 | F.P.M. TILZEY, RONALD | |
| MAIN STREET - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPROVEM | | | | | | / / | PHONE NO: 538-1320 | |
| SFCU 7111(3) | | | | | | | | 04/25/03*** | | |
| MAIN ST SOUTH - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPOVEME | | | | | | | | |
| STPP 43-1(23)0 | | | | | | | | | | |
| MAIN ST NORTH - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPROVEM | | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | | $ 1,027,189 | $ 966,215 | $ 135,164 | | | 14% | 32% |
| STPHS 532-1(4)12 | | | J & S CONSTRUCTION INC. | | | | | 09/06/02 | F.P.M. BERGEN, PERRY | |
| SLOPE FLATTENING-NORTH OF LAUR | | SLOPE FLATTENING-NORTH OF LAUR EL | | | | | | 11/08/02 | PHONE NO: 657-0259 | |
| | 0.840 km | | | $ 121,638 | $ 118,008 | $ 115,762 | | 05/12/03*** | 98% | 13% |
| BR 308-1(23)0 | | | TAMIETTI CONST. CO., INC. | | | | | 09/06/02 | F.P.M. NELSON, ROD | |
| ROCK CREEK-RED LODGE | | PRESTRESSED CONCRETE BEAM BRID GE,GRADING,AGGREGATE,PLANT MIX | | | | | | 10/28/02 | PHONE NO: 657-0264 | |
| | 0.000 km | | | $ 1,090,505 | $ 998,351 | $ 193,060 | | 02/14/03*** | 19% | 13% |
| STPU 1020(15) | | | SCOTT LONG CONSTRUCTION, INC. | | | | | 09/06/02 | F.P.M. NELSON, ROD | |
| MONTANA AVE OVERPASS-BILLINGS | | STRUCTURE REHABILITAION | | | | | | 10/15/02 | PHONE NO: 657-0264 | |
| | 0.000 km | | | $ 640,269 | $ 547,393 | $ 220,433 | | 04/25/03*** | 40% | 49% |
| BR 9014(22) | | | WICKENS CONSTRUCTION, INC. | | | | | 09/06/02 | F.P.M. TILZEY, RONALD | |
| MCDONALD CR. - SW OF GRASS RAN | | BOX CULVERT & APPROACHES | | | | | | 11/12/02 | PHONE NO: 538-1320 | |
| | 0.000 km | | | $ 238,775 | $ 222,735 | $ 213,645 | | 02/14/03*** | 96% | 5% |
| STPHS 0002(626) | | | OMO CONSTRUCTION INC | | | | | 09/26/02 | F.P.M. SHUPAK,TOM | |
| 1998-D5-SIGNING | | SIGNING & DELINEATION | | | | | | 12/10/02 | PHONE NO: 657-0271 | |
| | 0.000 km | | | $ 20,713 | $ 24,445 | $ 22,664 | | 01/07/03 | 100% | 0% |
| STPS 298-1(7)4 | | | WESTWAY CONSTRUCTION, INC. | | | | | 09/26/02 | F.P.M. SLOE, DAVID A. | |
| 6 KM SOUTH OF BIG TIMBER-SOUTH | | GRADING,AGGREGATE,PLANT MIX BI T.SURFACING,SEAL & COVER | | | | | | 01/20/03 | PHONE NO: 657-0269 | |
| | 7.088 km | | | $ 3,401,747 | $ 3,314,260 | $ 68,319 | | 05/12/03*** | 2% | 0% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 419-1(9)21 | | | COP CONSTRUCTION L.L.C. | | | | 09/26/02 | F.P.M. NELSON, ROD | |
| WEST FORK STILLWATER - STRUCTU | | GRADING,GRAVEL & CONSTRUCTION OF PRESTRESSED CONCRETE STRUCT | | | | | 12/10/02 | PHONE NO: 657-0264 | |
| | 0.024 | km | $ 1,124,373 | $ 1,141,994 | $ 53,406 | | / / *** | 5% | 0% |
| BR 56788(5) | | | J & S CONSTRUCTION INC. | | | | 09/26/02 | F.P.M. STUDEBAKER, RAYMOND | |
| ARROW CREEK - NE OF WORDEN | | REM EXIST STRCT,DBL RE CONC BO X,GRD,GRVL SURF, PL MIX SURF | | | | | 03/11/03 | PHONE NO: 657-0273 | |
| | 0.000 | km | $ 230,119 | $ 222,807 | $ 2,228 | | / / *** | 1% | 0% |
| STPP 14-5(18)189 | | | M K WEEDEN CONSTRUCTION, INC. | | | | 09/26/02 | F.P.M. CRAIG FAVERO | |
| MUSSELSHELL E & W | | GRADING,GRAVEL & PLANT MIX SUR FACING | | | | | 11/25/02 | PHONE NO: 323-3699 | |
| | 10.400 | km | $ 7,998,888 | $ 7,841,903 | $ 1,226,627 | | 05/12/03*** | 16% | 0% |
| STPHS 4-2(21)54 | | | JTL GROUP, INC.-BILLINGS | | | | 11/07/02 | F.P.M. SHUPAK,TOM | |
| SIGNALS-LAUREL INTERCHANGE | | SIGNALS-LAUREL INTERCHANGE,SIG NALS & TURNBAY | | | | | / / | PHONE NO: 657-0271 | |
| | 0.000 | km | $ 194,740 | $ 193,371 | $ 1,934 | | 04/25/03*** | 1% | 0% |
| BR 9052(17) | | | H & H CONTRACTING | | | | 02/10/03 | F.P.M. STUDEBAKER, RAYMOND | |
| MUGGINS CREEK - 2 KM N OF MYER | | GRADING,INSTALLATION OF A REIN FORACED CONCRETE BOX CULVERT | | | | | / / | PHONE NO: 657-0273 | |
| | 0.000 | km | $ 106,580 | $ 94,362 | $ 0 | | 07/11/03*** | 0% | 0% |
| SFCS 236-1(11)0 | | | PRINCE, INC | | | | 02/10/03 | F.P.M. TILZEY, RONALD | |
| HILGER - NORTH | | CRACK SEALING & SEAL & COVER | | | | | / / | PHONE NO: 538-1320 | |
| | 37.833 | mi | $ 528,523 | $ 511,546 | $ 0 | | 07/11/03*** | 0% | 0% |
| BILLINGS DISTRICT TOTALS | | | $ 82,892,782 | $ 77,911,984 | $ 66,636,045 | | | 78% | |
| TOTALS FOR ALL PROJECTS: | | | $479,313,236 | $458,376,617 | $327,111,623 | | | 68% | |

S S
625.704
H3cr
3/31/03

E DOCUMENTS COLLECTION

APR 1 5 2003

MONTANA STATE LIBRARY
1515 E. LAWRE
HELENA MONTANA 59620

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/03
*** MISSOULA DISTRICT ***

MONTANA STATE LIBRARY
3 0864 1001 9095 1



| PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| NH 7-1(70)0 | | | JOHN BIELBY CONSTRUCTION | | | | APPR | 06/15/99 | F.P.M. BENEDIK, TOM | |
| LOST TRAIL PASS REST AREA | | REST AREA STRUCTURES & PARKING | | | | | 01/28/02 | 07/19/99 | PHONE NO: - | |
| | 0.000 | km | | $ 1,095,659 | $ 940,332 | $ 986,779 | | 10/30/01 | 100% | 118% |
| NH-STPE 7-2(25)78 F | | | JTL GROUP, INC.- MISSOULA | | | | APPR | 11/16/99 | F.P.M. MAART, WILLIAM W | |
| LOLO-SOUTH | | GR.AGG & PL MIX BIT SURF,S & C ,SIGN,CONCRETE BEAM BRIDGE | | | | | 08/22/01 | 02/14/00 | PHONE NO: 523-5863 | |
| | 8.995 | mi | | $ 7,551,043 | $ 7,022,657 | $ 6,956,879 | | 07/17/01 | 100% | 100% |
| CM-BR 8107(12) | | | BODELL CONSTRUCTION COMPANY | | | | PEND | 02/08/00 | F.P.M. HEMBREE, TAMI | |
| CLARK FORK - MISSOULA | | GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT | | | | | 10/22/02 | 04/11/00 | PHONE NO: 523-5856 | |
| | 0.539 | km | | $ 5,510,210 | $ 7,017,632 | $ 7,385,822 | | 12/27/02 | 100% | 104% |
| STPP 6-1(86)99 | | | SCHELLINGER CONST CO.,INC. | | | | APPR | 11/06/00 | F.P.M. JOHNSON, ROBERT L. | |
| DIXON - WEST | | GRADE,AGG.SURF.PLANT MIX SURF. ,SEAL & COVER | | | | | 09/27/02 | 11/28/00 | PHONE NO: 523-5864 | |
| | 15.750 | km | | $ 5,881,894 | $ 6,027,749 | $ 6,637,161 | | 07/29/02 | 100% | 90% |
| NH 1-1(47)57 F | | | JTL GROUP,INC.-DBA A-1 PAVING | | | | APPR | 03/09/01 | F.P.M. ROBERTS, JAMES | |
| PLEASANT VALLEY | | GRADING,GRAVEL,PLANT MIX BITUM SURF,BRIDGE REV.,SEAL & COVER | | | | | 09/27/02 | 03/26/01 | PHONE NO: 751-2041 | |
| | 8.100 | km | | $ 5,749,412 | $ 5,343,464 | $ 6,388,618 | | 08/27/02 | 100% | 95% |
| BH 269-1(22)21 | | | FRONTIER-WEST, L.L.C. | | | | APPR | 03/29/01 | F.P.M. HEMBREE, TAMI | |
| BITTERROOT RIVER-NW STEVENSVIL | | WIDEN BRIDGE,GRADE,GRAVEL,PL M IX SURF,SEAL & COVER,APPROACHE | | | | | 11/14/02 | 05/01/01 | PHONE NO: 523-5856 | |
| | 0.452 | km | | $ 1,878,203 | $ 1,674,456 | $ 1,691,810 | | 03/17/03*** | 98% | 100% |
| IM-STPHS 90-1(144)5 | | | ALPINE CONSTRUCTION, INC.(OBS) | | | | | 03/29/01 | F.P.M. JOHNSON, ROBERT L. | |
| MEDIAN RAIL - MINERAL COUNTY | | CONCRETE MEDIAN RAIL & DRAINAG E | | | | | | 05/14/01 | PHONE NO: 523-5864 | |
| | 19.000 | km | | $ 4,483,642 | $ 3,185,412 | $ 3,165,513 | | 11/09/01 | 100% | 84% |
| BR 1-2(86)180 | | | FRONTIER-WEST, L.L.C. | | | | | 07/13/01 | F.P.M. KALBERG, J. GARY | |
| MIDDLE FORK FLATHEAD RIVER-SE | | CONST.OF WELDED PLT GIRDEER BR IDGE,GR,GRVL,PL.MIX SURF.& | | | | | | 09/10/01 | PHONE NO: 751-2040 | |
| | 0.570 | km | | $ 3,765,960 | $ 3,786,455 | $ 3,654,034 | | 06/30/03*** | 97% | 88% |
| NH 41(24) | | | D.H. BLATTNER & SONS, INC. | | | | | 07/13/01 | F.P.M. BENEDIK, TOM | |
| CAMP CREEK RESTORATION | | GR,GRVL,PL.MIX SURF,SEAL & COV ER,PRESTRESSED CONCRETE BRIDGE | | | | | | 08/15/01 | PHONE NO: - | |
| NH 7-1(58)9 F | | | | | | | APPR | 06/06/04*** | | |
| SULA N&S | | WETLAND MITIGATION,STREAM PROT ECTION | | | | | 02/20/03 | | | |
| CONTRACT TOTAL | 11.821 | km | | $ 12,382,249 | $ 10,723,011 | $ 11,864,417 | | | 98% | 94% |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/03
*** MISSOULA DISTRICT ***

DATE:04/10/03



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| IM 90-3(79)173 | | | | JIM GILMAN EXCAVATING INC. | | | 12/13/01 | F.P.M. MAART, WILLIAM W | |
| GARRISON-BECK HILL | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | 03/08/02 | PHONE NO: 523-5863 | |
| IM 90-3(80)180 | | | | | | | 09/06/03*** | | |
| BECK HILL-DEER LODGE WESTBOUND | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | | | |
| IM 90-3(83)163 | | | | | | | | | |
| GOLD CREEK-EAST & WEST | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | | | |
| CONTRACT TOTAL | 41.224 km | | $ 12,435,994 | $ 11,751,484 | $ 7,059,923 | | | 60% | 59% |
| STPP 56-1(3)0 | | | | JTL GROUP,INC.-DBA A-1 PAVING | | | 02/20/02 | F.P.M. HAM, DANIEL | |
| BULL LAKE - SOUTH | | WIDENING,PULVERIZING,PL MIX OV ERLAY,SIGNING & BRIDGE REPAIR | | | | | 04/01/02 | PHONE NO: 295-4049 | |
| | 0.000 km | | $ 4,721,656 | $ 4,754,719 | $ 3,456,481 | | 05/23/03*** | 73% | 94% |
| STPX 45(29) | | | | GOOSE BAY EQUIPMENT, INC. | | | 02/28/02 | F.P.M. JOHNSON, ROBERT L. | |
| DIXON WETLAND MITIGATION | | WETLAND MITIGATION | | | | | 04/03/02 | PHONE NO: 523-5864 | |
| | 0.000 km | | $ 295,397 | $ 182,102 | $ 228,206 | | 05/23/03*** | 98% | 06/01/02 |
| IM 90-2(102)106 | | | | JTL GROUP, INC.- MISSOULA | | | 03/25/02 | F.P.M. SULLIVAN, SHEILA | |
| MISSOULA - BONNER | | CRACK AND SEAT,PLANT MIX SURFA CING OVERLAY,SEAL AND COVER | | | | | 05/22/02 | PHONE NO: 523-5877 | |
| | 0.000 km | | $ 2,973,320 | $ 2,326,681 | $ 2,187,912 | | 10/22/02 | 100% | 99% |
| STPS 257-1(4)0 | | | | MT MAT'LS, INC.(DBA)LS JENSEN | | | 03/25/02 | F.P.M. JOHNSON, ROBERT L. | |
| SUPERIOR - SOUTHEAST | | PLANT MIX OVERLAY,SEAL AND COV ER,SLOPE FLATTENING AND | | | | | 05/20/02 | PHONE NO: 523-5864 | |
| | 0.050 km | | $ 786,396 | $ 728,693 | $ 675,548 | | 05/23/03*** | 93% | 98% |
| NH 7-1(95)47 | | | | MONTANA LINES, INC | | | 04/11/02 | F.P.M. BENEDIK, TOM | |
| SIGNAL UPGRADE - HAMILTON | | SIGNAL UPGRADE,SIGNING & PAVEM ENT MARKING | | | | | 08/14/02 | PHONE NO: - | |
| NH 7-1(96)67 | | | | | | | 09/05/02 | | |
| SIGNAL - NW OF STEVENSVILLE | | SIGNAL UPGRADE,SIGNING & PAVEM ENT MARKING | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | $ 95,889 | $ 85,871 | $ 85,167 | | | 100% | 63% |
| NH 24-1(55)16 | | | | MT MAT'LS, INC.(DBA)LS JENSEN | | | 04/11/02 | F.P.M. JOHNSON, ROBERT L. | |
| POTOMAC-EAST | | PLANT MIX OVERLAY AND SEAL & C OVER | | | | | 06/24/02 | PHONE NO: 523-5864 | |
| SFCS 271-2(2)18 | | | | | | | 05/23/03*** | | |
| HELMVILLE-EAST & WEST | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | | | | |
| SFCS 348-1(4)0 | | | | | | | | | |
| PHILIPSBURG-WEST | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | | | | |
| SFCP 19-1(26 )27 | | | | | | | | | |
| GEORGETOWN LAKE-NORTH | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 30.671 km | | $ 3,281,528 | $ 2,797,999 | $ 2,175,348 | | | 78% | 89% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BH 52-2(27)50 | | | | EDWARD T COPPS CONST. | | | 04/11/02 | F.P.M. MITCHELL, JAMES D. | |
| SPRING CR - E OF KALISPELL | | BRIDGE DECK REHABILITATION | | | | | 06/11/02 | PHONE NO: 751-2046 | |
| | 0.000 km | | $ 215,865 | $ 307,216 | $ 294,232 | | 03/17/03*** | 96% | 88% |
| NH 5-2(117)61 | | | | JTL GROUP, INC. - KALISPELL | | | 05/14/02 | F.P.M. CYR, MARK | |
| POLSON - NORTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 07/10/02 | PHONE NO: 751-2043 | |
| STPP 33-1(32)0 | | | | | | | 05/23/03*** | | |
| CALIFORNIA STREET - LIBBY | | SEAL & COVER | | | | | | | |
| STPP 33-1(33)10 | | | | | | | | | |
| LIBBY - DAM N. & S. | | SEAL & COVER | | | | | | | |
| STPP 36-1(20)16 | | | | | | | | | |
| HOT SPRINGS N. & S. | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| STPS 424-1(6)0 | | | | | | | | | |
| KALISPELL - NORTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| SFCS 548-1(7)0 | | | | | | | | | |
| WEST RESERVE DR.- KALISPELL | | SEAL & COVER | | | | | | | |
| STPP 52-1(24)3 | | | | | | | | | |
| 5 KM E. OF POLSON-EAST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 79.950 km | | $ 1,960,300 | $ 1,687,791 | $ 1,280,421 | | | 73% | 115% |
| SFCP 6-1(93)69 | | | | RIVERSIDE CONTRACTING, INC. | | | 05/14/02 | F.P.M. ROBERTS, JAMES | |
| WEEKSVILLE - EAST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 05/31/02 | PHONE NO: 751-2041 | |
| STPP 6-1(96)51 | | | | | | | 05/23/03*** | | |
| THOMPSON FALLS - EAST | | SEAL & COVER | | | | | | | |
| STPP 6-1(97)91 | | | | | | | | | |
| PERMA - EAST & WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| SFCS 559-1(1)0 | | | | | | | | | |
| JCT US 93 - EAST | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 36.300 km | | $ 942,391 | $ 978,960 | $ 880,166 | | | 90% | 97% |
| BH 24-1(52)6 | | | | TAMIETTI CONST. CO., INC. | | | 05/14/02 | F.P.M. HEMBREE, TAMI | |
| BLACKFOOT RIVER-6 KM E OF BONN | | BRIDGE REHABILITATION | | | | | 06/10/02 | PHONE NO: 523-5856 | |
| | 0.000 km | | $ 691,276 | $ 768,552 | $ 753,655 | | 03/17/03*** | 98% | 86% |
| NH 7-1(97)45 | | | | BLAHNIK CONSTRUCTION, INC. | | | 06/07/02 | F.P.M. BENEDIK, TOM | |
| US 93 - HAMILTON | | MILLING,PMS OVERLAY,SEAL & COV ER | | | | | 07/29/02 | PHONE NO: - | |
| NH 93-1(15)0 | | | | | | | 05/23/03*** | | |
| LOLO PASS - EAST | | LEVEL,PMS OVERLAY,SEAL & COVER | | | | | | | |
| SFCS 203-1(10)0 | | | | | | | | | |
| STEVENSVILLE - NORTH | | CRACK SEALING,SEAL & COVER | | | | | | | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| SFCX 81024(3) | | | | | | | | | |
| SKALKAHO ROAD | | LEVELING,PMS OVERLAY,SEAL & CO VER | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | $ 2,925,210 | $ 3,367,790 | $ 1,592,744 | | | 47% | 62% |
| SMP 2099(03) | | | | BLAHNIK CONSTRUCTION, INC. | | | 07/18/02 | F.P.M. BENEDIK, TOM | |
| MISSOULA AND BUTTE DISTRICTS - | | CRUSH & STOCKPILES | | | | | 08/20/02 | PHONE NO: - | |
| | 0.000 mi | | $ 405,203 | $ 499,917 | $ 502,553 | | 05/23/03*** | 98% | 10/01/02 |
| SMP 3299(03) | | | | HERB RICHARDS CONSTRUCTION CO. | | | 07/18/02 | F.P.M. SULLIVAN, SHEILA | |
| MISSOULA DISTRICT - CRUSH AND | | CRUSH & STOCKPILE | | | | | 08/21/02 | PHONE NO: 523-5877 | |
| | 0.000 mi | | $ 296,700 | $ 268,370 | $ 265,890 | | 12/15/02 | 100% | 10/01/02 |
| NH 5-3(82)113 | | | | RIVERSIDE CONTRACTING, INC. | | | 08/09/02 | F.P.M. MITCHELL, JAMES D. | |
| NORTH MAIN - KALISPELL | | PLANT MIX OVERLAY,SEAL & COVER ,SIDWALK & CURB IMPROVEMENTS | | | | | 03/19/03 | PHONE NO: 751-2046 | |
| NH 5-3(83)127 | | | | | | | 05/23/03*** | | |
| US93 - WHITEFISH | | PLANT MIX OVERLAY,SEAL & COVER ,SIDEWALK & CURB IMPROVEMENTS | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | $ 1,137,398 | $ 1,290,518 | $ 204,516 | | | 16% | 33% |
| SFCP 1-2(119)129 | | | | JTL GROUP, INC. - KALISPELL | | | 09/26/02 | F.P.M. ROBERTS, JAMES | |
| GLACIER AIRPORT - NORTH | | LEVELING,PMS,OVERLAY & SEAL & COVER | | | | | / / | PHONE NO: 751-2041 | |
| | 7.356 km | | $ 1,465,780 | $ 1,058,278 | $ 10,584 | | 05/23/03*** | 1% | 0% |
| IM 90-1(138)5 | | | | BODELL CONSTRUCTION COMPANY | | | 09/26/02 | F.P.M. JOHNSON, ROBERT L. | |
| DENA MORA REST AREA | | REST AREAS,SIT IMPROVEMENTS,LA NDSCAPING & RELATED WORK | | | | | 12/10/02 | PHONE NO: 523-5864 | |
| | 0.000 mi | | $ 3,533,077 | $ 2,940,415 | $ 247,362 | | 05/23/03*** | 8% | 0% |
| SMP 3199(03) | | | | TREASURE STATE CONSTRUCTION | | | 09/26/02 | F.P.M. SULLIVAN, SHEILA | |
| MISSOULA DISTRICT - CRUSH & ST | | STOCKPILE | | | | | 11/12/02 | PHONE NO: 523-5877 | |
| | 0.000 km | | $ 194,063 | $ 243,825 | $ 244,776 | | 12/16/02 | 100% | 04/01/03 |
| BR 9032(33) | | | | FRONTIER-WEST, L.L.C. | | | 11/07/02 | F.P.M. KALBERG, J. GARY | |
| SWAN RIVER - WEST OF CONDON | | RECONSTR.OF GRVL APP & NEW PRE STRESSED CONCRETE BULB TEE STR | | | | | / / | PHONE NO: 751-2040 | |
| | 0.035 km | | $ 642,053 | $ 461,181 | $ 4,612 | | 05/23/03*** | 1% | 0% |
| STPHS 0002(628) | | | | UNITED RENTALS HWY TECH INC | | | 11/07/02 | F.P.M. BENEDIK, TOM | |
| 1998-D1-SIGNING & ELECTRICAL | | 1998-D1-SIGNING & ELECTRICAL | | | | | / / | PHONE NO: - | |
| | 0.000 km | | $ 41,718 | $ 38,030 | $ 0 | | 05/23/03*** | 0% | 0% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP 1-2(116)123 | | | OMO CONSTRUCTION INC | | | | 12/05/02 | F.P.M. MITCHELL, JAMES D. | |
| US2/MT35 OVERHEAD SIGN - KALIS | | US2/MT35 OVERHEAD SIGN-KALISPE LL | | | | | / / | PHONE NO: 751-2046 | |
| | 0.000 km | | $ 24,188 | $ 28,000 | $ 0 | | 05/23/03*** | 0% | 0% |
| BR 9039(33) | | | FRONTIER-WEST, L.L.C. | | | | 02/10/03 | F.P.M. HEMBREE, TAMI | |
| CLARK FORK - EAST OF DRUMMOND | | REPLACEMENT OF A THROUGH TRUSS BRIDGE W/PRESTRESSED CONCRETE | | | | | 03/24/03 | PHONE NO: 523-5856 | |
| | 0.060 km | | $ 894,600 | $ 713,538 | $ 20,022 | | 05/23/03*** | 3% | 0% |
| IM 90-1(141)0 | | | ACME CONCRETE PAVING, INC. | | | | 03/10/03 | F.P.M. JOHNSON, ROBERT L. | |
| LOOKOUT PASS - EAST | | PCCP REPLACMENT,JOINT & CRACK SEALING & BRIDGE REPAIR | | | | | / / | PHONE NO: 523-5864 | |
| | 0.000 km | | $ 5,983,704 | $ 8,541,627 | $ 0 | | 05/23/03*** | 0% | 0% |
| BR 41-1(16)32 | | | FRONTIER-WEST, L.L.C. | | | | 03/10/03 | F.P.M. HEMBREE, TAMI | |
| BLACKFOOT RIVER - 12 KM NE HEL | | GRADING,GRAVEL,PLANT MIX & CON STRUCTION OF GIRDER STRUCTURE | | | | | / / | PHONE NO: 523-5856 | |
| | 0.000 km | | $ 2,110,268 | $ 1,777,055 | $ 17,770 | | / / *** | 1% | 0% |
| STPHS 0002(646) | | | MONTANA LINES, INC | | | | 03/10/03 | F.P.M. MITCHELL, JAMES D. | |
| 1998 - D1 - ELECTRICAL | | SIGNING,ELECTRICAL & RUMBLE ST RIPS | | | | | / / | PHONE NO: 751-2046 | |
| | 0.000 km | | $ 41,788 | $ 51,569 | $ 517 | | 06/20/03*** | 1% | 0% |
| BH 0002(507) | | | CONCRETE BARRIER | | | | 03/10/03 | F.P.M. KALBERG, J. GARY | |
| D1 - SEISMIC REHAB | | SEISMIC BRIDGE REHABILITATION | | | | | / / | PHONE NO: 751-2040 | |
| | 0.000 km | | $ 1,103,039 | $ 1,185,073 | $ 11,852 | | / / *** | 1% | 0% |
| STPS 212-2(11)5 | | | RIVERSIDE CONTRACTING, INC. | | | | 03/10/03 | F.P.M. JOHNSON, ROBERT L. | |
| MOIESE - NE | | RESURFACING,SEAL & COVER | | | | | / / | PHONE NO: 523-5864 | |
| | 0.000 km | | $ 505,912 | $ 557,224 | $ 5,574 | | 05/23/03*** | 1% | 0% |
| NH 24-1(57)1 | | | JTL GROUP, INC.- MISSOULA | | | | 03/10/03 | F.P.M. SULLIVAN, SHEILA | |
| EAST OF BONNER - EAST | | COLD MILLING & PLANT MIX SURFA CING,SEAL & COVER | | | | | / / | PHONE NO: 523-5877 | |
| | 0.000 mi | | $ 688,550 | $ 641,994 | $ 6,421 | | 05/23/03*** | 1% | 0% |
| MISSOULA DISTRICT TOTALS | | | $ 98,691,532 | $ 95,755,638 | $ 70,943,283 | | | 71% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 13-2(2)83 | | | | MORGEN & OSWOOD CONST. CO.,INC | | APPR | 11/16/99 | F.P.M. COLLINGWOOD, MATT | |
| JEFFERSON RIVER - 20.4KM SW OF | | GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE | | | | 11/14/02 | 12/21/99 | PHONE NO: 585-0453 | |
| | 0.600 km | | $ 2,712,516 | $ 1,848,513 | $ 1,890,280 | | 10/12/01 | 100% | 115% |
| STPHS-STPS-STPU 25(27) | | | | S K CONSTRUCTION, INC. | | APPR | 11/06/00 | F.P.M. CARLSON,JACK | |
| ONE MILE EAST OF HELENA | | GRADE,AGG.SURF,PLANT MIX SURF. ,SEAL & COVER,& CONC.SLAB | | | | 09/26/02 | 03/26/01 | PHONE NO: 457-0526 | |
| | 2.795 km | | $ 2,061,164 | $ 1,749,409 | $ 2,269,139 | | 03/28/03 | 100% | 104% |
| BR 9016(30) | | | | HALL CONSTRUCTION SERVICES | | APPR | 11/27/00 | F.P.M. GRAVAGE,DANIEL | |
| ROCKY CREEK BRIDGE - 3 KM EAST | | CONST OF PRESTRESSED TRI-DECK BEAM BR,GRADING & GRAVELING | | | | 10/26/01 | 03/26/01 | PHONE NO: 222-8110 | |
| | 0.340 km | | $ 353,061 | $ 315,450 | $ 291,603 | | 04/04/02 | 100% | 92% |
| IM 15-2(68)130 | | | | JIM GILMAN EXCAVATING INC. | | APPR | 11/27/00 | F.P.M. HARRIS, DEAN | |
| BUTTE-ELK PARK | | COLD MILLING,PAVEMENT PULVERIZ ATION,PLANT MIX SURFACING | | | | 12/27/02 | 12/03/00 | PHONE NO: 494-9643 | |
| IM 15-2(72)121 | | | | | | | 05/23/03*** | | |
| NISSLER-BUTTE | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 24.010 km | | $ 8,037,938 | $ 8,527,271 | $ 11,946,488 | | | 97% | 75% |
| IM 15-4(86)190 | | | | RIVERSIDE CONTRACTING, INC. | | APPR | 11/27/00 | F.P.M. CARLSON,JACK | |
| HELENA-NORTH & SOUTH | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER,BRIDGE REHAB | | | | 02/27/02 | 03/26/01 | PHONE NO: 457-0526 | |
| | 9.444 km | | $ 3,194,950 | $ 2,833,761 | $ 2,892,039 | | 11/07/02 | 100% | 120% |
| NH 15-4(85)193 F | | | | (OBS)MARONICK CONST. L.L.C. | | APPR | 05/11/01 | F.P.M. FELLOWS,TIM | |
| CEDAR STREET INTERCHANGE-HELEN | | GRADE,AGG SURF,PL.MIX SURF.,SE AL & COVER,SIGN,LIGHT,STEEL | | | | 10/31/02 | 06/26/01 | PHONE NO: 495-1506 | |
| | 2.688 km | | $ 3,648,604 | $ 3,153,678 | $ 3,361,282 | | 06/30/03*** | 98% | 106% |
| BR 9034(4) | | | | SLETTEN CONSTRUCTION CO | | APPR | 06/01/01 | F.P.M. FELLOWS,TIM | |
| SHIELDS RIVER BRIDGE - S.E. OF | | CONST OF REINFORCED CAST IN PL ACE CONC SLAB BR,APP & GRVL | | | | 12/06/02 | 07/17/01 | PHONE NO: 495-1506 | |
| | 0.213 km | | $ 348,838 | $ 348,225 | $ 335,741 | | 12/20/01 | 100% | 83% |
| IM 0002(500) | | | | SLETTEN CONSTRUCTION CO | | APPR | 06/01/01 | F.P.M. JOHNSON,RICKIE | |
| BUTTE AREA SEISMIC RETROFIT | | BR DECK REHAB & SEISMIC RETRO, BR GIRDER REPAIR,BR APPR MODIF | | | | 01/28/02 | 07/16/01 | PHONE NO: 494-9635 | |
| | 0.308 km | | $ 1,390,173 | $ 1,237,273 | $ 1,399,085 | | 05/03/02 | 100% | 96% |
| STPP 29-1(31)50 | | | | M A DEATLEY CONSTRUCTION | | APPR | 08/10/01 | F.P.M. STARCEVICH JOHN R. | |
| SILVER STAR - NORTH & SOUTH | | GRADING,GRAVEL & PLANT MIX SUR FACING | | | | 11/12/02 | 09/17/01 | PHONE NO: 685-3416 | |
| | 6.965 km | | $ 6,494,756 | $ 6,513,198 | $ 7,399,365 | | 06/30/04*** | 98% | 80% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP 29-1(37)43 | | | JIM GILMAN EXCAVATING INC. | | | APPR | 09/07/01 | F.P.M. BRAZILL, BILL | |
| TWIN BRIDGES - NORTH | | GRADING,GRAVEL,PLANT MIX SURFA CING | | | | 11/12/02 | 10/24/01 | PHONE NO: 287-2142 | |
| | 9.936 km | | $ 4,689,089 | $ 4,293,493 | $ 4,506,243 | | 06/30/04*** | 98% | 93% |
| STPU 5807(8) | | | (OBS)MARONICK CONST. L.L.C. | | | | 10/11/01 | F.P.M. FELLOWS,TIM | |
| NORTH MAIN STREET-HELENA | | GR,GRAVL,PL MIX SURF,PED UNDPS ,PRSTR CONC BEAM STR,WATER, | | | | | 11/12/01 | PHONE NO: 495-1506 | |
| BR 8-2(47)43 | | | | | | APPR | 09/30/03*** | | |
| LYNDALE OVERPASS-HELENA | | GRADE,GRAVEL,PLANT MIX SURF,PE D UNDERPASS,WATER,SEWER,SIGNAL | | | | 04/11/02 | | | |
| CONTRACT TOTAL | 1.706 mi | | $ 6,374,477 | $ 5,843,595 | $ 5,364,817 | | | 92% | 98% |
| HDP-IR 9113(001)F | | | A.M. WELLES, INC. | | | | 12/13/01 | F.P.M. MCCORMICK, THOMAS | |
| N 19TH INTERCHANGE LANDSCAPE | | LANDSCAPING | | | | | 05/13/02 | PHONE NO: 586-5074 | |
| | 0.000 km | | $ 41,960 | $ 37,540 | $ 28,138 | | 10/16/02 | 100% | 50% |
| BR 422-1(5)2 | | | SLETTEN CONSTRUCTION CO | | | APPR | 02/20/02 | F.P.M. JOHNSON,RICKIE | |
| IRR CANAL-EAST OF SILVER STAR | | NEW BOX CULVERT,GRADING,GRAVEL SURFACING | | | | 12/06/02 | 04/01/02 | PHONE NO: 494-9635 | |
| BR 422-1(4)0 | | | | | | APPR | 03/17/03*** | | |
| JEFFERSON RIVER - SILVER STAR | | CONCRETE PRESTR.GIRDER BRIDGE, GRD GRAVEL SURFACING,PL MIX | | | | 12/10/02 | | | |
| CONTRACT TOTAL | 0.680 km | | $ 1,209,338 | $ 1,132,245 | $ 1,150,831 | | | 99% | 96% |
| STPP 84-4(9)22 | | | RIVERSIDE CONTRACTING, INC. | | | | 02/20/02 | F.P.M. MCCORMICK, THOMAS | |
| FOUR CORNERS - WEST | | GRADING,GRAVEL SURFACING.PLANT MIX BITUMINOUS SURFACING | | | | | 03/13/02 | PHONE NO: 586-5074 | |
| | 0.000 km | | $ 6,977,346 | $ 6,597,490 | $ 5,919,935 | | 05/23/03*** | 90% | 62% |
| IM 15-1(91)17 | | | J T L GROUP, INC. - HIGHWAY | | | | 04/11/02 | F.P.M. HANCOCK,DALE | |
| LIMA - RED ROCK | | COLDMILLING,PLANT MIX OVERLAY, SEAL & COVER | | | | | 08/30/02 | PHONE NO: 683-4434 | |
| | 33.500 km | | $ 6,057,867 | $ 5,165,344 | $ 1,970,497 | | 05/23/03*** | 38% | 90% |
| BR 9022(22) | | | FRONTIER-WEST, L.L.C. | | | | 04/11/02 | F.P.M. CLARY,DAN | |
| BOULDER RIVER-6 KM EAST OF BAS | | 47 METER PRESTRESSED BEAM STRU CTURE WITH PLANT MIX APPROAACH | | | | | 05/24/02 | PHONE NO: 225-4295 | |
| | 0.303 km | | $ 569,599 | $ 567,376 | $ 529,596 | | 03/17/03*** | 93% | 82% |
| IM 90-4(46)206 | | | RIVERSIDE CONTRACTING, INC. | | | | 05/14/02 | F.P.M. ARVISH,MIKE | |
| OPPORTUNITY - NISSLER | | SEAL & COVER | | | | | 06/11/02 | PHONE NO: 563-7261 | |
| STPP 19-1(30)1 | | | | | | | 05/23/03*** | | |
| JCT I-90 - ANACONDA | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER,SLOPE FLAT & | | | | | | | |
| CONTRACT TOTAL | 18.300 km | | $ 6,657,193 | $ 5,981,697 | $ 2,382,731 | | | 40% | 69% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 12-1(7)9 | | | | RIVERSIDE CONTRACTING, INC. | | | 05/14/02 | F.P.M. COLLINGWOOD, MATT | |
| US 20/US 191 INTERSECTION-WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 07/08/02 | PHONE NO: 585-0453 | |
| NH 12-1(12)9 | | | | | | | 05/23/03*** | | |
| US 20-WEST YELLOWSTONE | | SEAL & COVER | | | | | | | |
| NH 12-1(11)0 | | | | | | | | | |
| TARGHEE-WEST YELLOWSTONE | | GRADING,GRAVEL,PORT CEMENT CON C PAVE,SIGNALS & INTERSECTION | | | | | | | |
| CONTRACT TOTAL | 14.913 | km | $ 1,137,324 | $ 1,373,104 | $ 1,121,387 | | | 82% | 60% |
| NH 8-4(39)58 | | | | S K CONSTRUCTION, INC. | | | 06/07/02 | F.P.M. CARLSON,JACK | |
| US-287 PASSING LANES - BAUM RO | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | | 07/15/02 | PHONE NO: 457-0526 | |
| NH 8-4(40)68 | | | | | | | 05/23/03*** | | |
| US 287 PASSING LANES - NORTH O | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | $ 3,800,652 | $ 3,788,162 | $ 2,312,779 | | | 61% | 66% |
| STPP 14-2(22)43 | | | | RIVERSIDE CONTRACTING, INC. | | | 06/07/02 | F.P.M. CARLSON,JACK | |
| WHITE SULPHUR SPRINGS - EAST | | SEAL & COVER | | | | | 07/25/02 | PHONE NO: 457-0526 | |
| STPP 59-1(23)7 | | | | | | | 05/23/03*** | | |
| CLYDE PARK - NORTH AND SOUTH | | PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER | | | | | | | |
| STPP 14-2(21)24 | | | | | | | | | |
| MEAGHER COUNTY LINE - EAST | | SEAL & COVER | | | | | | | |
| STPP 59-1(22)25 | | | | | | | | | |
| NORTH OF WILSALL - NORTH | | PLANT MIX BITUMINOUS SURFACING ,SEAL & COVER | | | | | | | |
| SFCS 360-1(2)9 | | | | | | | | | |
| FORT LOGAN ROAD | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 98.290 | km | $ 3,052,343 | $ 3,346,379 | $ 2,693,437 | | | 80% | 50% |
| CM 0299(12) | | | | JIM GILMAN EXCAVATING INC. | | | 06/07/02 | F.P.M. ARVISH,MIKE | |
| SYCAMORE/PENNSYLVANIA-ANACONDA | | MILLING,PMS OVERLAY,SEAL & COV ER | | | | | 07/12/02 | PHONE NO: 563-7261 | |
| SFCS 569-1(2)0 | | | | | | | 05/23/03*** | | |
| JCT MT-1 - SOUTH | | LEVEL,PMS OVERLAY,SEAL & COVER | | | | | | | |
| SFCS 273-1(8)0 | | | | | | | | | |
| ANACONDA - GALEN | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 30.687 | km | $ 605,031 | $ 681,758 | $ 396,024 | | | 58% | 53% |
| SFCS 249-1(5)0 | | | | RIVERSIDE CONTRACTING, INC. | | | 06/07/02 | F.P.M. HELD,TERRY | |
| ENNIS-SOUTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 08/23/02 | PHONE NO: 287-3868 | |
| | 4.670 | mi | $ 206,559 | $ 285,120 | $ 195,229 | | 05/23/03*** | 68% | 47% |
| NH 8-2(60)43 | | | | HELENA SAND & GRAVEL INC | | | 08/09/02 | F.P.M. FELLOWS,TIM | |
| LAST CHANCE GULCH TO PROSPECT | | COLD MILLING,RESURFACING,PAVEM ENT MARKING | | | | | 09/23/02 | PHONE NO: 495-1506 | |
| | 0.000 | km | $ 563,325 | $ 532,279 | $ 91,377 | | 05/23/03*** | 17% | 40% |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/03

DATE:04/10/03 *** BUTTE DISTRICT *** 

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPHS 0002(617) | | | UNITED RENTALS HWY TECH INC | | | | 08/09/02 | F.P.M. CLARY,DAN | |
| 1998-D2/D3-SIGNING-ELECTRICAL | | 1998-D2/D3-SIGNING-ELECTRICAL ,SIGNING & ELECTRICAL | | | | | 10/01/02 | PHONE NO: 225-4295 | |
| | 0.000 | km | $ 37,293 | $ 41,511 | $ 35,601 | | 02/14/03*** | 86% | 63% |
| NH 11-1(37)31 | | | RIVERSIDE CONTRACTING, INC. | | | | 09/06/02 | F.P.M. COLLINGWOOD, MATT | |
| TURNBAY - EMIGRANT | | GRADING,PLANT MIX BITUMINOUS SURFACING,SEAL & COVER | | | | | 10/16/02 | PHONE NO: 585-0453 | |
| | 0.910 | km | $ 1,114,683 | $ 1,199,336 | $ 701,220 | | 05/23/03*** | 58% | 35% |
| STPP 29-1(39)42 | | | JIM GILMAN EXCAVATING INC. | | | | 09/06/02 | F.P.M. HANCOCK,DALE | |
| MAIN STREET-TWIN BRIDGES | | MILLING,PLANT MIX BITUMINOUS O VERLAY,SEAL & COVER,SIDEWALKS | | | | | / / | PHONE NO: 683-4434 | |
| | 1.635 | km | $ 496,271 | $ 479,150 | $ 4,791 | | 05/23/03*** | 1% | 0% |
| STPP 69-1(17)38 | | | HELENA SAND & GRAVEL INC | | | | 09/06/02 | F.P.M. CLARY,DAN | |
| MAIN STREET - BOULDER | | PRESTRESSED CONCRETE GIRDER ST RUCTURE,GRADING,GRAVEL & PLANT | | | | | 10/15/02 | PHONE NO: 225-4295 | |
| BR 69-1(18)37 | | | | | | | 05/23/03*** | | |
| BOULDER RIVER-S OF BOULDER | | GRADING,GRAVEL & PLANT MIX BIT UMINOUS SURFACING,STORM DRAIN, | | | | | | | |
| CONTRACT TOTAL | 0.054 | km | $ 4,515,735 | $ 4,003,627 | $ 1,787,097 | | | 45% | 25% |
| STPHS 90-6(96)317 | | | OMO CONSTRUCTION INC | | | | 09/06/02 | F.P.M. COLLINGWOOD, MATT | |
| MEDIAN RAIL - BOZEMAN PASS | | CONCRETE MEDIAN RAIL | | | | | 03/24/03 | PHONE NO: 585-0453 | |
| | 0.000 | km | $ 111,824 | $ 81,132 | $ 25,139 | | 05/23/03*** | 31% | 83% |
| STPP 84-2(4)12 | | | JIM GILMAN EXCAVATING INC. | | | | 09/26/02 | F.P.M. STARCEVICH JOHN R. | |
| MADISON RIVER - EAST | | GRADING,GRAVEL & PLANT MIX BIT UMINOUS SURFACING | | | | | 12/09/02 | PHONE NO: 685-3416 | |
| | 0.000 | km | $ 9,627,840 | $ 8,685,411 | $ 1,837,198 | | 05/23/03*** | 21% | 0% |
| BR 9022(23) | | | FRONTIER-WEST, L.L.C. | | | | 11/07/02 | F.P.M. BRAZILL, BILL | |
| JEFFERSON OVERFLOW-WEST OF CAR | | CONCRRETE SLAB STRUCTURE & APP ROACHES | | | | | 01/09/03 | PHONE NO: 287-2142 | |
| | 0.022 | km | $ 526,417 | $ 471,472 | $ 222,005 | | 05/23/03*** | 47% | 0% |
| NH 8-4(42)65 | | | SCHELLINGER CONST CO.,INC. | | | | 02/10/03 | F.P.M. FELLOWS,TIM | |
| 2 KM S. OF WINSTON - SOUTH | | WIDENING,MILLING,PLANT MIX BIT .OVERLAY,SEAL & COVER | | | | | / / | PHONE NO: 495-1506 | |
| | 13.900 | km | $ 3,146,626 | $ 3,049,967 | $ 30,499 | | 05/23/03*** | 1% | 0% |
| SFCS 278-1(16)35 | | | H-K CONTRACTORS, INC. | | | | 02/10/03 | F.P.M. HANCOCK,DALE | |
| JACKSON - EAST | | PLANT MIX SURFACING,SEAL & COV ER | | | | | / / | PHONE NO: 683-4434 | |
| | 0.000 | km | $ 935,762 | $ 986,393 | $ 9,865 | | 05/23/03*** | 1% | 0% |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/03
*** BUTTE DISTRICT ***

DATE:04/10/03



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP 55-3(9)13 | | | | H-K CONTRACTORS, INC. | | | 03/10/03 | F.P.M. HELD,TERRY | |
| WHITEHALL STREET - WHITEHALL | | GRADE,GRAVEL,PLANT MIX SURFACI NG,SEAL & COVER,STORM DRAINS & | | | | | / / | PHONE NO: 287-3868 | |
| | 0.000 mi | | $ 1,962,375 | $ 1,881,372 | $ 18,815 | | 05/23/03*** | 1% | 0% |
| BUTTE DISTRICT TOTALS | | | $ 92,658,928 | $ 87,031,733 | $ 65,120,272 | | | 68% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 3-1(12)0 F | | | WICKENS CONSTRUCTION, INC. | | | APPR | 08/31/00 | F.P.M. VOSEN, ROBERT | |
| VAUGHN-SUN RIVER (EAST SECTION | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER,2 STRUCTURES | | | | 02/21/02 | 11/14/00 | PHONE NO: 454-5921 | |
| NH 3-1(13)2 F | | | | | | APPR | 12/11/02 | | |
| VAUGHN-SUN RIVER (WEST SECTION | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | 02/21/02 | | | |
| CONTRACT TOTAL | 12.189 km | | $ 12,371,554 | $ 11,306,051 | $ 11,701,155 | | | 100% | 100% |
| NH 0002(379) | | | SLETTEN CONSTRUCTION CO | | | APPR | 11/27/00 | F.P.M. BECKEDAHL MARK | |
| WETLAND MIT.-E. OF BROWNING | | BRIDGE WATER MAIN RECON,GRADE, GRAVEL,PLANT MIX BITUMINOUS | | | | 08/13/01 | 02/20/01 | PHONE NO: 873-8624 | |
| BR 1-3(43)209 | | | | | | | 12/02/02 | | |
| MIDVALE CREEK - EAST GLACIER | | GRADING,SEEDING AND FENCING | | | | | | | |
| CONTRACT TOTAL | 0.500 km | | $ 1,964,581 | $ 2,159,610 | $ 2,149,245 | | | 100% | 95% |
| PLH-STPU 5221(3) | | | UNITED MAT'LS OF GREAT FALLS | | | | 08/10/01 | F.P.M. AAFEDT, RANDY | |
| GIANT SPRINGS ROAD-GREAT FALLS | | GRADE,AGG & PL MIX BITUM SURF, SEAL & COVER & PED UNDERPASS | | | | | 09/19/01 | PHONE NO: 454-5920 | |
| | 0.980 km | | $ 758,075 | $ 818,784 | $ 776,506 | | 07/26/02 | 100% | 97% |
| BR 444-1(4)4 | | | SLETTEN CONSTRUCTION CO | | | APPR | 09/07/01 | F.P.M. BECKEDAHL MARK | |
| WILLOW CREEK-NORTHEAST OF BLAC | | PRESTRESSED CONCRETE BEAM STRU CTURE & PLANT MIX APPROACHES | | | | 11/14/02 | 10/22/01 | PHONE NO: 873-8624 | |
| BR 444-1(5)4 | | | | | | | 12/02/02 | | |
| CUT BANK CREEK-NORTHEAST OF BL | | PRESTRESSED CONCRETE BEAM STRU CTURE & PLANT MIX APPROACHES | | | | | | | |
| CONTRACT TOTAL | 0.890 km | | $ 1,551,062 | $ 1,672,569 | $ 1,662,906 | | | 100% | 95% |
| NH 1-5(5)308 F | | | SCHELLINGER CONST CO.,INC. | | | APPR | 10/11/01 | F.P.M. BERG, GARY | |
| LOTHAIR - EAST | | GRADING,GRAVEL,PLANT MIX BIT.S URFACE,SEAL & COVER | | | | 02/20/03 | 12/04/01 | PHONE NO: 265-6821 | |
| | 21.569 km | | $ 8,518,696 | $ 9,073,543 | $ 8,403,066 | | 09/30/04*** | 93% | 73% |
| IM 15-5(100)291 | | | SCHELLINGER CONST CO.,INC. | | | | 10/11/01 | F.P.M. AAFEDT, RANDY | |
| VAUGHN-NORTH | | GRADE,AGG SURF,COLD MILL,PL MI X BIT SURF,SEAL & COVER,REHAB | | | | | 11/06/01 | PHONE NO: 454-5920 | |
| | 16.211 km | | $ 12,118,035 | $ 11,612,453 | $ 8,260,355 | | 05/23/03*** | 71% | 49% |
| NH-RAD-MT 98(01) | | | UNITED MAT'LS OF GREAT FALLS | | | | 11/21/01 | F.P.M. AAFEDT, RANDY | |
| MALMSTROM AIR FORCE BASE ENTRA | | INTERSEC REHAB.,PORT CMNT CONC PAVE,STRM DRN,WATER MAIN,SIGN | | | | | 03/11/02 | PHONE NO: 454-5920 | |
| | 0.233 km | | $ 909,244 | $ 881,874 | $ 921,772 | | 05/23/03*** | 98% | 94% |
| IM 0002(501) | | | COP CONSTRUCTION L.L.C. | | | | 11/21/01 | F.P.M. VOSEN, ROBERT | |
| DIST 3 - BRIDGE DECK IMPVT | | BRIDGE DECK REHABILITATION | | | | | 04/03/02 | PHONE NO: 454-5921 | |
| | 0.783 km | | $ 2,676,901 | $ 2,147,208 | $ 2,017,634 | | 06/30/04*** | 94% | 96% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPS-NH-STPX-U-P-IM 0002(620) | | | | UNITED RENTALS HWY TECH INC | | | 03/25/02 | F.P.M. KLETTE, MIKE | |
| 2002-D3-DURABLE PAVE. MARK. | | EPOXY PAVEMENT MARKINGS | | | | | 04/24/02 | PHONE NO: 278-7078 | |
| | 0.000 | km | $ 1,107,905 | $ 766,230 | $ 714,561 | | 07/24/02 | 100% | 06/30/02 |
| IM 15-5(99)277 | | | | NORTHERN LINE LAYERS, INC. | | | 04/11/02 | F.P.M. VOSEN, ROBERT | |
| GORE HILL INTERCHANGE - GREAT | | GRADING,GRAVEL,PLANT MIX,DRAIN AGE,GUARDRAIL & SIGNING | | | | | 06/05/02 | PHONE NO: 454-5921 | |
| | 0.000 | km | $ 1,153,215 | $ 1,138,297 | $ 952,830 | | 05/23/03*** | 84% | 105% |
| SFCS 432-1(4)10 | | | | CENTURY COMPANIES, INC. | | | 04/11/02 | F.P.M. WOODHOUSE, HAROLD | |
| 17KM WEST OF BIG SANDY-WEST | | PLANT MIX LEVELING AND OVERLAY WITH SEAL & COVER | | | | | 06/04/02 | PHONE NO: 738-4505 | |
| STPS 534-1(4)23 | | | | | | APPR | 10/15/02 | | |
| CONRAD-WEST | | PLANT MIX LEVELING AND OVERLAY WITH SEAL & COVER | | | | 11/12/02 | | | |
| CONTRACT TOTAL | 16.993 | km | $ 830,093 | $ 907,774 | $ 892,882 | | | 100% | 95% |
| BR 234-1(9)11 | | | | TAMIETTI CONST. CO., INC. | | | 04/11/02 | F.P.M. BERG, GARY | |
| BEAVER CREEK - 17.1 KM SOUTH O | | BR REPL WITH CAST IN PLACE CON CRETE SLAB BR AND APP,INC DETO | | | | | 06/25/02 | PHONE NO: 265-6821 | |
| | 0.018 | km | $ 493,378 | $ 696,138 | $ 674,993 | | 03/17/03*** | 97% | 87% |
| STPS 213-1(11)7 | | | | SCHELLINGER CONST CO.,INC. | | | 04/11/02 | F.P.M. BECKEDAHL MARK | |
| JUNCTION SECONDARY 214-NORTHWE | | PLANT MIX LEVELING,OVERLAY AND SEAL & COVER | | | | | 05/02/02 | PHONE NO: 873-8624 | |
| | 3.901 | km | $ 1,236,685 | $ 1,263,321 | $ 1,253,658 | | 07/12/02 | 100% | 62% |
| STPP 44-1(11)0 | | | | WICKENS CONSTRUCTION, INC. | | | 05/14/02 | F.P.M. KLETTE, MIKE | |
| VALIER - WEST | | GRADE,GRAVEL,PLANT MIX BIT. SU RFACING,2 PRESTRESSED CONC | | | | | 07/16/02 | PHONE NO: 278-7078 | |
| | 0.000 | km | $ 9,146,530 | $ 8,088,006 | $ 4,858,641 | | 05/23/03*** | 60% | 42% |
| SFCS 358-1(4)0 | | | | JTL GROUP, INC. - KALISPELL | | | 05/14/02 | F.P.M. KLETTE, MIKE | |
| VALIER-NORTHWEST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 07/11/02 | PHONE NO: 278-7078 | |
| SFCS 220-1(5)0 | | | | | | | 05/23/03*** | | |
| CHOTEAU-NORTH | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | | | |
| CONTRACT TOTAL | 34.500 | km | $ 1,476,530 | $ 1,644,418 | $ 1,426,750 | | | 87% | 132% |
| STPS 464-1(8)22 | | | | SYNERGY BUILDERS, INC. | | | 06/07/02 | F.P.M. BECKEDAHL MARK | |
| DRY FORK - MILK RIVER | | LIVING SNOW,SNOW,FARM,FENCE & GAURDRAIL REPLACEMENT | | | | | 08/29/02 | PHONE NO: 873-8624 | |
| STPHS 58-1(22)0 | | | | | | | 05/23/03*** | | |
| SIGNING - NORTHWEST OF BROWNIN | | SIGNING UPGRADE | | | | | | | |
| CONTRACT TOTAL | 0.000 | mi | $ 226,206 | $ 238,369 | $ 139,177 | | | 58% | 73% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BH 9025(33) | | | | SLETTEN CONSTRUCTION CO | | | 08/09/02 | F.P.M. AAFEDT, RANDY | |
| DEARBORN RIVER - 20 KM SOUTH O | | REHABILITION OF A STEEL TRUSS BRIDGE | | | | | 11/11/02 | PHONE NO: 454-5920 | |
| | 0.075 | km | $ 1,016,045 | $ 1,061,094 | $ 399,604 | | 09/05/03*** | 38% | 4% |
| STPS-BR 234-1(7)9 | | | | RIVERSIDE CONTRACTING, INC. | | | 08/09/02 | F.P.M. BERG, GARY | |
| 14 KM SOUTH OF HAVRE - SOUTH | | GRADING,GRAVEL,PLANT MIX SURF, SEAL & COVER & CAST IN PLACE | | | | | 09/11/02 | PHONE NO: 265-6821 | |
| | 0.000 | km | $ 5,653,397 | $ 5,690,494 | $ 2,412,407 | | 05/28/04*** | 42% | 19% |
| SFCN 10-2(27)52 | | | | PRINCE, INC | | | 09/26/02 | F.P.M. BERG, GARY | |
| LOMA - BOX ELDER | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 03/04/03 | PHONE NO: 265-6821 | |
| | 59.000 | km | $ 4,519,540 | $ 4,355,420 | $ 67,294 | | 05/23/03*** | 2% | 0% |
| SFCN 1-4(27)271 | | | | RIVERSIDE CONTRACTING, INC. | | | 09/26/02 | F.P.M. BECKEDAHL MARK | |
| SHELBY-WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | / / | PHONE NO: 873-8624 | |
| | 11.389 | km | $ 772,207 | $ 812,426 | $ 8,124 | | 05/23/03*** | 1% | 0% |
| SFCI 15-4(98)196 | | | | JIM GILMAN EXCAVATING INC. | | | 09/26/02 | F.P.M. CARLSON, JACK | |
| HELENA - NORTH | | SEAL & COVER | | | | | / / | PHONE NO: 457-0526 | |
| SFCI 15-4(97)200 | | | | | | | 05/23/03*** | | |
| NORTH OF HELENA - NORTH | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 35.075 | mi | $ 881,249 | $ 782,370 | $ 7,824 | | | 1% | 0% |
| SMP 1899(03) | | | | TREASURE STATE CONSTRUCTION | | | 09/26/02 | F.P.M. BECKEDAHL MARK | |
| GREAT FALLS DISTRICT - CRUSH A | | STOCKPILE | | | | | 04/02/03 | PHONE NO: 873-8624 | |
| | 0.000 | km | $ 487,193 | $ 491,198 | $ 0 | | 04/15/03*** | 0% | 10/01/03 |
| SFCI 15-4(96)218 | | | | JIM GILMAN EXCAVATING INC. | | | 09/26/02 | F.P.M. CARLSON, JACK | |
| WOLF CREEK - NORTH & SOUTH | | MILL,FILL,SEAL & COVER | | | | | / / | PHONE NO: 457-0526 | |
| | 17.486 | km | $ 1,979,293 | $ 1,829,876 | $ 18,299 | | 05/23/03*** | 1% | 0% |
| STPU 5201(11) | | | | UNITED MAT'LS OF GREAT FALLS | | | 09/26/02 | F.P.M. VOSEN, ROBERT | |
| 6TH ST.NW-CENTRAL TO NW BYPASS | | GRADING,GRAVEL,PCCP STORM DRAI N & WATERMAIN | | | | | 11/12/02 | PHONE NO: 454-5921 | |
| | 0.000 | km | $ 3,056,743 | $ 2,624,935 | $ 554,244 | | 07/15/03*** | 21% | 07/15/03 |
| NH 5203(8) | | | | MONTANA LINES, INC | | | 11/07/02 | F.P.M. AAFEDT, RANDY | |
| 3RD STREET & SMELTER AVENUE-GR | | LIGHTING,SIGNALS & SIGNING | | | | | 03/11/03 | PHONE NO: 454-5920 | |
| | 0.000 | km | $ 272,936 | $ 323,670 | $ 3,237 | | 05/23/03*** | 1% | 0% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| IM 15-7(29)334 | | | RIVERSIDE CONTRACTING, INC. | | | | 11/07/02 | F.P.M. KLETTE, MIKE | |
| CONRAD - NORTH & SOUTH | | PLANT MIX BIT SURFACING,SEAL & COVER,REHABILITAITON OF BRIDG | | | | | 03/19/03 | PHONE NO: 278-7078 | |
| | 0.012 km | | $ 5,268,192 | $ 4,818,863 | $ 48,185 | | 05/23/03*** | 1% | 0% |
| NH 1-5(22)321 | | | RIVERSIDE CONTRACTING, INC. | | | | 12/05/02 | F.P.M. BERG, GARY | |
| CHESTER - LIBERTY CO LINE | | MILL,FILL,CEMENT TREATED BASE, PL MIX SURF,SEAL & COVER | | | | | 03/31/03 | PHONE NO: 265-6821 | |
| | 0.018 km | | $ 6,069,230 | $ 5,322,349 | $ 53,224 | | 05/23/03*** | 1% | 0% |
| STPHS-IM 0002(627) | | | UNITED RENTALS HWY TECH INC | | | | 02/10/03 | MANAGER NOT FOUND | |
| 1998-D3-ELECTRICAL | | INSTALLATION OF FLASHERS,LIGHT ING & BARRIERS | | | | | / / | | |
| | 0.000 km | | $ 341,174 | $ 338,624 | $ 3,386 | | 05/23/03*** | 1% | 0% |
| BR-STPP 80-1(17)4 | | | M K WEEDEN CONSTRUCTION, INC. | | | | 03/10/03 | F.P.M. WOODHOUSE, HAROLD | |
| SHONKIN CREEK-SOUTH OF FT BENT | | CONCRETE PRESTRESSED GIRDER ST RUCTURE,APPROACHES & SLIDE | | | | | / / | PHONE NO: 738-4505 | |
| | 0.000 km | | $ 3,079,264 | $ 2,177,751 | $ 0 | | 05/23/03*** | 0% | 0% |
| SFCS 330-1(13)31 | | | UNITED MAT'LS OF GREAT FALLS | | | | 03/10/03 | F.P.M. VOSEN, ROBERT | |
| CASCADE - EAST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | / / | PHONE NO: 454-5921 | |
| | 0.000 km | | $ 538,935 | $ 552,387 | $ 0 | | 08/15/03*** | 0% | 0% |
| STPHS-BR 5809(14) | | | HELENA SAND & GRAVEL INC | | | | 03/10/03 | F.P.M. CARLSON, JACK | |
| NORTH MONTANA AVE-TURN LANE | | GRADING,GRAVEL SURFACING,PLANT MIX BIT.SURFACING,COMPOSITE | | | | | / / | PHONE NO: 457-0526 | |
| | 0.000 mi | | $ 1,591,986 | $ 1,511,563 | $ 0 | | 05/23/03*** | 0% | 0% |
| GREAT FALLS DISTRICT TOTALS | | | $ 92,066,072 | $ 87,107,664 | $ 50,381,958 | | | 57% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP 22-2(15)30 | | | | S K CONSTRUCTION, INC. | | APPR | 07/06/00 | F.P.M. ARTHUR, RONALD T. | |
| PLENTYWOOD - WEST | | GRADING,GRAVEL,PLANT MIX BITUM SURF & PRESTRESSED BEAM BRIDG | | | | 11/12/02 | 07/19/00 | PHONE NO: 787-5701 | |
| | 17.613 km | | $ 7,245,674 | $ 6,171,379 | $ 7,281,439 | | 10/18/02 | 100% | 100% |
| NH 23-2(18)64 F | | | | E.H. OFTEDAL AND SONS, INC. | | APPR | 11/27/00 | F.P.M. SWANSON, ROBERT E. | |
| OLIVE N & S | | GRADING,GRAVEL,PLANT MIX SURFA CING & PRESTRESSED CONC.BEAM | | | | 12/10/02 | 03/12/01 | PHONE NO: 436-2704 | |
| | 19.100 km | | $ 9,371,165 | $ 10,642,287 | $ 10,459,552 | | 06/30/04*** | 98% | 104% |
| NH 23-2(20)56 F | | | | E.H. OFTEDAL AND SONS, INC. | | APPR | 12/19/00 | F.P.M. SWANSON, ROBERT E. | |
| COALWOOD - SOUTH | | GRADING,GRAVEL,PL MIX SURF,SEA L & COVER | | | | 04/24/02 | 02/13/01 | PHONE NO: 436-2704 | |
| | 13.249 km | | $ 7,520,509 | $ 7,095,158 | $ 7,231,495 | | 09/30/03*** | 98% | 100% |
| NH 23-1(19)48 F | | | | E.H. OFTEDAL AND SONS, INC. | | | 03/29/01 | F.P.M. RUDE, DWAYNE | |
| COALWOOD-NORTH | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | | 08/28/01 | PHONE NO: 233-3612 | |
| | 13.294 km | | $ 6,017,266 | $ 6,485,034 | $ 6,500,691 | | 09/30/03*** | 98% | 102% |
| STPP 23-1(26)0 | | | | CENTURY COMPANIES, INC. | | APPR | 05/11/01 | F.P.M. BARTH, TIM | |
| JCT MT 59 & US 12 EAST | | PLANT MIX BIT.OVERLAY,SEAL & C OVER | | | | 01/17/02 | 06/11/01 | PHONE NO: 233-3628 | |
| CM 8005(2) | | | | | | PEND | 07/15/02 | | |
| BRIDGE STREET - MILES CITY | | PLANT MIX BIT.OVERLAY,SEAL & C OVER | | | | 01/11/02 | | | |
| CONTRACT TOTAL | 1.299 km | | $ 649,989 | $ 794,861 | $ 1,022,974 | | | 100% | 124% |
| NH 23-3(10)130 | | | | RIVERSIDE CONTRACTING, INC. | | | 06/01/01 | F.P.M. BARTH, TIM | |
| ALZADA-EAST & WEST | | WIDENING,CEMENT TREATED PULV B ASE,PL MIX OVERLAY & SEAL & CO | | | | | 07/10/01 | PHONE NO: 233-3628 | |
| | 15.298 km | | $ 5,040,955 | $ 4,929,743 | $ 5,058,190 | | 11/01/02 | 100% | 117% |
| STPS 438-1(10)29 | | | | J T L GROUP, INC. - HIGHWAY | | | 08/10/01 | F.P.M. PISK, RANDAL | |
| 46 KM NORTH OF NASHUA-NORTH | | GRADING,GRAVEL,PLANT MIX SURFA CING & SEAL & COVER | | | | | 09/26/01 | PHONE NO: 228-9478 | |
| STPS 438-1(15)21 | | | | | | APPR | 08/06/02 | | |
| 34 KM NORTH OF NASHUA-NORTH | | LEVELING,PMS OVERLAY,SEAL & CO VER | | | | 11/12/02 | | | |
| CONTRACT TOTAL | 11.922 km | | $ 2,439,686 | $ 2,980,507 | $ 3,142,847 | | | 100% | 83% |
| CM 1405(1) | | | | FRANZ CONSTRUCTION, INC | | PEND | 08/10/01 | F.P.M. SLASKA, JIM | |
| COUNTY ROAD 350-SIDNEY | | PLANT MIX BITUMINOUS OVERLAY,& SEAL & COVER | | | | 10/21/02 | 05/21/02 | PHONE NO: 377-5296 | |
| | 1.260 km | | $ 102,743 | $ 122,620 | $ 94,434 | | 06/10/02 | 100% | 67% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| PLH-STPS 323-1(13)62 | | | | WICKENS CONSTRUCTION, INC. | | | 10/11/01 | F.P.M. BARTH, TIM | |
| ALZADA - NORTH | | GRADING & GRAVEL SURFACING | | | | | 11/05/01 | PHONE NO: 233-3628 | |
| | 16.100 | km | $ 4,080,875 | $ 4,178,086 | $ 4,197,817 | | 11/04/02 | 100% | 69% |
| IM 94-6(47)231 | | | | RIVERSIDE CONTRACTING, INC. | | APPR | 11/21/01 | F.P.M. SLASKA, JIM | |
| WIBAUX-EAST AND WEST | | MILLING,FILLING,PL MIX OVERLAY & CULVERT REPLACEMENT | | | | 11/12/02 | 04/09/02 | PHONE NO: 377-5296 | |
| | 19.818 | km | $ 4,963,749 | $ 4,678,083 | $ 4,722,079 | | 10/08/02 | 100% | 85% |
| STPS 253-1(8)0 | | | | J T L GROUP, INC. - HIGHWAY | | | 04/11/02 | F.P.M. LAUCKNER, JAMES | |
| TERRY-NORTH | | LEVELING,SEAL & COVER AND PIPE REPLACEMENT | | | | | 05/13/02 | PHONE NO: 377-5296 | |
| | 0.431 | km | $ 1,722,548 | $ 1,648,429 | $ 1,663,263 | | 12/19/02 | 100% | 88% |
| STPS 323-1(18)0 | | | | PRINCE, INC | | | 05/14/02 | F.P.M. RUDE, DWAYNE | |
| EKALAKA-SOUTH | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | | 06/10/02 | PHONE NO: 233-3612 | |
| | 34.788 | km | $ 2,017,614 | $ 2,174,091 | $ 2,111,736 | | 10/07/02 | 100% | 82% |
| STPP 54-1(7)9 | | | | PRINCE, INC | | | 05/14/02 | F.P.M. SWANSON, ROBERT E. | |
| 2 KM NORTH OF BIDDLE - NORTH | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 07/26/02 | PHONE NO: 436-2704 | |
| | 16.700 | km | $ 1,353,411 | $ 1,285,753 | $ 1,134,169 | | 05/23/03*** | 88% | 108% |
| STPP 42-1(5)0 | | | | PRINCE, INC | | | 05/14/02 | F.P.M. LAUCKNER, JAMES | |
| JUNCTION MT 200 - NORTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 09/25/02 | PHONE NO: 377-5296 | |
| | 0.000 | km | $ 1,531,516 | $ 1,360,184 | $ 1,088,010 | | 05/23/03*** | 80% | 138% |
| SFCP 26-1(10)2 | | | | NORTHERN IMPROVEMENT COMPANY | | APPR | 06/07/02 | F.P.M. LAUCKNER, JAMES | |
| JUNCTION SECONDARY-261-EAST & | | PLANT MIX OVERLAY,SEAL & COVER | | | | 10/02/02 | 08/19/02 | PHONE NO: 377-5296 | |
| | 9.617 | km | $ 623,074 | $ 755,600 | $ 798,302 | | 02/19/03 | 100% | 96% |
| SFCN 57-7(16)297 | | | | PRINCE, INC | | | 06/07/02 | F.P.M. LAUCKNER, JAMES | |
| LINDSAY-EAST & WEST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 09/09/02 | PHONE NO: 377-5296 | |
| | 31.967 | km | $ 1,765,536 | $ 1,772,815 | $ 1,433,418 | | 05/23/03*** | 81% | 90% |
| STPP 39-1(33)21 | | | | CENTURY COMPANIES, INC. | | | 06/07/02 | F.P.M. MARTIN, DOUGLAS | |
| COLSTRIP NORTH & SOUTH | | PLANT MIX OVERLAY,MILLING,SEAL & COVER | | | | | 07/15/02 | PHONE NO: 748-3175 | |
| | 0.000 | km | $ 340,285 | $ 491,988 | $ 467,033 | | 05/23/03*** | 95% | 87% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP-STPE 27-3(8)79 | | | | NORTHERN LINE LAYERS, INC. | | | 07/18/02 | F.P.M. SLASKA, JIM | |
| WIBAUX - NORTH & SOUTH | | COLD MILLING,PLANT MIX OVERLAY ,& SEAL & COVER | | | | | 08/19/02 | PHONE NO: 377-5296 | |
| STPP 97-1(2)0 | | | | | | | 05/23/03*** | | |
| WIBAUX - WEST | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER & LIGHTING | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | $ 513,074 | $ 671,584 | $ 454,168 | | | 68% | 91% |
| BR 9006(12) | | | | (OBS)TRACY COWDREY & ASSOC DBA | | | 07/18/02 | F.P.M. BACON, DAVID | |
| LITTLE MISSOURI RIVER-EAST OF | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | 09/06/02 | PHONE NO: 377-5296 | |
| | 0.052 km | | $ 752,692 | $ 775,325 | $ 481,533 | | 03/17/03*** | 62% | 46% |
| STPP 2-1(38)3 | | | | NORTHERN LINE LAYERS, INC. | | | 07/18/02 | F.P.M. MARTIN, DOUGLAS | |
| MAIN STREET - MILES CITY | | MILLING,PMS OVERLAY,SEAL & COV ER | | | | | 09/30/02 | PHONE NO: 748-3175 | |
| STPP 23-1(30)0 | | | | | | | 05/23/03*** | | |
| MILES CITY - URBAN | | MILLING,PMS OVERLAY,SEAL & COV ER & SIDEWALKS | | | | | | | |
| CONTRACT TOTAL | 0.000 mi | | $ 806,939 | $ 1,027,041 | $ 185,544 | | | 18% | 63% |
| SMP 4499(03) | | | | PRINCE, INC | | | 07/18/02 | F.P.M. SWANSON, ROBERT E. | |
| GLENDIVE DISTRICT - CRUSH AND | | CRUSH & STOCKPILE | | | | | 10/18/02 | PHONE NO: 436-2704 | |
| | 0.000 km | | $ 365,700 | $ 323,000 | $ 225,647 | | 04/07/03 | 100% | 04/01/03 |
| NH-STPE 22-2(19)41 | | | | NORTHERN LINE LAYERS, INC. | | | 07/18/02 | F.P.M. ARTHUR, RONALD T. | |
| PLENTYWOOD - EAST & WEST | | PL MIX OVERLAY,PCCP PAVEMENT,S IDEWALKS,CURB & TRAFFIC SIGNAL | | | | | 08/27/02 | PHONE NO: 787-5701 | |
| | 0.100 km | | $ 694,859 | $ 844,771 | $ 390,484 | | 05/23/03*** | 46% | 87% |
| NH 62-2(18)21 F | | | | M K WEEDEN CONSTRUCTION, INC. | | | 07/18/02 | F.P.M. ARTHUR, RONALD T. | |
| SIOUX PASS - SOUTH | | GRADING,CEMENT-TREATED BASE & PLANT MIX SURFACING | | | | | 08/21/02 | PHONE NO: 787-5701 | |
| | 0.000 km | | $ 5,342,503 | $ 4,697,074 | $ 1,790,002 | | 05/23/03*** | 38% | 37% |
| BR 9040(10) | | | | COP CONSTRUCTION L.L.C. | | | 07/18/02 | F.P.M. BACON, DAVID | |
| O'FALLON CREEK - SW OF MILDRED | | TRUSS BRIDGE REPLACEMENT & GRA VELED APPROACHES | | | | | 08/19/02 | PHONE NO: 377-5296 | |
| | 0.060 km | | $ 804,603 | $ 867,703 | $ 530,276 | | 05/23/03*** | 61% | 44% |
| BR 243-1(7)20 | | | | SLETTEN CONSTRUCTION CO | | | 08/09/02 | F.P.M. GREUFE, LARRY | |
| BRIDGE REPLACEMENT - NORTH OF | | STRUCTURES & APPROACHES ON BRI DGES | | | | | 10/08/02 | PHONE NO: 653-1574 | |
| | 0.000 km | | $ 2,095,747 | $ 1,863,412 | $ 1,102,481 | | 10/31/03*** | 59% | 28% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| BR 9011(18) | | | SLETTEN CONSTRUCTION CO | | | | | 08/09/02 | F.P.M. BACON, DAVID | |
| CABIN CREEK - S OF GLENDIVE | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | | 10/14/02 | PHONE NO: 377-5296 | |
| BR 335-1(12)13 | | | | | | | | 09/05/03*** | | |
| CEDAR CREEK-20 KM S OF GLENDIV | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | | | | |
| CONTRACT TOTAL | 0.116 | km | | $ 1,173,525 | $ 1,232,464 | $ 649,736 | | | 53% | 20% |
| STPP-NH-STPX 0002(506) | | | MARTIN CONSTRUCTION INC. | | | | | 09/06/02 | F.P.M. LAUCKNER, JAMES | |
| D4 CULVERTS - SOUTH | | D4 CULVERTS-SOUTH DRAINAGE IMP ROVMENTS | | | | | | 04/01/03 | PHONE NO: 377-5296 | |
| | 0.000 | km | | $ 1,296,016 | $ 1,441,748 | $ 14,404 | | 05/23/03*** | 1% | 4% |
| STPP 22-1(7)8 | | | M K WEEDEN CONSTRUCTION, INC. | | | | | 09/06/02 | F.P.M. MIKE BUTZLAFF | |
| FLAXVILLE - E & W | | GRADING GRAVEL,PLANT MIX BITUM INOUS SURFACING,SEAL & COVER | | | | | | 10/31/02 | PHONE NO: 653-1577 | |
| | 11.500 | km | | $ 3,982,293 | $ 4,064,874 | $ 790,480 | | 05/23/03*** | 19% | 8% |
| BR 9010(11) | | | SLETTEN CONSTRUCTION CO | | | | | 09/06/02 | F.P.M. MARK KUROKAWA | |
| POPLAR RIVER-NW OF SCOBEY | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | | 03/10/03 | PHONE NO: 653-1574 | |
| | 0.000 | km | | $ 618,274 | $ 656,349 | $ 10,939 | | / / *** | 2% | 10% |
| NH-STPE 23-2(24)76 F | | | E.H. OFTEDAL AND SONS, INC. | | | | | 09/26/02 | F.P.M. SWANSON, ROBERT E. | |
| BROADUS - EAST | | GRD,A GRVL OR CEMENT BASE COAR SE,PL.MIX OVERLAY,SEAL & COVER | | | | | | 11/14/02 | PHONE NO: 436-2704 | |
| | 0.000 | km | | $ 15,612,035 | $ 16,306,928 | $ 1,473,647 | | 05/23/03*** | 9% | 1% |
| SFCI 94-6(46)218 | | | PRINCE, INC | | | | | 09/26/02 | F.P.M. SLASKA, JIM | |
| 4 KM EAST OF GLENDIVE - EAST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | / / | PHONE NO: 377-5296 | |
| | 21.700 | km | | $ 6,162,657 | $ 5,982,599 | $ 445,695 | | 05/23/03*** | 7% | 0% |
| NH 0002(505) | | | L S C, INC. | | | | | 09/26/02 | F.P.M. PISK, RANDAL | |
| D4 CULVERTS - NORTH | | DRAINAGE IMPROVEMENTS | | | | | | / / | PHONE NO: 228-9478 | |
| | 0.000 | km | | $ 770,078 | $ 802,509 | $ 8,026 | | 05/23/03*** | 1% | 0% |
| NH-STPE 1-8(25)499 F | | | SLETTEN CONSTRUCTION CO | | | | | 11/07/02 | F.P.M. GREUFE, LARRY | |
| US. 2-SACO | | GRD,GRVL,PL MIX BIT SURF,PREST RESSED CONCRETE BEAM BRIDGE | | | | | | 02/13/03 | PHONE NO: 653-1574 | |
| | 0.000 | km | | $ 1,912,640 | $ 2,075,365 | $ 134,076 | | 05/23/03*** | 6% | 0% |
| STPS-PLH 323-1(15)51 | | | WESTWAY CONSTRUCTION, INC. | | | | | 11/07/02 | F.P.M. BARTH, TIM | |
| ALBION - NORTH & SOUTH | | GRADING,GRAVEL SURFACING | | | | | | 02/18/03 | PHONE NO: 233-3628 | |
| | 0.000 | km | | $ 4,164,409 | $ 3,835,198 | $ 76,984 | | 05/23/03*** | 2% | 0% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 243-1(6)12 | | | DESONIA CONSTRUCTION INC | | | | 11/07/02 | F.P.M. GREUFE, LARRY | |
| STINKY CREEK-14 KM NW OF SACO | | PRESTRESSED CONCRETE BEAM BRID GE & GRD,GRVL,AGG SURF OF APPR | | | | | 03/13/03 | PHONE NO: 653-1574 | |
| | 0.000 | km | $ 582,174 | $ 494,328 | $ 4,943 | | / / *** | 1% | 0% |
| NH 23-1(27)33 F | | | RIVERSIDE CONTRACTING, INC. | | | | 11/07/02 | F.P.M. RUDE, DWAYNE | |
| VOLBORG -NORTH AND SOUTH | | GRD,GRVL,PL MIX SURF,SEAL & CO VER,PRESTRESSED CONCRETE BEAM | | | | | 02/03/03 | PHONE NO: 233-3612 | |
| | 0.000 | km | $ 13,788,907 | $ 12,542,543 | $ 1,583,128 | | 05/23/03*** | 13% | 0% |
| BR 9036(19) | | | SLETTEN CONSTRUCTION CO | | | | 12/05/02 | F.P.M. GREUFE, LARRY | |
| BEAVER CR. - 5KM NW OF SACO | | PRESTRESSED BEAM TYPE STRUCTUR E & GRAVEL APPROACHES | | | | | 02/13/03 | PHONE NO: 653-1574 | |
| | 0.000 | km | $ 923,342 | $ 889,151 | $ 23,593 | | 05/23/03*** | 3% | 0% |
| IM-STPHS 0002(509) | | | MONTANA LINES, INC | | | | 12/05/02 | F.P.M. LAUCKNER, JAMES | |
| D4 - LIGHTING | | ROADWAY LIGHTING,FLASHING BEAC ONS,SIGNING & LANDSCAPEING | | | | | / / | PHONE NO: 377-5296 | |
| | 0.000 | mi | $ 1,647,862 | $ 1,351,558 | $ 0 | | 05/23/03*** | 0% | 0% |
| GLENDIVE DISTRICT TOTALS | | | $120,796,920 | $120,312,138 | $ 68,783,234 | | | 56% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| PLH-STPS-CT 314-1(13)32 | | | E.H. OFTEDAL AND SONS, INC. | | | | APPR | 09/01/99 | F.P.M. DON SANDINE (TEMP) | |
| NORTHERN CHEYENNE BORDER - NOR | | GRADE,AGG.SURF.,PLANT MIX BIT. SURF,SEAL & COVER | | | | | 02/21/02 | 11/16/99 | PHONE NO: 657-0267 | |
| | 19.913 | km | | $ 9,237,472 | $ 7,818,266 | $ 10,405,495 | | 11/01/01 | 100% | 93% |
| BR 9048(11) | | | EDWARD T COPPS CONST. | | | | APPR | 03/16/00 | F.P.M. STUDEBAKER, RAYMOND | |
| STILLWATER RIVER-N.E. OF ABSAR | | GR.,AGG.APPROACHES,PRESTRESSED CONCRETE BEAM BRIDGE | | | | | 08/13/01 | 04/05/00 | PHONE NO: 657-0273 | |
| | 0.663 | km | | $ 1,183,040 | $ 823,782 | $ 945,603 | | 03/18/02 | 100% | 98% |
| IM 94-1(61)47 | | | EMPIRE SAND AND GRAVEL COMPANY | | | | | 11/27/00 | F.P.M. SLOE, DAVID A. | |
| BIG HORN INTERCHANGE E & W | | MILL,PLANT MIX BITUMINOUS SURF ACING,SEAL & COVER | | | | | | 02/08/01 | PHONE NO: 657-0269 | |
| | 17.837 | km | | $ 2,185,015 | $ 2,360,221 | $ 2,255,676 | | 09/09/02 | 100% | 84% |
| IM 90-8(149)399 | | | RIVERSIDE CONTRACTING, INC. | | | | APPR | 11/27/00 | F.P.M. JAY MUHLBEIER | |
| REEDPOINT-COLUMBUS | | COLD MILLING, PL MIX BITUM SUR F FILL & OVERLAY\SEAL & COVER | | | | | 11/12/02 | 02/01/01 | PHONE NO: 665-2774 | |
| IM 90-7(77)364 | | | | | | | | 06/14/02 | | |
| 16 KM EAST OF SWEET GRASS COUN | | COLD MILLING,PLANT MIX BITUM.S URF.FILL & OVERLAY/SEAL & | | | | | | | | |
| CONTRACT TOTAL | 23.953 | km | | $ 3,191,843 | $ 3,142,392 | $ 2,939,823 | | | 100% | 64% |
| NH 4-1(23)0 F | | | CENTURY COMPANIES, INC. | | | | APPR | 12/19/00 | F.P.M. BERGEN, PERRY | |
| WARREN - NORTH & SOUTH | | GRADING,AGG SURF,PL MIX BIT SU RF,COLD IN-PLACE RECYCLE, | | | | | 09/27/02 | 03/05/01 | PHONE NO: 657-0259 | |
| | 20.497 | km | | $ 7,351,605 | $ 6,409,592 | $ 7,020,225 | | 06/30/03*** | 98% | 100% |
| IM 90-9(93)543 | | | MARVIN A. REHBEIN | | | | | 03/09/01 | F.P.M. JAY MUHLBEIER | |
| WYOLA - SOUTH | | COLD MILLING,FILL,SEAL & COVER | | | | | | 05/21/01 | PHONE NO: 665-2774 | |
| | 17.624 | km | | $ 2,487,066 | $ 2,691,176 | $ 2,609,190 | | 06/24/02 | 100% | 81% |
| STPP 14-5(17)181 | | | M K WEEDEN CONSTRUCTION, INC. | | | | APPR | 03/09/01 | F.P.M. CRAIG FAVERO | |
| 19 KILOMETERS EAST OF ROUNDUP- | | GRADING,GRAVEL & PLANT MIX SUR FACING | | | | | 09/27/02 | 04/13/01 | PHONE NO: 323-3699 | |
| | 12.660 | km | | $ 6,545,224 | $ 7,682,910 | $ 8,846,048 | | 06/30/04*** | 98% | 98% |
| IM 90-7(72)392 | | | COP CONSTRUCTION L.L.C. | | | | APPR | 03/29/01 | F.P.M. STUDEBAKER, RAYMOND | |
| REEDPOINT-E & W STRUCTURES | | STRUCTURE REHABILITATION | | | | | 01/17/02 | 04/26/01 | PHONE NO: 657-0273 | |
| | 0.097 | km | | $ 934,791 | $ 1,085,191 | $ 1,464,105 | | 05/23/03*** | 98% | 80% |
| IM 56683(1) | | | RIVERSIDE CONTRACTING, INC. | | | | | 07/13/01 | F.P.M. SHUPAK,TOM | |
| SOUTH FRONTAGE ROAD RELOCATION | | GR,GRVL,PL MIX BIT SURF,PORTLA ND CEMENT SURF,SEAL & COVER | | | | | | 08/06/01 | PHONE NO: 657-0271 | |
| | 2.100 | km | | $ 3,059,893 | $ 3,273,864 | $ 3,032,150 | | 11/14/02 | 100% | 97% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| CM 16-1(43)1 | | | MONTANA LINES, INC | | | | APPR | 08/10/01 | F.P.M. DON SANDINE (TEMP) | |
| MAIN STREET - BILLINGS HEIGHTS | | UPGRADE EXISTING TRAFFIC SIGN ALS,CURB RAMPS,SIGNING & | | | | | 09/25/02 | 04/22/02 | PHONE NO: 657-0267 | |
| | 0.000 | km | | $ 343,469 | $ 362,642 | $ 415,842 | | 09/27/02 | 100% | 113% |
| BR 311-2(8)7 | | | COP CONSTRUCTION L.L.C. | | | | APPR | 11/21/01 | F.P.M. SLOE, DAVID A. | |
| BUCKINGHAM COULEE - 5 KM E. OF | | BOX CULVERT & APPROACHES | | | | | 11/12/02 | 12/18/01 | PHONE NO: 657-0269 | |
| | 0.596 | km | | $ 418,763 | $ 332,069 | $ 379,903 | | 11/26/02 | 100% | 87% |
| NH 61-3(14)55 | | | M K WEEDEN CONSTRUCTION, INC. | | | | APPR | 11/21/01 | F.P.M. TILZEY, RONALD | |
| BOHEMIAN CORNER - SOUTH | | PULVERIZE,WIDENING,PL MIX SURF ACING,SEAL & COVER | | | | | 12/10/02 | 04/08/02 | PHONE NO: 538-1320 | |
| | 19.008 | km | | $ 4,195,363 | $ 3,761,168 | $ 3,859,335 | | 09/25/03*** | 98% | 69% |
| SFCS 384-2(8)31 | | | J T L GROUP, INC. - HIGHWAY | | | | | 02/20/02 | F.P.M. SLOE, DAVID A. | |
| TREASURE COUNTY LINE - NORTH | | LEVELING & SEAL & COVER | | | | | | 05/09/02 | PHONE NO: 657-0269 | |
| STPS 532-1(11)12 | | | | | | | | 09/16/02 | | |
| KING AVE.-72ND ST. TO SHILOH R | | SEAL & COVER | | | | | | | | |
| CONTRACT TOTAL | 40.100 | km | | $ 507,476 | $ 434,434 | $ 347,986 | | | 100% | 58% |
| STPP-STPS-NH-IM 0002(622) | | | ARROW STRIPING AND MFG., INC. | | | | APPR | 02/20/02 | F.P.M. SLOE, DAVID A. | |
| 2002-D5-DURABLE PAVE. MARK. | | APPLICATION OF EPOXY PAVEMENT MARKINGS | | | | | 09/13/02 | 05/09/02 | PHONE NO: 657-0269 | |
| | 0.000 | km | | $ 302,677 | $ 270,839 | $ 290,586 | | 06/09/02 | 100% | 07/01/02 |
| BR 61-3(17)67 | | | EDWARD T COPPS CONST. | | | | | 02/28/02 | F.P.M. TILZEY, RONALD | |
| BOX ELDER CR. - NE OF ROY | | CONSTRUCTION OF A CAST IN PLAC E CONCRETE BRIDGE | | | | | | 05/14/02 | PHONE NO: 538-1320 | |
| | 0.000 | km | | $ 419,938 | $ 442,247 | $ 385,997 | | / / *** | 87% | 95% |
| IM 90-8(151)463 | | | J T L GROUP, INC. - HIGHWAY | | | | APPR | 04/11/02 | F.P.M. STUDEBAKER, RAYMOND | |
| PRYOR CREEK - BIG HORN COUNTY | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | 11/12/02 | 06/13/02 | PHONE NO: 657-0273 | |
| | 15.700 | km | | $ 4,932,017 | $ 3,680,205 | $ 4,007,899 | | 01/09/03 | 100% | 69% |
| NH 61-1(12)1 | | | J T L GROUP, INC. - HIGHWAY | | | | | 05/14/02 | F.P.M. CRAIG FAVERO | |
| ROUNDUP - NORTH | | MILL,PLANT MIX SURFACE OVERLAY ,SEAL & COVER | | | | | | 07/11/02 | PHONE NO: 323-3699 | |
| | 9.800 | km | | $ 668,247 | $ 672,462 | $ 664,655 | | 10/09/02 | 100% | 80% |
| CM 7199(13) | | | CENTURY COMPANIES, INC. | | | | APPR | 05/14/02 | F.P.M. TILZEY, RONALD | |
| BRASSEY/CASINO CR - LEWISTOWN | | SEAL & COVER,PMS OVERLAY & PAV EMENT MARKINGS | | | | | 12/10/02 | 07/10/02 | PHONE NO: 538-1320 | |
| | 0.000 | km | | $ 99,678 | $ 97,565 | $ 96,607 | | 08/29/02 | 100% | 37% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| IM 0002(574) | | | MARVIN A. REHBEIN | | | | | 05/14/02 | F.P.M. DON SANDINE (TEMP) | |
| D5 - INTERSTATE FENCING | | INTERSTATE FENCING & CATTLE GU ARD IMPROVEMENTS | | | | | | 06/17/02 | PHONE NO: 657-0267 | |
| | 0.000 | km | | $ 1,501,410 | $ 1,769,836 | $ 1,398,070 | | 05/23/03*** | 79% | 54% |
| BR 14-5(23)155 | | | J & S CONSTRUCTION INC. | | | | | 05/14/02 | F.P.M. DON SANDINE (TEMP) | |
| DRAINAGE-13 KM NORTHEAST OF LA | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER APP,REINF. | | | | | | 08/12/02 | PHONE NO: 657-0267 | |
| | 0.740 | km | | $ 608,309 | $ 589,139 | $ 524,513 | | 03/17/03*** | 89% | 102% |
| IM 90-8(150)427 | | | J T L GROUP, INC. - HIGHWAY | | | | | 05/14/02 | F.P.M. SHUPAK,TOM | |
| PARK CITY - MOSSMAIN | | MILL,HOT RECYCLE,PMS OVERLAY,S EAL & COVER | | | | | | 06/24/02 | PHONE NO: 657-0271 | |
| STPS 532-1(8)0 | | | | | | | | 05/23/03*** | | |
| LAUREL - NORTH | | PAVEMENT PULVERIZATION,TOP COU RSE,PMS OVERLAY,SEAL & COVER | | | | | | | | |
| CONTRACT TOTAL | 0.046 | km | | $ 4,931,837 | $ 3,814,173 | $ 3,395,508 | | | 89% | 81% |
| BR 9002(30) | | | EDWARD T COPPS CONST. | | | | | 05/14/02 | F.P.M. NELSON, ROD | |
| FLY CREEK - 25KM WEST OF HARDI | | BRIDGE REPLACEMENT & APPROACH ROADWAY WORK | | | | | | 07/30/02 | PHONE NO: 657-0264 | |
| | 0.023 | km | | $ 379,410 | $ 396,112 | $ 277,256 | | 03/17/03*** | 70% | 97% |
| SFCX 81016(1) | | | JTL GROUP, INC.-BILLINGS | | | | APPR | 06/07/02 | F.P.M. BERGEN, PERRY | |
| LOCKWOOD - SOUTH | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | 11/22/02 | 07/08/02 | PHONE NO: 657-0259 | |
| STPS 302-2(2)16 | | | | | | | APPR | 10/17/02 | | |
| MOLT - EAST | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | 11/12/02 | | | |
| SFCX 56916(1) | | | | | | | APPR | | | |
| OLD HARDIN RD - BILLINGS EAST | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | 11/22/02 | | | |
| CONTRACT TOTAL | 9.300 | km | | $ 647,539 | $ 671,354 | $ 662,896 | | | 100% | 40% |
| SFCS 522-1(4)0 | | | JTL GROUP, INC.-BILLINGS | | | | | 06/07/02 | F.P.M. SLOE, DAVID A. | |
| HUNTLEY INT - EAST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | 07/15/02 | PHONE NO: 657-0269 | |
| SFCU 1014(3) | | | | | | | | 05/23/03*** | | |
| AIRPORT RD - BILLINGS | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | | | | |
| SFCU 1010(4) | | | | | | | | | | |
| LAUREL RD TO S 20TH ST - BLGS | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | | $ 1,414,721 | $ 1,292,187 | $ 944,573 | | | 73% | 68% |
| NH 14-4(16)130 | | | PRINCE, INC | | | | | 07/18/02 | F.P.M. CRAIG FAVERO | |
| RYEGATE - EAST | | SHOULDER WIDEN,PMS OVERLAY,SEA L & COVER | | | | | | 09/16/02 | PHONE NO: 323-3699 | |
| | 0.000 | km | | $ 1,733,378 | $ 1,709,134 | $ 710,690 | | 05/23/03*** | 42% | 64% |

*** ESTIMATED COMPLETION DATE

S

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/03
*** BILLINGS DISTRICT ***



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 57-3(38)81 | | | CENTURY COMPANIES, INC. | | | | 08/09/02 | F.P.M. TILZEY, RONALD | |
| MAIN STREET - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPROVEM | | | | | 03/25/03 | PHONE NO: 538-1320 | |
| SFCU 7111(3) | | | | | | | 05/23/03*** | | |
| MAIN ST SOUTH - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPOVEME | | | | | | | |
| STPP 43-1(23)0 | | | | | | | | | |
| MAIN ST NORTH - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPROVEM | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | $ 1,027,189 | $ 966,215 | $ 135,164 | | | 14% | 32% |
| STPHS 532-1(4)12 | | | J & S CONSTRUCTION INC. | | | | 09/06/02 | F.P.M. BERGEN, PERRY | |
| SLOPE FLATTENING-NORTH OF LAUR | | SLOPE FLATTENING-NORTH OF LAUR EL | | | | | 11/08/02 | PHONE NO: 657-0259 | |
| | 0.840 | km | $ 121,638 | $ 118,008 | $ 115,762 | | 05/23/03*** | 98% | 13% |
| BR 308-1(23)0 | | | TAMIETTI CONST. CO., INC. | | | | 09/06/02 | F.P.M. NELSON, ROD | |
| ROCK CREEK-RED LODGE | | PRESTRESSED CONCRETE BEAM BRID GE,GRADING,AGGREGATE,PLANT MIX | | | | | 10/28/02 | PHONE NO: 657-0264 | |
| | 0.000 | km | $ 1,090,505 | $ 998,351 | $ 284,428 | | 03/17/03*** | 28% | 13% |
| STPU 1020(15) | | | SCOTT LONG CONSTRUCTION, INC. | | | | 09/06/02 | F.P.M. NELSON, ROD | |
| MONTANA AVE OVERPASS-BILLINGS | | STRUCTURE REHABILITAION | | | | | 10/15/02 | PHONE NO: 657-0264 | |
| | 0.000 | km | $ 640,269 | $ 547,393 | $ 256,532 | | 05/23/03*** | 47% | 49% |
| BR 9014(22) | | | WICKENS CONSTRUCTION, INC. | | | | 09/06/02 | F.P.M. TILZEY, RONALD | |
| MCDONALD CR. - SW OF GRASS RAN | | BOX CULVERT & APPROACHES | | | | | 11/12/02 | PHONE NO: 538-1320 | |
| | 0.000 | km | $ 238,775 | $ 222,735 | $ 213,645 | | 03/17/03*** | 96% | 5% |
| STPHS 0002(626) | | | OMO CONSTRUCTION INC | | | | 09/26/02 | F.P.M. SHUPAK,TOM | |
| 1998-D5-SIGNING | | SIGNING & DELINEATION | | | | | 12/10/02 | PHONE NO: 657-0271 | |
| | 0.000 | km | $ 20,713 | $ 24,445 | $ 22,664 | | 01/07/03 | 100% | 0% |
| STPS 298-1(7)4 | | | WESTWAY CONSTRUCTION, INC. | | | | 09/26/02 | F.P.M. SLOE, DAVID A. | |
| 6 KM SOUTH OF BIG TIMBER-SOUTH | | GRADING,AGGREGATE,PLANT MIX BI T.SURFACING,SEAL & COVER | | | | | 01/20/03 | PHONE NO: 657-0269 | |
| | 7.088 | km | $ 3,401,747 | $ 3,314,260 | $ 94,820 | | 05/23/03*** | 3% | 0% |
| BR 419-1(9)21 | | | COP CONSTRUCTION L.L.C. | | | | 09/26/02 | F.P.M. NELSON, ROD | |
| WEST FORK STILLWATER - STRUCTU | | GRADING,GRAVEL & CONSTRUCTION OF PRESTRESSED CONCRETE STRUCT | | | | | 12/10/02 | PHONE NO: 657-0264 | |
| | 0.024 | km | $ 1,124,373 | $ 1,141,994 | $ 111,844 | | / / *** | 10% | 0% |

*** ESTIMATED COMPLETION DATE

S

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/03
*** BILLINGS DISTRICT ***

DATE:04/10/03



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| BR 56788(5) | | | J & S CONSTRUCTION INC. | | | | | 09/26/02 | F.P.M. STUDEBAKER, RAYMOND | |
| ARROW CREEK - NE OF WORDEN | | REM EXIST STRCT,DBL RE CONC BO X,GRD,GRVL SURF, PL MIX SURF | | | | | | 03/11/03 | PHONE NO: 657-0273 | |
| | 0.000 | km | | $ 230,119 | $ 222,807 | $ 20,509 | | / / *** | 9% | 0% |
| STPP 14-5(18)189 | | | M K WEEDEN CONSTRUCTION, INC. | | | | | 09/26/02 | F.P.M. CRAIG FAVERO | |
| MUSSELSHELL E & W | | GRADING,GRAVEL & PLANT MIX SUR FACING | | | | | | 11/25/02 | PHONE NO: 323-3699 | |
| | 10.400 | km | | $ 7,998,888 | $ 7,841,903 | $ 1,524,700 | | 05/23/03*** | 19% | 0% |
| STPHS 4-2(21)54 | | | JTL GROUP, INC.-BILLINGS | | | | | 11/07/02 | F.P.M. SHUPAK,TOM | |
| SIGNALS-LAUREL INTERCHANGE | | SIGNALS-LAUREL INTERCHANGE,SIG NALS & TURNBAY | | | | | | / / | PHONE NO: 657-0271 | |
| | 0.000 | km | | $ 194,740 | $ 193,371 | $ 1,934 | | 05/23/03*** | 1% | 0% |
| BR 9052(17) | | | H & H CONTRACTING | | | | | 02/10/03 | F.P.M. STUDEBAKER, RAYMOND | |
| MUGGINS CREEK - 2 KM N OF MYER | | GRADING,INSTALLATION OF A REIN FORACED CONCRETE BOX CULVERT | | | | | | / / | PHONE NO: 657-0273 | |
| | 0.000 | km | | $ 106,580 | $ 94,362 | $ 944 | | 05/23/03*** | 1% | 0% |
| SFCS 236-1(11)0 | | | PRINCE, INC | | | | | 02/10/03 | F.P.M. TILZEY, RONALD | |
| HILGER - NORTH | | CRACK SEALING & SEAL & COVER | | | | | | / / | PHONE NO: 538-1320 | |
| | 37.833 | mi | | $ 528,523 | $ 511,546 | $ 5,116 | | 05/23/03*** | 1% | 0% |
| BILLINGS DISTRICT TOTALS | | | | $ 76,004,238 | $ 71,780,349 | $ 60,668,695 | | | 77% | |
| TOTALS FOR ALL PROJECTS: | | | | $480,217,689 | $461,987,522 | $315,897,442 | | | 65% | |

STATE DOCUMENTS COLLECTION

S
625.704
H3cr
April 30, 2003

MAY 1 4 2003

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA STATE LIBRARY
3 0864 1001 9484 7

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/03
*** MISSOULA DISTRICT ***



| PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| NH 7-1(70)0 | | | JOHN BIELBY CONSTRUCTION | | | | APPR | 06/15/99 | F.P.M. BENEDIK, TOM | |
| LOST TRAIL PASS REST AREA | | REST AREA STRUCTURES & PARKING | | | | | 01/28/02 | 07/19/99 | PHONE NO: - | |
| | 0.000 km | | | $ 1,095,659 | $ 940,332 | $ 986,779 | | 10/30/01 | 100% | 118% |
| NH-STPE 7-2(25)78 F | | | JTL GROUP, INC.- MISSOULA | | | | APPR | 11/16/99 | F.P.M. MAART, WILLIAM W | |
| LOLO-SOUTH | | GR.AGG & PL MIX BIT SURF,S & C ,SIGN,CONCRETE BEAM BRIDGE | | | | | 08/22/01 | 02/14/00 | PHONE NO: 523-5863 | |
| | 8.995 mi | | | $ 7,551,043 | $ 7,022,657 | $ 6,956,879 | | 07/17/01 | 100% | 100% |
| CM-BR 8107(12) | | | BODELL CONSTRUCTION COMPANY | | | | PEND | 02/08/00 | F.P.M. HEMBREE, TAMI | |
| CLARK FORK - MISSOULA | | GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT | | | | | 10/22/02 | 04/11/00 | PHONE NO: 523-5856 | |
| | 0.539 km | | | $ 5,510,210 | $ 7,017,632 | $ 7,385,822 | | 12/27/02 | 100% | 104% |
| NH 1-1(47)57 F | | | JTL GROUP,INC.-DBA A-1 PAVING | | | | APPR | 03/09/01 | F.P.M. ROBERTS, JAMES | |
| PLEASANT VALLEY | | GRADING,GRAVEL,PLANT MIX BITUM SURF,BRIDGE REV.,SEAL & COVER | | | | | 09/27/02 | 03/26/01 | PHONE NO: 751-2041 | |
| | 8.100 km | | | $ 5,749,412 | $ 5,343,464 | $ 6,388,618 | | 08/27/02 | 100% | 95% |
| BH 269-1(22)21 | | | FRONTIER-WEST, L.L.C. | | | | APPR | 03/29/01 | F.P.M. HEMBREE, TAMI | |
| BITTERROOT RIVER-NW STEVENSVIL | | WIDEN BRIDGE,GRADE,GRAVEL,PL M IX SURF,SEAL & COVER,APPROACHE | | | | | 11/14/02 | 05/01/01 | PHONE NO: 523-5856 | |
| | 0.452 km | | | $ 1,878,203 | $ 1,674,456 | $ 1,691,810 | | 09/06/02*** | 98% | 100% |
| BR 1-2(86)180 | | | FRONTIER-WEST, L.L.C. | | | | | 07/13/01 | F.P.M. KALBERG, J. GARY | |
| MIDDLE FORK FLATHEAD RIVER-SE | | CONST.OF WELDED PLT GIRDEER BR IDGE,GR,GRVL,PL.MIX SURF.& | | | | | | 09/10/01 | PHONE NO: 751-2040 | |
| | 0.570 km | | | $ 3,765,960 | $ 3,786,455 | $ 3,654,034 | | 11/08/02*** | 97% | 88% |
| NH 41(24) | | | D.H. BLATTNER & SONS, INC. | | | | | 07/13/01 | F.P.M. BENEDIK, TOM | |
| CAMP CREEK RESTORATION | | GR,GRVL,PL.MIX SURF,SEAL & COV ER,PRESTRESSED CONCRETE BRIDGE | | | | | | 08/15/01 | PHONE NO: - | |
| NH 7-1(58)9 F | | | | | | | APPR | 08/22/03*** | | |
| SULA N&S | | WETLAND MITIGATION,STREAM PROT ECTION | | | | | 02/20/03 | | | |
| CONTRACT TOTAL | 11.821 km | | | $ 12,382,249 | $ 10,723,011 | $ 11,920,632 | | | 98% | 94% |
| IM 90-3(79)173 | | | JIM GILMAN EXCAVATING INC. | | | | | 12/13/01 | F.P.M. MAART, WILLIAM W | |
| GARRISON-BECK HILL | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | | 03/08/02 | PHONE NO: 523-5863 | |
| IM 90-3(80)180 | | | | | | | | 11/14/03*** | | |
| BECK HILL-DEER LODGE WESTBOUND | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | | | | |
| IM 90-3(83)163 | | | | | | | | | | |
| GOLD CREEK-EAST & WEST | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | | | | |
| CONTRACT TOTAL | 41.224 km | | | $ 12,435,994 | $ 11,751,484 | $ 7,401,065 | | | 63% | 63% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP 56-1(3)0 | | | | JTL GROUP,INC.-DBA A-1 PAVING | | PEND | 02/20/02 | F.P.M. HAM, DANIEL | |
| BULL LAKE - SOUTH | | WIDENING,PULVERIZING,PL MIX OV ERLAY,SIGNING & BRIDGE REPAIR | | | | 05/02/03 | 04/01/02 | PHONE NO: 295-4049 | |
| | 26.559 km | | $ 4,721,656 | $ 4,754,719 | $ 3,536,974 | | 11/15/02*** | 74% | 108% |
| STPX 45(29) | | | | GOOSE BAY EQUIPMENT, INC. | | | 02/28/02 | F.P.M. JOHNSON, ROBERT L. | |
| DIXON WETLAND MITIGATION | | WETLAND MITIGATION | | | | | 04/03/02 | PHONE NO: 523-5864 | |
| | 0.000 km | | $ 295,397 | $ 182,102 | $ 228,206 | | 06/01/02*** | 98% | 06/01/02 |
| IM 90-2(102)106 | | | | JTL GROUP, INC.- MISSOULA | | | 03/25/02 | F.P.M. SULLIVAN, SHEILA | |
| MISSOULA - BONNER | | CRACK AND SEAT,PLANT MIX SURFA CING OVERLAY,SEAL AND COVER | | | | | 05/22/02 | PHONE NO: 523-5877 | |
| | 0.000 km | | $ 2,973,320 | $ 2,326,681 | $ 2,187,912 | | 10/22/02 | 100% | 99% |
| STPS 257-1(4)0 | | | | MT MAT'LS, INC.(DBA)LS JENSEN | | | 03/25/02 | F.P.M. JOHNSON, ROBERT L. | |
| SUPERIOR - SOUTHEAST | | PLANT MIX OVERLAY,SEAL AND COV ER,SLOPE FLATTENING AND | | | | | 05/20/02 | PHONE NO: 523-5864 | |
| | 8.550 km | | $ 786,396 | $ 728,693 | $ 675,548 | | 09/13/02*** | 93% | 98% |
| NH 7-1(95)47 | | | | MONTANA LINES, INC | | | 04/11/02 | F.P.M. BENEDIK, TOM | |
| SIGNAL UPGRADE - HAMILTON | | SIGNAL UPGRADE,SIGNING & PAVEM ENT MARKING | | | | | 08/14/02 | PHONE NO: - | |
| NH 7-1(96)67 | | | | | | | 09/05/02 | | |
| SIGNAL - NW OF STEVENSVILLE | | SIGNAL UPGRADE,SIGNING & PAVEM ENT MARKING | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | $ 95,889 | $ 85,871 | $ 85,167 | | | 100% | 63% |
| NH 24-1(55)16 | | | | MT MAT'LS, INC.(DBA)LS JENSEN | | | 04/11/02 | F.P.M. JOHNSON, ROBERT L. | |
| POTOMAC-EAST | | PLANT MIX OVERLAY AND SEAL & C OVER | | | | | 06/24/02 | PHONE NO: 523-5864 | |
| SFCS 271-2(2)18 | | | | | | | 05/16/03*** | | |
| HELMVILLE-EAST & WEST | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | | | | |
| SFCS 348-1(4)0 | | | | | | | | | |
| PHILIPSBURG-WEST | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | | | | |
| SFCP 19-1(26 )27 | | | | | | | | | |
| GEORGETOWN LAKE-NORTH | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 30.671 km | | $ 3,281,528 | $ 2,797,999 | $ 2,182,663 | | | 78% | 89% |
| BH 52-2(27)50 | | | | EDWARD T COPPS CONST. | | PEND | 04/11/02 | F.P.M. MITCHELL, JAMES D. | |
| SPRING CR - E OF KALISPELL | | BRIDGE DECK REHABILITATION | | | | 05/02/03 | 06/11/02 | PHONE NO: 751-2046 | |
| | 0.000 km | | $ 215,865 | $ 307,216 | $ 294,232 | | 10/11/02*** | 96% | 88% |
| NH 5-2(117)61 | | | | JTL GROUP, INC. - KALISPELL | | | 05/14/02 | F.P.M. CYR, MARK | |
| POLSON - NORTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 07/10/02 | PHONE NO: 751-2043 | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP 33-1(32)0 | | | | | | | 09/20/02*** | | |
| CALIFORNIA STREET - LIBBY | | SEAL & COVER | | | | | | | |
| STPP 33-1(33)10 | | | | | | | | | |
| LIBBY - DAM N. & S. | | SEAL & COVER | | | | | | | |
| STPP 36-1(20)16 | | | | | | | | | |
| HOT SPRINGS N. & S. | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| STPS 424-1(6)0 | | | | | | PEND | | | |
| KALISPELL - NORTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | 04/30/03 | | | |
| SFCS 548-1(7)0 | | | | | | | | | |
| WEST RESERVE DR.- KALISPELL | | SEAL & COVER | | | | | | | |
| STPP 52-1(24)3 | | | | | | | | | |
| 5 KM E. OF POLSON-EAST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 79.950 km | | $ 1,960,300 | $ 1,687,791 | $ 1,325,693 | | | 76% | 115% |
| SFCP 6-1(93)69 | | | | RIVERSIDE CONTRACTING, INC. | | | 05/14/02 | F.P.M. ROBERTS, JAMES | |
| WEEKSVILLE - EAST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 05/31/02 | PHONE NO: 751-2041 | |
| STPP 6-1(96)51 | | | | | | | 09/20/02*** | | |
| THOMPSON FALLS - EAST | | SEAL & COVER | | | | | | | |
| STPP 6-1(97)91 | | | | | | | | | |
| PERMA - EAST & WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| SFCS 559-1(1)0 | | | | | | | | | |
| JCT US 93 - EAST | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 36.300 km | | $ 942,391 | $ 978,960 | $ 880,166 | | | 90% | 97% |
| BH 24-1(52)6 | | | | TAMIETTI CONST. CO., INC. | | | 05/14/02 | F.P.M. HEMBREE, TAMI | |
| BLACKFOOT RIVER-6 KM E OF BONN | | BRIDGE REHABILITATION | | | | | 06/10/02 | PHONE NO: 523-5856 | |
| | 0.000 km | | $ 691,276 | $ 768,552 | $ 757,739 | | 06/13/03*** | 99% | 88% |
| NH 7-1(97)45 | | | | BLAHNIK CONSTRUCTION, INC. | | | 06/07/02 | F.P.M. BENEDIK, TOM | |
| US 93 - HAMILTON | | MILLING,PMS OVERLAY,SEAL & COV ER | | | | | 07/29/02 | PHONE NO: - | |
| NH 93-1(15)0 | | | | | | | 07/11/03*** | | |
| LOLO PASS - EAST | | LEVEL,PMS OVERLAY,SEAL & COVER | | | | | | | |
| SFCS 203-1(10)0 | | | | | | | | | |
| STEVENSVILLE - NORTH | | CRACK SEALING,SEAL & COVER | | | | | | | |
| SFCX 81024(3) | | | | | | | | | |
| SKALKAHO ROAD | | LEVELING,PMS OVERLAY,SEAL & CO VER | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | $ 2,925,210 | $ 3,367,790 | $ 1,605,372 | | | 48% | 66% |
| SMP 2099(03) | | | | BLAHNIK CONSTRUCTION, INC. | | | 07/18/02 | F.P.M. BENEDIK, TOM | |
| MISSOULA AND BUTTE DISTRICTS - | | CRUSH & STOCKPILES | | | | | 08/20/02 | PHONE NO: - | |
| | 0.000 mi | | $ 405,203 | $ 499,917 | $ 502,553 | | 05/23/03*** | 98% | 10/01/02 |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/03
*** MISSOULA DISTRICT ***

DATE:05/08/03



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| SMP 3299(03) | | | HERB RICHARDS CONSTRUCTION CO. | | | | | 07/18/02 | F.P.M. SULLIVAN, SHEILA | |
| MISSOULA DISTRICT - CRUSH AND | | CRUSH & STOCKPILE | | | | | | 08/21/02 | PHONE NO: 523-5877 | |
| | 0.000 mi | | | $ 296,700 | $ 268,370 | $ 265,890 | | 12/15/02 | 100% | 10/01/02 |
| NH 5-3(82)113 | | | RIVERSIDE CONTRACTING, INC. | | | | | 08/09/02 | F.P.M. MITCHELL, JAMES D. | |
| NORTH MAIN - KALISPELL | | PLANT MIX OVERLAY,SEAL & COVER ,SIDWALK & CURB IMPROVEMENTS | | | | | | 03/19/03 | PHONE NO: 751-2046 | |
| NH 5-3(83)127 | | | | | | | | 06/06/03*** | | |
| US93 - WHITEFISH | | PLANT MIX OVERLAY,SEAL & COVER ,SIDEWALK & CURB IMPROVEMENTS | | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | | $ 1,137,398 | $ 1,290,518 | $ 1,034,655 | | | 80% | 53% |
| SFCP 1-2(119)129 | | | JTL GROUP, INC. - KALISPELL | | | | | 09/26/02 | F.P.M. ROBERTS, JAMES | |
| GLACIER AIRPORT - NORTH | | LEVELING,PMS,OVERLAY & SEAL & COVER | | | | | | 04/21/03 | PHONE NO: 751-2041 | |
| | 7.356 km | | | $ 1,465,780 | $ 1,058,278 | $ 196,900 | | 07/11/03*** | 19% | 16% |
| IM 90-1(138)5 | | | BODELL CONSTRUCTION COMPANY | | | | | 09/26/02 | F.P.M. JOHNSON, ROBERT L. | |
| DENA MORA REST AREA | | REST AREAS,SIT IMPROVEMENTS,LA NDSCAPING & RELATED WORK | | | | | | 12/10/02 | PHONE NO: 523-5864 | |
| | 0.000 mi | | | $ 3,533,077 | $ 2,940,415 | $ 375,732 | | 06/18/04*** | 13% | 3% |
| SMP 3199(03) | | | TREASURE STATE CONSTRUCTION | | | | | 09/26/02 | F.P.M. SULLIVAN, SHEILA | |
| MISSOULA DISTRICT - CRUSH & ST | | STOCKPILE | | | | | | 11/12/02 | PHONE NO: 523-5877 | |
| | 0.000 km | | | $ 194,063 | $ 243,825 | $ 244,776 | | 12/16/02 | 100% | 04/01/03 |
| BR 9032(33) | | | FRONTIER-WEST, L.L.C. | | | | | 11/07/02 | F.P.M. KALBERG, J. GARY | |
| SWAN RIVER - WEST OF CONDON | | RECONSTR.OF GRVL APP & NEW PRE STRESSED CONCRETE BULB TEE STR | | | | | | 04/10/03 | PHONE NO: 751-2040 | |
| | 0.240 km | | | $ 642,053 | $ 461,181 | $ 77,127 | | 09/19/03*** | 17% | 9% |
| STPHS 0002(628) | | | UNITED RENTALS HWY TECH INC | | | | | 11/07/02 | F.P.M. BENEDIK, TOM | |
| 1998-D1-SIGNING & ELECTRICAL | | 1998-D1-SIGNING & ELECTRICAL | | | | | | 4/24/03 | PHONE NO: - | |
| | 0.000 km | | | $ 41,718 | $ 38,030 | $ 13,041 | | 06/20/03*** | 34% | 27% |
| STPP 1-2(116)123 | | | OMO CONSTRUCTION INC | | | | | 12/05/02 | F.P.M. MITCHELL, JAMES D. | |
| US2/MT35 OVERHEAD SIGN - KALIS | | US2/MT35 OVERHEAD SIGN-KALISPE LL | | | | | | / / | PHONE NO: 751-2046 | |
| | 0.000 km | | | $ 24,188 | $ 28,000 | $ 0 | | 06/20/03*** | 0% | 0% |
| BR 9039(33) | | | FRONTIER-WEST, L.L.C. | | | | | 02/10/03 | F.P.M. HEMBREE, TAMI | |
| CLARK FORK - EAST OF DRUMMOND | | REPLACEMENT OF A THROUGH TRUSS BRIDGE W/PRESTRESSED CONCRETE | | | | | | 03/24/03 | PHONE NO: 523-5856 | |
| | 0.300 km | | | $ 894,600 | $ 713,538 | $ 149,495 | | 11/24/03*** | 21% | 6% |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/03
*** MISSOULA DISTRICT ***

DATE:05/08/03



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| IM 90-1(141)0 | | | ACME CONCRETE PAVING, INC. | | | | 03/10/03 | F.P.M. JOHNSON, ROBERT L. | |
| LOOKOUT PASS - EAST | | PCCP REPLACMENT,JOINT & CRACK SEALING & BRIDGE REPAIR | | | | | 04/15/02 | PHONE NO: 523-5864 | |
| | 44.800 | km | $ 5,983,704 | $ 8,541,627 | $ 237,029 | | 09/03/04*** | 3% | 5% |
| BR 41-1(16)32 | | | FRONTIER-WEST, L.L.C. | | | | 03/10/03 | F.P.M. HEMBREE, TAMI | |
| BLACKFOOT RIVER - 12 KM NE HEL | | GRADING,GRAVEL,PLANT MIX & CON STRUCTION OF GIRDER STRUCTURE | | | | | 4/7/03 | PHONE NO: 523-5856 | |
| | 1.200 | km | $ 2,110,268 | $ 1,777,055 | $ 61,366 | | 06/18/04*** | 3% | 5% |
| STPHS 0002(646) | | | MONTANA LINES, INC | | | | 03/10/03 | F.P.M. MITCHELL, JAMES D. | |
| 1998 - D1 - ELECTRICAL | | SIGNING,ELECTRICAL & RUMBLE ST RIPS | | | | | / / | PHONE NO: 751-2046 | |
| | 0.000 | km | $ 41,788 | $ 51,569 | $ 517 | | 06/20/03*** | 1% | 0% |
| BH 0002(507) | | | CONCRETE BARRIER | | | | 03/10/03 | F.P.M. KALBERG, J. GARY | |
| D1 - SEISMIC REHAB | | SEISMIC BRIDGE REHABILITATION | | | | | / / | PHONE NO: 751-2040 | |
| | 0.000 | km | $ 1,103,039 | $ 1,185,073 | $ 11,852 | | 11/14/03*** | 1% | 3% |
| STPS 212-2(11)5 | | | RIVERSIDE CONTRACTING, INC. | | | | 03/10/03 | F.P.M. JOHNSON, ROBERT L. | |
| MOIESE - NE | | RESURFACING,SEAL & COVER | | | | | 04/23/03 | PHONE NO: 523-5864 | |
| | 20.260 | km | $ 505,912 | $ 557,224 | $ 231,175 | | 07/11/03*** | 41% | 18% |
| NH 24-1(57)1 | | | JTL GROUP, INC.- MISSOULA | | | | 03/10/03 | F.P.M. MAART, WILLIAM W | |
| EAST OF BONNER - EAST | | COLD MILLING & PLANT MIX SURFA CING,SEAL & COVER | | | | | / / | PHONE NO: 523-5863 | |
| | 6.500 | km | $ 688,550 | $ 641,994 | $ 6,421 | | 08/15/03*** | 1% | 0% |
| CM 41(27) | | | BLAHNIK CONSTRUCTION, INC. | | | | 04/07/03 | F.P.M. BENEDIK, TOM | |
| FOXFIELD AVE. - HAMILTON | | COLD MILLING,PLANT MIX SURFACI NG & SIDEWALKS | | | | | / / | PHONE NO: - | |
| | 0.000 | km | $ 130,269 | $ 136,792 | $ 1,369 | | 08/16/03*** | 1% | 0% |
| IM 90-3(73)150 | | | JIM GILMAN EXCAVATING INC. | | | | 04/07/03 | F.P.M. SULLIVAN, SHEILA | |
| DRUMMOND - EAST AND WEST | | HOT RECYCLE,PLANT MIX OVERLAY, SEAL & COVER & BRIDGE REHAB | | | | | 04/25/03 | PHONE NO: 523-5877 | |
| | 0.000 | km | $ 10,463,453 | $ 10,940,052 | $ 149,238 | | 09/19/04*** | 1% | 09/19/04 |
| CM 6728(3) | | | SCHELLINGER CONST CO.,INC. | | | | 04/07/03 | F.P.M. MITCHELL, JAMES D. | |
| WHITEFISH STAGE ROAD - KALISPE | | LEVELING,PLANT MIX BITUMINOUS SURFACING,SEAL & COVER | | | | | / / | PHONE NO: 751-2046 | |
| | 0.000 | mi | $ 408,800 | $ 366,453 | $ 3,665 | | 07/25/03*** | 1% | 0% |
| MISSOULA DISTRICT TOTALS | | | $ 99,328,517 | $ 97,985,775 | $ 63,708,111 | | | 62% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 13-2(2)83 | | | | MORGEN & OSWOOD CONST. CO.,INC | | APPR | 11/16/99 | F.P.M. COLLINGWOOD, MATT | |
| JEFFERSON RIVER - 20.4KM SW OF | | GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE | | | | 11/14/02 | 12/21/99 | PHONE NO: 585-0453 | |
| | 0.600 km | | $ 2,712,516 | $ 1,848,513 | $ 1,890,280 | | 10/12/01 | 100% | 115% |
| STPHS-STPS-STPU 25(27) | | | | S K CONSTRUCTION, INC. | | APPR | 11/06/00 | F.P.M. CARLSON,JACK | |
| ONE MILE EAST OF HELENA | | GRADE,AGG.SURF,PLANT MIX SURF. ,SEAL & COVER,& CONC.SLAB | | | | 09/26/02 | 03/26/01 | PHONE NO: 457-0526 | |
| | 2.795 km | | $ 2,061,164 | $ 1,749,409 | $ 2,269,139 | | 03/28/03 | 100% | 104% |
| IM 15-2(68)130 | | | | JIM GILMAN EXCAVATING INC. | | APPR | 11/27/00 | F.P.M. HARRIS, DEAN | |
| BUTTE-ELK PARK | | COLD MILLING,PAVEMENT PULVERIZ ATION,PLANT MIX SURFACING | | | | 12/27/02 | 12/03/00 | PHONE NO: 494-9643 | |
| IM 15-2(72)121 | | | | | | | 08/08/03*** | | |
| NISSLER-BUTTE | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 24.010 km | | $ 8,037,938 | $ 8,527,271 | $ 11,955,188 | | | 97% | 75% |
| IM 15-4(86)190 | | | | RIVERSIDE CONTRACTING, INC. | | APPR | 11/27/00 | F.P.M. CARLSON,JACK | |
| HELENA-NORTH & SOUTH | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER,BRIDGE REHAB | | | | 02/27/02 | 03/26/01 | PHONE NO: 457-0526 | |
| | 9.444 km | | $ 3,194,950 | $ 2,833,761 | $ 2,892,039 | | 11/07/02 | 100% | 120% |
| NH 15-4(85)193 F | | | | (OBS)MARONICK CONST. L.L.C. | | APPR | 05/11/01 | F.P.M. FELLOWS,TIM | |
| CEDAR STREET INTERCHANGE-HELEN | | GRADE,AGG SURF,PL.MIX SURF.,SE AL & COVER,SIGN,LIGHT,STEEL | | | | 10/31/02 | 06/26/01 | PHONE NO: 495-1506 | |
| | 0.653 km | | $ 3,648,604 | $ 3,153,678 | $ 3,381,292 | | 09/06/02*** | 98% | 106% |
| BR 9034(4) | | | | SLETTEN CONSTRUCTION CO | | APPR | 06/01/01 | F.P.M. FELLOWS,TIM | |
| SHIELDS RIVER BRIDGE - S.E. OF | | CONST OF REINFORCED CAST IN PL ACE CONC SLAB BR,APP & GRVL | | | | 12/06/02 | 07/17/01 | PHONE NO: 495-1506 | |
| | 0.213 km | | $ 348,838 | $ 348,225 | $ 335,741 | | 12/20/01 | 100% | 83% |
| IM 0002(500) | | | | SLETTEN CONSTRUCTION CO | | APPR | 06/01/01 | F.P.M. JOHNSON,RICKIE | |
| BUTTE AREA SEISMIC RETROFIT | | BR DECK REHAB & SEISMIC RETRO, BR GIRDER REPAIR,BR APPR MODIF | | | | 01/28/02 | 07/16/01 | PHONE NO: 494-9635 | |
| | 0.308 km | | $ 1,390,173 | $ 1,237,273 | $ 1,399,085 | | 05/03/02 | 100% | 96% |
| STPP 29-1(31)50 | | | | M A DEATLEY CONSTRUCTION | | APPR | 08/10/01 | F.P.M. STARCEVICH JOHN R. | |
| SILVER STAR - NORTH & SOUTH | | GRADING,GRAVEL & PLANT MIX SUR FACING | | | | 11/12/02 | 09/17/01 | PHONE NO: 685-3416 | |
| | 6.965 km | | $ 6,494,756 | $ 6,513,198 | $ 7,419,894 | | 07/02/03*** | 98% | 81% |
| STPP 29-1(37)43 | | | | JIM GILMAN EXCAVATING INC. | | APPR | 09/07/01 | F.P.M. BRAZILL, BILL | |
| TWIN BRIDGES - NORTH | | GRADING,GRAVEL,PLANT MIX SURFA CING | | | | 11/12/02 | 10/24/01 | PHONE NO: 287-2142 | |
| | 9.936 km | | $ 4,689,089 | $ 4,293,493 | $ 4,507,812 | | 07/03/03*** | 98% | 93% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPU 5807(8) | | | | (OBS)MARONICK CONST. L.L.C. | | | 10/11/01 | F.P.M. FELLOWS,TIM | |
| NORTH MAIN STREET-HELENA | | GR,GRAVL,PL MIX SURF,PED UNDPS ,PRSTR CONC BEAM STR,WATER, | | | | | 11/12/01 | PHONE NO: 495-1506 | |
| BR 8-2(47)43 | | | | | | APPR | 11/15/02*** | | |
| LYNDALE OVERPASS-HELENA | | GRADE,GRAVEL,PLANT MIX SURF,PE D UNDERPASS,WATER,SEWER,SIGNAL | | | | 04/11/02 | | | |
| CONTRACT TOTAL | 1.706 mi | | $ 6,374,477 | $ 5,843,595 | $ 5,830,203 | | | 97% | 98% |
| HDP-IR 9113(001)F | | | | A.M. WELLES, INC. | | | 12/13/01 | F.P.M. MCCORMICK, THOMAS | |
| N 19TH INTERCHANGE LANDSCAPE | | LANDSCAPING | | | | | 05/13/02 | PHONE NO: 586-5074 | |
| | 0.000 km | | $ 41,960 | $ 37,540 | $ 28,138 | | 10/16/02 | 100% | 50% |
| BR 422-1(5)2 | | | | SLETTEN CONSTRUCTION CO | | APPR | 02/20/02 | F.P.M. JOHNSON,RICKIE | |
| IRR CANAL-EAST OF SILVER STAR | | NEW BOX CULVERT,GRADING,GRAVEL SURFACING | | | | 12/06/02 | 04/01/02 | PHONE NO: 494-9635 | |
| BR 422-1(4)0 | | | | | | APPR | 11/15/02*** | | |
| JEFFERSON RIVER - SILVER STAR | | CONCRETE PRESTR.GIRDER BRIDGE, GRD GRAVEL SURFACING,PL MIX | | | | 12/10/02 | | | |
| CONTRACT TOTAL | 0.680 km | | $ 1,209,338 | $ 1,132,245 | $ 1,150,831 | | | 99% | 96% |
| STPP 84-4(9)22 | | | | RIVERSIDE CONTRACTING, INC. | | | 02/20/02 | F.P.M. MCCORMICK, THOMAS | |
| FOUR CORNERS - WEST | | GRADING,GRAVEL SURFACING.PLANT MIX BITUMINOUS SURFACING | | | | | 03/13/02 | PHONE NO: 586-5074 | |
| | 0.000 km | | $ 6,977,346 | $ 6,597,490 | $ 6,111,110 | | 08/29/03*** | 93% | 64% |
| IM 15-1(91)17 | | | | J T L GROUP, INC. - HIGHWAY | | | 04/11/02 | F.P.M. HANCOCK,DALE | |
| LIMA - RED ROCK | | COLDMILLING,PLANT MIX OVERLAY, SEAL & COVER | | | | | 08/30/02 | PHONE NO: 683-4434 | |
| | 33.500 km | | $ 6,057,867 | $ 5,165,344 | $ 2,902,660 | | 11/01/02*** | 56% | 94% |
| BR 9022(22) | | | | FRONTIER-WEST, L.L.C. | | | 04/11/02 | F.P.M. CLARY,DAN | |
| BOULDER RIVER-6 KM EAST OF BAS | | 47 METER PRESTRESSED BEAM STRU CTURE WITH PLANT MIX APPROAACH | | | | | 05/24/02 | PHONE NO: 225-4295 | |
| | 0.350 km | | $ 569,599 | $ 567,376 | $ 537,404 | | 05/16/03*** | 95% | 84% |
| IM 90-4(46)206 | | | | RIVERSIDE CONTRACTING, INC. | | | 05/14/02 | F.P.M. ARVISH,MIKE | |
| OPPORTUNITY - NISSLER | | SEAL & COVER | | | | | 06/11/02 | PHONE NO: 563-7261 | |
| STPP 19-1(30)1 | | | | | | | 07/11/03*** | | |
| JCT I-90 - ANACONDA | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER,SLOPE FLAT & | | | | | | | |
| CONTRACT TOTAL | 18.300 km | | $ 6,657,193 | $ 5,981,697 | $ 2,579,808 | | | 43% | 67% |
| NH 12-1(7)9 | | | | RIVERSIDE CONTRACTING, INC. | | | 05/14/02 | F.P.M. COLLINGWOOD, MATT | |
| US 20/US 191 INTERSECTION-WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 07/08/02 | PHONE NO: 585-0453 | |
| NH 12-1(12)9 | | | | | | | 10/04/02*** | | |
| US 20-WEST YELLOWSTONE | | SEAL & COVER | | | | | | | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 12-1(11)0 | | | | | | | | | |
| TARGHEE-WEST YELLOWSTONE | | GRADING,GRAVEL,PORT CEMENT CON C PAVE,SIGNALS & INTERSECTION | | | | | | | |
| CONTRACT TOTAL | 14.913 km | | $ 1,137,324 | $ 1,373,104 | $ 1,121,387 | | | 82% | 60% |
| NH 8-4(39)58 | | | | S K CONSTRUCTION, INC. | | | 06/07/02 | F.P.M. CARLSON,JACK | |
| US-287 PASSING LANES - BAUM RO | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | | 07/15/02 | PHONE NO: 457-0526 | |
| NH 8-4(40)68 | | | | | | | 05/30/03*** | | |
| US 287 PASSING LANES - NORTH O | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | $ 3,800,652 | $ 3,788,162 | $ 3,257,354 | | | 86% | 72% |
| STPP 14-2(22)43 | | | | RIVERSIDE CONTRACTING, INC. | | | 06/07/02 | F.P.M. CARLSON,JACK | |
| WHITE SULPHUR SPRINGS - EAST | | SEAL & COVER | | | | | 07/25/02 | PHONE NO: 457-0526 | |
| STPP 59-1(23)7 | | | | | | | 11/15/02*** | | |
| CLYDE PARK - NORTH AND SOUTH | | PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER | | | | | | | |
| STPP 14-2(21)24 | | | | | | | | | |
| MEAGHER COUNTY LINE - EAST | | SEAL & COVER | | | | | | | |
| STPP 59-1(22)25 | | | | | | | | | |
| NORTH OF WILSALL - NORTH | | PLANT MIX BITUMINOUS SURFACING ,SEAL & COVER | | | | | | | |
| SFCS 360-1(2)9 | | | | | | | | | |
| FORT LOGAN ROAD | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 98.290 km | | $ 3,052,343 | $ 3,346,379 | $ 2,705,330 | | | 81% | 50% |
| CM 0299(12) | | | | JIM GILMAN EXCAVATING INC. | | | 06/07/02 | F.P.M. ARVISH,MIKE | |
| SYCAMORE/PENNSYLVANIA-ANACONDA | | MILLING,PMS OVERLAY,SEAL & COV ER | | | | | 07/12/02 | PHONE NO: 563-7261 | |
| SFCS 569-1(2)0 | | | | | | | 10/18/02*** | | |
| JCT MT-1 - SOUTH | | LEVEL,PMS OVERLAY,SEAL & COVER | | | | | | | |
| SFCS 273-1(8)0 | | | | | | | | | |
| ANACONDA - GALEN | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 30.687 km | | $ 605,031 | $ 681,758 | $ 396,024 | | | 58% | 53% |
| SFCS 249-1(5)0 | | | | RIVERSIDE CONTRACTING, INC. | | | 06/07/02 | F.P.M. HELD,TERRY | |
| ENNIS-SOUTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 08/23/02 | PHONE NO: 287-3868 | |
| | 4.670 mi | | $ 206,559 | $ 285,120 | $ 195,229 | | 09/20/02*** | 68% | 47% |
| NH 8-2(60)43 | | | | HELENA SAND & GRAVEL INC | | | 08/09/02 | F.P.M. FELLOWS,TIM | |
| LAST CHANCE GULCH TO PROSPECT | | COLD MILLING,RESURFACING,PAVEM ENT MARKING | | | | | 09/23/02 | PHONE NO: 495-1506 | |
| | 1.500 km | | $ 563,325 | $ 532,279 | $ 91,377 | | 05/23/03*** | 17% | 40% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPHS 0002(617) | | | | UNITED RENTALS HWY TECH INC | | PEND | 08/09/02 | F.P.M. CLARY,DAN | |
| 1998-D2/D3-SIGNING-ELECTRICAL | | 1998-D2/D3-SIGNING-ELECTRICAL ,SIGNING & ELECTRICAL | | | | 04/30/03 | 10/01/02 | PHONE NO: 225-4295 | |
| | 0.000 | km | $ 37,293 | $ 41,511 | $ 35,601 | | 11/08/02*** | 86% | 63% |
| NH 11-1(37)31 | | | | RIVERSIDE CONTRACTING, INC. | | | 09/06/02 | F.P.M. COLLINGWOOD, MATT | |
| TURNBAY - EMIGRANT | | GRADING,PLANT MIX BITUMINOUS SURFACING,SEAL & COVER | | | | | 10/16/02 | PHONE NO: 585-0453 | |
| | 0.910 | km | $ 1,114,683 | $ 1,199,336 | $ 770,890 | | 07/11/03*** | 64% | 45% |
| STPP 29-1(39)42 | | | | JIM GILMAN EXCAVATING INC. | | | 09/06/02 | F.P.M. HANCOCK,DALE | |
| MAIN STREET-TWIN BRIDGES | | MILLING,PLANT MIX BITUMINOUS O VERLAY,SEAL & COVER,SIDEWALKS | | | | | / / | PHONE NO: 683-4434 | |
| | 1.635 | km | $ 496,271 | $ 479,150 | $ 4,791 | | 08/08/03*** | 1% | 0% |
| STPP 69-1(17)38 | | | | HELENA SAND & GRAVEL INC | | | 09/06/02 | F.P.M. CLARY,DAN | |
| MAIN STREET - BOULDER | | PRESTRESSED CONCRETE GIRDER ST RUCTURE,GRADING,GRAVEL & PLANT | | | | | 10/15/02 | PHONE NO: 225-4295 | |
| BR 69-1(18)37 | | | | | | | 08/29/03*** | | |
| BOULDER RIVER-S OF BOULDER | | GRADING,GRAVEL & PLANT MIX BIT UMINOUS SURFACING,STORM DRAIN, | | | | | | | |
| CONTRACT TOTAL | 0.054 | km | $ 4,515,735 | $ 4,003,627 | $ 2,351,915 | | | 59% | 32% |
| STPHS 90-6(96)317 | | | | OMO CONSTRUCTION INC | | | 09/06/02 | F.P.M. COLLINGWOOD, MATT | |
| MEDIAN RAIL - BOZEMAN PASS | | CONCRETE MEDIAN RAIL | | | | | 03/24/03 | PHONE NO: 585-0453 | |
| | 0.000 | km | $ 111,824 | $ 81,132 | $ 85,788 | | 04/09/03 | 100% | 83% |
| STPP 84-2(4)12 | | | | JIM GILMAN EXCAVATING INC. | | | 09/26/02 | F.P.M. STARCEVICH JOHN R. | |
| MADISON RIVER - EAST | | GRADING,GRAVEL & PLANT MIX BIT UMINOUS SURFACING | | | | | 12/09/02 | PHONE NO: 685-3416 | |
| | 15.700 | km | $ 9,627,840 | $ 8,685,411 | $ 3,074,113 | | 09/03/04*** | 35% | 1% |
| BR 9022(23) | | | | FRONTIER-WEST, L.L.C. | | | 11/07/02 | F.P.M. BRAZILL, BILL | |
| JEFFERSON OVERFLOW-WEST OF CAR | | CONCRRETE SLAB STRUCTURE & APP ROACHES | | | | | 01/09/03 | PHONE NO: 287-2142 | |
| | 0.660 | km | $ 526,417 | $ 471,472 | $ 231,504 | | 09/19/03*** | 49% | 6% |
| NH 8-4(42)65 | | | | SCHELLINGER CONST CO.,INC. | | | 02/10/03 | F.P.M. FELLOWS,TIM | |
| 2 KM S. OF WINSTON - SOUTH | | WIDENING,MILLING,PLANT MIX BIT .OVERLAY,SEAL & COVER | | | | | / / | PHONE NO: 495-1506 | |
| | 13.900 | km | $ 3,146,626 | $ 3,049,967 | $ 30,499 | | 10/17/03*** | 1% | 0% |
| SFCS 278-1(16)35 | | | | H-K CONTRACTORS, INC. | | | 02/10/03 | F.P.M. HANCOCK,DALE | |
| JACKSON - EAST | | PLANT MIX SURFACING,SEAL & COV ER | | | | | / / | PHONE NO: 683-4434 | |
| | 12.200 | km | $ 935,762 | $ 986,393 | $ 9,865 | | 08/15/03*** | 1% | 0% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| STPP 55-3(9)13 | | | H-K CONTRACTORS, INC. | | | | | 03/10/03 | F.P.M. HELD,TERRY | |
| WHITEHALL STREET - WHITEHALL | | GRADE,GRAVEL,PLANT MIX SURFACI NG,SEAL & COVER,STORM DRAINS & | | | | | | / / | PHONE NO: 287-3868 | |
| | 0.900 | km | | $ 1,962,375 | $ 1,881,372 | $ 18,815 | | 10/10/03*** | 1% | 0% |
| IM 15-1(97)0 | | | BLAHNIK CONSTRUCTION, INC. | | | | | 04/07/03 | F.P.M. HANCOCK,DALE | |
| MONIDA - LIMA | | SEAL & COVER | | | | | | / / | PHONE NO: 683-4434 | |
| | 27.458 | km | | $ 691,396 | $ 749,722 | $ 7,497 | | 08/08/03*** | 1% | 0% |
| IM 90-3(95)189 | | | JIM GILMAN EXCAVATING INC. | | | | | 04/07/03 | F.P.M. ARVISH,MIKE | |
| DEER LODGE - SOUTH | | SEAL & COVER | | | | | | / / | PHONE NO: 563-7261 | |
| | 8.700 | km | | $ 241,473 | $ 242,523 | $ 2,426 | | 08/08/03*** | 1% | 0% |
| STPS 411-1(7)0 | | | RIVERSIDE CONTRACTING, INC. | | | | | 04/07/03 | F.P.M. JOHNSON,RICKIE | |
| JUNCTION SECONDARY 205-NORTH | | SEAL & COVER | | | | | | / / | PHONE NO: 494-9635 | |
| | 10.206 | km | | $ 139,736 | $ 143,502 | $ 1,435 | | 08/22/03*** | 1% | 0% |
| STPS 441-1(8)0 | | | RIVERSIDE CONTRACTING, INC. | | | | | 04/07/03 | F.P.M. ARVISH,MIKE | |
| JUNCTION I-90-SOUTHWEST | | SEAL & COVER | | | | | | / / | PHONE NO: 563-7261 | |
| | 4.709 | mi | | $ 80,238 | $ 93,452 | $ 936 | | 08/22/03*** | 1% | 0% |
| BUTTE DISTRICT TOTALS | | | | $ 93,458,709 | $ 87,945,481 | $ 69,583,398 | | | 72% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 3-1(12)0 F | | | WICKENS CONSTRUCTION, INC. | | | PEND | 08/31/00 | F.P.M. VOSEN, ROBERT | |
| VAUGHN-SUN RIVER (EAST SECTION | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER,2 STRUCTURES | | | | 04/30/03 | 11/14/00 | PHONE NO: 454-5921 | |
| NH 3-1(13)2 F | | | | | | APPR | 12/11/02 | | |
| VAUGHN-SUN RIVER (WEST SECTION | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | 02/21/02 | | | |
| CONTRACT TOTAL | 12.189 km | | $ 12,371,554 | $ 11,306,051 | $ 11,701,155 | | | 100% | 100% |
| PLH-STPU 5221(3) | | | UNITED MAT'LS OF GREAT FALLS | | | | 08/10/01 | F.P.M. AAFEDT, RANDY | |
| GIANT SPRINGS ROAD-GREAT FALLS | | GRADE,AGG & PL MIX BITUM SURF, SEAL & COVER & PED UNDERPASS | | | | | 09/19/01 | PHONE NO: 454-5920 | |
| | 0.980 km | | $ 758,075 | $ 818,784 | $ 776,506 | | 07/26/02 | 100% | 97% |
| BR 444-1(4)4 | | | SLETTEN CONSTRUCTION CO | | | APPR | 09/07/01 | F.P.M. BECKEDAHL MARK | |
| WILLOW CREEK-NORTHEAST OF BLAC | | PRESTRESSED CONCRETE BEAM STRU CTURE & PLANT MIX APPROACHES | | | | 11/14/02 | 10/22/01 | PHONE NO: 873-8624 | |
| BR 444-1(5)4 | | | | | | | 12/02/02 | | |
| CUT BANK CREEK-NORTHEAST OF BL | | PRESTRESSED CONCRETE BEAM STRU CTURE & PLANT MIX APPROACHES | | | | | | | |
| CONTRACT TOTAL | 0.890 km | | $ 1,551,062 | $ 1,672,569 | $ 1,662,906 | | | 100% | 95% |
| NH 1-5(5)308 F | | | SCHELLINGER CONST CO.,INC. | | | APPR | 10/11/01 | F.P.M. BERG, GARY | |
| LOTHAIR - EAST | | GRADING,GRAVEL,PLANT MIX BIT.S URFACE,SEAL & COVER | | | | 02/20/03 | 12/04/01 | PHONE NO: 265-6821 | |
| | 21.569 km | | $ 8,518,696 | $ 9,073,543 | $ 8,421,717 | | 08/08/03*** | 93% | 77% |
| IM 15-5(100)291 | | | SCHELLINGER CONST CO.,INC. | | | | 10/11/01 | F.P.M. AAFEDT, RANDY | |
| VAUGHN-NORTH | | GRADE,AGG SURF,COLD MILL,PL MI X BIT SURF,SEAL & COVER,REHAB | | | | | 11/06/01 | PHONE NO: 454-5920 | |
| | 16.211 km | | $ 12,118,035 | $ 11,612,453 | $ 8,927,612 | | 11/14/03*** | 77% | 52% |
| NH-RAD-MT 98(01) | | | UNITED MAT'LS OF GREAT FALLS | | | | 11/21/01 | F.P.M. AAFEDT, RANDY | |
| MALMSTROM AIR FORCE BASE ENTRA | | INTERSEC REHAB.,PORT CMNT CONC PAVE,STRM DRN,WATER MAIN,SIGN | | | | | 03/11/02 | PHONE NO: 454-5920 | |
| | 0.000 km | | $ 909,244 | $ 881,874 | $ 921,772 | | 09/13/02*** | 98% | 94% |
| IM 0002(501) | | | COP CONSTRUCTION L.L.C. | | | APPR | 11/21/01 | F.P.M. VOSEN, ROBERT | |
| DIST 3 - BRIDGE DECK IMPVT | | BRIDGE DECK REHABILITATION | | | | 02/07/03 | 04/03/02 | PHONE NO: 454-5921 | |
| | 0.000 km | | $ 2,676,901 | $ 2,147,208 | $ 2,017,634 | | 11/15/02*** | 94% | 96% |
| STPS-NH-STPX-U-P-IM 0002(620) | | | UNITED RENTALS HWY TECH INC | | | | 03/25/02 | F.P.M. KLETTE, MIKE | |
| 2002-D3-DURABLE PAVE. MARK. | | EPOXY PAVEMENT MARKINGS | | | | | 04/24/02 | PHONE NO: 278-7078 | |
| | 0.000 km | | $ 1,107,905 | $ 766,230 | $ 714,561 | | 07/24/02 | 100% | 06/30/02 |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| IM 15-5(99)277 | | | | NORTHERN LINE LAYERS, INC. | | | 04/11/02 | F.P.M. VOSEN, ROBERT | |
| GORE HILL INTERCHANGE - GREAT | | GRADING,GRAVEL,PLANT MIX,DRAIN AGE,GUARDRAIL & SIGNING | | | | | 06/05/02 | PHONE NO: 454-5921 | |
| | 0.000 km | | $ 1,153,215 | $ 1,138,297 | $ 970,508 | | 10/11/02*** | 85% | 107% |
| SFCS 432-1(4)10 | | | | CENTURY COMPANIES, INC. | | | 04/11/02 | F.P.M. WOODHOUSE, HAROLD | |
| 17KM WEST OF BIG SANDY-WEST | | PLANT MIX LEVELING AND OVERLAY WITH SEAL & COVER | | | | | 06/04/02 | PHONE NO: 738-4505 | |
| STPS 534-1(4)23 | | | | | | APPR | 10/15/02 | | |
| CONRAD-WEST | | PLANT MIX LEVELING AND OVERLAY WITH SEAL & COVER | | | | 11/12/02 | | | |
| CONTRACT TOTAL | 16.993 km | | $ 830,093 | $ 907,774 | $ 892,882 | | | 100% | 95% |
| BR 234-1(9)11 | | | | TAMIETTI CONST. CO., INC. | | | 04/11/02 | F.P.M. BERG, GARY | |
| BEAVER CREEK - 17.1 KM SOUTH O | | BR REPL WITH CAST IN PLACE CON CRETE SLAB BR AND APP,INC DETO | | | | | 06/25/02 | PHONE NO: 265-6821 | |
| | 0.598 km | | $ 493,378 | $ 696,138 | $ 685,936 | | 10/11/02*** | 99% | 87% |
| STPP 44-1(11)0 | | | | WICKENS CONSTRUCTION, INC. | | | 05/14/02 | F.P.M. KLETTE, MIKE | |
| VALIER - WEST | | GRADE,GRAVEL,PLANT MIX BIT. SU RFACING,2 PRESTRESSED CONC | | | | | 07/16/02 | PHONE NO: 278-7078 | |
| | 22.610 km | | $ 9,146,530 | $ 8,088,006 | $ 4,951,705 | | 10/24/03*** | 61% | 45% |
| SFCS 358-1(4)0 | | | | JTL GROUP, INC. - KALISPELL | | | 05/14/02 | F.P.M. KLETTE, MIKE | |
| VALIER-NORTHWEST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 07/11/02 | PHONE NO: 278-7078 | |
| SFCS 220-1(5)0 | | | | | | | 09/20/02*** | | |
| CHOTEAU-NORTH | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | | | |
| CONTRACT TOTAL | 34.500 km | | $ 1,476,530 | $ 1,644,418 | $ 1,426,750 | | | 87% | 132% |
| STPS 464-1(8)22 | | | | SYNERGY BUILDERS, INC. | | | 06/07/02 | F.P.M. BECKEDAHL MARK | |
| DRY FORK - MILK RIVER | | LIVING SNOW,SNOW,FARM,FENCE & GAURDRAIL REPLACEMENT | | | | | 08/29/02 | PHONE NO: 873-8624 | |
| STPHS 58-1(22)0 | | | | | | | 09/20/02*** | | |
| SIGNING - NORTHWEST OF BROWNIN | | SIGNING UPGRADE | | | | | | | |
| CONTRACT TOTAL | 0.000 mi | | $ 226,206 | $ 238,369 | $ 139,177 | | | 58% | 84% |
| BH 9025(33) | | | | SLETTEN CONSTRUCTION CO | | | 08/09/02 | F.P.M. AAFEDT, RANDY | |
| DEARBORN RIVER - 20 KM SOUTH O | | REHABILITION OF A STEEL TRUSS BRIDGE | | | | | 11/11/02 | PHONE NO: 454-5920 | |
| | 0.075 km | | $ 1,016,045 | $ 1,061,094 | $ 464,115 | | 09/05/03*** | 44% | 11% |
| STPS-BR 234-1(7)9 | | | | RIVERSIDE CONTRACTING, INC. | | | 08/09/02 | F.P.M. BERG, GARY | |
| 14 KM SOUTH OF HAVRE - SOUTH | | GRADING,GRAVEL,PLANT MIX SURF, SEAL & COVER & CAST IN PLACE | | | | | 09/11/02 | PHONE NO: 265-6821 | |
| | 15.700 km | | $ 5,653,397 | $ 5,690,494 | $ 2,462,537 | | 05/28/04*** | 43% | 23% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| SFCN 10-2(27)52 | | | PRINCE, INC | | | | | 09/26/02 | F.P.M. BERG, GARY | |
| LOMA - BOX ELDER | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | | 03/04/03 | PHONE NO: 265-6821 | |
| | 59.000 km | | | $ 4,519,540 | $ 4,355,420 | $ 276,336 | | 08/22/03*** | 6% | 11% |
| SFCN 1-4(27)271 | | | RIVERSIDE CONTRACTING, INC. | | | | | 09/26/02 | F.P.M. BECKEDAHL MARK | |
| SHELBY-WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | 03/19/03 | PHONE NO: 873-8624 | |
| | 11.389 km | | | $ 772,207 | $ 812,426 | $ 8,124 | | 03/19/03 | 100% | 11% |
| SFCI 15-4(98)196 | | | JIM GILMAN EXCAVATING INC. | | | | | 09/26/02 | F.P.M. CARLSON, JACK | |
| HELENA - NORTH | | SEAL & COVER | | | | | | 3/4/02 | PHONE NO: 457-0526 | |
| SFCI 15-4(97)200 | | | | | | | | 06/20/03*** | | |
| NORTH OF HELENA - NORTH | | SEAL & COVER | | | | | | | | |
| CONTRACT TOTAL | 35.075 mi | | | $ 881,249 | $ 782,370 | $ 146,926 | | | 19% | 0% |
| SMP 1899(03) | | | TREASURE STATE CONSTRUCTION | | | | | 09/26/02 | F.P.M. BECKEDAHL MARK | |
| GREAT FALLS DISTRICT - CRUSH A | | STOCKPILE | | | | | | 04/02/03 | PHONE NO: 873-8624 | |
| | 0.000 km | | | $ 487,193 | $ 491,198 | $ 58,897 | | 10/01/03*** | 12% | 10/01/03 |
| SFCI 15-4(96)218 | | | JIM GILMAN EXCAVATING INC. | | | | | 09/26/02 | F.P.M. CARLSON, JACK | |
| WOLF CREEK - NORTH & SOUTH | | MILL,FILL,SEAL & COVER | | | | | | 1/2003 | PHONE NO: 457-0526 | |
| | 17.486 km | | | $ 1,979,293 | $ 1,829,876 | $ 276,729 | | 08/01/03*** | 15% | 0% |
| STPU 5201(11) | | | UNITED MAT'LS OF GREAT FALLS | | | | | 09/26/02 | F.P.M. VOSEN, ROBERT | |
| 6TH ST.NW-CENTRAL TO NW BYPASS | | GRADING,GRAVEL,PCCP STORM DRAI N & WATERMAIN | | | | | | 11/12/02 | PHONE NO: 454-5921 | |
| | 0.900 km | | | $ 3,056,743 | $ 2,624,935 | $ 740,575 | | 07/15/03*** | 28% | 07/15/03 |
| NH 5203(8) | | | MONTANA LINES, INC | | | | | 11/07/02 | F.P.M. AAFEDT, RANDY | |
| 3RD STREET & SMELTER AVENUE-GR | | LIGHTING,SIGNALS & SIGNING | | | | | | 03/11/03 | PHONE NO: 454-5920 | |
| | 0.000 km | | | $ 272,936 | $ 323,670 | $ 66,522 | | 08/01/03*** | 21% | 14% |
| IM 15-7(29)334 | | | RIVERSIDE CONTRACTING, INC. | | | | | 11/07/02 | F.P.M. KLETTE, MIKE | |
| CONRAD - NORTH & SOUTH | | PLANT MIX BIT SURFACING,SEAL & COVER,REHABILITAITON OF BRIDG | | | | | | 03/19/03 | PHONE NO: 278-7078 | |
| | 14.512 km | | | $ 5,268,192 | $ 4,818,863 | $ 420,305 | | 11/14/03*** | 9% | 6% |
| NH 1-5(22)321 | | | RIVERSIDE CONTRACTING, INC. | | | | | 12/05/02 | F.P.M. BERG, GARY | |
| CHESTER - LIBERTY CO LINE | | MILL,FILL,CEMENT TREATED BASE, PL MIX SURF,SEAL & COVER | | | | | | 03/31/03 | PHONE NO: 265-6821 | |
| | 0.018 km | | | $ 6,069,230 | $ 5,322,349 | $ 72,884 | | 11/14/03*** | 1% | 6% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPHS-IM 0002(627) | | | UNITED RENTALS HWY TECH INC | | | | 02/10/03 | MANAGER NOT FOUND | |
| 1998-D3-ELECTRICAL | | INSTALLATION OF FLASHERS,LIGHT ING & BARRIERS | | | | | 04/29/02 | | |
| | 0.000 km | | $ 341,174 | $ 338,624 | $ 3,386 | | 05/23/03*** | 1% | 16% |
| BR-STPP 80-1(17)4 | | | M K WEEDEN CONSTRUCTION, INC. | | | | 03/10/03 | F.P.M. WOODHOUSE, HAROLD | |
| SHONKIN CREEK-SOUTH OF FT BENT | | CONCRETE PRESTRESSED GIRDER ST RUCTURE,APPROACHES & SLIDE | | | | | / / | PHONE NO: 738-4505 | |
| | 0.000 km | | $ 3,079,264 | $ 2,177,751 | $ 0 | | 11/14/03*** | 0% | 0% |
| SFCS 330-1(13)31 | | | UNITED MAT'LS OF GREAT FALLS | | | | 03/10/03 | F.P.M. VOSEN, ROBERT | |
| CASCADE - EAST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | / / | PHONE NO: 454-5921 | |
| | 10.128 km | | $ 538,935 | $ 552,387 | $ 5,524 | | 08/15/03*** | 1% | 0% |
| STPHS-BR 5809(14) | | | HELENA SAND & GRAVEL INC | | | | 03/10/03 | F.P.M. CARLSON, JACK | |
| NORTH MONTANA AVE-TURN LANE | | GRADING,GRAVEL SURFACING,PLANT MIX BIT.SURFACING,COMPOSITE | | | | | / / | PHONE NO: 457-0526 | |
| | 2.130 mi | | $ 1,591,986 | $ 1,511,563 | $ 15,115 | | 10/24/03*** | 1% | 0% |
| GREAT FALLS DISTRICT TOTALS | | | $ 88,864,806 | $ 83,684,733 | $ 49,228,797 | | | 59% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP 22-2(15)30 | | | | S K CONSTRUCTION, INC. | | APPR | 07/06/00 | F.P.M. ARTHUR, RONALD T. | |
| PLENTYWOOD - WEST | | GRADING,GRAVEL,PLANT MIX BITUM SURF & PRESTRESSED BEAM BRIDG | | | | 11/12/02 | 07/19/00 | PHONE NO: 787-5701 | |
| | 17.613 km | | $ 7,245,674 | $ 6,171,379 | $ 7,281,439 | | 10/18/02 | 100% | 98% |
| NH 23-2(18)64 F | | | | E.H. OFTEDAL AND SONS, INC. | | APPR | 11/27/00 | F.P.M. SWANSON, ROBERT E. | |
| OLIVE N & S | | GRADING,GRAVEL,PLANT MIX SURFA CING & PRESTRESSED CONC.BEAM | | | | 12/10/02 | 03/12/01 | PHONE NO: 436-2704 | |
| | 19.100 km | | $ 9,371,165 | $ 10,642,287 | $ 10,462,574 | | 11/15/02*** | 98% | 104% |
| NH 23-2(20)56 F | | | | E.H. OFTEDAL AND SONS, INC. | | APPR | 12/19/00 | F.P.M. SWANSON, ROBERT E. | |
| COALWOOD - SOUTH | | GRADING,GRAVEL,PL MIX SURF,SEA L & COVER | | | | 04/24/02 | 02/13/01 | PHONE NO: 436-2704 | |
| | 13.249 km | | $ 7,520,509 | $ 7,095,158 | $ 7,234,284 | | 07/26/02*** | 98% | 100% |
| NH 23-1(19)48 F | | | | E.H. OFTEDAL AND SONS, INC. | | | 03/29/01 | F.P.M. RUDE, DWAYNE | |
| COALWOOD-NORTH | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | | 08/28/01 | PHONE NO: 233-3612 | |
| | 13.294 km | | $ 6,017,266 | $ 6,485,034 | $ 6,504,577 | | 05/16/03*** | 98% | 102% |
| STPP 23-1(26)0 | | | | CENTURY COMPANIES, INC. | | APPR | 05/11/01 | F.P.M. BARTH, TIM | |
| JCT MT 59 & US 12 EAST | | PLANT MIX BIT.OVERLAY,SEAL & C OVER | | | | 01/17/02 | 06/11/01 | PHONE NO: 233-3628 | |
| CM 8005(2) | | | | | | PEND | 07/15/02 | | |
| BRIDGE STREET - MILES CITY | | PLANT MIX BIT.OVERLAY,SEAL & C OVER | | | | 01/11/02 | | | |
| CONTRACT TOTAL | 1.299 km | | $ 649,989 | $ 794,861 | $ 1,022,974 | | | 100% | 124% |
| NH 23-3(10)130 | | | | RIVERSIDE CONTRACTING, INC. | | | 06/01/01 | F.P.M. BARTH, TIM | |
| ALZADA-EAST & WEST | | WIDENING,CEMENT TREATED PULV B ASE,PL MIX OVERLAY & SEAL & CO | | | | | 07/10/01 | PHONE NO: 233-3628 | |
| | 15.298 km | | $ 5,040,955 | $ 4,929,743 | $ 5,058,190 | | 11/01/02 | 100% | 117% |
| STPS 438-1(10)29 | | | | J T L GROUP, INC. - HIGHWAY | | | 08/10/01 | F.P.M. PISK, RANDAL | |
| 46 KM NORTH OF NASHUA-NORTH | | GRADING,GRAVEL,PLANT MIX SURFA CING & SEAL & COVER | | | | | 09/26/01 | PHONE NO: 228-9478 | |
| STPS 438-1(15)21 | | | | | | APPR | 08/06/02 | | |
| 34 KM NORTH OF NASHUA-NORTH | | LEVELING,PMS OVERLAY,SEAL & CO VER | | | | 11/12/02 | | | |
| CONTRACT TOTAL | 11.922 km | | $ 2,439,686 | $ 2,980,507 | $ 3,142,847 | | | 100% | 83% |
| CM 1405(1) | | | | FRANZ CONSTRUCTION, INC | | PEND | 08/10/01 | F.P.M. SLASKA, JIM | |
| COUNTY ROAD 350-SIDNEY | | PLANT MIX BITUMINOUS OVERLAY,& SEAL & COVER | | | | 10/21/02 | 05/21/02 | PHONE NO: 377-5296 | |
| | 1.260 km | | $ 102,743 | $ 122,620 | $ 94,434 | | 06/10/02 | 100% | 67% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| PLH-STPS 323-1(13)62 | | | WICKENS CONSTRUCTION, INC. | | | | | 10/11/01 | F.P.M. BARTH, TIM | |
| ALZADA - NORTH | | GRADING & GRAVEL SURFACING | | | | | | 11/05/01 | PHONE NO: 233-3628 | |
| | 16.100 | km | | $ 4,080,875 | $ 4,178,086 | $ 4,223,116 | | 11/04/02 | 100% | 69% |
| IM 94-6(47)231 | | | RIVERSIDE CONTRACTING, INC. | | | | APPR | 11/21/01 | F.P.M. SLASKA, JIM | |
| WIBAUX-EAST AND WEST | | MILLING,FILLING,PL MIX OVERLAY & CULVERT REPLACEMENT | | | | | 11/12/02 | 04/09/02 | PHONE NO: 377-5296 | |
| | 19.818 | km | | $ 4,963,749 | $ 4,678,083 | $ 4,722,079 | | 10/08/02 | 100% | 85% |
| STPS 253-1(8)0 | | | J T L GROUP, INC. - HIGHWAY | | | | PEND | 04/11/02 | F.P.M. LAUCKNER, JAMES | |
| TERRY-NORTH | | LEVELING,SEAL & COVER AND PIPE REPLACEMENT | | | | | 05/01/03 | 05/13/02 | PHONE NO: 377-5296 | |
| | 0.431 | km | | $ 1,722,548 | $ 1,648,429 | $ 1,663,263 | | 12/19/02 | 100% | 88% |
| STPS 323-1(18)0 | | | PRINCE, INC | | | | | 05/14/02 | F.P.M. RUDE, DWAYNE | |
| EKALAKA-SOUTH | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | | | 06/10/02 | PHONE NO: 233-3612 | |
| | 34.788 | km | | $ 2,017,614 | $ 2,174,091 | $ 2,111,736 | | 10/07/02 | 100% | 82% |
| STPP 54-1(7)9 | | | PRINCE, INC | | | | | 05/14/02 | F.P.M. SWANSON, ROBERT E. | |
| 2 KM NORTH OF BIDDLE - NORTH | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | | 07/26/02 | PHONE NO: 436-2704 | |
| | 16.700 | km | | $ 1,353,411 | $ 1,285,753 | $ 1,136,858 | | 09/06/02*** | 88% | 108% |
| STPP 42-1(5)0 | | | PRINCE, INC | | | | | 05/14/02 | F.P.M. LAUCKNER, JAMES | |
| JUNCTION MT 200 - NORTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | 09/25/02 | PHONE NO: 377-5296 | |
| | 0.000 | km | | $ 1,531,516 | $ 1,360,184 | $ 1,088,010 | | 09/06/02*** | 80% | 138% |
| SFCN 57-7(16)297 | | | PRINCE, INC | | | | | 06/07/02 | F.P.M. LAUCKNER, JAMES | |
| LINDSAY-EAST & WEST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | | 09/09/02 | PHONE NO: 377-5296 | |
| | 31.967 | km | | $ 1,765,536 | $ 1,772,815 | $ 1,433,418 | | 10/18/02*** | 81% | 90% |
| STPP 39-1(33)21 | | | CENTURY COMPANIES, INC. | | | | | 06/07/02 | F.P.M. MARTIN, DOUGLAS | |
| COLSTRIP NORTH & SOUTH | | PLANT MIX OVERLAY,MILLING,SEAL & COVER | | | | | | 07/15/02 | PHONE NO: 748-3175 | |
| | 3.400 | km | | $ 340,285 | $ 491,988 | $ 467,033 | | 10/25/02*** | 95% | 87% |
| STPP-STPE 27-3(8)79 | | | NORTHERN LINE LAYERS, INC. | | | | | 07/18/02 | F.P.M. SLASKA, JIM | |
| WIBAUX - NORTH & SOUTH | | COLD MILLING,PLANT MIX OVERLAY ,& SEAL & COVER | | | | | | 08/19/02 | PHONE NO: 377-5296 | |
| STPP 97-1(2)0 | | | | | | | | 11/08/02*** | | |
| WIBAUX - WEST | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER & LIGHTING | | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | | $ 513,074 | $ 671,584 | $ 454,168 | | | 68% | 91% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 9006(12) | | | (OBS)TRACY COWDREY & ASSOC DBA | | | | 07/18/02 | F.P.M. BACON, DAVID | |
| LITTLE MISSOURI RIVER-EAST OF | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | 09/06/02 | PHONE NO: 377-5296 | |
| | 0.513 km | | $ 752,692 | $ 775,325 | $ 501,476 | | 08/15/03*** | 65% | 46% |
| STPP 2-1(38)3 | | | NORTHERN LINE LAYERS, INC. | | | | 07/18/02 | F.P.M. MARTIN, DOUGLAS | |
| MAIN STREET - MILES CITY | | MILLING,PMS OVERLAY,SEAL & COV ER | | | | | 09/30/02 | PHONE NO: 748-3175 | |
| STPP 23-1(30)0 | | | | | | | 06/06/03*** | | |
| MILES CITY - URBAN | | MILLING,PMS OVERLAY,SEAL & COV ER & SIDEWALKS | | | | | | | |
| CONTRACT TOTAL | 2.852 mi | | $ 806,939 | $ 1,027,041 | $ 299,258 | | | 29% | 77% |
| SMP 4499(03) | | | PRINCE, INC | | | | 07/18/02 | F.P.M. SWANSON, ROBERT E. | |
| GLENDIVE DISTRICT - CRUSH AND | | CRUSH & STOCKPILE | | | | | 10/18/02 | PHONE NO: 436-2704 | |
| | 0.000 km | | $ 365,700 | $ 323,000 | $ 307,359 | | 04/07/03 | 100% | 04/01/03 |
| NH-STPE 22-2(19)41 | | | NORTHERN LINE LAYERS, INC. | | | | 07/18/02 | F.P.M. ARTHUR, RONALD T. | |
| PLENTYWOOD - EAST & WEST | | PL MIX OVERLAY,PCCP PAVEMENT,S IDEWALKS,CURB & TRAFFIC SIGNAL | | | | | 08/27/02 | PHONE NO: 787-5701 | |
| | 0.100 km | | $ 694,859 | $ 844,771 | $ 390,484 | | 05/23/03*** | 46% | 98% |
| NH 62-2(18)21 F | | | M K WEEDEN CONSTRUCTION, INC. | | | | 07/18/02 | F.P.M. ARTHUR, RONALD T. | |
| SIOUX PASS - SOUTH | | GRADING,CEMENT-TREATED BASE & PLANT MIX SURFACING | | | | | 08/21/02 | PHONE NO: 787-5701 | |
| | 9.300 km | | $ 5,342,503 | $ 4,697,074 | $ 1,840,673 | | 10/10/03*** | 39% | 41% |
| BR 9040(10) | | | COP CONSTRUCTION L.L.C. | | | | 07/18/02 | F.P.M. BACON, DAVID | |
| O'FALLON CREEK - SW OF MILDRED | | TRUSS BRIDGE REPLACEMENT & GRA VELED APPROACHES | | | | | 08/19/02 | PHONE NO: 377-5296 | |
| | 0.580 km | | $ 804,603 | $ 867,703 | $ 532,367 | | 08/15/03*** | 61% | 44% |
| BR 243-1(7)20 | | | SLETTEN CONSTRUCTION CO | | | | 08/09/02 | F.P.M. GREUFE, LARRY | |
| BRIDGE REPLACEMENT - NORTH OF | | STRUCTURES & APPROACHES ON BRI DGES | | | | | 10/08/02 | PHONE NO: 653-1574 | |
| | 1.300 km | | $ 2,095,747 | $ 1,863,412 | $ 1,125,650 | | 10/31/03*** | 60% | 33% |
| BR 9011(18) | | | SLETTEN CONSTRUCTION CO | | | | 08/09/02 | F.P.M. BACON, DAVID | |
| CABIN CREEK - S OF GLENDIVE | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | 10/14/02 | PHONE NO: 377-5296 | |
| BR 335-1(12)13 | | | | | | | 09/05/03*** | | |
| CEDAR CREEK-20 KM S OF GLENDIV | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | | | |
| CONTRACT TOTAL | 0.116 km | | $ 1,173,525 | $ 1,232,464 | $ 674,468 | | | 55% | 20% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP-NH-STPX 0002(506) | | | MARTIN CONSTRUCTION INC. | | | | 09/06/02 | F.P.M. LAUCKNER, JAMES | |
| D4 CULVERTS - SOUTH | | D4 CULVERTS-SOUTH DRAINAGE IMP ROVMENTS | | | | | 04/01/03 | PHONE NO: 377-5296 | |
| | 0.000 km | | $ 1,296,016 | $ 1,441,748 | $ 69,277 | | 08/15/03*** | 5% | 12% |
| STPP 22-1(7)8 | | | M K WEEDEN CONSTRUCTION, INC. | | | | 09/06/02 | F.P.M. MIKE BUTZLAFF | |
| FLAXVILLE - E & W | | GRADING GRAVEL,PLANT MIX BITUM INOUS SURFACING,SEAL & COVER | | | | | 10/31/02 | PHONE NO: 653-1577 | |
| | 11.500 km | | $ 3,982,293 | $ 4,064,874 | $ 809,946 | | 05/28/04*** | 20% | 12% |
| BR 9010(11) | | | SLETTEN CONSTRUCTION CO | | | | 09/06/02 | F.P.M. MARK KUROKAWA | |
| POPLAR RIVER-NW OF SCOBEY | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | 03/10/03 | PHONE NO: 653-1574 | |
| | 0.560 km | | $ 618,274 | $ 656,349 | $ 136,646 | | 08/15/03*** | 21% | 9% |
| NH-STPE 23-2(24)76 F | | | E.H. OFTEDAL AND SONS, INC. | | | | 09/26/02 | F.P.M. SWANSON, ROBERT E. | |
| BROADUS - EAST | | GRD,A GRVL OR CEMENT BASE COAR SE,PL.MIX OVERLAY,SEAL & COVER | | | | | 11/14/02 | PHONE NO: 436-2704 | |
| | 24.800 km | | $ 15,612,035 | $ 16,306,928 | $ 2,341,448 | | 10/08/04*** | 14% | 5% |
| SFCI 94-6(46)218 | | | PRINCE, INC | | | | 09/26/02 | F.P.M. SLASKA, JIM | |
| 4 KM EAST OF GLENDIVE - EAST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | / / | PHONE NO: 377-5296 | |
| | 21.700 km | | $ 6,162,657 | $ 5,982,599 | $ 678,734 | | 09/19/03*** | 11% | 8% |
| NH 0002(505) | | | L S C, INC. | | | | 09/26/02 | F.P.M. PISK, RANDAL | |
| D4 CULVERTS - NORTH | | DRAINAGE IMPROVEMENTS | | | | | 04/21/03 | PHONE NO: 228-9478 | |
| | 0.000 km | | $ 770,078 | $ 802,509 | $ 8,026 | | 08/22/03*** | 1% | 8% |
| NH-STPE 1-8(25)499 F | | | SLETTEN CONSTRUCTION CO | | | | 11/07/02 | F.P.M. GREUFE, LARRY | |
| US. 2-SACO | | GRD,GRVL,PL MIX BIT SURF,PREST RESSED CONCRETE BEAM BRIDGE | | | | | 02/13/03 | PHONE NO: 653-1574 | |
| | 1.400 km | | $ 1,912,640 | $ 2,075,365 | $ 318,961 | | 11/14/03*** | 15% | 6% |
| STPS-PLH 323-1(15)51 | | | WESTWAY CONSTRUCTION, INC. | | | | 11/07/02 | F.P.M. BARTH, TIM | |
| ALBION - NORTH & SOUTH | | GRADING,GRAVEL SURFACING | | | | | 02/18/03 | PHONE NO: 233-3628 | |
| | 16.800 km | | $ 4,164,409 | $ 3,835,198 | $ 341,091 | | 06/18/04*** | 9% | 6% |
| BR 243-1(6)12 | | | DESONIA CONSTRUCTION INC | | | | 11/07/02 | F.P.M. GREUFE, LARRY | |
| STINKY CREEK-14 KM NW OF SACO | | PRESTRESSED CONCRETE BEAM BRID GE & GRD,GRVL,AGG SURF OF APPR | | | | | 03/13/03 | PHONE NO: 653-1574 | |
| | 0.897 km | | $ 582,174 | $ 494,328 | $ 14,270 | | 10/10/03*** | 3% | 5% |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/03
*** GLENDIVE DISTRICT ***

DATE:05/08/03



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| NH 23-1(27)33 F | | | RIVERSIDE CONTRACTING, INC. | | | | | 11/07/02 | F.P.M. RUDE, DWAYNE | |
| VOLBORG -NORTH AND SOUTH | | GRD,GRVL,PL MIX SURF,SEAL & CO VER,PRESTRESSED CONCRETE BEAM | | | | | | 02/03/03 | PHONE NO: 233-3612 | |
| | 23.534 km | | | $ 13,788,907 | $ 12,542,543 | $ 2,412,826 | | 11/12/04*** | 19% | 3% |
| BR 9036(19) | | | SLETTEN CONSTRUCTION CO | | | | | 12/05/02 | F.P.M. GREUFE, LARRY | |
| BEAVER CR. - 5KM NW OF SACO | | PRESTRESSED BEAM TYPE STRUCTUR E & GRAVEL APPROACHES | | | | | | 02/13/03 | PHONE NO: 653-1574 | |
| | 0.900 km | | | $ 923,342 | $ 889,151 | $ 249,318 | | 11/14/03*** | 28% | 5% |
| IM-STPHS 0002(509) | | | MONTANA LINES, INC | | | | | 12/05/02 | F.P.M. LAUCKNER, JAMES | |
| D4 - LIGHTING | | ROADWAY LIGHTING,FLASHING BEAC ONS,SIGNING & LANDSCAPEING | | | | | | / / | PHONE NO: 377-5296 | |
| | 0.000 km | | | $ 1,647,862 | $ 1,351,558 | $ 13,516 | | 11/14/03*** | 1% | 0% |
| BR-NH 61-4(21)125 | | | WICKENS CONSTRUCTION, INC. | | | | | 04/07/03 | F.P.M. PISK, RANDAL | |
| STRUCTURES - SOUTHWEST OF MALT | | BRIDGE REPLACMENT,PLANT MIX BI TUMINOUS SURFACING | | | | | | / / | PHONE NO: 228-9478 | |
| | 0.000 km | | | $ 1,600,814 | $ 1,197,964 | $ 0 | | 10/10/03*** | 0% | 0% |
| STPS 246-1(8)0 | | | CENTURY COMPANIES, INC. | | | | | 04/07/03 | F.P.M. PISK, RANDAL | |
| GLASGOW - NORTHWEST | | LEVELING,PLANT MIX SURFACING O VERLAY,SEAL & COVER | | | | | | / / | PHONE NO: 228-9478 | |
| | 0.000 mi | | | $ 683,372 | $ 785,518 | $ 0 | | 09/05/03*** | 0% | 0% |
| GLENDIVE DISTRICT TOTALS | | | | $122,458,033 | $121,540,020 | $ 71,166,792 | | | 57% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| PLH-STPS-CT 314-1(13)32 | | | | E.H. OFTEDAL AND SONS, INC. | | APPR | 09/01/99 | F.P.M. DON SANDINE (TEMP) | |
| NORTHERN CHEYENNE BORDER - NOR | | GRADE,AGG.SURF.,PLANT MIX BIT. SURF,SEAL & COVER | | | | 02/21/02 | 11/16/99 | PHONE NO: 657-0267 | |
| | 19.913 km | | $ 9,237,472 | $ 7,818,266 | $ 10,405,495 | | 11/01/01 | 100% | 93% |
| BR 9048(11) | | | | EDWARD T COPPS CONST. | | APPR | 03/16/00 | F.P.M. STUDEBAKER, RAYMOND | |
| STILLWATER RIVER-N.E. OF ABSAR | | GR.,AGG.APPROACHES,PRESTRESSED CONCRETE BEAM BRIDGE | | | | 08/13/01 | 04/05/00 | PHONE NO: 657-0273 | |
| | 0.663 km | | $ 1,183,040 | $ 823,782 | $ 945,603 | | 03/18/02 | 100% | 98% |
| IM 94-1(61)47 | | | | EMPIRE SAND AND GRAVEL COMPANY | | | 11/27/00 | F.P.M. SLOE, DAVID A. | |
| BIG HORN INTERCHANGE E & W | | MILL,PLANT MIX BITUMINOUS SURF ACING,SEAL & COVER | | | | | 02/08/01 | PHONE NO: 657-0269 | |
| | 17.837 km | | $ 2,185,015 | $ 2,360,221 | $ 2,255,676 | | 09/09/02 | 100% | 84% |
| IM 90-8(149)399 | | | | RIVERSIDE CONTRACTING, INC. | | APPR | 11/27/00 | F.P.M. JAY MUHLBEIER | |
| REEDPOINT-COLUMBUS | | COLD MILLING, PL MIX BITUM SUR F FILL & OVERLAY\SEAL & COVER | | | | 11/12/02 | 02/01/01 | PHONE NO: 665-2774 | |
| IM 90-7(77)364 | | | | | | | 06/14/02 | | |
| 16 KM EAST OF SWEET GRASS COUN | | COLD MILLING,PLANT MIX BITUM.S URF.FILL & OVERLAY/SEAL & | | | | | | | |
| CONTRACT TOTAL | 23.953 km | | $ 3,191,843 | $ 3,142,392 | $ 2,939,823 | | | 100% | 64% |
| NH 4-1(23)0 F | | | | CENTURY COMPANIES, INC. | | APPR | 12/19/00 | F.P.M. BERGEN, PERRY | |
| WARREN - NORTH & SOUTH | | GRADING,AGG SURF,PL MIX BIT SU RF,COLD IN-PLACE RECYCLE, | | | | 09/27/02 | 03/05/01 | PHONE NO: 657-0259 | |
| | 20.497 km | | $ 7,351,605 | $ 6,409,592 | $ 7,021,303 | | 08/30/02*** | 98% | 100% |
| IM 90-9(93)543 | | | | MARVIN A. REHBEIN | | | 03/09/01 | F.P.M. JAY MUHLBEIER | |
| WYOLA - SOUTH | | COLD MILLING,FILL,SEAL & COVER | | | | | 05/21/01 | PHONE NO: 665-2774 | |
| | 17.624 km | | $ 2,487,066 | $ 2,691,176 | $ 2,609,190 | | 06/24/02 | 100% | 81% |
| STPP 14-5(17)181 | | | | M K WEEDEN CONSTRUCTION, INC. | | APPR | 03/09/01 | F.P.M. CRAIG FAVERO | |
| 19 KILOMETERS EAST OF ROUNDUP- | | GRADING,GRAVEL & PLANT MIX SUR FACING | | | | 09/27/02 | 04/13/01 | PHONE NO: 323-3699 | |
| | 12.660 km | | $ 6,545,224 | $ 7,682,910 | $ 8,853,418 | | 04/10/03 | 100% | 98% |
| IM 90-7(72)392 | | | | COP CONSTRUCTION L.L.C. | | APPR | 03/29/01 | F.P.M. STUDEBAKER, RAYMOND | |
| REEDPOINT-E & W STRUCTURES | | STRUCTURE REHABILITATION | | | | 01/17/02 | 04/26/01 | PHONE NO: 657-0273 | |
| | 0.097 km | | $ 934,791 | $ 1,085,191 | $ 1,484,921 | | 11/02/01*** | 98% | 80% |
| IM 56683(1) | | | | RIVERSIDE CONTRACTING, INC. | | | 07/13/01 | F.P.M. SHUPAK,TOM | |
| SOUTH FRONTAGE ROAD RELOCATION | | GR,GRVL,PL MIX BIT SURF,PORTLA ND CEMENT SURF,SEAL & COVER | | | | | 08/06/01 | PHONE NO: 657-0271 | |
| | 2.100 km | | $ 3,059,893 | $ 3,273,864 | $ 3,032,150 | | 11/14/02 | 100% | 97% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 311-2(8)7 | | | | COP CONSTRUCTION L.L.C. | | APPR | 11/21/01 | F.P.M. SLOE, DAVID A. | |
| BUCKINGHAM COULEE - 5 KM E. OF | | BOX CULVERT & APPROACHES | | | | 11/12/02 | 12/18/01 | PHONE NO: 657-0269 | |
| | 0.596 | km | $ 418,763 | $ 332,069 | $ 379,903 | | 11/26/02 | 100% | 87% |
| NH 61-3(14)55 | | | | M K WEEDEN CONSTRUCTION, INC. | | APPR | 11/21/01 | F.P.M. TILZEY, RONALD | |
| BOHEMIAN CORNER - SOUTH | | PULVERIZE,WIDENING,PL MIX SURF ACING,SEAL & COVER | | | | 12/10/02 | 04/08/02 | PHONE NO: 538-1320 | |
| | 19.008 | km | $ 4,195,363 | $ 3,761,168 | $ 3,859,335 | | 06/27/03*** | 98% | 72% |
| SFCS 384-2(8)31 | | | | J T L GROUP, INC. - HIGHWAY | | | 02/20/02 | F.P.M. SLOE, DAVID A. | |
| TREASURE COUNTY LINE - NORTH | | LEVELING & SEAL & COVER | | | | | 05/09/02 | PHONE NO: 657-0269 | |
| STPS 532-1(11)12 | | | | | | | 09/16/02 | | |
| KING AVE.-72ND ST. TO SHILOH R | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 40.100 | km | $ 507,476 | $ 434,434 | $ 347,986 | | | 100% | 58% |
| STPP-STPS-NH-IM 0002(622) | | | | ARROW STRIPING AND MFG., INC. | | APPR | 02/20/02 | F.P.M. SLOE, DAVID A. | |
| 2002-D5-DURABLE PAVE. MARK. | | APPLICATION OF EPOXY PAVEMENT MARKINGS | | | | 09/13/02 | 05/09/02 | PHONE NO: 657-0269 | |
| | 0.000 | km | $ 302,677 | $ 270,839 | $ 290,586 | | 06/09/02 | 100% | 07/01/02 |
| BR 61-3(17)67 | | | | EDWARD T COPPS CONST. | | | 02/28/02 | F.P.M. TILZEY, RONALD | |
| BOX ELDER CR. - NE OF ROY | | CONSTRUCTION OF A CAST IN PLAC E CONCRETE BRIDGE | | | | | 05/14/02 | PHONE NO: 538-1320 | |
| | 0.100 | km | $ 419,938 | $ 442,247 | $ 385,997 | | 11/15/02*** | 87% | 95% |
| IM 90-8(151)463 | | | | J T L GROUP, INC. - HIGHWAY | | APPR | 04/11/02 | F.P.M. STUDEBAKER, RAYMOND | |
| PRYOR CREEK - BIG HORN COUNTY | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | 11/12/02 | 06/13/02 | PHONE NO: 657-0273 | |
| | 15.700 | km | $ 4,932,017 | $ 3,680,205 | $ 4,008,511 | | 01/09/03 | 100% | 69% |
| NH 61-1(12)1 | | | | J T L GROUP, INC. - HIGHWAY | | | 05/14/02 | F.P.M. CRAIG FAVERO | |
| ROUNDUP - NORTH | | MILL,PLANT MIX SURFACE OVERLAY ,SEAL & COVER | | | | | 07/11/02 | PHONE NO: 323-3699 | |
| | 9.800 | km | $ 668,247 | $ 672,462 | $ 664,655 | | 10/09/02 | 100% | 80% |
| CM 7199(13) | | | | CENTURY COMPANIES, INC. | | APPR | 05/14/02 | F.P.M. TILZEY, RONALD | |
| BRASSEY/CASINO CR - LEWISTOWN | | SEAL & COVER,PMS OVERLAY & PAV EMENT MARKINGS | | | | 12/10/02 | 07/10/02 | PHONE NO: 538-1320 | |
| | 0.000 | km | $ 99,678 | $ 97,565 | $ 96,607 | | 08/29/02 | 100% | 37% |
| IM 0002(574) | | | | MARVIN A. REHBEIN | | | 05/14/02 | F.P.M. DON SANDINE (TEMP) | |
| D5 - INTERSTATE FENCING | | INTERSTATE FENCING & CATTLE GU ARD IMPROVEMENTS | | | | | 06/17/02 | PHONE NO: 657-0267 | |
| | 0.000 | km | $ 1,501,410 | $ 1,769,836 | $ 1,420,724 | | 09/19/03*** | 80% | 58% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 14-5(23)155 | | | | J & S CONSTRUCTION INC. | | | 05/14/02 | F.P.M. DON SANDINE (TEMP) | |
| DRAINAGE-13 KM NORTHEAST OF LA | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER APP,REINF. | | | | | 08/12/02 | PHONE NO: 657-0267 | |
| | 0.740 km | | $ 608,309 | $ 589,139 | $ 542,258 | | 09/20/02*** | 92% | 106% |
| IM 90-8(150)427 | | | | J T L GROUP, INC. - HIGHWAY | | | 05/14/02 | F.P.M. SHUPAK,TOM | |
| PARK CITY - MOSSMAIN | | MILL,HOT RECYCLE,PMS OVERLAY,S EAL & COVER | | | | | 06/24/02 | PHONE NO: 657-0271 | |
| STPS 532-1(8)0 | | | | | | | 07/18/03*** | | |
| LAUREL - NORTH | | PAVEMENT PULVERIZATION,TOP COU RSE,PMS OVERLAY,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 0.046 km | | $ 4,931,837 | $ 3,814,173 | $ 3,454,529 | | | 91% | 78% |
| BR 9002(30) | | | | EDWARD T COPPS CONST. | | | 05/14/02 | F.P.M. NELSON, ROD | |
| FLY CREEK - 25KM WEST OF HARDI | | BRIDGE REPLACEMENT & APPROACH ROADWAY WORK | | | | | 07/30/02 | PHONE NO: 657-0264 | |
| | 0.320 km | | $ 379,410 | $ 396,112 | $ 293,501 | | 10/18/02*** | 74% | 109% |
| SFCX 81016(1) | | | | JTL GROUP, INC.-BILLINGS | | APPR | 06/07/02 | F.P.M. BERGEN, PERRY | |
| LOCKWOOD - SOUTH | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | 11/22/02 | 07/08/02 | PHONE NO: 657-0259 | |
| STPS 302-2(2)16 | | | | | | APPR | 10/17/02 | | |
| MOLT - EAST | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | 11/12/02 | | | |
| SFCX 56916(1) | | | | | | APPR | | | |
| OLD HARDIN RD - BILLINGS EAST | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | 11/22/02 | | | |
| CONTRACT TOTAL | 9.300 km | | $ 647,539 | $ 671,354 | $ 662,896 | | | 100% | 40% |
| SFCS 522-1(4)0 | | | | JTL GROUP, INC.-BILLINGS | | | 06/07/02 | F.P.M. SLOE, DAVID A. | |
| HUNTLEY INT - EAST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 07/15/02 | PHONE NO: 657-0269 | |
| SFCU 1014(3) | | | | | | | 05/15/03*** | | |
| AIRPORT RD - BILLINGS | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | | | |
| SFCU 1010(4) | | | | | | | | | |
| LAUREL RD TO S 20TH ST - BLGS | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | $ 1,414,721 | $ 1,292,187 | $ 944,573 | | | 73% | 61% |
| NH 14-4(16)130 | | | | PRINCE, INC | | | 07/18/02 | F.P.M. JAY MUHLBEIER | |
| RYEGATE - EAST | | SHOULDER WIDEN,PMS OVERLAY,SEA L & COVER | | | | | 09/16/02 | PHONE NO: 665-2774 | |
| | 11.424 km | | $ 1,733,378 | $ 1,709,134 | $ 710,690 | | 07/04/03*** | 42% | 72% |
| NH 57-3(38)81 | | | | CENTURY COMPANIES, INC. | | | 08/09/02 | F.P.M. TILZEY, RONALD | |
| MAIN STREET - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPROVEM | | | | | 03/25/03 | PHONE NO: 538-1320 | |
| SFCU 7111(3) | | | | | | | 07/25/03*** | | |
| MAIN ST SOUTH - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPOVEME | | | | | | | |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/03
*** BILLINGS DISTRICT ***



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP 43-1(23)0 | | | | | | | | | |
| MAIN ST NORTH - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPROVEM | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | $ 1,027,189 | $ 966,215 | $ 250,783 | | | 26% | 39% |
| STPHS 532-1(4)12 | | | J & S CONSTRUCTION INC. | | | | 09/06/02 | F.P.M. BERGEN, PERRY | |
| SLOPE FLATTENING-NORTH OF LAUR | | SLOPE FLATTENING-NORTH OF LAUR EL | | | | | 11/08/02 | PHONE NO: 657-0259 | |
| | 0.840 km | | $ 121,638 | $ 118,008 | $ 115,762 | | 05/09/03*** | 98% | 40% |
| BR 308-1(23)0 | | | TAMIETTI CONST. CO., INC. | | | | 09/06/02 | F.P.M. NELSON, ROD | |
| ROCK CREEK-RED LODGE | | PRESTRESSED CONCRETE BEAM BRID GE,GRADING,AGGREGATE,PLANT MIX | | | | | 10/28/02 | PHONE NO: 657-0264 | |
| | 0.274 km | | $ 1,090,505 | $ 998,351 | $ 363,695 | | 07/15/03*** | 36% | 22% |
| STPU 1020(15) | | | (OBS) LONG CONSTRUCTION, INC. | | | | 09/06/02 | F.P.M. NELSON, ROD | |
| MONTANA AVE OVERPASS-BILLINGS | | STRUCTURE REHABILITAION | | | | | 10/15/02 | PHONE NO: 657-0264 | |
| | 0.000 km | | $ 640,269 | $ 547,393 | $ 355,970 | | 06/06/03*** | 65% | 48% |
| BR 9014(22) | | | WICKENS CONSTRUCTION, INC. | | | | 09/06/02 | F.P.M. TILZEY, RONALD | |
| MCDONALD CR. - SW OF GRASS RAN | | BOX CULVERT & APPROACHES | | | | | 11/12/02 | PHONE NO: 538-1320 | |
| | 0.400 km | | $ 238,775 | $ 222,735 | $ 219,405 | | 04/24/03 | 100% | 5% |
| STPHS 0002(626) | | | OMO CONSTRUCTION INC | | | | 09/26/02 | F.P.M. SHUPAK,TOM | |
| 1998-D5-SIGNING | | SIGNING & DELINEATION | | | | | 12/10/02 | PHONE NO: 657-0271 | |
| | 0.000 km | | $ 20,713 | $ 24,445 | $ 22,664 | | 01/07/03 | 100% | 0% |
| STPS 298-1(7)4 | | | WESTWAY CONSTRUCTION, INC. | | | | 09/26/02 | F.P.M. SLOE, DAVID A. | |
| 6 KM SOUTH OF BIG TIMBER-SOUTH | | GRADING,AGGREGATE,PLANT MIX BI T.SURFACING,SEAL & COVER | | | | | 01/20/03 | PHONE NO: 657-0269 | |
| | 7.088 km | | $ 3,401,747 | $ 3,314,260 | $ 894,792 | | 06/18/04*** | 27% | 5% |
| BR 419-1(9)21 | | | COP CONSTRUCTION L.L.C. | | | | 09/26/02 | F.P.M. NELSON, ROD | |
| WEST FORK STILLWATER - STRUCTU | | GRADING,GRAVEL & CONSTRUCTION OF PRESTRESSED CONCRETE STRUCT | | | | | 12/10/02 | PHONE NO: 657-0264 | |
| | 0.895 km | | $ 1,124,373 | $ 1,141,994 | $ 328,806 | | 11/14/03*** | 29% | 7% |
| BR 56788(5) | | | J & S CONSTRUCTION INC. | | | | 09/26/02 | F.P.M. STUDEBAKER, RAYMOND | |
| ARROW CREEK - NE OF WORDEN | | REM EXIST STRCT,DBL RE CONC BO X,GRD,GRVL SURF, PL MIX SURF | | | | | 03/11/03 | PHONE NO: 657-0273 | |
| | 0.000 km | | $ 230,119 | $ 222,807 | $ 150,412 | | 07/11/03*** | 68% | 27% |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/03
*** BILLINGS DISTRICT ***

DATE:05/08/03



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| STPP 14-5(18)189 | | | M K WEEDEN CONSTRUCTION, INC. | | | | | 09/26/02 | F.P.M. CRAIG FAVERO | |
| MUSSELSHELL E & W | | GRADING,GRAVEL & PLANT MIX SUR FACING | | | | | | 11/25/02 | PHONE NO: 323-3699 | |
| | 10.400 km | | | $ 7,998,888 | $ 7,841,903 | $ 2,139,038 | | 07/30/04*** | 27% | 4% |
| STPHS 4-2(21)54 | | | JTL GROUP, INC.-BILLINGS | | | | | 11/07/02 | F.P.M. SHUPAK,TOM | |
| SIGNALS-LAUREL INTERCHANGE | | SIGNALS-LAUREL INTERCHANGE,SIG NALS & TURNBAY | | | | | | 04/29/03 | PHONE NO: 657-0271 | |
| | 0.000 km | | | $ 194,740 | $ 193,371 | $ 1,934 | | 07/11/03*** | 1% | 18% |
| BR 9052(17) | | | H & H CONTRACTING | | | | | 02/10/03 | F.P.M. STUDEBAKER, RAYMOND | |
| MUGGINS CREEK - 2 KM N OF MYER | | GRADING,INSTALLATION OF A REIN FORACED CONCRETE BOX CULVERT | | | | | | / / | PHONE NO: 657-0273 | |
| | 0.500 km | | | $ 106,580 | $ 94,362 | $ 944 | | 07/11/03*** | 1% | 0% |
| SFCS 236-1(11)0 | | | PRINCE, INC | | | | | 02/10/03 | F.P.M. TILZEY, RONALD | |
| HILGER - NORTH | | CRACK SEALING & SEAL & COVER | | | | | | / / | PHONE NO: 538-1320 | |
| | 37.833 km | | | $ 528,523 | $ 511,546 | $ 5,116 | | 07/11/03*** | 1% | 11% |
| SFCS 311-1(1)0 | | | CENTURY COMPANIES, INC. | | | | | 04/07/03 | F.P.M. STUDEBAKER, RAYMOND | |
| HYSHAM INTERCHANGE - WEST | | OVERLAY,LEVELING,SEAL & COVER | | | | | | / / | PHONE NO: 657-0273 | |
| SFCS 310-1(1)0 | | | | | | | | 09/05/03*** | | |
| CUSTER-NORTH | | PLANT MIX BITUMINOUS SURFACE O VERLAY & SEAL & COVER | | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | | $ 933,141 | $ 934,711 | $ 0 | | | 0% | 0% |
| SFCS 300-1(7)0 | | | PRINCE, INC | | | | | 04/07/03 | F.P.M. JAY MUHLBEIER | |
| RYEGATE - SOUTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | / / | PHONE NO: 665-2774 | |
| | 0.000 mi | | | $ 602,581 | $ 519,508 | $ 0 | | 09/12/03*** | 0% | 0% |
| BILLINGS DISTRICT TOTALS | | | | $ 77,196,492 | $ 72,871,925 | $ 62,459,651 | | | 79% | |
| TOTALS FOR ALL PROJECTS: | | | | $481,306,556 | $464,027,935 | $316,146,749 | | | 65% | |

S
625.704
H3cr
May 31, 2003

TRAN
LIBR

DATE:06/09/03

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/03
*** MISSOULA DISTRICT ***

MONTANA STATE LIBRARY
3 0864 1002 0392 9



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 7-1(70)0 | | | | JOHN BIELBY CONSTRUCTION | | APPR | 06/15/99 | F.P.M. BENEDIK, TOM | |
| LOST TRAIL PASS REST AREA | | REST AREA STRUCTURES & PARKING | | | | 01/28/02 | 07/19/99 | PHONE NO: - | |
| | 0.000 km | | $ 1,095,659 | $ 940,332 | $ 986,779 | | 10/30/01 | 100% | 118% |
| NH-STPE 7-2(25)78 F | | | | JTL GROUP, INC.- MISSOULA | | APPR | 11/16/99 | F.P.M. MAART, WILLIAM W | |
| LOLO-SOUTH | | GR.AGG & PL MIX BIT SURF,S & C ,SIGN,CONCRETE BEAM BRIDGE | | | | 08/22/01 | 02/14/00 | PHONE NO: 523-5863 | |
| | 8.995 mi | | $ 7,551,043 | $ 7,022,657 | $ 6,956,879 | | 07/17/01 | 100% | 100% |
| CM-BR 8107(12) | | | | BODELL CONSTRUCTION COMPANY | | PEND | 02/08/00 | F.P.M. HEMBREE, TAMI | |
| CLARK FORK - MISSOULA | | GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT | | | | 10/22/02 | 04/11/00 | PHONE NO: 523-5856 | |
| | 0.539 km | | $ 5,510,210 | $ 7,017,632 | $ 7,385,822 | | 12/27/02 | 100% | 104% |
| NH 1-1(47)57 F | | | | JTL GROUP,INC.-DBA A-1 PAVING | | PEND | 03/09/01 | F.P.M. ROBERTS, JAMES | |
| PLEASANT VALLEY | | GRADING,GRAVEL,PLANT MIX BITUM SURF,BRIDGE REV.,SEAL & COVER | | | | 05/08/03 | 03/26/01 | PHONE NO: 751-2041 | |
| | 8.100 km | | $ 5,749,412 | $ 5,343,464 | $ 6,388,618 | | 08/27/02 | 100% | 95% |
| BH 269-1(22)21 | | | | FRONTIER-WEST, L.L.C. | | APPR | 03/29/01 | F.P.M. HEMBREE, TAMI | |
| BITTERROOT RIVER-NW STEVENSVIL | | WIDEN BRIDGE,GRADE,GRAVEL,PL M IX SURF,SEAL & COVER,APPROACHE | | | | 11/14/02 | 05/01/01 | PHONE NO: 523-5856 | |
| | 0.452 km | | $ 1,878,203 | $ 1,674,456 | $ 1,691,810 | | 09/06/02*** | 98% | 100% |
| BR 1-2(86)180 | | | | FRONTIER-WEST, L.L.C. | | | 07/13/01 | F.P.M. KALBERG, J. GARY | |
| MIDDLE FORK FLATHEAD RIVER-SE | | CONST.OF WELDED PLT GIRDEER BR IDGE,GR,GRVL,PL.MIX SURF.& | | | | | 09/10/01 | PHONE NO: 751-2040 | |
| | 0.570 km | | $ 3,765,960 | $ 3,786,455 | $ 3,663,371 | | 11/08/02*** | 97% | 90% |
| NH 41(24) | | | | D.H. BLATTNER & SONS, INC. | | | 07/13/01 | F.P.M. BENEDIK, TOM | |
| CAMP CREEK RESTORATION | | GR,GRVL,PL.MIX SURF,SEAL & COV ER,PRESTRESSED CONCRETE BRIDGE | | | | | 08/15/01 | PHONE NO: - | |
| NH 7-1(58)9 F | | | | | | APPR | 08/22/03*** | | |
| SULA N&S | | WETLAND MITIGATION,STREAM PROT ECTION | | | | 02/20/03 | | | |
| CONTRACT TOTAL | 11.821 km | | $ 12,382,249 | $ 10,723,011 | $ 11,934,396 | | | 98% | 97% |
| IM 90-3(79)173 | | | | JIM GILMAN EXCAVATING INC. | | | 12/13/01 | F.P.M. MAART, WILLIAM W | |
| GARRISON-BECK HILL | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | 03/08/02 | PHONE NO: 523-5863 | |
| IM 90-3(80)180 | | | | | | | 11/14/03*** | | |
| BECK HILL-DEER LODGE WESTBOUND | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | | | |
| IM 90-3(83)163 | | | | | | | | | |
| GOLD CREEK-EAST & WEST | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | | | |
| CONTRACT TOTAL | 41.224 km | | $ 12,435,994 | $ 11,751,484 | $ 8,707,712 | | | 74% | 73% |

STATE DOCUMENTS COLLECTION

*** ESTIMATED COMPLETION DATE

JUN 1 2003

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/03
*** MISSOULA DISTRICT ***

DATE:06/09/03



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| STPP 56-1(3)0 | | | JTL GROUP, INC.-DBA A-1 PAVING | | | | PEND | 02/20/02 | F.P.M. HAM, DANIEL | |
| BULL LAKE - SOUTH | | WIDENING, PULVERIZING, PL MIX OV ERLAY, SIGNING & BRIDGE REPAIR | | | | | 05/02/03 | 04/01/02 | PHONE NO: 295-4049 | |
| | 26.559 km | | | $ 4,721,656 | $ 4,754,719 | $ 3,756,329 | | 11/15/02*** | 79% | 120% |
| STPX 45(29) | | | GOOSE BAY EQUIPMENT, INC. | | | | | 02/28/02 | F.P.M. JOHNSON, ROBERT L. | |
| DIXON WETLAND MITIGATION | | WETLAND MITIGATION | | | | | | 04/03/02 | PHONE NO: 523-5864 | |
| | 0.000 km | | | $ 295,397 | $ 182,102 | $ 231,383 | | 07/27/03*** | 98% | 06/01/02 |
| IM 90-2(102)106 | | | JTL GROUP, INC.- MISSOULA | | | | | 03/25/02 | F.P.M. SULLIVAN, SHEILA | |
| MISSOULA - BONNER | | CRACK AND SEAT, PLANT MIX SURFA CING OVERLAY, SEAL AND COVER | | | | | | 05/22/02 | PHONE NO: 523-5877 | |
| | 0.000 km | | | $ 2,973,320 | $ 2,326,681 | $ 2,187,912 | | 10/22/02 | 100% | 99% |
| STPS 257-1(4)0 | | | MT MAT'LS, INC.(DBA)LS JENSEN | | | | | 03/25/02 | F.P.M. JOHNSON, ROBERT L. | |
| SUPERIOR - SOUTHEAST | | PLANT MIX OVERLAY, SEAL AND COV ER, SLOPE FLATTENING AND | | | | | | 05/20/02 | PHONE NO: 523-5864 | |
| | 8.550 km | | | $ 786,396 | $ 728,693 | $ 675,548 | | 06/04/03 | 100% | 98% |
| NH 7-1(95)47 | | | MONTANA LINES, INC | | | | | 04/11/02 | F.P.M. BENEDIK, TOM | |
| SIGNAL UPGRADE - HAMILTON | | SIGNAL UPGRADE, SIGNING & PAVEM ENT MARKING | | | | | | 08/14/02 | PHONE NO: - | |
| NH 7-1(96)67 | | | | | | | | 09/05/02 | | |
| SIGNAL - NW OF STEVENSVILLE | | SIGNAL UPGRADE, SIGNING & PAVEM ENT MARKING | | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | | $ 95,889 | $ 85,871 | $ 85,167 | | | 100% | 63% |
| NH 24-1(55)16 | | | MT MAT'LS, INC.(DBA)LS JENSEN | | | | | 04/11/02 | F.P.M. JOHNSON, ROBERT L. | |
| POTOMAC-EAST | | PLANT MIX OVERLAY AND SEAL & C OVER | | | | | | 06/24/02 | PHONE NO: 523-5864 | |
| SFCS 271-2(2)18 | | | | | | | | 07/27/03*** | | |
| HELMVILLE-EAST & WEST | | LEVELING, PLANT MIX OVERLAY, SEA L & COVER | | | | | | | | |
| SFCS 348-1(4)0 | | | | | | | | | | |
| PHILIPSBURG-WEST | | LEVELING, PLANT MIX OVERLAY, SEA L & COVER | | | | | | | | |
| SFCP 19-1(26 )27 | | | | | | | | | | |
| GEORGETOWN LAKE-NORTH | | COLD MILLING, PLANT MIX OVERLAY , SEAL & COVER | | | | | | | | |
| CONTRACT TOTAL | 30.671 km | | | $ 3,281,528 | $ 2,797,999 | $ 2,183,989 | | | 78% | 93% |
| BH 52-2(27)50 | | | EDWARD T COPPS CONST. | | | | PEND | 04/11/02 | F.P.M. MITCHELL, JAMES D. | |
| SPRING CR - E OF KALISPELL | | BRIDGE DECK REHABILITATION | | | | | 05/02/03 | 06/11/02 | PHONE NO: 751-2046 | |
| | 0.000 km | | | $ 215,865 | $ 307,216 | $ 294,232 | | 10/11/02*** | 96% | 91% |
| NH 5-2(117)61 | | | JTL GROUP, INC. - KALISPELL | | | | | 05/14/02 | F.P.M. CYR, MARK | |
| POLSON - NORTH | | PLANT MIX OVERLAY, SEAL & COVER | | | | | | 07/10/02 | PHONE NO: 751-2043 | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP 33-1(32)0 | | | | | | | 07/27/03*** | | |
| CALIFORNIA STREET - LIBBY | | SEAL & COVER | | | | | | | |
| STPP 33-1(33)10 | | | | | | | | | |
| LIBBY - DAM N. & S. | | SEAL & COVER | | | | | | | |
| STPP 36-1(20)16 | | | | | | | | | |
| HOT SPRINGS N. & S. | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| STPS 424-1(6)0 | | | | | | PEND | | | |
| KALISPELL - NORTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | 04/30/03 | | | |
| SFCS 548-1(7)0 | | | | | | | | | |
| WEST RESERVE DR.- KALISPELL | | SEAL & COVER | | | | | | | |
| STPP 52-1(24)3 | | | | | | PEND | | | |
| 5 KM E. OF POLSON-EAST | | PLANT MIX OVERLAY,SEAL & COVER | | | | 05/14/03 | | | |
| CONTRACT TOTAL | 79.950 km | | $ 1,960,300 | $ 1,687,791 | $ 1,325,693 | | | 76% | 115% |
| SFCP 6-1(93)69 | | | | RIVERSIDE CONTRACTING, INC. | | | 05/14/02 | F.P.M. ROBERTS, JAMES | |
| WEEKSVILLE - EAST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 05/31/02 | PHONE NO: 751-2041 | |
| STPP 6-1(96)51 | | | | | | | 07/27/03*** | | |
| THOMPSON FALLS - EAST | | SEAL & COVER | | | | | | | |
| STPP 6-1(97)91 | | | | | | | | | |
| PERMA - EAST & WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| SFCS 559-1(1)0 | | | | | | | | | |
| JCT US 93 - EAST | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 36.300 km | | $ 942,391 | $ 978,960 | $ 951,377 | | | 97% | 102% |
| BH 24-1(52)6 | | | | TAMIETTI CONST. CO., INC. | | | 05/14/02 | F.P.M. HEMBREE, TAMI | |
| BLACKFOOT RIVER-6 KM E OF BONN | | BRIDGE REHABILITATION | | | | | 06/10/02 | PHONE NO: 523-5856 | |
| | 0.000 km | | $ 691,276 | $ 768,552 | $ 780,572 | | 05/19/03 | 100% | 88% |
| NH 7-1(97)45 | | | | BLAHNIK CONSTRUCTION, INC. | | | 06/07/02 | F.P.M. BENEDIK, TOM | |
| US 93 - HAMILTON | | MILLING,PMS OVERLAY,SEAL & COV ER | | | | | 07/29/02 | PHONE NO: - | |
| NH 93-1(15)0 | | | | | | | 07/27/03*** | | |
| LOLO PASS - EAST | | LEVEL,PMS OVERLAY,SEAL & COVER | | | | | | | |
| SFCS 203-1(10)0 | | | | | | | | | |
| STEVENSVILLE - NORTH | | CRACK SEALING,SEAL & COVER | | | | | | | |
| SFCX 81024(3) | | | | | | | | | |
| SKALKAHO ROAD | | LEVELING,PMS OVERLAY,SEAL & CO VER | | | | | | | |
| CONTRACT TOTAL | 65.613 km | | $ 2,925,210 | $ 3,367,790 | $ 2,217,923 | | | 66% | 78% |
| SMP 2099(03) | | | | BLAHNIK CONSTRUCTION, INC. | | | 07/18/02 | F.P.M. BENEDIK, TOM | |
| MISSOULA AND BUTTE DISTRICTS - | | CRUSH & STOCKPILES | | | | | 08/20/02 | PHONE NO: - | |
| | 0.000 mi | | $ 405,203 | $ 499,917 | $ 502,553 | | 07/27/03*** | 98% | 10/01/02 |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| SMP 3299(03) | | | HERB RICHARDS CONSTRUCTION CO. | | | | | 07/18/02 | F.P.M. SULLIVAN, SHEILA | |
| MISSOULA DISTRICT - CRUSH AND | | CRUSH & STOCKPILE | | | | | | 08/21/02 | PHONE NO: 523-5877 | |
| | 0.000 | mi | | $ 296,700 | $ 268,370 | $ 265,890 | | 12/15/02 | 100% | 10/01/02 |
| NH 5-3(82)113 | | | RIVERSIDE CONTRACTING, INC. | | | | | 08/09/02 | F.P.M. MITCHELL, JAMES D. | |
| NORTH MAIN - KALISPELL | | PLANT MIX OVERLAY,SEAL & COVER ,SIDWALK & CURB IMPROVEMENTS | | | | | | 03/19/03 | PHONE NO: 751-2046 | |
| NH 5-3(83)127 | | | | | | | | 07/27/03*** | | |
| US93 - WHITEFISH | | PLANT MIX OVERLAY,SEAL & COVER ,SIDEWALK & CURB IMPROVEMENTS | | | | | | | | |
| CONTRACT TOTAL | 4.500 | km | | $ 1,137,398 | $ 1,290,518 | $ 1,152,647 | | | 89% | 60% |
| SFCP 1-2(119)129 | | | JTL GROUP, INC. - KALISPELL | | | | | 09/26/02 | F.P.M. ROBERTS, JAMES | |
| GLACIER AIRPORT - NORTH | | LEVELING,PMS,OVERLAY & SEAL & COVER | | | | | | 04/21/03 | PHONE NO: 751-2041 | |
| | 7.356 | km | | $ 1,465,780 | $ 1,058,278 | $ 821,802 | | 07/11/03*** | 78% | 40% |
| IM 90-1(138)5 | | | BODELL CONSTRUCTION COMPANY | | | | | 09/26/02 | F.P.M. JOHNSON, ROBERT L. | |
| DENA MORA REST AREA | | REST AREAS,SIT IMPROVEMENTS,LA NDSCAPING & RELATED WORK | | | | | | 12/10/02 | PHONE NO: 523-5864 | |
| | 0.000 | mi | | $ 3,533,077 | $ 2,940,415 | $ 627,494 | | 06/18/04*** | 21% | 15% |
| SMP 3199(03) | | | TREASURE STATE CONSTRUCTION | | | | | 09/26/02 | F.P.M. SULLIVAN, SHEILA | |
| MISSOULA DISTRICT - CRUSH & ST | | STOCKPILE | | | | | | 11/12/02 | PHONE NO: 523-5877 | |
| | 0.000 | km | | $ 194,063 | $ 243,825 | $ 244,776 | | 12/16/02 | 100% | 04/01/03 |
| BR 9032(33) | | | FRONTIER-WEST, L.L.C. | | | | | 11/07/02 | F.P.M. KALBERG, J. GARY | |
| SWAN RIVER - WEST OF CONDON | | RECONSTR.OF GRVL APP & NEW PRE STRESSED CONCRETE BULB TEE STR | | | | | | 04/10/03 | PHONE NO: 751-2040 | |
| | 0.240 | km | | $ 642,053 | $ 461,181 | $ 172,247 | | 09/19/03*** | 37% | 27% |
| STPHS 0002(628) | | | UNITED RENTALS HWY TECH INC | | | | | 11/07/02 | F.P.M. BENEDIK, TOM | |
| 1998-D1-SIGNING & ELECTRICAL | | 1998-D1-SIGNING & ELECTRICAL | | | | | | 04/24/03 | PHONE NO: - | |
| | 0.000 | km | | $ 41,718 | $ 38,030 | $ 37,938 | | 05/21/03 | 100% | 27% |
| STPP 1-2(116)123 | | | OMO CONSTRUCTION INC | | | | | 12/05/02 | F.P.M. MITCHELL, JAMES D. | |
| US2/MT35 OVERHEAD SIGN - KALIS | | US2/MT35 OVERHEAD SIGN-KALISPE LL | | | | | | / / | PHONE NO: 751-2046 | |
| | 0.000 | km | | $ 24,188 | $ 28,000 | $ 0 | | 07/27/03*** | 0% | 0% |
| BR 9039(33) | | | FRONTIER-WEST, L.L.C. | | | | | 02/10/03 | F.P.M. HEMBREE, TAMI | |
| CLARK FORK - EAST OF DRUMMOND | | REPLACEMENT OF A THROUGH TRUSS BRIDGE W/PRESTRESSED CONCRETE | | | | | | 03/24/03 | PHONE NO: 523-5856 | |
| | 0.300 | km | | $ 894,600 | $ 713,538 | $ 186,457 | | 11/24/03*** | 26% | 18% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| IM 90-1(141)0 | | | | ACME CONCRETE PAVING, INC. | | | 03/10/03 | F.P.M. JOHNSON, ROBERT L. | |
| LOOKOUT PASS - EAST | | PCCP REPLACMENT,JOINT & CRACK SEALING & BRIDGE REPAIR | | | | | 04/15/02 | PHONE NO: 523-5864 | |
| | 44.800 | km | $ 5,983,704 | $ 8,541,627 | $ 1,141,466 | | 09/03/04*** | 13% | 13% |
| BR 41-1(16)32 | | | | FRONTIER-WEST, L.L.C. | | | 03/10/03 | F.P.M. HEMBREE, TAMI | |
| BLACKFOOT RIVER - 12 KM NE HEL | | GRADING,GRAVEL,PLANT MIX & CON STRUCTION OF GIRDER STRUCTURE | | | | | 04/07/03 | PHONE NO: 523-5856 | |
| | 1.200 | km | $ 2,110,268 | $ 1,777,055 | $ 256,631 | | 06/18/04*** | 14% | 5% |
| STPHS 0002(646) | | | | MONTANA LINES, INC | | | 03/10/03 | F.P.M. MITCHELL, JAMES D. | |
| 1998 - D1 - ELECTRICAL | | SIGNING,ELECTRICAL & RUMBLE ST RIPS | | | | | / / | PHONE NO: 751-2046 | |
| | 0.000 | km | $ 41,788 | $ 51,569 | $ 517 | | 06/20/03*** | 1% | 0% |
| BH 0002(507) | | | | CONCRETE BARRIER | | | 03/10/03 | F.P.M. KALBERG, J. GARY | |
| D1 - SEISMIC REHAB | | SEISMIC BRIDGE REHABILITATION | | | | | 05/12/03 | PHONE NO: 751-2040 | |
| | 0.000 | km | $ 1,103,039 | $ 1,185,073 | $ 114,200 | | 11/14/03*** | 10% | 19% |
| STPS 212-2(11)5 | | | | RIVERSIDE CONTRACTING, INC. | | | 03/10/03 | F.P.M. JOHNSON, ROBERT L. | |
| MOIESE - NE | | RESURFACING,SEAL & COVER | | | | | 04/23/03 | PHONE NO: 523-5864 | |
| | 20.260 | km | $ 505,912 | $ 557,224 | $ 494,834 | | 07/11/03*** | 89% | 36% |
| NH 24-1(57)1 | | | | JTL GROUP, INC.- MISSOULA | | | 03/10/03 | F.P.M. MAART, WILLIAM W | |
| EAST OF BONNER - EAST | | COLD MILLING & PLANT MIX SURFA CING,SEAL & COVER | | | | | 06/02/03 | PHONE NO: 523-5863 | |
| | 0.000 | km | $ 688,550 | $ 641,994 | $ 6,421 | | 08/15/03*** | 1% | 0% |
| CM 41(27) | | | | BLAHNIK CONSTRUCTION, INC. | | | 04/07/03 | F.P.M. BENEDIK, TOM | |
| FOXFIELD AVE. - HAMILTON | | COLD MILLING,PLANT MIX SURFACI NG & SIDEWALKS | | | | | 05/15/03 | PHONE NO: - | |
| | 0.000 | km | $ 130,269 | $ 136,792 | $ 11,905 | | 08/16/03*** | 9% | 23% |
| IM 90-3(73)150 | | | | JIM GILMAN EXCAVATING INC. | | | 04/07/03 | F.P.M. SULLIVAN, SHEILA | |
| DRUMMOND - EAST AND WEST | | HOT RECYCLE,PLANT MIX OVERLAY, SEAL & COVER & BRIDGE REHAB | | | | | 04/25/03 | PHONE NO: 523-5877 | |
| | 0.000 | km | $ 10,463,453 | $ 10,940,052 | $ 921,312 | | 09/19/04*** | 8% | 09/19/04 |
| CM 6728(3) | | | | SCHELLINGER CONST CO.,INC. | | | 04/07/03 | F.P.M. MITCHELL, JAMES D. | |
| WHITEFISH STAGE ROAD - KALISPE | | LEVELING,PLANT MIX BITUMINOUS SURFACING,SEAL & COVER | | | | | / / | PHONE NO: 751-2046 | |
| | 0.000 | km | $ 408,800 | $ 366,453 | $ 3,665 | | 07/25/03*** | 1% | 0% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| STPP 1-2(121)126 | | | MONTANA LINES, INC | | | | | 05/05/03 | F.P.M. CYR, MARK | |
| SIGNAL-US 2/ROSE CROSSING | | SIGNALS,SIGNING & PAVEMENT MAR KING | | | | | | / / | PHONE NO: 751-2043 | |
| STPP 1-2(120)128 | | | | | | | | 08/15/03*** | | |
| SIGNAL - US 2/BIRCH GROVE ROAD | | SIGNALS,SIGNING & PAVEMENT MAR KING | | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | | $ 290,632 | $ 358,630 | $ 3,589 | | | 1% | 0% |
| STPHS 0002(481) | | | JTL GROUP, INC. - KALISPELL | | | | | 05/05/03 | F.P.M. CYR, MARK | |
| 1997-D1-MISCELLANEOUS SAFETY | | SLOPE FLATTENING AND SIGNING | | | | | | / / | PHONE NO: 751-2043 | |
| | 0.000 mi | | | $ 204,599 | $ 224,501 | $ 2,295 | | 09/05/03*** | 1% | 0% |
| SMP 2499(4) | | | BLAHNIK CONSTRUCTION, INC. | | | | | 05/05/03 | F.P.M. ROBERTS, JAMES | |
| MISSOULA DISTRICT CRUSH & STOC | | CRUSH & STOCKPILE | | | | | | / / | PHONE NO: 751-2041 | |
| | 0.000 mi | | | $ 408,250 | $ 381,440 | $ 0 | | 11/01/03*** | 0% | 11/01/03 |
| SMP 2799(04) | | | WARD CRUSHING, L.L.C. | | | | | 05/05/03 | F.P.M. ROBERTS, JAMES | |
| MISSOULA DISTRICT CRUSH AND ST | | CRUSH & STOCKPILE | | | | | | / / | PHONE NO: 751-2041 | |
| | 0.000 mi | | | $ 702,915 | $ 578,293 | $ 0 | | 04/01/04*** | 0% | 04/01/04 |
| SMP 3199(04) | | | WARD CRUSHING, L.L.C. | | | | | 05/05/03 | F.P.M. JOHNSON, ROBERT L. | |
| MISSOULA DISTRICT CRUSH & STOC | | CRUSH & STOCKPILE | | | | | | / / | PHONE NO: 523-5864 | |
| | 0.000 mi | | | $ 484,438 | $ 460,520 | $ 0 | | 11/01/03*** | 0% | 11/01/03 |
| SMP 3299(04) | | | MT MAT'LS, INC.(DBA)LS JENSEN | | | | | 05/05/03 | F.P.M. BENEDIK, TOM | |
| MISSOULA DISTRICT CRUSH AND ST | | CRUSH & STOCKPILE | | | | | | / / | PHONE NO: - | |
| | 0.000 km | | | $ 466,400 | $ 502,700 | $ 0 | | 11/01/03*** | 0% | 11/01/03 |
| SFCN-STPHS 1-2(105)142 | | | SCHELLINGER CONST CO.,INC. | | | | | 05/05/03 | F.P.M. ROBERTS, JAMES | |
| HUNGRY HORSE - WEST GLACIER | | TRAFFIC SIGNAL,LIGHTING & SIGN ING | | | | | | / / | PHONE NO: 751-2041 | |
| SFCP 65-1(4)0 | | | | | | | | 11/07/03*** | | |
| WEST GLACIER-NORTH | | MILLING,PLANT MIX OVERLAY,SEAL & COVER,ADA CURB RAMPS | | | | | | | | |
| NH 1-2(125)143 | | | | | | | | | | |
| SIGNAL-MAIN ST.-HUNGRY HORSE | | PLANT MIX OVERLAY,SEAL & COVER ,STRIPING & SIDWALKS | | | | | | | | |
| CONTRACT TOTAL | 0.000 mi | | | $ 2,248,798 | $ 2,143,196 | $ 21,430 | | | 1% | 0% |
| MISSOULA DISTRICT TOTALS | | | | $104,134,547 | $102,635,054 | $ 69,395,578 | | | 65% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 13-2(2)83 | | | | MORGEN & OSWOOD CONST. CO.,INC | | APPR | 11/16/99 | F.P.M. COLLINGWOOD, MATT | |
| JEFFERSON RIVER - 20.4KM SW OF | | GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE | | | | 11/14/02 | 12/21/99 | PHONE NO: 222-2276 | |
| | 0.600 km | | $ 2,712,516 | $ 1,848,513 | $ 1,890,280 | | 10/12/01 | 100% | 115% |
| STPHS-STPS-STPU 25(27) | | | | S K CONSTRUCTION, INC. | | APPR | 11/06/00 | F.P.M. CARLSON,JACK | |
| ONE MILE EAST OF HELENA | | GRADE,AGG.SURF,PLANT MIX SURF. ,SEAL & COVER,& CONC.SLAB | | | | 09/26/02 | 03/26/01 | PHONE NO: 457-0526 | |
| | 2.795 km | | $ 2,061,164 | $ 1,749,409 | $ 2,270,676 | | 03/28/03 | 100% | 104% |
| IM 15-2(68)130 | | | | JIM GILMAN EXCAVATING INC. | | APPR | 11/27/00 | F.P.M. HARRIS, DEAN | |
| BUTTE-ELK PARK | | COLD MILLING,PAVEMENT PULVERIZ ATION,PLANT MIX SURFACING | | | | 12/27/02 | 12/03/00 | PHONE NO: 494-9643 | |
| IM 15-2(72)121 | | | | | | | 08/08/03*** | | |
| NISSLER-BUTTE | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 24.010 km | | $ 8,037,938 | $ 8,527,271 | $ 11,964,694 | | | 97% | 79% |
| IM 15-4(86)190 | | | | RIVERSIDE CONTRACTING, INC. | | APPR | 11/27/00 | F.P.M. CARLSON,JACK | |
| HELENA-NORTH & SOUTH | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER,BRIDGE REHAB | | | | 02/27/02 | 03/26/01 | PHONE NO: 457-0526 | |
| | 9.444 km | | $ 3,194,950 | $ 2,833,761 | $ 2,892,039 | | 11/07/02 | 100% | 120% |
| NH 15-4(85)193 F | | | | (OBS)MARONICK CONST. L.L.C. | | APPR | 05/11/01 | F.P.M. FELLOWS,TIM | |
| CEDAR STREET INTERCHANGE-HELEN | | GRADE,AGG SURF,PL.MIX SURF.,SE AL & COVER,SIGN,LIGHT,STEEL | | | | 10/31/02 | 06/26/01 | PHONE NO: 495-1506 | |
| | 0.653 km | | $ 3,648,604 | $ 3,153,678 | $ 3,384,617 | | 09/06/02*** | 98% | 106% |
| BR 9034(4) | | | | SLETTEN CONSTRUCTION CO | | APPR | 06/01/01 | F.P.M. FELLOWS,TIM | |
| SHIELDS RIVER BRIDGE - S.E. OF | | CONST OF REINFORCED CAST IN PL ACE CONC SLAB BR,APP & GRVL | | | | 12/06/02 | 07/17/01 | PHONE NO: 495-1506 | |
| | 0.213 km | | $ 348,838 | $ 348,225 | $ 335,741 | | 12/20/01 | 100% | 83% |
| IM 0002(500) | | | | SLETTEN CONSTRUCTION CO | | APPR | 06/01/01 | F.P.M. JOHNSON,RICKIE | |
| BUTTE AREA SEISMIC RETROFIT | | BR DECK REHAB & SEISMIC RETRO, BR GIRDER REPAIR,BR APPR MODIF | | | | 01/28/02 | 07/16/01 | PHONE NO: 494-9635 | |
| | 0.308 km | | $ 1,390,173 | $ 1,237,273 | $ 1,399,085 | | 05/03/02 | 100% | 96% |
| STPP 29-1(31)50 | | | | M A DEATLEY CONSTRUCTION | | APPR | 08/10/01 | F.P.M. STARCEVICH JOHN R. | |
| SILVER STAR - NORTH & SOUTH | | GRADING,GRAVEL & PLANT MIX SUR FACING | | | | 11/12/02 | 09/17/01 | PHONE NO: 685-3416 | |
| | 6.965 km | | $ 6,494,756 | $ 6,513,198 | $ 7,420,994 | | 04/29/03 | 100% | 81% |
| STPP 29-1(37)43 | | | | JIM GILMAN EXCAVATING INC. | | APPR | 09/07/01 | F.P.M. BRAZILL, BILL | |
| TWIN BRIDGES - NORTH | | GRADING,GRAVEL,PLANT MIX SURFA CING | | | | 11/12/02 | 10/24/01 | PHONE NO: 287-2142 | |
| | 9.800 km | | $ 4,689,089 | $ 4,293,493 | $ 4,552,015 | | 07/03/03*** | 98% | 93% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPU 5807(8) | | | | (OBS)MARONICK CONST. L.L.C. | | | 10/11/01 | F.P.M. FELLOWS,TIM | |
| NORTH MAIN STREET-HELENA | | GR,GRAVL,PL MIX SURF,PED UNDPS ,PRSTR CONC BEAM STR,WATER, | | | | | 11/12/01 | PHONE NO: 495-1506 | |
| BR 8-2(47)43 | | | | | | APPR | 11/15/02*** | | |
| LYNDALE OVERPASS-HELENA | | GRADE,GRAVEL,PLANT MIX SURF,PE D UNDERPASS,WATER,SEWER,SIGNAL | | | | 04/11/02 | | | |
| CONTRACT TOTAL | 1.706 | mi | $ 6,374,477 | $ 5,843,595 | $ 6,121,312 | | | 99% | 98% |
| HDP-IR 9113(001)F | | | | A.M. WELLES, INC. | | | 12/13/01 | F.P.M. MCCORMICK, THOMAS | |
| N 19TH INTERCHANGE LANDSCAPE | | LANDSCAPING | | | | | 05/13/02 | PHONE NO: 586-5074 | |
| | 0.000 | km | $ 41,960 | $ 37,540 | $ 28,138 | | 10/16/02 | 100% | 50% |
| BR 422-1(5)2 | | | | SLETTEN CONSTRUCTION CO | | APPR | 02/20/02 | F.P.M. JOHNSON,RICKIE | |
| IRR CANAL-EAST OF SILVER STAR | | NEW BOX CULVERT,GRADING,GRAVEL SURFACING | | | | 12/06/02 | 04/01/02 | PHONE NO: 494-9635 | |
| BR 422-1(4)0 | | | | | | APPR | 11/15/02*** | | |
| JEFFERSON RIVER - SILVER STAR | | CONCRETE PRESTR.GIRDER BRIDGE, GRD GRAVEL SURFACING,PL MIX | | | | 12/10/02 | | | |
| CONTRACT TOTAL | 1.706 | km | $ 1,209,338 | $ 1,132,245 | $ 1,150,831 | | | 99% | 96% |
| STPP 84-4(9)22 | | | | RIVERSIDE CONTRACTING, INC. | | | 02/20/02 | F.P.M. MCCORMICK, THOMAS | |
| FOUR CORNERS - WEST | | GRADING,GRAVEL SURFACING.PLANT MIX BITUMINOUS SURFACING | | | | | 03/13/02 | PHONE NO: 586-5074 | |
| | 10.883 | km | $ 6,977,346 | $ 6,597,490 | $ 6,546,208 | | 08/29/03*** | 99% | 73% |
| IM 15-1(91)17 | | | | J T L GROUP, INC. - HIGHWAY | | PEND | 04/11/02 | F.P.M. HANCOCK,DALE | |
| LIMA - RED ROCK | | COLDMILLING,PLANT MIX OVERLAY, SEAL & COVER | | | | 05/12/03 | 08/30/02 | PHONE NO: 683-4434 | |
| | 33.500 | km | $ 6,057,867 | $ 5,165,344 | $ 4,681,034 | | 07/27/03*** | 91% | 110% |
| BR 9022(22) | | | | FRONTIER-WEST, L.L.C. | | | 04/11/02 | F.P.M. CLARY,DAN | |
| BOULDER RIVER-6 KM EAST OF BAS | | 47 METER PRESTRESSED BEAM STRU CTURE WITH PLANT MIX APPROAACH | | | | | 05/24/02 | PHONE NO: 225-4295 | |
| | 0.350 | km | $ 569,599 | $ 567,376 | $ 584,753 | | 05/16/03*** | 98% | 89% |
| IM 90-4(46)206 | | | | RIVERSIDE CONTRACTING, INC. | | | 05/14/02 | F.P.M. ARVISH,MIKE | |
| OPPORTUNITY - NISSLER | | SEAL & COVER | | | | | 06/11/02 | PHONE NO: 563-7261 | |
| STPP 19-1(30)1 | | | | | | | 07/11/03*** | | |
| JCT I-90 - ANACONDA | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER,SLOPE FLAT & | | | | | | | |
| CONTRACT TOTAL | 18.300 | km | $ 6,657,193 | $ 5,981,697 | $ 3,766,253 | | | 63% | 83% |
| NH 12-1(7)9 | | | | RIVERSIDE CONTRACTING, INC. | | | 05/14/02 | F.P.M. COLLINGWOOD, MATT | |
| US 20/US 191 INTERSECTION-WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 07/08/02 | PHONE NO: 222-2276 | |
| NH 12-1(12)9 | | | | | | | 10/04/02*** | | |
| US 20-WEST YELLOWSTONE | | SEAL & COVER | | | | | | | |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/03
*** BUTTE DISTRICT ***

DATE:06/09/03



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 12-1(11)0 | | | | | | | | | |
| TARGHEE-WEST YELLOWSTONE | | GRADING,GRAVEL,PORT CEMENT CON C PAVE,SIGNALS & INTERSECTION | | | | | | | |
| CONTRACT TOTAL | 14.913 km | | $ 1,137,324 | $ 1,373,104 | $ 1,121,387 | | | 82% | 67% |
| NH 8-4(39)58 | | | | S K CONSTRUCTION, INC. | | | 06/07/02 | F.P.M. CARLSON,JACK | |
| US-287 PASSING LANES - BAUM RO | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | | 07/15/02 | PHONE NO: 457-0526 | |
| NH 8-4(40)68 | | | | | | | 05/30/03*** | | |
| US 287 PASSING LANES - NORTH O | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | $ 3,800,652 | $ 3,788,162 | $ 3,929,001 | | | 99% | 85% |
| STPP 14-2(22)43 | | | | RIVERSIDE CONTRACTING, INC. | | | 06/07/02 | F.P.M. CARLSON,JACK | |
| WHITE SULPHUR SPRINGS - EAST | | SEAL & COVER | | | | | 07/25/02 | PHONE NO: 457-0526 | |
| STPP 59-1(23)7 | | | | | | | 07/27/03*** | | |
| CLYDE PARK - NORTH AND SOUTH | | PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER | | | | | | | |
| STPP 14-2(21)24 | | | | | | | | | |
| MEAGHER COUNTY LINE - EAST | | SEAL & COVER | | | | | | | |
| STPP 59-1(22)25 | | | | | | | | | |
| NORTH OF WILSALL - NORTH | | PLANT MIX BITUMINOUS SURFACING ,SEAL & COVER | | | | | | | |
| SFCS 360-1(2)9 | | | | | | | | | |
| FORT LOGAN ROAD | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 98.290 km | | $ 3,052,343 | $ 3,346,379 | $ 2,705,330 | | | 81% | 50% |
| CM 0299(12) | | | | JIM GILMAN EXCAVATING INC. | | | 06/07/02 | F.P.M. ARVISH,MIKE | |
| SYCAMORE/PENNSYLVANIA-ANACONDA | | MILLING,PMS OVERLAY,SEAL & COV ER | | | | | 07/12/02 | PHONE NO: 563-7261 | |
| SFCS 569-1(2)0 | | | | | | | 07/27/03*** | | |
| JCT MT-1 - SOUTH | | LEVEL,PMS OVERLAY,SEAL & COVER | | | | | | | |
| SFCS 273-1(8)0 | | | | | | | | | |
| ANACONDA - GALEN | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 30.687 km | | $ 605,031 | $ 681,758 | $ 396,024 | | | 58% | 53% |
| SFCS 249-1(5)0 | | | | RIVERSIDE CONTRACTING, INC. | | | 06/07/02 | F.P.M. HELD,TERRY | |
| ENNIS-SOUTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 08/23/02 | PHONE NO: 287-3868 | |
| | 4.670 mi | | $ 206,559 | $ 285,120 | $ 195,229 | | 07/27/03*** | 68% | 47% |
| NH 8-2(60)43 | | | | HELENA SAND & GRAVEL INC | | | 08/09/02 | F.P.M. FELLOWS,TIM | |
| LAST CHANCE GULCH TO PROSPECT | | COLD MILLING,RESURFACING,PAVEM ENT MARKING | | | | | 09/23/02 | PHONE NO: 495-1506 | |
| | 1.500 km | | $ 563,325 | $ 532,279 | $ 95,303 | | 07/27/03*** | 18% | 40% |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/03
*** BUTTE DISTRICT ***

DATE:06/09/03



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPHS 0002(617) | | | | UNITED RENTALS HWY TECH INC | | PEND | 08/09/02 | F.P.M. CLARY,DAN | |
| 1998-D2/D3-SIGNING-ELECTRICAL | | 1998-D2/D3-SIGNING-ELECTRICAL ,SIGNING & ELECTRICAL | | | | 04/30/03 | 10/01/02 | PHONE NO: 225-4295 | |
| | 0.000 km | | $ 37,293 | $ 41,511 | $ 37,625 | | 05/20/03 | 100% | 63% |
| NH 11-1(37)31 | | | | RIVERSIDE CONTRACTING, INC. | | | 09/06/02 | F.P.M. COLLINGWOOD, MATT | |
| TURNBAY - EMIGRANT | | GRADING,PLANT MIX BITUMINOUS SURFACING,SEAL & COVER | | | | | 10/16/02 | PHONE NO: 222-2276 | |
| | 0.910 km | | $ 1,114,683 | $ 1,199,336 | $ 1,064,984 | | 07/11/03*** | 89% | 75% |
| STPP 29-1(39)42 | | | | JIM GILMAN EXCAVATING INC. | | | 09/06/02 | F.P.M. HANCOCK,DALE | |
| MAIN STREET-TWIN BRIDGES | | MILLING,PLANT MIX BITUMINOUS O VERLAY,SEAL & COVER,SIDEWALKS | | | | | / / | PHONE NO: 683-4434 | |
| | 1.635 km | | $ 496,271 | $ 479,150 | $ 4,791 | | 07/27/03*** | 1% | 0% |
| STPP 69-1(17)38 | | | | HELENA SAND & GRAVEL INC | | | 09/06/02 | F.P.M. CLARY,DAN | |
| MAIN STREET - BOULDER | | PRESTRESSED CONCRETE GIRDER ST RUCTURE,GRADING,GRAVEL & PLANT | | | | | 10/15/02 | PHONE NO: 225-4295 | |
| BR 69-1(18)37 | | | | | | | 08/29/03*** | | |
| BOULDER RIVER-S OF BOULDER | | GRADING,GRAVEL & PLANT MIX BIT UMINOUS SURFACING,STORM DRAIN, | | | | | | | |
| CONTRACT TOTAL | 0.054 km | | $ 4,515,735 | $ 4,003,627 | $ 2,747,824 | | | 69% | 50% |
| STPHS 90-6(96)317 | | | | OMO CONSTRUCTION INC | | PEND | 09/06/02 | F.P.M. COLLINGWOOD, MATT | |
| MEDIAN RAIL - BOZEMAN PASS | | CONCRETE MEDIAN RAIL | | | | 05/16/03 | 03/24/03 | PHONE NO: 222-2276 | |
| | 0.000 km | | $ 111,824 | $ 81,132 | $ 85,788 | | 04/09/03 | 100% | 83% |
| STPP 84-2(4)12 | | | | JIM GILMAN EXCAVATING INC. | | | 09/26/02 | F.P.M. STARCEVICH JOHN R. | |
| MADISON RIVER - EAST | | GRADING,GRAVEL & PLANT MIX BIT UMINOUS SURFACING | | | | | 12/09/02 | PHONE NO: 685-3416 | |
| | 15.700 km | | $ 9,627,840 | $ 8,685,411 | $ 3,502,743 | | 09/03/04*** | 40% | 9% |
| BR 9022(23) | | | | FRONTIER-WEST, L.L.C. | | | 11/07/02 | F.P.M. BRAZILL, BILL | |
| JEFFERSON OVERFLOW-WEST OF CAR | | CONCRRETE SLAB STRUCTURE & APP ROACHES | | | | | 01/09/03 | PHONE NO: 287-2142 | |
| | 0.660 km | | $ 526,417 | $ 471,472 | $ 264,743 | | 09/19/03*** | 56% | 19% |
| NH 8-4(42)65 | | | | SCHELLINGER CONST CO.,INC. | | | 02/10/03 | F.P.M. FELLOWS,TIM | |
| 2 KM S. OF WINSTON - SOUTH | | WIDENING,MILLING,PLANT MIX BIT .OVERLAY,SEAL & COVER | | | | | / / | PHONE NO: 495-1506 | |
| | 13.900 km | | $ 3,146,626 | $ 3,049,967 | $ 30,499 | | 07/27/03*** | 1% | 0% |
| SFCS 278-1(16)35 | | | | H-K CONTRACTORS, INC. | | | 02/10/03 | F.P.M. HANCOCK,DALE | |
| JACKSON - EAST | | PLANT MIX SURFACING,SEAL & COV ER | | | | | 04/21/03 | PHONE NO: 683-4434 | |
| | 12.200 km | | $ 935,762 | $ 986,393 | $ 156,860 | | 07/27/03*** | 16% | 0% |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/03
*** BUTTE DISTRICT ***

DATE:06/09/03



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| STPP 55-3(9)13 | | | H-K CONTRACTORS, INC. | | | | PEND | 03/10/03 | F.P.M. HELD,TERRY | |
| WHITEHALL STREET - WHITEHALL | | GRADE,GRAVEL,PLANT MIX SURFACI NG,SEAL & COVER,STORM DRAINS & | | | | | 05/14/03 | / / | PHONE NO: 287-3868 | |
| | 0.900 | km | | $ 1,962,375 | $ 1,881,372 | $ 18,815 | | 10/10/03*** | 1% | 0% |
| IM 15-1(97)0 | | | BLAHNIK CONSTRUCTION, INC. | | | | | 04/07/03 | F.P.M. HANCOCK,DALE | |
| MONIDA - LIMA | | SEAL & COVER | | | | | | / / | PHONE NO: 683-4434 | |
| | 27.458 | km | | $ 691,396 | $ 749,722 | $ 7,497 | | 08/08/03*** | 1% | 0% |
| IM 90-3(95)189 | | | JIM GILMAN EXCAVATING INC. | | | | | 04/07/03 | F.P.M. ARVISH,MIKE | |
| DEER LODGE - SOUTH | | SEAL & COVER | | | | | | / / | PHONE NO: 563-7261 | |
| | 8.700 | km | | $ 241,473 | $ 242,523 | $ 2,426 | | 08/08/03*** | 1% | 0% |
| STPS 411-1(7)0 | | | RIVERSIDE CONTRACTING, INC. | | | | | 04/07/03 | F.P.M. JOHNSON,RICKIE | |
| JUNCTION SECONDARY 205-NORTH | | SEAL & COVER | | | | | | 05/30/03 | PHONE NO: 494-9635 | |
| | 10.206 | km | | $ 139,736 | $ 143,502 | $ 12,188 | | 08/22/03*** | 8% | 0% |
| STPS 441-1(8)0 | | | RIVERSIDE CONTRACTING, INC. | | | | | 04/07/03 | F.P.M. ARVISH,MIKE | |
| JUNCTION I-90-SOUTHWEST | | SEAL & COVER | | | | | | / / | PHONE NO: 563-7261 | |
| | 4.709 | km | | $ 80,238 | $ 93,452 | $ 936 | | 08/22/03*** | 1% | 0% |
| STPHS-NH 85-1(8)5 | | | JTL GROUP, INC.-BELGRADE | | | | | 05/05/03 | F.P.M. MCCORMICK, THOMAS | |
| TURNBAYS - SOUTH OF BELGRADE | | GRADING,GRAVEL SURF,MILLING,PL ANT MIX BIT.SURFACING & SEAL | | | | | | / / | PHONE NO: 586-5074 | |
| | 0.000 | km | | $ 420,203 | $ 417,335 | $ 4,174 | | 08/15/03*** | 1% | 0% |
| IM 90-7(85)340 | | | RIVERSIDE CONTRACTING, INC. | | | | | 05/05/03 | F.P.M. COLLINGWOOD, MATT | |
| 1 KM EAST OF JCT US 89 - EAST | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | | / / | PHONE NO: 222-2276 | |
| | 20.840 | km | | $ 4,141,449 | $ 4,083,989 | $ 0 | | 11/07/03*** | 0% | 0% |
| NH 50-2(50)48 | | | RIVERSIDE CONTRACTING, INC. | | | | | 05/05/03 | F.P.M. MCCORMICK, THOMAS | |
| BIG SKY - NORTH | | COLD MILLING,PLANT MIX OVERLAY & SEAL & COVER | | | | | | / / | PHONE NO: 586-5074 | |
| | 21.000 | mi | | $ 1,822,769 | $ 1,827,316 | $ 18,274 | | 09/05/03*** | 1% | 0% |
| SMP 1699(04) | | | A.M. WELLES, INC. | | | | | 05/05/03 | F.P.M. COLLINGWOOD, MATT | |
| BUTTE DISTRICT CRUSH AND STOCK | | CRUSH & STOCKPILE | | | | | | / / | PHONE NO: 222-2276 | |
| | 0.000 | mi | | $ 522,675 | $ 624,000 | $ 0 | | 11/01/03*** | 0% | 11/01/03 |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/03
*** BUTTE DISTRICT ***

DATE:06/09/03



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| SMP 2299(04) | | | BLAHNIK CONSTRUCTION, INC. | | | | | 05/05/03 | F.P.M. CLARY,DAN | |
| BUTTE DISTRICT CRUSH & STOCKPI | | CRUSH & STOCKPILE | | | | | | / / | PHONE NO: 225-4295 | |
| | 0.000 mi | | | $ 306,405 | $ 346,110 | $ 0 | | 11/01/03*** | 0% | 11/01/03 |
| SMP 2599(04) | | | SCHELLINGER CONST CO.,INC. | | | | | 05/05/03 | F.P.M. FELLOWS,TIM | |
| BUTTE DISTRICT CRUSH & STOCKPI | | CRUSH & STOCKPILE | | | | | | / / | PHONE NO: 495-1506 | |
| | 0.000 km | | | $ 382,088 | $ 480,030 | $ 0 | | 11/01/03*** | 0% | 11/01/03 |
| BH 1805(9) | | | EDWARD T COPPS CONST. | | | | | 05/07/03 | F.P.M. HARRIS, DEAN | |
| SILVER BOW CREEK-MONTANA STREE | | BRIDGE REHABILITATION | | | | | | / / | PHONE NO: 494-9643 | |
| | 0.000 km | | | $ 341,062 | $ 427,644 | $ 4,278 | | 11/07/03*** | 1% | 0% |
| NH 11-1(42)0 | | | JTL GROUP, INC.-BELGRADE | | | | | 06/02/03 | F.P.M. COLLINGWOOD, MATT | |
| SCOTT STREET - GARDINER | | PLANT BITUMINOUS SURFACING,SEA L & COVER | | | | | | / / | PHONE NO: 222-2276 | |
| | 1.700 km | | | $ 341,779 | $ 353,989 | $ 0 | | 09/05/03*** | 0% | 0% |
| IM 0002(455) | | | EDWARD T COPPS CONST. | | | | | 06/02/03 | F.P.M. JOHNSON,RICKIE | |
| DISTRICT 2 - SEISMIC RETROFIT | | DISTRICT 2 SEISMIC RETROFIT | | | | | | / / | PHONE NO: 494-9635 | |
| | 0.068 mi | | | $ 2,207,139 | $ 1,658,567 | $ 0 | | 11/12/04*** | 0% | 0% |
| BUTTE DISTRICT TOTALS | | | | $103,944,277 | $ 98,164,462 | $ 75,395,388 | | | 70% | |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/03

DATE:06/09/03 *** GREAT FALLS DISTRICT *** 

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 3-1(12)0 F | | | | WICKENS CONSTRUCTION, INC. | | PEND | 08/31/00 | F.P.M. VOSEN, ROBERT | |
| VAUGHN-SUN RIVER (EAST SECTION | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER,2 STRUCTURES | | | | 04/30/03 | 11/14/00 | PHONE NO: 454-5921 | |
| NH 3-1(13)2 F | | | | | | APPR | 12/11/02 | | |
| VAUGHN-SUN RIVER (WEST SECTION | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | 02/21/02 | | | |
| CONTRACT TOTAL | 12.189 km | | $ 12,371,554 | $ 11,306,051 | $ 11,701,155 | | | 100% | 100% |
| PLH-STPU 5221(3) | | | | UNITED MAT'LS OF GREAT FALLS | | | 08/10/01 | F.P.M. AAFEDT, RANDY | |
| GIANT SPRINGS ROAD-GREAT FALLS | | GRADE,AGG & PL MIX BITUM SURF, SEAL & COVER & PED UNDERPASS | | | | | 09/19/01 | PHONE NO: 454-5920 | |
| | 0.980 km | | $ 758,075 | $ 818,784 | $ 776,506 | | 07/26/02 | 100% | 97% |
| BR 444-1(4)4 | | | | SLETTEN CONSTRUCTION CO | | APPR | 09/07/01 | F.P.M. BECKEDAHL MARK | |
| WILLOW CREEK-NORTHEAST OF BLAC | | PRESTRESSED CONCRETE BEAM STRU CTURE & PLANT MIX APPROACHES | | | | 11/14/02 | 10/22/01 | PHONE NO: 873-8624 | |
| BR 444-1(5)4 | | | | | | | 12/02/02 | | |
| CUT BANK CREEK-NORTHEAST OF BL | | PRESTRESSED CONCRETE BEAM STRU CTURE & PLANT MIX APPROACHES | | | | | | | |
| CONTRACT TOTAL | 0.890 km | | $ 1,551,062 | $ 1,672,569 | $ 1,662,906 | | | 100% | 95% |
| NH 1-5(5)308 F | | | | SCHELLINGER CONST CO.,INC. | | APPR | 10/11/01 | F.P.M. BERG, GARY | |
| LOTHAIR - EAST | | GRADING,GRAVEL,PLANT MIX BIT.S URFACE,SEAL & COVER | | | | 02/20/03 | 12/04/01 | PHONE NO: 265-6821 | |
| | 21.569 km | | $ 8,518,696 | $ 9,073,543 | $ 8,918,010 | | 08/08/03*** | 98% | 86% |
| IM 15-5(100)291 | | | | SCHELLINGER CONST CO.,INC. | | | 10/11/01 | F.P.M. AAFEDT, RANDY | |
| VAUGHN-NORTH | | GRADE,AGG SURF,COLD MILL,PL MI X BIT SURF,SEAL & COVER,REHAB | | | | | 11/06/01 | PHONE NO: 454-5920 | |
| | 16.211 km | | $ 12,118,035 | $ 11,612,453 | $ 9,119,819 | | 11/14/03*** | 79% | 57% |
| NH-RAD-MT 98(01) | | | | UNITED MAT'LS OF GREAT FALLS | | | 11/21/01 | F.P.M. AAFEDT, RANDY | |
| MALMSTROM AIR FORCE BASE ENTRA | | INTERSEC REHAB.,PORT CMNT CONC PAVE,STRM DRN,WATER MAIN,SIGN | | | | | 03/11/02 | PHONE NO: 454-5920 | |
| | 0.000 km | | $ 909,244 | $ 881,874 | $ 921,772 | | 09/13/02*** | 98% | 94% |
| IM 0002(501) | | | | COP CONSTRUCTION L.L.C. | | APPR | 11/21/01 | F.P.M. VOSEN, ROBERT | |
| DIST 3 - BRIDGE DECK IMPVT | | BRIDGE DECK REHABILITATION | | | | 02/07/03 | 04/03/02 | PHONE NO: 454-5921 | |
| | 0.000 km | | $ 2,676,901 | $ 2,147,208 | $ 2,017,634 | | 11/15/02*** | 94% | 96% |
| STPS-NH-STPX-U-P-IM 0002(620) | | | | UNITED RENTALS HWY TECH INC | | | 03/25/02 | F.P.M. KLETTE, MIKE | |
| 2002-D3-DURABLE PAVE. MARK. | | EPOXY PAVEMENT MARKINGS | | | | | 04/24/02 | PHONE NO: 278-7078 | |
| | 0.000 km | | $ 1,107,905 | $ 766,230 | $ 714,561 | | 07/24/02 | 100% | 06/30/02 |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/03
*** GREAT FALLS DISTRICT ***

DATE:06/09/03



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| IM 15-5(99)277 | | | | NORTHERN LINE LAYERS, INC. | | | 04/11/02 | F.P.M. VOSEN, ROBERT | |
| GORE HILL INTERCHANGE - GREAT | | GRADING,GRAVEL,PLANT MIX,DRAIN AGE,GUARDRAIL & SIGNING | | | | | 06/05/02 | PHONE NO: 454-5921 | |
| | 0.000 km | | $ 1,153,215 | $ 1,138,297 | $ 1,043,990 | | 10/11/02*** | 92% | 108% |
| BR 234-1(9)11 | | | | TAMIETTI CONST. CO., INC. | | | 04/11/02 | F.P.M. BERG, GARY | |
| BEAVER CREEK - 17.1 KM SOUTH O | | BR REPL WITH CAST IN PLACE CON CRETE SLAB BR AND APP,INC DETO | | | | | 06/25/02 | PHONE NO: 265-6821 | |
| | 0.598 km | | $ 493,378 | $ 696,138 | $ 685,936 | | 10/11/02*** | 99% | 87% |
| STPP 44-1(11)0 | | | | WICKENS CONSTRUCTION, INC. | | | 05/14/02 | F.P.M. KLETTE, MIKE | |
| VALIER - WEST | | GRADE,GRAVEL,PLANT MIX BIT. SU RFACING,2 PRESTRESSED CONC | | | | | 07/16/02 | PHONE NO: 278-7078 | |
| | 22.610 km | | $ 9,146,530 | $ 8,088,006 | $ 5,240,083 | | 10/24/03*** | 65% | 50% |
| SFCS 358-1(4)0 | | | | JTL GROUP, INC. - KALISPELL | | | 05/14/02 | F.P.M. KLETTE, MIKE | |
| VALIER-NORTHWEST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 07/11/02 | PHONE NO: 278-7078 | |
| SFCS 220-1(5)0 | | | | | | | 07/27/03*** | | |
| CHOTEAU-NORTH | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | | | |
| CONTRACT TOTAL | 34.500 km | | $ 1,476,530 | $ 1,644,418 | $ 1,426,750 | | | 87% | 132% |
| STPS 464-1(8)22 | | | | SYNERGY BUILDERS, INC. | | | 06/07/02 | F.P.M. BECKEDAHL MARK | |
| DRY FORK - MILK RIVER | | LIVING SNOW,SNOW,FARM,FENCE & GAURDRAIL REPLACEMENT | | | | | 08/29/02 | PHONE NO: 873-8624 | |
| STPHS 58-1(22)0 | | | | | | | 05/30/03 | | |
| SIGNING - NORTHWEST OF BROWNIN | | SIGNING UPGRADE | | | | | | | |
| CONTRACT TOTAL | 0.000 mi | | $ 226,206 | $ 238,369 | $ 171,760 | | | 100% | 84% |
| BH 9025(33) | | | | SLETTEN CONSTRUCTION CO | | | 08/09/02 | F.P.M. AAFEDT, RANDY | |
| DEARBORN RIVER - 20 KM SOUTH O | | REHABILITION OF A STEEL TRUSS BRIDGE | | | | | 11/11/02 | PHONE NO: 454-5920 | |
| | 0.075 km | | $ 1,016,045 | $ 1,061,094 | $ 595,242 | | 09/05/03*** | 56% | 26% |
| STPS-BR 234-1(7)9 | | | | RIVERSIDE CONTRACTING, INC. | | | 08/09/02 | F.P.M. BERG, GARY | |
| 14 KM SOUTH OF HAVRE - SOUTH | | GRADING,GRAVEL,PLANT MIX SURF, SEAL & COVER & CAST IN PLACE | | | | | 09/11/02 | PHONE NO: 265-6821 | |
| | 15.700 km | | $ 5,653,397 | $ 5,690,494 | $ 2,662,673 | | 05/28/04*** | 47% | 30% |
| SFCN 10-2(27)52 | | | | PRINCE, INC | | | 09/26/02 | F.P.M. BERG, GARY | |
| LOMA - BOX ELDER | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 03/04/03 | PHONE NO: 265-6821 | |
| | 59.000 km | | $ 4,519,540 | $ 4,355,420 | $ 600,890 | | 08/22/03*** | 14% | 24% |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/03
*** GREAT FALLS DISTRICT ***

DATE:06/09/03



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| SFCN 1-4(27)271 | | | RIVERSIDE CONTRACTING, INC. | | | | | 09/26/02 | F.P.M. BECKEDAHL MARK | |
| SHELBY-WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | 03/19/03 | PHONE NO: 873-8624 | |
| | 11.389 | km | | $ 772,207 | $ 812,426 | $ 9,996 | | 07/11/03*** | 1% | 16% |
| SFCI 15-4(98)196 | | | JIM GILMAN EXCAVATING INC. | | | | | 09/26/02 | F.P.M. CARLSON, JACK | |
| HELENA - NORTH | | SEAL & COVER | | | | | | 03/04/02 | PHONE NO: 457-0526 | |
| SFCI 15-4(97)200 | | | | | | | | 07/27/03*** | | |
| NORTH OF HELENA - NORTH | | SEAL & COVER | | | | | | | | |
| CONTRACT TOTAL | 35.075 | mi | | $ 881,249 | $ 782,370 | $ 146,926 | | | 19% | 0% |
| SMP 1899(03) | | | TREASURE STATE CONSTRUCTION | | | | | 09/26/02 | F.P.M. BECKEDAHL MARK | |
| GREAT FALLS DISTRICT - CRUSH A | | STOCKPILE | | | | | | 04/02/03 | PHONE NO: 873-8624 | |
| | 0.000 | km | | $ 487,193 | $ 491,198 | $ 134,347 | | 05/31/03 | 100% | 10/01/03 |
| SFCI 15-4(96)218 | | | JIM GILMAN EXCAVATING INC. | | | | | 09/26/02 | F.P.M. CARLSON, JACK | |
| WOLF CREEK - NORTH & SOUTH | | MILL,FILL,SEAL & COVER | | | | | | 01/20/03 | PHONE NO: 457-0526 | |
| | 17.486 | km | | $ 1,979,293 | $ 1,829,876 | $ 276,729 | | 07/27/03*** | 15% | 0% |
| STPU 5201(11) | | | UNITED MAT'LS OF GREAT FALLS | | | | | 09/26/02 | F.P.M. VOSEN, ROBERT | |
| 6TH ST.NW-CENTRAL TO NW BYPASS | | GRADING,GRAVEL,PCCP STORM DRAI N & WATERMAIN | | | | | | 11/12/02 | PHONE NO: 454-5921 | |
| | 0.900 | km | | $ 3,056,743 | $ 2,624,935 | $ 1,172,353 | | 07/15/03*** | 45% | 07/15/03 |
| NH 5203(8) | | | MONTANA LINES, INC | | | | | 11/07/02 | F.P.M. AAFEDT, RANDY | |
| 3RD STREET & SMELTER AVENUE-GR | | LIGHTING,SIGNALS & SIGNING | | | | | | 03/11/03 | PHONE NO: 454-5920 | |
| | 0.000 | km | | $ 272,936 | $ 323,670 | $ 317,572 | | 08/01/03*** | 98% | 30% |
| IM 15-7(29)334 | | | RIVERSIDE CONTRACTING, INC. | | | | | 11/07/02 | F.P.M. KLETTE, MIKE | |
| CONRAD - NORTH & SOUTH | | PLANT MIX BIT SURFACING,SEAL & COVER,REHABILITAITON OF BRIDG | | | | | | 03/19/03 | PHONE NO: 278-7078 | |
| | 14.512 | km | | $ 5,268,192 | $ 4,818,863 | $ 572,665 | | 11/14/03*** | 12% | 13% |
| NH 1-5(22)321 | | | RIVERSIDE CONTRACTING, INC. | | | | | 12/05/02 | F.P.M. BERG, GARY | |
| CHESTER - LIBERTY CO LINE | | MILL,FILL,CEMENT TREATED BASE, PL MIX SURF,SEAL & COVER | | | | | | 03/31/03 | PHONE NO: 265-6821 | |
| | 0.018 | km | | $ 6,069,230 | $ 5,322,349 | $ 634,097 | | 11/14/03*** | 12% | 15% |
| STPHS-IM 0002(627) | | | UNITED RENTALS HWY TECH INC | | | | | 02/10/03 | MANAGER NOT FOUND | |
| 1998-D3-ELECTRICAL | | INSTALLATION OF FLASHERS,LIGHT ING & BARRIERS | | | | | | 04/29/02 | | |
| | 0.000 | km | | $ 341,174 | $ 338,624 | $ 12,781 | | 07/27/03*** | 4% | 44% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| BR-STPP 80-1(17)4 | | | M K WEEDEN CONSTRUCTION, INC. | | | | | 03/10/03 | F.P.M. WOODHOUSE, HAROLD | |
| SHONKIN CREEK-SOUTH OF FT BENT | | CONCRETE PRESTRESSED GIRDER ST RUCTURE,APPROACHES & SLIDE | | | | | | 05/27/03 | PHONE NO: 738-4505 | |
| | 1.511 | km | | $ 3,079,264 | $ 2,177,751 | $ 21,779 | | 11/14/03*** | 1% | 0% |
| SFCS 330-1(13)31 | | | UNITED MAT'LS OF GREAT FALLS | | | | | 03/10/03 | F.P.M. VOSEN, ROBERT | |
| CASCADE - EAST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | | 05/12/03 | PHONE NO: 454-5921 | |
| | 10.128 | km | | $ 538,935 | $ 552,387 | $ 5,524 | | 08/15/03*** | 1% | 18% |
| STPHS-BR 5809(14) | | | HELENA SAND & GRAVEL INC | | | | | 03/10/03 | F.P.M. CARLSON, JACK | |
| NORTH MONTANA AVE-TURN LANE | | GRADING,GRAVEL SURFACING,PLANT MIX BIT.SURFACING,COMPOSITE | | | | | | 06/05/03 | PHONE NO: 457-0526 | |
| | 2.130 | km | | $ 1,591,986 | $ 1,511,563 | $ 15,115 | | 10/24/03*** | 1% | 0% |
| STPS 229-1(3)5 | | | HELENA SAND & GRAVEL INC | | | | | 05/05/03 | F.P.M. CARLSON, JACK | |
| NORTH MONTANA AVENUE-HELENA | | COLD MILLING,PLANT MIX SURFACI NG,SEAL & COVER | | | | | | / / | PHONE NO: 457-0526 | |
| | 4.095 | km | | $ 324,781 | $ 340,800 | $ 0 | | 08/22/03*** | 0% | 0% |
| IM 15-8(56)366 | | | J T L GROUP, INC. - HIGHWAY | | | | | 06/02/03 | F.P.M. BECKEDAHL MARK | |
| SHELBY-NORTH | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | | | / / | PHONE NO: 873-8624 | |
| | 23.553 | km | | $ 4,235,459 | $ 3,849,800 | $ 0 | | 05/23/03*** | 0% | 0% |
| CM 5799(8) | | | PHILLIPS CONSTRUCTION | | | | | 06/02/03 | F.P.M. BERG, GARY | |
| DOWNTOWN SIDEWALK RAMPS - HAVR | | VAULTED SIDEWALK & SIDEWALK RA MPS | | | | | | / / | PHONE NO: 265-6821 | |
| | 0.000 | km | | $ 112,725 | $ 118,326 | $ 0 | | 10/10/03*** | 0% | 0% |
| STPP 3-3(16)84 | | | RIVERSIDE CONTRACTING, INC. | | | | | 06/02/03 | F.P.M. KLETTE, MIKE | |
| JCT. MT 44 - NORTH & SOUTH | | PLANT MIX BITUMINOUS SURFACING OVERLAY,SEAL & COVER | | | | | | / / | PHONE NO: 278-7078 | |
| | 0.050 | km | | $ 887,723 | $ 895,060 | $ 0 | | 11/07/03*** | 0% | 0% |
| STPP 10-1(22)0 | | | COP CONSTRUCTION L.L.C. | | | | | 06/02/03 | F.P.M. AAFEDT, RANDY | |
| 10TH AVE. SOUTH - RIVER DRIVE | | GRD,PL MIX SURF,PCCP,SIDWALKS, SIGN,SIG,WATER & STORM DRN, | | | | | | / / | PHONE NO: 454-5920 | |
| | 0.000 | mi | | $ 11,658,171 | $ 10,894,156 | $ 0 | | 10/08/04*** | 0% | 07/08/05 |
| GREAT FALLS DISTRICT TOTALS | | | | $105,253,572 | $ 98,875,103 | $ 51,579,571 | | | 52% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| STPP 22-2(15)30 | | | S K CONSTRUCTION, INC. | | | | APPR | 07/06/00 | F.P.M. ARTHUR, RONALD T. | |
| PLENTYWOOD - WEST | | GRADING,GRAVEL,PLANT MIX BITUM | SURF & PRESTRESSED BEAM BRIDG | | | | 11/12/02 | 07/19/00 | PHONE NO: 787-5701 | |
| | 17.613 km | | | $ 7,245,674 | $ 6,171,379 | $ 7,281,439 | | 10/18/02 | 100% | 100% |
| NH 23-2(18)64 F | | | E.H. OFTEDAL AND SONS, INC. | | | | APPR | 11/27/00 | F.P.M. SWANSON, ROBERT E. | |
| OLIVE N & S | | GRADING,GRAVEL,PLANT MIX SURFA | CING & PRESTRESSED CONC.BEAM | | | | 12/10/02 | 03/12/01 | PHONE NO: 436-2704 | |
| | 19.100 km | | | $ 9,371,165 | $ 10,642,287 | $ 10,463,442 | | 11/15/02*** | 98% | 104% |
| NH 23-2(20)56 F | | | E.H. OFTEDAL AND SONS, INC. | | | | APPR | 12/19/00 | F.P.M. SWANSON, ROBERT E. | |
| COALWOOD - SOUTH | | GRADING,GRAVEL,PL MIX SURF,SEA | L & COVER | | | | 04/24/02 | 02/13/01 | PHONE NO: 436-2704 | |
| | 13.249 km | | | $ 7,520,509 | $ 7,095,158 | $ 7,236,354 | | 07/26/02*** | 98% | 100% |
| NH 23-1(19)48 F | | | E.H. OFTEDAL AND SONS, INC. | | | | PEND | 03/29/01 | F.P.M. RUDE, DWAYNE | |
| COALWOOD-NORTH | | GRADING,GRAVEL,PLANT MIX SURFA | CING,SEAL & COVER | | | | 05/12/03 | 08/28/01 | PHONE NO: 233-3612 | |
| | 13.300 km | | | $ 6,017,266 | $ 6,485,034 | $ 6,504,577 | | 05/16/03*** | 98% | 102% |
| NH 23-3(10)130 | | | RIVERSIDE CONTRACTING, INC. | | | | PEND | 06/01/01 | F.P.M. ALMLI, MARTY | |
| ALZADA-EAST & WEST | | WIDENING,CEMENT TREATED PULV B | ASE,PL MIX OVERLAY & SEAL & CO | | | | 05/13/03 | 07/10/01 | PHONE NO: 233-3628 | |
| | 15.298 km | | | $ 5,040,955 | $ 4,929,743 | $ 5,058,190 | | 11/01/02 | 100% | 117% |
| CM 1405(1) | | | FRANZ CONSTRUCTION, INC | | | | PEND | 08/10/01 | F.P.M. SLASKA, JIM | |
| COUNTY ROAD 350-SIDNEY | | PLANT MIX BITUMINOUS OVERLAY,& | SEAL & COVER | | | | 10/21/02 | 05/21/02 | PHONE NO: 377-5296 | |
| | 1.260 km | | | $ 102,743 | $ 122,620 | $ 94,434 | | 06/10/02 | 100% | 67% |
| PLH-STPS 323-1(13)62 | | | WICKENS CONSTRUCTION, INC. | | | | | 10/11/01 | F.P.M. ALMLI, MARTY | |
| ALZADA - NORTH | | GRADING & GRAVEL SURFACING | | | | | | 11/05/01 | PHONE NO: 233-3628 | |
| | 16.100 km | | | $ 4,080,875 | $ 4,178,086 | $ 4,223,116 | | 11/04/02 | 100% | 69% |
| IM 94-6(47)231 | | | RIVERSIDE CONTRACTING, INC. | | | | APPR | 11/21/01 | F.P.M. SLASKA, JIM | |
| WIBAUX-EAST AND WEST | | MILLING,FILLING,PL MIX OVERLAY | & CULVERT REPLACEMENT | | | | 11/12/02 | 04/09/02 | PHONE NO: 377-5296 | |
| | 19.818 km | | | $ 4,963,749 | $ 4,678,083 | $ 4,722,079 | | 10/08/02 | 100% | 85% |
| STPS 253-1(8)0 | | | J T L GROUP, INC. - HIGHWAY | | | | PEND | 04/11/02 | F.P.M. LAUCKNER, JAMES | |
| TERRY-NORTH | | LEVELING,SEAL & COVER AND PIPE | REPLACEMENT | | | | 05/01/03 | 05/13/02 | PHONE NO: 377-5296 | |
| | 0.431 km | | | $ 1,722,548 | $ 1,648,429 | $ 1,663,263 | | 12/19/02 | 100% | 88% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| STPS 323-1(18)0 | | | PRINCE, INC | | | | | 05/14/02 | F.P.M. RUDE, DWAYNE | |
| EKALAKA-SOUTH | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | | | 06/10/02 | PHONE NO: 233-3612 | |
| | 34.788 | km | | $ 2,017,614 | $ 2,174,091 | $ 2,111,736 | | 10/07/02 | 100% | 82% |
| STPP 54-1(7)9 | | | PRINCE, INC | | | | | 05/14/02 | F.P.M. SWANSON, ROBERT E. | |
| 2 KM NORTH OF BIDDLE - NORTH | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | | 07/26/02 | PHONE NO: 436-2704 | |
| | 16.700 | km | | $ 1,353,411 | $ 1,285,753 | $ 1,136,858 | | 07/27/03*** | 88% | 108% |
| STPP 42-1(5)0 | | | PRINCE, INC | | | | | 05/14/02 | F.P.M. LAUCKNER, JAMES | |
| JUNCTION MT 200 - NORTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | 09/25/02 | PHONE NO: 377-5296 | |
| | 31.730 | km | | $ 1,531,516 | $ 1,360,184 | $ 1,088,010 | | 07/27/03*** | 80% | 138% |
| SFCN 57-7(16)297 | | | PRINCE, INC | | | | | 06/07/02 | F.P.M. LAUCKNER, JAMES | |
| LINDSAY-EAST & WEST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | | 09/09/02 | PHONE NO: 377-5296 | |
| | 31.967 | km | | $ 1,765,536 | $ 1,772,815 | $ 1,433,418 | | 07/27/03*** | 81% | 90% |
| STPP 39-1(33)21 | | | CENTURY COMPANIES, INC. | | | | PEND | 06/07/02 | F.P.M. MARTIN, DOUGLAS | |
| COLSTRIP NORTH & SOUTH | | PLANT MIX OVERLAY,MILLING,SEAL & COVER | | | | | 05/13/03 | 07/15/02 | PHONE NO: 748-3175 | |
| | 3.400 | km | | $ 340,285 | $ 491,988 | $ 467,033 | | 07/27/03*** | 95% | 87% |
| STPP-STPE 27-3(8)79 | | | NORTHERN LINE LAYERS, INC. | | | | | 07/18/02 | F.P.M. SLASKA, JIM | |
| WIBAUX - NORTH & SOUTH | | COLD MILLING,PLANT MIX OVERLAY ,& SEAL & COVER | | | | | | 08/19/02 | PHONE NO: 377-5296 | |
| STPP 97-1(2)0 | | | | | | | | 07/27/03*** | | |
| WIBAUX - WEST | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER & LIGHTING | | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | | $ 513,074 | $ 671,584 | $ 454,168 | | | 68% | 91% |
| BR 9006(12) | | | (OBS)TRACY CQWDREY & ASSOC DBA | | | | | 07/18/02 | F.P.M. BACON, DAVID | |
| LITTLE MISSOURI RIVER-EAST OF | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | | 09/06/02 | PHONE NO: 377-5296 | |
| | 0.513 | km | | $ 752,692 | $ 775,325 | $ 521,240 | | 08/15/03*** | 67% | 53% |
| STPP 2-1(38)3 | | | NORTHERN LINE LAYERS, INC. | | | | | 07/18/02 | F.P.M. MARTIN, DOUGLAS | |
| MAIN STREET - MILES CITY | | MILLING,PMS OVERLAY,SEAL & COV ER | | | | | | 09/30/02 | PHONE NO: 748-3175 | |
| STPP 23-1(30)0 | | | | | | | | 07/27/03*** | | |
| MILES CITY - URBAN | | MILLING,PMS OVERLAY,SEAL & COV ER & SIDEWALKS | | | | | | | | |
| CONTRACT TOTAL | 0.000 | mi | | $ 806,939 | $ 1,027,041 | $ 614,595 | | | 60% | 105% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| SMP 4499(03) | | | PRINCE, INC | | | | | 07/18/02 | F.P.M. SWANSON, ROBERT E. | |
| GLENDIVE DISTRICT - CRUSH AND | | CRUSH & STOCKPILE | | | | | | 10/18/02 | PHONE NO: 436-2704 | |
| | 0.000 km | | | $ 365,700 | $ 323,000 | $ 307,359 | | 04/07/03 | 100% | 04/01/03 |
| NH-STPE 22-2(19)41 | | | NORTHERN LINE LAYERS, INC. | | | | | 07/18/02 | F.P.M. ARTHUR, RONALD T. | |
| PLENTYWOOD - EAST & WEST | | PL MIX OVERLAY,PCCP PAVEMENT,S IDEWALKS,CURB & TRAFFIC SIGNAL | | | | | | 08/27/02 | PHONE NO: 787-5701 | |
| | 1.700 km | | | $ 694,859 | $ 844,771 | $ 390,484 | | 07/27/03*** | 46% | 123% |
| NH 62-2(18)21 F | | | M K WEEDEN CONSTRUCTION, INC. | | | | | 07/18/02 | F.P.M. ARTHUR, RONALD T. | |
| SIOUX PASS - SOUTH | | GRADING,CEMENT-TREATED BASE & PLANT MIX SURFACING | | | | | | 08/21/02 | PHONE NO: 787-5701 | |
| | 9.300 km | | | $ 5,342,503 | $ 4,697,074 | $ 2,183,477 | | 10/10/03*** | 46% | 49% |
| BR 9040(10) | | | COP CONSTRUCTION L.L.C. | | | | | 07/18/02 | F.P.M. BACON, DAVID | |
| O'FALLON CREEK - SW OF MILDRED | | TRUSS BRIDGE REPLACEMENT & GRA VELED APPROACHES | | | | | | 08/19/02 | PHONE NO: 377-5296 | |
| | 0.580 km | | | $ 804,603 | $ 867,703 | $ 532,367 | | 08/15/03*** | 61% | 59% |
| BR 243-1(7)20 | | | SLETTEN CONSTRUCTION CO | | | | | 08/09/02 | F.P.M. GREUFE, LARRY | |
| BRIDGE REPLACEMENT - NORTH OF | | STRUCTURES & APPROACHES ON BRI DGES | | | | | | 10/08/02 | PHONE NO: 653-1574 | |
| | 1.300 km | | | $ 2,095,747 | $ 1,863,412 | $ 1,245,621 | | 10/31/03*** | 67% | 41% |
| BR 9011(18) | | | SLETTEN CONSTRUCTION CO | | | | | 08/09/02 | F.P.M. BACON, DAVID | |
| CABIN CREEK - S OF GLENDIVE | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | | 10/14/02 | PHONE NO: 377-5296 | |
| BR 335-1(12)13 | | | | | | | | 09/05/03*** | | |
| CEDAR CREEK-20 KM S OF GLENDIV | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | | | | |
| CONTRACT TOTAL | 0.116 km | | | $ 1,173,525 | $ 1,232,464 | $ 691,627 | | | 56% | 31% |
| STPP-NH-STPX 0002(506) | | | MARTIN CONSTRUCTION INC. | | | | | 09/06/02 | F.P.M. LAUCKNER, JAMES | |
| D4 CULVERTS - SOUTH | | D4 CULVERTS-SOUTH DRAINAGE IMP ROVMENTS | | | | | | 04/01/03 | PHONE NO: 377-5296 | |
| | 0.000 km | | | $ 1,296,016 | $ 1,441,748 | $ 303,369 | | 08/15/03*** | 21% | 26% |
| STPP 22-1(7)8 | | | M K WEEDEN CONSTRUCTION, INC. | | | | | 09/06/02 | F.P.M. MIKE BUTZLAFF | |
| FLAXVILLE - E & W | | GRADING GRAVEL,PLANT MIX BITUM INOUS SURFACING,SEAL & COVER | | | | | | 10/31/02 | PHONE NO: 653-1577 | |
| | 11.500 km | | | $ 3,982,293 | $ 4,064,874 | $ 809,946 | | 05/28/04*** | 20% | 19% |
| BR 9010(11) | | | SLETTEN CONSTRUCTION CO | | | | | 09/06/02 | F.P.M. MARK KUROKAWA | |
| POPLAR RIVER-NW OF SCOBEY | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | | 03/10/03 | PHONE NO: 653-1574 | |
| | 0.560 km | | | $ 618,274 | $ 656,349 | $ 238,057 | | 08/15/03*** | 36% | 21% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH-STPE 23-2(24)76 F | | | | E.H. OFTEDAL AND SONS, INC. | | | 09/26/02 | F.P.M. SWANSON, ROBERT E. | |
| BROADUS - EAST | | GRD,A GRVL OR CEMENT BASE COAR SE,PL.MIX OVERLAY,SEAL & COVER | | | | | 11/14/02 | PHONE NO: 436-2704 | |
| | 24.800 | km | $ 15,612,035 | $ 16,306,928 | $ 2,808,444 | | 10/08/04*** | 17% | 10% |
| SFCI 94-6(46)218 | | | | PRINCE, INC | | | 09/26/02 | F.P.M. SLASKA, JIM | |
| 4 KM EAST OF GLENDIVE - EAST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | / / | PHONE NO: 377-5296 | |
| | 21.700 | km | $ 6,162,657 | $ 5,982,599 | $ 691,443 | | 07/27/03*** | 12% | 20% |
| NH 0002(505) | | | | L S C, INC. | | | 09/26/02 | F.P.M. PISK, RANDAL | |
| D4 CULVERTS - NORTH | | DRAINAGE IMPROVEMENTS | | | | | 04/21/03 | PHONE NO: 228-9478 | |
| | 0.000 | km | $ 770,078 | $ 802,509 | $ 118,991 | | 08/22/03*** | 15% | 24% |
| NH-STPE 1-8(25)499 F | | | | SLETTEN CONSTRUCTION CO | | | 11/07/02 | F.P.M. GREUFE, LARRY | |
| US. 2-SACO | | GRD,GRVL,PL MIX BIT SURF,PREST RESSED CONCRETE BEAM BRIDGE | | | | | 02/13/03 | PHONE NO: 653-1574 | |
| | 1.400 | km | $ 1,912,640 | $ 2,075,365 | $ 419,030 | | 11/14/03*** | 20% | 15% |
| STPS-PLH 323-1(15)51 | | | | WESTWAY CONSTRUCTION, INC. | | | 11/07/02 | F.P.M. ALMLI, MARTY | |
| ALBION - NORTH & SOUTH | | GRADING,GRAVEL SURFACING | | | | | 02/18/03 | PHONE NO: 233-3628 | |
| | 16.800 | km | $ 4,164,409 | $ 3,835,198 | $ 1,162,949 | | 07/27/03*** | 30% | 18% |
| BR 243-1(6)12 | | | | DESONIA CONSTRUCTION INC | | | 11/07/02 | F.P.M. GREUFE, LARRY | |
| STINKY CREEK-14 KM NW OF SACO | | PRESTRESSED CONCRETE BEAM BRID GE & GRD,GRVL,AGG SURF OF APPR | | | | | 03/13/03 | PHONE NO: 653-1574 | |
| | 0.897 | km | $ 582,174 | $ 494,328 | $ 73,847 | | 10/10/03*** | 15% | 18% |
| NH 23-1(27)33 F | | | | RIVERSIDE CONTRACTING, INC. | | | 11/07/02 | F.P.M. RUDE, DWAYNE | |
| VOLBORG -NORTH AND SOUTH | | GRD,GRVL,PL MIX SURF,SEAL & CO VER,PRESTRESSED CONCRETE BEAM | | | | | 02/03/03 | PHONE NO: 233-3612 | |
| | 23.534 | km | $ 13,788,907 | $ 12,542,543 | $ 3,695,706 | | 11/12/04*** | 29% | 8% |
| BR 9036(19) | | | | SLETTEN CONSTRUCTION CO | | | 12/05/02 | F.P.M. GREUFE, LARRY | |
| BEAVER CR. - 5KM NW OF SACO | | PRESTRESSED BEAM TYPE STRUCTUR E & GRAVEL APPROACHES | | | | | 02/13/03 | PHONE NO: 653-1574 | |
| | 0.900 | km | $ 923,342 | $ 889,151 | $ 301,712 | | 11/14/03*** | 34% | 13% |
| IM-STPHS 0002(509) | | | | MONTANA LINES, INC | | | 12/05/02 | F.P.M. LAUCKNER, JAMES | |
| D4 - LIGHTING | | ROADWAY LIGHTING,FLASHING BEAC ONS,SIGNING & LANDSCAPEING | | | | | 05/28/03 | PHONE NO: 377-5296 | |
| | 0.000 | km | $ 1,647,862 | $ 1,351,558 | $ 13,516 | | 11/14/03*** | 1% | 0% |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/03
*** GLENDIVE DISTRICT ***

DATE:06/09/03



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR-NH 61-4(21)125 | | | | WICKENS CONSTRUCTION, INC. | | | 04/07/03 | F.P.M. PISK, RANDAL | |
| STRUCTURES - SOUTHWEST OF MALT | | BRIDGE REPLACMENT,PLANT MIX BI TUMINOUS SURFACING | | | | | 05/05/03 | PHONE NO: 228-9478 | |
| | 0.000 km | | $ 1,600,814 | $ 1,197,964 | $ 113,246 | | 10/10/03*** | 9% | 4% |
| STPS 246-1(8)0 | | | | CENTURY COMPANIES, INC. | | | 04/07/03 | F.P.M. PISK, RANDAL | |
| GLASGOW - NORTHWEST | | LEVELING,PLANT MIX SURFACING O VERLAY,SEAL & COVER | | | | | 05/21/03 | PHONE NO: 228-9478 | |
| | 0.000 km | | $ 683,372 | $ 785,518 | $ 130,242 | | 09/05/03*** | 17% | 5% |
| STPP 39-1(29)12 | | | | E.H. OFTEDAL AND SONS, INC. | | | 05/05/03 | F.P.M. MARTIN, DOUGLAS | |
| COLSTRIP - SOUTH | | GRADE,CEMENT TREATED BASE,PLAN T MIX SURF.SEAL & COVER & | | | | | / / | PHONE NO: 748-3175 | |
| | 0.000 km | | $ 8,854,520 | $ 8,292,962 | $ 0 | | 10/08/04*** | 0% | 0% |
| STPS 251-2(7)45 | | | | NORTHERN IMPROVEMENT COMPANY | | | 05/05/03 | F.P.M. MIKE BUTZLAFF | |
| FLAXVILLE - SOUTH | | PLANT MIX OVERLAY,SEAL & COVER ,STRIPING & BRIDGE RAIL | | | | | / / | PHONE NO: 653-1577 | |
| | 0.000 km | | $ 713,156 | $ 851,610 | $ 0 | | 08/15/03*** | 0% | 0% |
| SFCP 22-1(9)0 | | | | NORTHERN IMPROVEMENT CO. | | | 05/05/03 | F.P.M. MIKE BUTZLAFF | |
| SCOBEY-EAST | | PLANT MIX OVERLAY,SEAL & COVER & CONCRETE SIDWALKS | | | | | / / | PHONE NO: 653-1577 | |
| SFCP 32-2(10)39 | | | | | | | 10/24/03*** | | |
| SCOBEY-NORTH & SOUTH | | PLANT MIX OVERLAY,SEAL & COVER ,PORT CEMENT CONC PAV,CONC | | | | | | | |
| CONTRACT TOTAL | 0.000 mi | | $ 2,648,206 | $ 2,705,829 | $ 0 | | | 0% | 4% |
| GLENDIVE DISTRICT TOTALS | | | $131,584,241 | $129,615,054 | $ 71,305,383 | | | 54% | |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/03
*** BILLINGS DISTRICT ***

DATE:06/09/03



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| BR 9048(11) | | | EDWARD T COPPS CONST. | | | | APPR | 03/16/00 | F.P.M. STUDEBAKER, RAYMOND | |
| STILLWATER RIVER-N.E. OF ABSAR | | GR.,AGG.APPROACHES,PRESTRESSED | CONCRETE BEAM BRIDGE | | | | 08/13/01 | 04/05/00 | PHONE NO: 657-0273 | |
| | 0.663 | km | | $ 1,183,040 | $ 823,782 | $ 945,603 | | 03/18/02 | 100% | 98% |
| IM 94-1(61)47 | | | EMPIRE SAND AND GRAVEL COMPANY | | | | | 11/27/00 | F.P.M. SLOE, DAVID A. | |
| BIG HORN INTERCHANGE E & W | | MILL,PLANT MIX BITUMINOUS SURF ACING,SEAL & COVER | | | | | | 02/08/01 | PHONE NO: 657-0269 | |
| | 17.837 | km | | $ 2,185,015 | $ 2,360,221 | $ 2,255,676 | | 09/09/02 | 100% | 84% |
| NH 4-1(23)0 F | | | CENTURY COMPANIES, INC. | | | | APPR | 12/19/00 | F.P.M. BERGEN, PERRY | |
| WARREN - NORTH & SOUTH | | GRADING,AGG SURF,PL MIX BIT SU RF,COLD IN-PLACE RECYCLE, | | | | | 09/27/02 | 03/05/01 | PHONE NO: 657-0259 | |
| | 20.497 | km | | $ 7,351,605 | $ 6,409,592 | $ 7,026,699 | | 08/30/02*** | 98% | 100% |
| IM 90-9(93)543 | | | MARVIN A. REHBEIN | | | | | 03/09/01 | F.P.M. JAY MUHLBEIER | |
| WYOLA - SOUTH | | COLD MILLING,FILL,SEAL & COVER | | | | | | 05/21/01 | PHONE NO: 665-2774 | |
| | 17.624 | km | | $ 2,487,066 | $ 2,691,176 | $ 2,609,190 | | 06/24/02 | 100% | 81% |
| STPP 14-5(17)181 | | | M K WEEDEN CONSTRUCTION, INC. | | | | APPR | 03/09/01 | F.P.M. CRAIG FAVERO | |
| 19 KILOMETERS EAST OF ROUNDUP- | | GRADING,GRAVEL & PLANT MIX SUR FACING | | | | | 09/27/02 | 04/13/01 | PHONE NO: 323-3699 | |
| | 12.660 | km | | $ 6,545,224 | $ 7,682,910 | $ 8,853,418 | | 04/10/03 | 100% | 98% |
| IM 90-7(72)392 | | | COP CONSTRUCTION L.L.C. | | | | APPR | 03/29/01 | F.P.M. STUDEBAKER, RAYMOND | |
| REEDPOINT-E & W STRUCTURES | | STRUCTURE REHABILITATION | | | | | 01/17/02 | 04/26/01 | PHONE NO: 657-0273 | |
| | 0.355 | km | | $ 934,791 | $ 1,085,191 | $ 1,531,501 | | 11/02/01*** | 98% | 86% |
| IM 56683(1) | | | RIVERSIDE CONTRACTING, INC. | | | | | 07/13/01 | F.P.M. SHUPAK,TOM | |
| SOUTH FRONTAGE ROAD RELOCATION | | GR,GRVL,PL MIX BIT SURF,PORTLA ND CEMENT SURF,SEAL & COVER | | | | | | 08/06/01 | PHONE NO: 657-0271 | |
| | 2.100 | km | | $ 3,059,893 | $ 3,273,864 | $ 3,032,150 | | 11/14/02 | 100% | 97% |
| BR 311-2(8)7 | | | COP CONSTRUCTION L.L.C. | | | | APPR | 11/21/01 | F.P.M. SLOE, DAVID A. | |
| BUCKINGHAM COULEE - 5 KM E. OF | | BOX CULVERT & APPROACHES | | | | | 11/12/02 | 12/18/01 | PHONE NO: 657-0269 | |
| | 0.596 | km | | $ 418,763 | $ 332,069 | $ 379,903 | | 11/26/02 | 100% | 87% |
| NH 61-3(14)55 | | | M K WEEDEN CONSTRUCTION, INC. | | | | APPR | 11/21/01 | F.P.M. TILZEY, RONALD | |
| BOHEMIAN CORNER - SOUTH | | PULVERIZE,WIDENING,PL MIX SURF ACING,SEAL & COVER | | | | | 12/10/02 | 04/08/02 | PHONE NO: 538-1320 | |
| | 19.008 | km | | $ 4,195,363 | $ 3,761,168 | $ 3,860,281 | | 06/27/03*** | 98% | 74% |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/03
*** BILLINGS DISTRICT ***

DATE:06/09/03



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| SFCS 384-2(8)31 | | | | J T L GROUP, INC. - HIGHWAY | | | 02/20/02 | F.P.M. SLOE, DAVID A. | |
| TREASURE COUNTY LINE - NORTH | | LEVELING & SEAL & COVER | | | | | 05/09/02 | PHONE NO: 657-0269 | |
| STPS 532-1(11)12 | | | | | | | 09/16/02 | | |
| KING AVE.-72ND ST. TO SHILOH R | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 40.100 | km | $ 507,476 | $ 434,434 | $ 347,986 | | | 100% | 58% |
| STPP-STPS-NH-IM 0002(622) | | | | ARROW STRIPING AND MFG., INC. | | APPR | 02/20/02 | F.P.M. SLOE, DAVID A. | |
| 2002-D5-DURABLE PAVE. MARK. | | APPLICATION OF EPOXY PAVEMENT MARKINGS | | | | 09/13/02 | 05/09/02 | PHONE NO: 657-0269 | |
| | 0.000 | km | $ 302,677 | $ 270,839 | $ 290,586 | | 06/09/02 | 100% | 07/01/02 |
| BR 61-3(17)67 | | | | EDWARD T COPPS CONST. | | PEND | 02/28/02 | F.P.M. TILZEY, RONALD | |
| BOX ELDER CR. - NE OF ROY | | CONSTRUCTION OF A CAST IN PLAC E CONCRETE BRIDGE | | | | 05/15/03 | 05/14/02 | PHONE NO: 538-1320 | |
| | 0.100 | km | $ 419,938 | $ 442,247 | $ 385,997 | | 11/15/02*** | 87% | 95% |
| IM 90-8(151)463 | | | | J T L GROUP, INC. - HIGHWAY | | APPR | 04/11/02 | F.P.M. STUDEBAKER, RAYMOND | |
| PRYOR CREEK - BIG HORN COUNTY | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | 11/12/02 | 06/13/02 | PHONE NO: 657-0273 | |
| | 15.700 | km | $ 4,932,017 | $ 3,680,205 | $ 4,008,511 | | 01/09/03 | 100% | 69% |
| NH 61-1(12)1 | | | | J T L GROUP, INC. - HIGHWAY | | | 05/14/02 | F.P.M. CRAIG FAVERO | |
| ROUNDUP - NORTH | | MILL,PLANT MIX SURFACE OVERLAY ,SEAL & COVER | | | | | 07/11/02 | PHONE NO: 323-3699 | |
| | 9.800 | km | $ 668,247 | $ 672,462 | $ 664,655 | | 10/09/02 | 100% | 80% |
| CM 7199(13) | | | | CENTURY COMPANIES, INC. | | APPR | 05/14/02 | F.P.M. TILZEY, RONALD | |
| BRASSEY/CASINO CR - LEWISTOWN | | SEAL & COVER,PMS OVERLAY & PAV EMENT MARKINGS | | | | 12/10/02 | 07/10/02 | PHONE NO: 538-1320 | |
| | 0.000 | km | $ 99,678 | $ 97,565 | $ 96,607 | | 08/29/02 | 100% | 37% |
| IM 0002(574) | | | | MARVIN A. REHBEIN | | | 05/14/02 | F.P.M. DON SANDINE (TEMP) | |
| D5 - INTERSTATE FENCING | | INTERSTATE FENCING & CATTLE GU ARD IMPROVEMENTS | | | | | 06/17/02 | PHONE NO: 657-0267 | |
| | 0.000 | km | $ 1,501,410 | $ 1,769,836 | $ 1,447,753 | | 07/27/03*** | 82% | 62% |
| BR 14-5(23)155 | | | | J & S CONSTRUCTION INC. | | PEND | 05/14/02 | F.P.M. DON SANDINE (TEMP) | |
| DRAINAGE-13 KM NORTHEAST OF LA | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER APP,REINF. | | | | 05/09/03 | 08/12/02 | PHONE NO: 657-0267 | |
| | 0.740 | km | $ 608,309 | $ 589,139 | $ 665,421 | | 09/20/02*** | 98% | 106% |
| IM 90-8(150)427 | | | | J T L GROUP, INC. - HIGHWAY | | | 05/14/02 | F.P.M. SHUPAK,TOM | |
| PARK CITY - MOSSMAIN | | MILL,HOT RECYCLE,PMS OVERLAY,S EAL & COVER | | | | | 06/24/02 | PHONE NO: 657-0271 | |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/03
*** BILLINGS DISTRICT ***

DATE:06/09/03



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPS 532-1(8)0 | | | | | | | 07/27/03*** | | |
| LAUREL - NORTH | | PAVEMENT PULVERIZATION,TOP COU RSE,PMS OVERLAY,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 0.046 km | | $ 4,931,837 | $ 3,814,173 | $ 3,462,292 | | | 91% | 78% |
| BR 9002(30) | | | EDWARD T COPPS CONST. | | | | 05/14/02 | F.P.M. NELSON, ROD | |
| FLY CREEK - 25KM WEST OF HARDI | | BRIDGE REPLACEMENT & APPROACH ROADWAY WORK | | | | | 07/30/02 | PHONE NO: 657-0264 | |
| | 0.320 km | | $ 379,410 | $ 396,112 | $ 370,124 | | 10/18/02*** | 93% | 124% |
| SFCX 81016(1) | | | JTL GROUP, INC.-BILLINGS | | | APPR | 06/07/02 | F.P.M. BERGEN, PERRY | |
| LOCKWOOD - SOUTH | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | 11/22/02 | 07/08/02 | PHONE NO: 657-0259 | |
| STPS 302-2(2)16 | | | | | | APPR | 10/17/02 | | |
| MOLT - EAST | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | 11/12/02 | | | |
| SFCX 56916(1) | | | | | | APPR | | | |
| OLD HARDIN RD - BILLINGS EAST | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | 11/22/02 | | | |
| CONTRACT TOTAL | 9.300 km | | $ 647,539 | $ 671,354 | $ 662,896 | | | 100% | 40% |
| SFCS 522-1(4)0 | | | JTL GROUP, INC.-BILLINGS | | | | 06/07/02 | F.P.M. SLOE, DAVID A. | |
| HUNTLEY INT - EAST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 07/15/02 | PHONE NO: 657-0269 | |
| SFCU 1014(3) | | | | | | | 07/27/03*** | | |
| AIRPORT RD - BILLINGS | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | | | |
| SFCU 1010(4) | | | | | | | | | |
| LAUREL RD TO S 20TH ST - BLGS | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | $ 1,414,721 | $ 1,292,187 | $ 947,433 | | | 73% | 68% |
| NH 14-4(16)130 | | | PRINCE, INC | | | | 07/18/02 | F.P.M. JAY MUHLBEIER | |
| RYEGATE - EAST | | SHOULDER WIDEN,PMS OVERLAY,SEA L & COVER | | | | | 09/16/02 | PHONE NO: 665-2774 | |
| | 11.424 km | | $ 1,733,378 | $ 1,709,134 | $ 1,241,796 | | 07/27/03*** | 73% | 87% |
| NH 57-3(38)81 | | | CENTURY COMPANIES, INC. | | | | 08/09/02 | F.P.M. TILZEY, RONALD | |
| MAIN STREET - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPROVEM | | | | | 03/25/03 | PHONE NO: 538-1320 | |
| SFCU 7111(3) | | | | | | | 07/27/03*** | | |
| MAIN ST SOUTH - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPOVEME | | | | | | | |
| STPP 43-1(23)0 | | | | | | | | | |
| MAIN ST NORTH - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPROVEM | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | $ 1,027,189 | $ 966,215 | $ 307,629 | | | 32% | 52% |
| STPHS 532-1(4)12 | | | J & S CONSTRUCTION INC. | | | | 09/06/02 | F.P.M. BERGEN, PERRY | |
| SLOPE FLATTENING-NORTH OF LAUR | | SLOPE FLATTENING-NORTH OF LAUR EL | | | | | 11/08/02 | PHONE NO: 657-0259 | |
| | 0.840 km | | $ 121,638 | $ 118,008 | $ 131,740 | | 05/19/03 | 100% | 40% |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/03
*** BILLINGS DISTRICT ***

DATE:06/09/03



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 308-1(23)0 | | | | TAMIETTI CONST. CO., INC. | | | 09/06/02 | F.P.M. NELSON, ROD | |
| ROCK CREEK-RED LODGE | | PRESTRESSED CONCRETE BEAM BRID GE,GRADING,AGGREGATE,PLANT MIX | | | | | 10/28/02 | PHONE NO: 657-0264 | |
| | 0.274 | km | $ 1,090,505 | $ 998,351 | $ 429,906 | | 07/15/03*** | 43% | 40% |
| STPU 1020(15) | | | | (OBS) LONG CONSTRUCTION, INC. | | | 09/06/02 | F.P.M. NELSON, ROD | |
| MONTANA AVE OVERPASS-BILLINGS | | STRUCTURE REHABILITAION | | | | | 10/15/02 | PHONE NO: 657-0264 | |
| | 0.000 | km | $ 640,269 | $ 547,393 | $ 463,701 | | 07/27/03*** | 85% | 71% |
| BR 9014(22) | | | | WICKENS CONSTRUCTION, INC. | | | 09/06/02 | F.P.M. TILZEY, RONALD | |
| MCDONALD CR. - SW OF GRASS RAN | | BOX CULVERT & APPROACHES | | | | | 11/12/02 | PHONE NO: 538-1320 | |
| | 0.400 | km | $ 238,775 | $ 222,735 | $ 222,117 | | 04/24/03 | 100% | 5% |
| STPHS 0002(626) | | | | OMO CONSTRUCTION INC | | | 09/26/02 | F.P.M. SHUPAK,TOM | |
| 1998-D5-SIGNING | | SIGNING & DELINEATION | | | | | 12/10/02 | PHONE NO: 657-0271 | |
| | 0.000 | km | $ 20,713 | $ 24,445 | $ 22,664 | | 01/07/03 | 100% | 0% |
| STPS 298-1(7)4 | | | | WESTWAY CONSTRUCTION, INC. | | | 09/26/02 | F.P.M. SLOE, DAVID A. | |
| 6 KM SOUTH OF BIG TIMBER-SOUTH | | GRADING,AGGREGATE,PLANT MIX BI T.SURFACING,SEAL & COVER | | | | | 01/20/03 | PHONE NO: 657-0269 | |
| | 7.088 | km | $ 3,401,747 | $ 3,314,260 | $ 1,249,127 | | 06/18/04*** | 38% | 16% |
| BR 419-1(9)21 | | | | COP CONSTRUCTION L.L.C. | | | 09/26/02 | F.P.M. NELSON, ROD | |
| WEST FORK STILLWATER - STRUCTU | | GRADING,GRAVEL & CONSTRUCTION OF PRESTRESSED CONCRETE STRUCT | | | | | 12/10/02 | PHONE NO: 657-0264 | |
| | 0.895 | km | $ 1,124,373 | $ 1,141,994 | $ 507,850 | | 11/14/03*** | 44% | 23% |
| BR 56788(5) | | | | J & S CONSTRUCTION INC. | | | 09/26/02 | F.P.M. STUDEBAKER, RAYMOND | |
| ARROW CREEK - NE OF WORDEN | | REM EXIST STRCT,DBL RE CONC BO X,GRD,GRVL SURF, PL MIX SURF | | | | | 03/11/03 | PHONE NO: 657-0273 | |
| | 0.140 | km | $ 230,119 | $ 222,807 | $ 213,216 | | 07/11/03*** | 96% | 77% |
| STPP 14-5(18)189 | | | | M K WEEDEN CONSTRUCTION, INC. | | | 09/26/02 | F.P.M. CRAIG FAVERO | |
| MUSSELSHELL E & W | | GRADING,GRAVEL & PLANT MIX SUR FACING | | | | | 11/25/02 | PHONE NO: 323-3699 | |
| | 10.400 | km | $ 7,998,888 | $ 7,841,903 | $ 2,695,262 | | 07/30/04*** | 34% | 12% |
| STPHS 4-2(21)54 | | | | JTL GROUP, INC.-BILLINGS | | | 11/07/02 | F.P.M. SHUPAK,TOM | |
| SIGNALS-LAUREL INTERCHANGE | | SIGNALS-LAUREL INTERCHANGE,SIG NALS & TURNBAY | | | | | 04/29/03 | PHONE NO: 657-0271 | |
| | 0.000 | km | $ 194,740 | $ 193,371 | $ 87,980 | | 07/27/03*** | 45% | 49% |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/03
*** BILLINGS DISTRICT ***

DATE:06/09/03



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| BR 9052(17) | | | H & H CONTRACTING | | | | | 02/10/03 | F.P.M. STUDEBAKER, RAYMOND | |
| MUGGINS CREEK - 2 KM N OF MYER | | GRADING,INSTALLATION OF A REIN FORACED CONCRETE BOX CULVERT | | | | | | 05/02/03 | PHONE NO: 657-0273 | |
| | 0.050 | km | | $ 106,580 | $ 94,362 | $ 20,134 | | 07/11/03*** | 21% | 40% |
| SFCS 236-1(11)0 | | | PRINCE, INC | | | | | 02/10/03 | F.P.M. TILZEY, RONALD | |
| HILGER - NORTH | | CRACK SEALING & SEAL & COVER | | | | | | 04/24/03 | PHONE NO: 538-1320 | |
| | 37.833 | km | | $ 528,523 | $ 511,546 | $ 5,116 | | 07/27/03*** | 1% | 20% |
| SFCS 311-1(1)0 | | | CENTURY COMPANIES, INC. | | | | | 04/07/03 | F.P.M. STUDEBAKER, RAYMOND | |
| HYSHAM INTERCHANGE - WEST | | OVERLAY,LEVELING,SEAL & COVER | | | | | | / / | PHONE NO: 657-0273 | |
| SFCS 310-1(1)0 | | | | | | | | 09/05/03*** | | |
| CUSTER-NORTH | | PLANT MIX BITUMINOUS SURFACE O VERLAY & SEAL & COVER | | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | | $ 933,141 | $ 934,711 | $ 9,347 | | | 1% | 0% |
| SFCS 300-1(7)0 | | | PRINCE, INC | | | | | 04/07/03 | F.P.M. JAY MUHLBEIER | |
| RYEGATE - SOUTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | 05/08/03 | PHONE NO: 665-2774 | |
| | 0.000 | km | | $ 602,581 | $ 519,508 | $ 151,786 | | 09/12/03*** | 29% | 24% |
| STPHS 56(57) | | | OMO CONSTRUCTION INC | | | | | 05/05/03 | F.P.M. SHUPAK,TOM | |
| GUARDRAIL - OLD US 87 | | GUARDRAIL & SIGNING | | | | | | 05/21/03 | PHONE NO: 657-0271 | |
| | 0.000 | km | | $ 89,438 | $ 93,610 | $ 0 | | 07/25/03*** | 0% | 13% |
| STPHS 14-4(17)140 | | | OMO CONSTRUCTION INC | | | | | 05/05/03 | F.P.M. LARRY FLOERCHINGER | |
| 2000-SIGNING-14 KM E RYEGATE | | SIGNING | | | | | | / / | PHONE NO: 538-1326 | |
| | 1.200 | km | | $ 9,899 | $ 11,067 | $ 0 | | 07/11/03*** | 0% | 0% |
| NH 63-2(6)19 | | | CENTURY COMPANIES, INC. | | | | | 05/05/03 | F.P.M. LARRY FLOERCHINGER | |
| 1 KM N OF JUDITH GAP-N | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | / / | PHONE NO: 538-1326 | |
| | 2.028 | km | | $ 891,664 | $ 931,425 | $ 0 | | 08/29/03*** | 0% | 0% |
| STPS 0002(664) | | | H L CONSTRUCTION | | | | | 05/05/03 | F.P.M. SHUPAK,TOM | |
| SHILOH ROAD/SOUTH FRONTAGE ROA | | PLANT MIX OVERLAY,SEAL & COVER ,& REVISE BRIDGE RAIL | | | | | | / / | PHONE NO: 657-0271 | |
| | 0.047 | km | | $ 306,969 | $ 364,592 | $ 0 | | 08/22/03*** | 0% | 0% |
| STPP 14-5(16)196 | | | WICKENS CONSTRUCTION, INC. | | | | | 05/05/03 | F.P.M. BERGEN, PERRY | |
| MELSTONE-EAST & WEST | | GRADE,GRAVEL,PLANT MIX SURFACE & SEAL & COVER | | | | | | / / | PHONE NO: 657-0259 | |
| | 0.000 | mi | | $ 9,701,519 | $ 10,099,238 | $ 0 | | 06/23/03*** | 0% | 0% |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/03
*** BILLINGS DISTRICT ***

DATE:06/09/03



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| SMP 5699(04) | | | | J E M ENTERPRISES | | | 05/05/03 | F.P.M. SHUPAK,TOM | |
| BILLINGS DISTRICT CRUSH AND ST | | CRUSH & STOCKPILE | | | | | / / | PHONE NO: 657-0271 | |
| | 0.000 | km | $ 167,670 | $ 200,612 | $ 0 | | 11/01/03*** | 0% | 11/01/03 |
| NH 37-1(23)0 | | | | E.H. OFTEDAL AND SONS, INC. | | | 06/02/03 | F.P.M. CRAIG FAVERO | |
| BATTLEFIELD-EAST | | SURF RECON,GRD,AGG SUBBASE,CEM ENT TRTD BASE,PL MIX BIT SURF | | | | | / / | PHONE NO: 323-3699 | |
| | 0.000 | mi | $ 13,107,362 | $ 15,196,471 | $ 0 | | 11/12/04*** | 0% | 0% |
| BILLINGS DISTRICT TOTALS | | | $ 89,041,698 | $ 88,808,284 | $ 51,604,050 | | | 55% | |
| TOTALS FOR ALL PROJECTS: | | | $533,958,335 | $518,097,957 | $319,279,970 | | | 59% | |

STATE DOCUMENTS COLLECTION

S
625.704
H3cr
6/30/03

JUN 11 2003
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA STATE LIBRARY
3 0864 1002 0547 8

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/03
*** MISSOULA DISTRICT ***

DATE:07,



| PROJECT I / PROJECT I | LGTH | TYPE OF WORK | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| | | | PRIME CONTRACTOR | | | | | MT. DEPT. FIELD PROJECT MANAGER | |
| CM-BR 8107(12) | | | | BODELL CONSTRUCTION COMPANY | | PEND | 02/08/00 | F.P.M. HEMBREE, TAMI | |
| CLARK FORK - MISSOULA | | GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT | | | | 10/22/02 | 04/11/00 | PHONE NO: 523-5856 | |
| | 0.539 | km | $ 5,510,210 | $ 7,017,632 | $ 7,385,822 | | 12/27/02 | 100% | 104% |
| NH 1-1(47)57 F | | | | JTL GROUP,INC.-DBA A-1 PAVING | | APPR | 03/09/01 | F.P.M. ROBERTS, JAMES | |
| PLEASANT VALLEY | | GRADING,GRAVEL,PLANT MIX BITUM SURF,BRIDGE REV.,SEAL & COVER | | | | 05/20/03 | 03/26/01 | PHONE NO: 751-2041 | |
| | 8.100 | km | $ 5,749,412 | $ 5,343,464 | $ 6,388,618 | | 08/27/02 | 100% | 95% |
| BH 269-1(22)21 | | | | FRONTIER-WEST, L.L.C. | | APPR | 03/29/01 | F.P.M. HEMBREE, TAMI | |
| BITTERROOT RIVER-NW STEVENSVIL | | WIDEN BRIDGE,GRADE,GRAVEL,PL M IX SURF,SEAL & COVER,APPROACHE | | | | 11/14/02 | 05/01/01 | PHONE NO: 523-5856 | |
| | 0.452 | km | $ 1,878,203 | $ 1,674,456 | $ 1,691,810 | | 09/06/02*** | 98% | 99% |
| BR 1-2(86)180 | | | | FRONTIER-WEST, L.L.C. | | | 07/13/01 | F.P.M. KALBERG, J. GARY | |
| MIDDLE FORK FLATHEAD RIVER-SE | | CONST.OF WELDED PLT GIRDEER BR IDGE,GR,GRVL,PL.MIX SURF.& | | | | | 09/10/01 | PHONE NO: 751-2040 | |
| | 0.570 | km | $ 3,765,960 | $ 3,786,455 | $ 3,783,996 | | 11/08/02*** | 99% | 98% |
| NH 41(24) | | | | D.H. BLATTNER & SONS, INC. | | | 07/13/01 | F.P.M. BENEDIK, TOM | |
| CAMP CREEK RESTORATION | | GR,GRVL,PL.MIX SURF,SEAL & COV ER,PRESTRESSED CONCRETE BRIDGE | | | | | 08/15/01 | PHONE NO: - | |
| NH 7-1(58)9 F | | | | | | APPR | 08/22/03*** | | |
| SULA N&S | | WETLAND MITIGATION,STREAM PROT ECTION | | | | 02/20/03 | | | |
| CONTRACT TOTAL | 11.821 | km | $ 12,382,249 | $ 10,723,011 | $ 12,090,995 | | | 98% | 104% |
| IM 90-3(79)173 | | | | JIM GILMAN EXCAVATING INC. | | | 12/13/01 | F.P.M. MAART, WILLIAM W | |
| GARRISON-BECK HILL | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | 03/08/02 | PHONE NO: 523-5863 | |
| IM 90-3(80)180 | | | | | | | 11/14/03*** | | |
| BECK HILL-DEER LODGE WESTBOUND | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | | | |
| IM 90-3(83)163 | | | | | | | | | |
| GOLD CREEK-EAST & WEST | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | | | |
| CONTRACT TOTAL | 41.224 | km | $ 12,435,994 | $ 11,751,484 | $ 9,187,952 | | | 78% | 82% |
| STPP 56-1(3)0 | | | | JTL GROUP,INC.-DBA A-1 PAVING | | PEND | 02/20/02 | F.P.M. HAM, DANIEL | |
| BULL LAKE - SOUTH | | WIDENING,PULVERIZING,PL MIX OV ERLAY,SIGNING & BRIDGE REPAIR | | | | 06/09/03 | 04/01/02 | PHONE NO: 295-4049 | |
| | 26.559 | km | $ 4,721,656 | $ 4,754,719 | $ 4,661,778 | | 09/05/03*** | 98% | 137% |
| STPX 45(29) | | | | GOOSE BAY EQUIPMENT, INC. | | | 02/28/02 | F.P.M. JOHNSON, ROBERT L. | |
| DIXON WETLAND MITIGATION | | WETLAND MITIGATION | | | | | 04/03/02 | PHONE NO: 523-5864 | |
| | 0.000 | km | $ 295,397 | $ 182,102 | $ 231,383 | | 07/27/03*** | 98% | 06/01/02 |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| IM 90-2(102)106 | | | JTL GROUP, INC.- MISSOULA | | | | 03/25/02 | F.P.M. SULLIVAN, SHEILA | |
| MISSOULA - BONNER | | CRACK AND SEAT,PLANT MIX SURFA CING OVERLAY,SEAL AND COVER | | | | | 05/22/02 | PHONE NO: 523-5877 | |
| | 0.000 | km | $ 2,973,320 | $ 2,326,681 | $ 2,187,912 | | 10/22/02 | 100% | 99% |
| STPS 257-1(4)0 | | | MT MAT'LS, INC.(DBA)LS JENSEN | | | APPR | 03/25/02 | F.P.M. JOHNSON, ROBERT L. | |
| SUPERIOR - SOUTHEAST | | PLANT MIX OVERLAY,SEAL AND COV ER,SLOPE FLATTENING AND | | | | 05/30/03 | 05/20/02 | PHONE NO: 523-5864 | |
| | 8.550 | km | $ 786,396 | $ 728,693 | $ 711,639 | | 06/04/03 | 100% | 98% |
| NH 7-1(95)47 | | | MONTANA LINES, INC | | | | 04/11/02 | F.P.M. BENEDIK, TOM | |
| SIGNAL UPGRADE - HAMILTON | | SIGNAL UPGRADE,SIGNING & PAVEM ENT MARKING | | | | | 08/14/02 | PHONE NO: - | |
| NH 7-1(96)67 | | | | | | | 09/05/02 | | |
| SIGNAL - NW OF STEVENSVILLE | | SIGNAL UPGRADE,SIGNING & PAVEM ENT MARKING | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | $ 95,889 | $ 85,871 | $ 85,167 | | | 100% | 63% |
| NH 24-1(55)16 | | | MT MAT'LS, INC.(DBA)LS JENSEN | | | | 04/11/02 | F.P.M. JOHNSON, ROBERT L. | |
| POTOMAC-EAST | | PLANT MIX OVERLAY AND SEAL & C OVER | | | | | 06/24/02 | PHONE NO: 523-5864 | |
| SFCS 271-2(2)18 | | | | | | | 06/16/03 | | |
| HELMVILLE-EAST & WEST | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | | | | |
| SFCS 348-1(4)0 | | | | | | | | | |
| PHILIPSBURG-WEST | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | | | | |
| SFCP 19-1(26 )27 | | | | | | | | | |
| GEORGETOWN LAKE-NORTH | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 30.671 | km | $ 3,281,528 | $ 2,797,999 | $ 2,888,046 | | | 100% | 93% |
| BH 52-2(27)50 | | | EDWARD T COPPS CONST. | | | APPR | 04/11/02 | F.P.M. MITCHELL, JAMES D. | |
| SPRING CR - E OF KALISPELL | | BRIDGE DECK REHABILITATION | | | | 05/20/03 | 06/11/02 | PHONE NO: 751-2046 | |
| | 0.000 | km | $ 215,865 | $ 307,216 | $ 300,293 | | 10/11/02*** | 98% | 97% |
| NH 5-2(117)61 | | | JTL GROUP, INC. - KALISPELL | | | | 05/14/02 | F.P.M. CYR, MARK | |
| POLSON - NORTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 07/10/02 | PHONE NO: 751-2043 | |
| STPP 33-1(32)0 | | | | | | | 07/27/03*** | | |
| CALIFORNIA STREET - LIBBY | | SEAL & COVER | | | | | | | |
| STPP 33-1(33)10 | | | | | | | | | |
| LIBBY - DAM N. & S. | | SEAL & COVER | | | | | | | |
| STPP 36-1(20)16 | | | | | | | | | |
| HOT SPRINGS N. & S. | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| STPS 424-1(6)0 | | | | | | APPR | | | |
| KALISPELL - NORTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | 05/05/03 | | | |
| SFCS 548-1(7)0 | | | | | | PEND | | | |
| WEST RESERVE DR.- KALISPELL | | SEAL & COVER | | | | 05/21/03 | | | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP 52-1(24)3 | | | | | | APPR | | | |
| 5 KM E. OF POLSON-EAST | | PLANT MIX OVERLAY,SEAL & COVER | | | | 05/20/03 | | | |
| CONTRACT TOTAL | 79.950 km | | $ 1,960,300 | $ 1,687,791 | $ 1,581,771 | | | 91% | 130% |
| SFCP 6-1(93)69 | | | | RIVERSIDE CONTRACTING, INC. | | | 05/14/02 | F.P.M. ROBERTS, JAMES | |
| WEEKSVILLE - EAST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 05/31/02 | PHONE NO: 751-2041 | |
| STPP 6-1(96)51 | | | | | | | 06/12/03 | | |
| THOMPSON FALLS - EAST | | SEAL & COVER | | | | | | | |
| STPP 6-1(97)91 | | | | | | | | | |
| PERMA - EAST & WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| SFCS 559-1(1)0 | | | | | | | | | |
| JCT US 93 - EAST | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 36.300 km | | $ 942,391 | $ 978,960 | $ 952,621 | | | 100% | 102% |
| BH 24-1(52)6 | | | | TAMIETTI CONST. CO., INC. | | | 05/14/02 | F.P.M. HEMBREE, TAMI | |
| BLACKFOOT RIVER-6 KM E OF BONN | | BRIDGE REHABILITATION | | | | | 06/10/02 | PHONE NO: 523-5856 | |
| | 0.000 km | | $ 691,276 | $ 768,552 | $ 780,572 | | 05/19/03 | 100% | 88% |
| NH 7-1(97)45 | | | | BLAHNIK CONSTRUCTION, INC. | | | 06/07/02 | F.P.M. BENEDIK, TOM | |
| US 93 - HAMILTON | | MILLING,PMS OVERLAY,SEAL & COV ER | | | | | 07/29/02 | PHONE NO: - | |
| NH 93-1(15)0 | | | | | | | 07/27/03*** | | |
| LOLO PASS - EAST | | LEVEL,PMS OVERLAY,SEAL & COVER | | | | | | | |
| SFCS 203-1(10)0 | | | | | | | | | |
| STEVENSVILLE - NORTH | | CRACK SEALING,SEAL & COVER | | | | | | | |
| SFCX 81024(3) | | | | | | | | | |
| SKALKAHO ROAD | | LEVELING,PMS OVERLAY,SEAL & CO VER | | | | | | | |
| CONTRACT TOTAL | 65.613 km | | $ 2,925,210 | $ 3,367,790 | $ 3,185,362 | | | 92% | 93% |
| SMP 2099(03) | | | | BLAHNIK CONSTRUCTION, INC. | | | 07/18/02 | F.P.M. BENEDIK, TOM | |
| MISSOULA AND BUTTE DISTRICTS - | | CRUSH & STOCKPILES | | | | | 08/20/02 | PHONE NO: - | |
| | 0.000 mi | | $ 405,203 | $ 499,917 | $ 502,553 | | 07/27/03*** | 98% | 10/01/02 |
| SMP 3299(03) | | | | HERB RICHARDS CONSTRUCTION CO. | | | 07/18/02 | F.P.M. SULLIVAN, SHEILA | |
| MISSOULA DISTRICT - CRUSH AND | | CRUSH & STOCKPILE | | | | | 08/21/02 | PHONE NO: 523-5877 | |
| | 0.000 mi | | $ 296,700 | $ 268,370 | $ 265,890 | | 12/15/02 | 100% | 10/01/02 |
| NH 5-3(82)113 | | | | RIVERSIDE CONTRACTING, INC. | | | 08/09/02 | F.P.M. MITCHELL, JAMES D. | |
| NORTH MAIN - KALISPELL | | PLANT MIX OVERLAY,SEAL & COVER ,SIDWALK & CURB IMPROVEMENTS | | | | | 03/19/03 | PHONE NO: 751-2046 | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 5-3(83)127 | | | | | | | 07/27/03*** | | |
| US93 - WHITEFISH | | PLANT MIX OVERLAY,SEAL & COVER ,SIDEWALK & CURB IMPROVEMENTS | | | | | | | |
| CONTRACT TOTAL | 4.500 | km | $ 1,137,398 | $ 1,290,518 | $ 1,176,076 | | | 90% | 69% |
| SFCP 1-2(119)129 | | | | JTL GROUP, INC. - KALISPELL | | | 09/26/02 | F.P.M. ROBERTS, JAMES | |
| GLACIER AIRPORT - NORTH | | LEVELING,PMS,OVERLAY & SEAL & COVER | | | | | 04/21/03 | PHONE NO: 751-2041 | |
| | 7.356 | km | $ 1,465,780 | $ 1,058,278 | $ 821,802 | | 07/11/03*** | 78% | 71% |
| IM 90-1(138)5 | | | | BODELL CONSTRUCTION COMPANY | | | 09/26/02 | F.P.M. JOHNSON, ROBERT L. | |
| DENA MORA REST AREA | | REST AREAS,SIT IMPROVEMENTS,LA NDSCAPING & RELATED WORK | | | | | 12/10/02 | PHONE NO: 523-5864 | |
| | 0.000 | mi | $ 3,533,077 | $ 2,940,415 | $ 894,816 | | 06/18/04*** | 30% | 31% |
| SMP 3199(03) | | | | TREASURE STATE CONSTRUCTION | | | 09/26/02 | F.P.M. SULLIVAN, SHEILA | |
| MISSOULA DISTRICT - CRUSH & ST | | STOCKPILE | | | | | 11/12/02 | PHONE NO: 523-5877 | |
| | 0.000 | km | $ 194,063 | $ 243,825 | $ 244,776 | | 12/16/02 | 100% | 04/01/03 |
| BR 9032(33) | | | | FRONTIER-WEST, L.L.C. | | | 11/07/02 | F.P.M. KALBERG, J. GARY | |
| SWAN RIVER - WEST OF CONDON | | RECONSTR.OF GRVL APP & NEW PRE STRESSED CONCRETE BULB TEE STR | | | | | 04/10/03 | PHONE NO: 751-2040 | |
| | 0.240 | km | $ 642,053 | $ 461,181 | $ 201,345 | | 09/19/03*** | 44% | 46% |
| STPHS 0002(628) | | | | UNITED RENTALS HWY TECH INC | | | 11/07/02 | F.P.M. BENEDIK, TOM | |
| 1998-D1-SIGNING & ELECTRICAL | | 1998-D1-SIGNING & ELECTRICAL | | | | | 04/24/03 | PHONE NO: - | |
| | 0.000 | km | $ 41,718 | $ 38,030 | $ 37,938 | | 05/21/03 | 100% | 27% |
| STPP 1-2(116)123 | | | | OMO CONSTRUCTION INC | | | 12/05/02 | F.P.M. MITCHELL, JAMES D. | |
| US2/MT35 OVERHEAD SIGN - KALIS | | US2/MT35 OVERHEAD SIGN-KALISPE LL | | | | | / / | PHONE NO: 751-2046 | |
| | 0.000 | km | $ 24,188 | $ 28,000 | $ 0 | | 07/27/03*** | 0% | 0% |
| BR 9039(33) | | | | FRONTIER-WEST, L.L.C. | | | 02/10/03 | F.P.M. HEMBREE, TAMI | |
| CLARK FORK - EAST OF DRUMMOND | | REPLACEMENT OF A THROUGH TRUSS BRIDGE W/PRESTRESSED CONCRETE | | | | | 03/24/03 | PHONE NO: 523-5856 | |
| | 0.300 | km | $ 894,600 | $ 713,538 | $ 312,543 | | 11/24/03*** | 44% | 36% |
| IM 90-1(141)0 | | | | ACME CONCRETE PAVING, INC. | | | 03/10/03 | F.P.M. JOHNSON, ROBERT L. | |
| LOOKOUT PASS - EAST | | PCCP REPLACMENT,JOINT & CRACK SEALING & BRIDGE REPAIR | | | | | 04/15/02 | PHONE NO: 523-5864 | |
| | 44.800 | km | $ 5,983,704 | $ 8,541,627 | $ 2,067,977 | | 09/03/04*** | 24% | 25% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| BR 41-1(16)32 | | | FRONTIER-WEST, L.L.C. | | | | | 03/10/03 | F.P.M. HEMBREE, TAMI | |
| BLACKFOOT RIVER - 12 KM NE HEL | | GRADING,GRAVEL,PLANT MIX & CON STRUCTION OF GIRDER STRUCTURE | | | | | | 04/07/03 | PHONE NO: 523-5856 | |
| | 1.200 | km | | $ 2,110,268 | $ 1,777,055 | $ 702,525 | | 06/18/04*** | 40% | 17% |
| STPHS 0002(646) | | | MONTANA LINES, INC | | | | | 03/10/03 | F.P.M. MITCHELL, JAMES D. | |
| 1998 - D1 - ELECTRICAL | | SIGNING,ELECTRICAL & RUMBLE ST RIPS | | | | | | / / | PHONE NO: 751-2046 | |
| | 0.000 | km | | $ 41,788 | $ 51,569 | $ 517 | | 09/05/03*** | 1% | 0% |
| BH 0002(507) | | | CONCRETE BARRIER | | | | | 03/10/03 | F.P.M. KALBERG, J. GARY | |
| D1 - SEISMIC REHAB | | SEISMIC BRIDGE REHABILITATION | | | | | | 05/12/03 | PHONE NO: 751-2040 | |
| | 0.000 | km | | $ 1,103,039 | $ 1,185,073 | $ 526,268 | | 11/14/03*** | 44% | 41% |
| STPS 212-2(11)5 | | | RIVERSIDE CONTRACTING, INC. | | | | | 03/10/03 | F.P.M. JOHNSON, ROBERT L. | |
| MOIESE - NE | | RESURFACING,SEAL & COVER | | | | | | 04/23/03 | PHONE NO: 523-5864 | |
| | 20.260 | km | | $ 505,912 | $ 557,224 | $ 494,834 | | 07/11/03*** | 89% | 36% |
| NH 24-1(57)1 | | | JTL GROUP, INC.- MISSOULA | | | | | 03/10/03 | F.P.M. MAART, WILLIAM W | |
| EAST OF BONNER - EAST | | COLD MILLING & PLANT MIX SURFA CING,SEAL & COVER | | | | | | 06/02/03 | PHONE NO: 523-5863 | |
| | 0.000 | km | | $ 688,550 | $ 641,994 | $ 501,498 | | 08/15/03*** | 78% | 33% |
| CM 41(27) | | | BLAHNIK CONSTRUCTION, INC. | | | | | 04/07/03 | F.P.M. BENEDIK, TOM | |
| FOXFIELD AVE. - HAMILTON | | COLD MILLING,PLANT MIX SURFACI NG & SIDEWALKS | | | | | | 05/15/03 | PHONE NO: - | |
| | 0.000 | km | | $ 130,269 | $ 136,792 | $ 12,930 | | 08/16/03*** | 9% | 62% |
| IM 90-3(73)150 | | | JIM GILMAN EXCAVATING INC. | | | | | 04/07/03 | F.P.M. SULLIVAN, SHEILA | |
| DRUMMOND - EAST AND WEST | | HOT RECYCLE,PLANT MIX OVERLAY, SEAL & COVER & BRIDGE REHAB | | | | | | 04/25/03 | PHONE NO: 523-5877 | |
| | 0.000 | km | | $ 10,463,453 | $ 10,940,052 | $ 1,754,936 | | 09/19/04*** | 16% | 09/19/04 |
| CM 6728(3) | | | SCHELLINGER CONST CO.,INC. | | | | | 04/07/03 | F.P.M. MITCHELL, JAMES D. | |
| WHITEFISH STAGE ROAD - KALISPE | | LEVELING,PLANT MIX BITUMINOUS SURFACING,SEAL & COVER | | | | | | 06/26/03 | PHONE NO: 751-2046 | |
| | 0.000 | km | | $ 408,800 | $ 366,453 | $ 3,665 | | 07/25/03*** | 1% | 44% |
| STPP 1-2(121)126 | | | MONTANA LINES, INC | | | | | 05/05/03 | F.P.M. CYR, MARK | |
| SIGNAL-US 2/ROSE CROSSING | | SIGNALS,SIGNING & PAVEMENT MAR KING | | | | | | / / | PHONE NO: 751-2043 | |
| STPP 1-2(120)128 | | | | | | | | 08/15/03*** | | |
| SIGNAL - US 2/BIRCH GROVE ROAD | | SIGNALS,SIGNING & PAVEMENT MAR KING | | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | | $ 290,632 | $ 358,630 | $ 3,589 | | | 1% | 0% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPHS 0002(481) | | | | JTL GROUP, INC. - KALISPELL | | PEND | 05/05/03 | F.P.M. CYR, MARK | |
| 1997-D1-MISCELLANEOUS SAFETY | | SLOPE FLATTENING AND SIGNING | | | | 05/29/03 | 06/23/03 | PHONE NO: 751-2043 | |
| | 0.000 | mi | $ 204,599 | $ 224,501 | $ 6,690 | | 09/05/03*** | 3% | 33% |
| SMP 2499(4) | | | | BLAHNIK CONSTRUCTION, INC. | | | 05/05/03 | F.P.M. ROBERTS, JAMES | |
| MISSOULA DISTRICT CRUSH & STOC | | CRUSH & STOCKPILE | | | | | / / | PHONE NO: 751-2041 | |
| | 0.000 | mi | $ 408,250 | $ 381,440 | $ 0 | | 11/01/03*** | 0% | 11/01/03 |
| SMP 2799(04) | | | | WARD CRUSHING, L.L.C. | | | 05/05/03 | F.P.M. ROBERTS, JAMES | |
| MISSOULA DISTRICT CRUSH AND ST | | CRUSH & STOCKPILE | | | | | / / | PHONE NO: 751-2041 | |
| | 0.000 | mi | $ 702,915 | $ 578,293 | $ 0 | | 04/01/04*** | 0% | 04/01/04 |
| SMP 3199(04) | | | | WARD CRUSHING, L.L.C. | | | 05/05/03 | F.P.M. JOHNSON, ROBERT L. | |
| MISSOULA DISTRICT CRUSH & STOC | | CRUSH & STOCKPILE | | | | | / / | PHONE NO: 523-5864 | |
| | 0.000 | mi | $ 484,438 | $ 460,520 | $ 0 | | 11/01/03*** | 0% | 11/01/03 |
| SMP 3299(04) | | | | MT MAT'LS, INC.(DBA)LS JENSEN | | | 05/05/03 | F.P.M. BENEDIK, TOM | |
| MISSOULA DISTRICT CRUSH AND ST | | CRUSH & STOCKPILE | | | | | / / | PHONE NO: - | |
| | 0.000 | km | $ 466,400 | $ 502,700 | $ 0 | | 11/01/03*** | 0% | 11/01/03 |
| SFCN-STPHS 1-2(105)142 | | | | SCHELLINGER CONST CO.,INC. | | | 05/05/03 | F.P.M. ROBERTS, JAMES | |
| HUNGRY HORSE - WEST GLACIER | | TRAFFIC SIGNAL,LIGHTING & SIGN ING | | | | | / / | PHONE NO: 751-2041 | |
| SFCP 65-1(4)0 | | | | | | | 11/07/03*** | | |
| WEST GLACIER-NORTH | | MILLING,PLANT MIX OVERLAY,SEAL & COVER,ADA CURB RAMPS | | | | | | | |
| NH 1-2(125)143 | | | | | | | | | |
| SIGNAL-MAIN ST.-HUNGRY HORSE | | PLANT MIX OVERLAY,SEAL & COVER ,STRIPING & SIDWALKS | | | | | | | |
| CONTRACT TOTAL | 0.000 | mi | $ 2,248,798 | $ 2,143,196 | $ 21,430 | | | 1% | 0% |
| MISSOULA DISTRICT TOTALS | | | $ 95,487,845 | $ 94,672,065 | $ 68,650,333 | | | 69% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 13-2(2)83 | | | | MORGEN & OSWOOD CONST. CO.,INC | | APPR | 11/16/99 | F.P.M. COLLINGWOOD, MATT | |
| JEFFERSON RIVER - 20.4KM SW OF | | GR,AGG & PL.MIX SURF,PRESTRESS | ED CONCRETE BEAM BRIDGE | | | 11/14/02 | 12/21/99 | PHONE NO: 222-2276 | |
| | 0.600 km | | $ 2,712,516 | $ 1,848,513 | $ 1,890,280 | | 10/12/01 | 100% | 115% |
| STPHS-STPS-STPU 25(27) | | | | S K CONSTRUCTION, INC. | | APPR | 11/06/00 | F.P.M. CARLSON,JACK | |
| ONE MILE EAST OF HELENA | | GRADE,AGG.SURF,PLANT MIX SURF. | ,SEAL & COVER,& CONC.SLAB | | | 09/26/02 | 03/26/01 | PHONE NO: 457-0526 | |
| | 2.795 km | | $ 2,061,164 | $ 1,749,409 | $ 2,270,676 | | 03/28/03 | 100% | 104% |
| IM 15-2(68)130 | | | | JIM GILMAN EXCAVATING INC. | | APPR | 11/27/00 | F.P.M. HARRIS, DEAN | |
| BUTTE-ELK PARK | | COLD MILLING,PAVEMENT PULVERIZ | ATION,PLANT MIX SURFACING | | | 12/27/02 | 12/03/00 | PHONE NO: 494-9643 | |
| IM 15-2(72)121 | | | | | | | 08/08/03*** | | |
| NISSLER-BUTTE | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 24.010 km | | $ 8,037,938 | $ 8,527,271 | $ 13,136,283 | | | 97% | 88% |
| NH 15-4(85)193 F | | | | (OBS)MARONICK CONST. L.L.C. | | APPR | 05/11/01 | F.P.M. FELLOWS,TIM | |
| CEDAR STREET INTERCHANGE-HELEN | | GRADE,AGG SURF,PL.MIX SURF.,SE | AL & COVER,SIGN,LIGHT,STEEL | | | 10/31/02 | 06/26/01 | PHONE NO: 495-1506 | |
| | 0.653 km | | $ 3,648,604 | $ 3,153,678 | $ 3,384,617 | | 09/06/02*** | 98% | 106% |
| STPP 29-1(31)50 | | | | M A DEATLEY CONSTRUCTION | | APPR | 08/10/01 | F.P.M. STARCEVICH JOHN R. | |
| SILVER STAR - NORTH & SOUTH | | GRADING,GRAVEL & PLANT MIX SUR | FACING | | | 11/12/02 | 09/17/01 | PHONE NO: 685-3416 | |
| | 6.965 km | | $ 6,494,756 | $ 6,513,198 | $ 7,420,994 | | 04/29/03 | 100% | 81% |
| STPP 29-1(37)43 | | | | JIM GILMAN EXCAVATING INC. | | APPR | 09/07/01 | F.P.M. BRAZILL, BILL | |
| TWIN BRIDGES - NORTH | | GRADING,GRAVEL,PLANT MIX SURFA | CING | | | 11/12/02 | 10/24/01 | PHONE NO: 287-2142 | |
| | 9.800 km | | $ 4,689,089 | $ 4,293,493 | $ 4,552,015 | | 09/05/03*** | 98% | 93% |
| STPU 5807(8) | | | | (OBS)MARONICK CONST. L.L.C. | | APPR | 10/11/01 | F.P.M. FELLOWS,TIM | |
| NORTH MAIN STREET-HELENA | | GR,GRAVL,PL MIX SURF,PED UNDPS | ,PRSTR CONC BEAM STR,WATER, | | | 05/29/03 | 11/12/01 | PHONE NO: 495-1506 | |
| BR 8-2(47)43 | | | | | | APPR | 09/05/03*** | | |
| LYNDALE OVERPASS-HELENA | | GRADE,GRAVEL,PLANT MIX SURF,PE | D UNDERPASS,WATER,SEWER,SIGNAL | | | 04/11/02 | | | |
| CONTRACT TOTAL | 1.706 mi | | $ 6,374,477 | $ 5,843,595 | $ 6,213,376 | | | 98% | 96% |
| HDP-IR 9113(001)F | | | | A.M. WELLES, INC. | | | 12/13/01 | F.P.M. MCCORMICK, THOMAS | |
| N 19TH INTERCHANGE LANDSCAPE | | LANDSCAPING | | | | | 05/13/02 | PHONE NO: 586-5074 | |
| | 0.000 km | | $ 41,960 | $ 37,540 | $ 28,138 | | 10/16/02 | 100% | 50% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 422-1(5)2 | | | | SLETTEN CONSTRUCTION CO | | APPR | 02/20/02 | F.P.M. JOHNSON,RICKIE | |
| IRR CANAL-EAST OF SILVER STAR | | NEW BOX CULVERT,GRADING,GRAVEL SURFACING | | | | 12/06/02 | 04/01/02 | PHONE NO: 494-9635 | |
| BR 422-1(4)0 | | | | | | APPR | 06/18/03 | | |
| JEFFERSON RIVER - SILVER STAR | | CONCRETE PRESTR.GIRDER BRIDGE, GRD GRAVEL SURFACING,PL MIX | | | | 12/10/02 | | | |
| CONTRACT TOTAL | 1.706 km | | $ 1,209,338 | $ 1,132,245 | $ 1,157,911 | | | 100% | 96% |
| STPP 84-4(9)22 | | | | RIVERSIDE CONTRACTING, INC. | | | 02/20/02 | F.P.M. MCCORMICK, THOMAS | |
| FOUR CORNERS - WEST | | GRADING,GRAVEL SURFACING.PLANT MIX BITUMINOUS SURFACING | | | | | 03/13/02 | PHONE NO: 586-5074 | |
| | 10.883 km | | $ 6,977,346 | $ 6,597,490 | $ 6,567,581 | | 09/05/03*** | 99% | 83% |
| IM 15-1(91)17 | | | | J T L GROUP, INC. - HIGHWAY | | PEND | 04/11/02 | F.P.M. HANCOCK,DALE | |
| LIMA - RED ROCK | | COLDMILLING,PLANT MIX OVERLAY, SEAL & COVER | | | | 06/26/03 | 08/30/02 | PHONE NO: 683-4434 | |
| | 33.500 km | | $ 6,057,867 | $ 5,165,344 | $ 5,192,033 | | 07/27/03*** | 98% | 126% |
| BR 9022(22) | | | | FRONTIER-WEST, L.L.C. | | APPR | 04/11/02 | F.P.M. CLARY,DAN | |
| BOULDER RIVER-6 KM EAST OF BAS | | 47 METER PRESTRESSED BEAM STRU CTURE WITH PLANT MIX APPROAACH | | | | 05/29/03 | 05/24/02 | PHONE NO: 225-4295 | |
| | 0.350 km | | $ 569,599 | $ 567,376 | $ 593,461 | | 05/16/03*** | 98% | 92% |
| IM 90-4(46)206 | | | | RIVERSIDE CONTRACTING, INC. | | | 05/14/02 | F.P.M. ARVISH,MIKE | |
| OPPORTUNITY - NISSLER | | SEAL & COVER | | | | | 06/11/02 | PHONE NO: 563-7261 | |
| STPP 19-1(30)1 | | | | | | | 07/11/03*** | | |
| JCT I-90 - ANACONDA | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER,SLOPE FLAT & | | | | | | | |
| CONTRACT TOTAL | 18.300 km | | $ 6,657,193 | $ 5,981,697 | $ 5,603,250 | | | 94% | 101% |
| NH 12-1(7)9 | | | | RIVERSIDE CONTRACTING, INC. | | | 05/14/02 | F.P.M. COLLINGWOOD, MATT | |
| US 20/US 191 INTERSECTION-WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 07/08/02 | PHONE NO: 222-2276 | |
| NH 12-1(12)9 | | | | | | | 10/04/02*** | | |
| US 20-WEST YELLOWSTONE | | SEAL & COVER | | | | | | | |
| NH 12-1(11)0 | | | | | | | | | |
| TARGHEE-WEST YELLOWSTONE | | GRADING,GRAVEL,PORT CEMENT CON C PAVE,SIGNALS & INTERSECTION | | | | | | | |
| CONTRACT TOTAL | 14.913 km | | $ 1,137,324 | $ 1,373,104 | $ 1,133,903 | | | 83% | 60% |
| NH 8-4(39)58 | | | | S K CONSTRUCTION, INC. | | PEND | 06/07/02 | F.P.M. CARLSON,JACK | |
| US-287 PASSING LANES - BAUM RO | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | 06/12/03 | 07/15/02 | PHONE NO: 457-0526 | |
| NH 8-4(40)68 | | | | | | | 05/30/03*** | | |
| US 287 PASSING LANES - NORTH O | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | $ 3,800,652 | $ 3,788,162 | $ 4,059,009 | | | 98% | 89% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP 14-2(22)43 | | | | RIVERSIDE CONTRACTING, INC. | | | 06/07/02 | F.P.M. CARLSON,JACK | |
| WHITE SULPHUR SPRINGS - EAST | | SEAL & COVER | | | | | 07/25/02 | PHONE NO: 457-0526 | |
| STPP 59-1(23)7 | | | | | | | 07/27/03*** | | |
| CLYDE PARK - NORTH AND SOUTH | | PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER | | | | | | | |
| STPP 14-2(21)24 | | | | | | | | | |
| MEAGHER COUNTY LINE - EAST | | SEAL & COVER | | | | | | | |
| STPP 59-1(22)25 | | | | | | | | | |
| NORTH OF WILSALL - NORTH | | PLANT MIX BITUMINOUS SURFACING ,SEAL & COVER | | | | | | | |
| SFCS 360-1(2)9 | | | | | | | | | |
| FORT LOGAN ROAD | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 98.290 km | | $ 3,052,343 | $ 3,346,379 | $ 3,140,250 | | | 92% | 57% |
| CM 0299(12) | | | | JIM GILMAN EXCAVATING INC. | | | 06/07/02 | F.P.M. ARVISH,MIKE | |
| SYCAMORE/PENNSYLVANIA-ANACONDA | | MILLING,PMS OVERLAY,SEAL & COV ER | | | | | 07/12/02 | PHONE NO: 563-7261 | |
| SFCS 569-1(2)0 | | | | | | | 07/27/03*** | | |
| JCT MT-1 - SOUTH | | LEVEL,PMS OVERLAY,SEAL & COVER | | | | | | | |
| SFCS 273-1(8)0 | | | | | | | | | |
| ANACONDA - GALEN | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 30.687 km | | $ 605,031 | $ 681,758 | $ 396,024 | | | 58% | 67% |
| SFCS 249-1(5)0 | | | | RIVERSIDE CONTRACTING, INC. | | | 06/07/02 | F.P.M. HELD,TERRY | |
| ENNIS-SOUTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 08/23/02 | PHONE NO: 287-3868 | |
| | 4.670 mi | | $ 206,559 | $ 285,120 | $ 260,949 | | 07/27/03*** | 92% | 64% |
| NH 8-2(60)43 | | | | HELENA SAND & GRAVEL INC | | APPR | 08/09/02 | F.P.M. FELLOWS,TIM | |
| LAST CHANCE GULCH TO PROSPECT | | COLD MILLING,RESURFACING,PAVEM ENT MARKING | | | | 06/16/03 | 09/23/02 | PHONE NO: 495-1506 | |
| | 1.500 km | | $ 563,325 | $ 532,279 | $ 203,541 | | 07/27/03*** | 38% | 80% |
| STPHS 0002(617) | | | | UNITED RENTALS HWY TECH INC | | APPR | 08/09/02 | F.P.M. CLARY,DAN | |
| 1998-D2/D3-SIGNING-ELECTRICAL | | 1998-D2/D3-SIGNING-ELECTRICAL ,SIGNING & ELECTRICAL | | | | 05/05/03 | 10/01/02 | PHONE NO: 225-4295 | |
| | 0.000 km | | $ 37,293 | $ 41,511 | $ 37,625 | | 05/20/03 | 100% | 63% |
| NH 11-1(37)31 | | | | RIVERSIDE CONTRACTING, INC. | | | 09/06/02 | F.P.M. COLLINGWOOD, MATT | |
| TURNBAY - EMIGRANT | | GRADING,PLANT MIX BITUMINOUS SURFACING,SEAL & COVER | | | | | 10/16/02 | PHONE NO: 222-2276 | |
| | 0.910 km | | $ 1,114,683 | $ 1,199,336 | $ 1,124,854 | | 07/11/03*** | 94% | 95% |
| STPP 29-1(39)42 | | | | JIM GILMAN EXCAVATING INC. | | | 09/06/02 | F.P.M. HANCOCK,DALE | |
| MAIN STREET-TWIN BRIDGES | | MILLING,PLANT MIX BITUMINOUS O VERLAY,SEAL & COVER,SIDEWALKS | | | | | 06/12/03 | PHONE NO: 683-4434 | |
| | 1.635 km | | $ 496,271 | $ 479,150 | $ 42,140 | | 07/27/03*** | 9% | 33% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP 69-1(17)38 | | | HELENA SAND & GRAVEL INC | | | | 09/06/02 | F.P.M. CLARY,DAN | |
| MAIN STREET - BOULDER | | PRESTRESSED CONCRETE GIRDER ST RUCTURE,GRADING,GRAVEL & PLANT | | | | | 10/15/02 | PHONE NO: 225-4295 | |
| BR 69-1(18)37 | | | | | | | 09/05/03*** | | |
| BOULDER RIVER-S OF BOULDER | | GRADING,GRAVEL & PLANT MIX BIT UMINOUS SURFACING,STORM DRAIN, | | | | | | | |
| CONTRACT TOTAL | 0.054 | km | $ 4,515,735 | $ 4,003,627 | $ 3,146,575 | | | 79% | 73% |
| STPHS 90-6(96)317 | | | OMO CONSTRUCTION INC | | | APPR | 09/06/02 | F.P.M. COLLINGWOOD, MATT | |
| MEDIAN RAIL - BOZEMAN PASS | | CONCRETE MEDIAN RAIL | | | | 05/20/03 | 03/24/03 | PHONE NO: 222-2276 | |
| | 0.000 | km | $ 111,824 | $ 81,132 | $ 85,788 | | 04/09/03 | 100% | 83% |
| STPP 84-2(4)12 | | | JIM GILMAN EXCAVATING INC. | | | | 09/26/02 | F.P.M. STARCEVICH JOHN R. | |
| MADISON RIVER - EAST | | GRADING,GRAVEL & PLANT MIX BIT UMINOUS SURFACING | | | | | 12/09/02 | PHONE NO: 685-3416 | |
| | 15.700 | km | $ 9,627,840 | $ 8,685,411 | $ 4,018,824 | | 09/05/03*** | 46% | 17% |
| BR 9022(23) | | | FRONTIER-WEST, L.L.C. | | | | 11/07/02 | F.P.M. BRAZILL, BILL | |
| JEFFERSON OVERFLOW-WEST OF CAR | | CONCRRETE SLAB STRUCTURE & APP ROACHES | | | | | 01/09/03 | PHONE NO: 287-2142 | |
| | 0.660 | km | $ 526,417 | $ 471,472 | $ 279,177 | | 09/19/03*** | 59% | 46% |
| NH 8-4(42)65 | | | SCHELLINGER CONST CO.,INC. | | | | 02/10/03 | F.P.M. FELLOWS,TIM | |
| 2 KM S. OF WINSTON - SOUTH | | WIDENING,MILLING,PLANT MIX BIT .OVERLAY,SEAL & COVER | | | | | 06/17/03 | PHONE NO: 495-1506 | |
| | 13.900 | km | $ 3,146,626 | $ 3,049,967 | $ 79,825 | | 07/27/03*** | 3% | 31% |
| SFCS 278-1(16)35 | | | H-K CONTRACTORS, INC. | | | | 02/10/03 | F.P.M. HANCOCK,DALE | |
| JACKSON - EAST | | PLANT MIX SURFACING,SEAL & COV ER | | | | | 04/21/03 | PHONE NO: 683-4434 | |
| | 12.200 | km | $ 935,762 | $ 986,393 | $ 335,499 | | 07/27/03*** | 34% | 42% |
| STPP 55-3(9)13 | | | H-K CONTRACTORS, INC. | | | PEND | 03/10/03 | F.P.M. HELD,TERRY | |
| WHITEHALL STREET - WHITEHALL | | GRADE,GRAVEL,PLANT MIX SURFACI NG,SEAL & COVER,STORM DRAINS & | | | | 05/14/03 | 06/09/03 | PHONE NO: 287-3868 | |
| | 0.900 | km | $ 1,962,375 | $ 1,881,372 | $ 146,668 | | 10/10/03*** | 8% | 19% |
| IM 15-1(97)0 | | | BLAHNIK CONSTRUCTION, INC. | | | | 04/07/03 | F.P.M. HANCOCK,DALE | |
| MONIDA - LIMA | | SEAL & COVER | | | | | / / | PHONE NO: 683-4434 | |
| | 27.458 | km | $ 691,396 | $ 749,722 | $ 7,497 | | 08/08/03*** | 1% | 17% |
| IM 90-3(95)189 | | | JIM GILMAN EXCAVATING INC. | | | | 04/07/03 | F.P.M. ARVISH,MIKE | |
| DEER LODGE - SOUTH | | SEAL & COVER | | | | | / / | PHONE NO: 563-7261 | |
| | 8.700 | km | $ 241,473 | $ 242,523 | $ 2,426 | | 08/08/03*** | 1% | 0% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPS 411-1(7)0 | | | | RIVERSIDE CONTRACTING, INC. | | | 04/07/03 | F.P.M. JOHNSON,RICKIE | |
| JUNCTION SECONDARY 205-NORTH | | SEAL & COVER | | | | | 05/30/03 | PHONE NO: 494-9635 | |
| | 10.206 | km | $ 139,736 | $ 143,502 | $ 140,750 | | 08/22/03*** | 98% | 17% |
| STPS 441-1(8)0 | | | | RIVERSIDE CONTRACTING, INC. | | | 04/07/03 | F.P.M. ARVISH,MIKE | |
| JUNCTION I-90-SOUTHWEST | | SEAL & COVER | | | | | 06/17/03 | PHONE NO: 563-7261 | |
| | 4.709 | km | $ 80,238 | $ 93,452 | $ 57,483 | | 08/22/03*** | 62% | 20% |
| STPHS-NH 85-1(8)5 | | | | JTL GROUP, INC.-BELGRADE | | | 05/05/03 | F.P.M. MCCORMICK, THOMAS | |
| TURNBAYS - SOUTH OF BELGRADE | | GRADING,GRAVEL SURF,MILLING,PL ANT MIX BIT.SURFACING & SEAL | | | | | 06/11/03 | PHONE NO: 586-5074 | |
| | 0.000 | km | $ 420,203 | $ 417,335 | $ 28,599 | | 08/15/03*** | 7% | 29% |
| IM 90-7(85)340 | | | | RIVERSIDE CONTRACTING, INC. | | | 05/05/03 | F.P.M. COLLINGWOOD, MATT | |
| 1 KM EAST OF JCT US 89 - EAST | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | 06/16/03 | PHONE NO: 222-2276 | |
| | 20.840 | km | $ 4,141,449 | $ 4,083,989 | $ 286,204 | | 11/07/03*** | 7% | 20% |
| NH 50-2(50)48 | | | | RIVERSIDE CONTRACTING, INC. | | | 05/05/03 | F.P.M. MCCORMICK, THOMAS | |
| BIG SKY - NORTH | | COLD MILLING,PLANT MIX OVERLAY & SEAL & COVER | | | | | / / | PHONE NO: 586-5074 | |
| | 21.000 | mi | $ 1,822,769 | $ 1,827,316 | $ 18,274 | | 09/05/03*** | 1% | 30% |
| SMP 1699(04) | | | | A.M. WELLES, INC. | | | 05/05/03 | F.P.M. COLLINGWOOD, MATT | |
| BUTTE DISTRICT CRUSH AND STOCK | | CRUSH & STOCKPILE | | | | | / / | PHONE NO: 222-2276 | |
| | 0.000 | mi | $ 522,675 | $ 624,000 | $ 0 | | 11/01/03*** | 0% | 11/01/03 |
| SMP 2299(04) | | | | BLAHNIK CONSTRUCTION, INC. | | | 05/05/03 | F.P.M. CLARY,DAN | |
| BUTTE DISTRICT CRUSH & STOCKPI | | CRUSH & STOCKPILE | | | | | / / | PHONE NO: 225-4295 | |
| | 0.000 | mi | $ 306,405 | $ 346,110 | $ 0 | | 11/01/03*** | 0% | 11/01/03 |
| SMP 2599(04) | | | | SCHELLINGER CONST CO.,INC. | | | 05/05/03 | F.P.M. FELLOWS,TIM | |
| BUTTE DISTRICT CRUSH & STOCKPI | | CRUSH & STOCKPILE | | | | | / / | PHONE NO: 495-1506 | |
| | 0.000 | km | $ 382,088 | $ 480,030 | $ 0 | | 11/01/03*** | 0% | 11/01/03 |
| BH 1805(9) | | | | EDWARD T COPPS CONST. | | | 05/07/03 | F.P.M. HARRIS, DEAN | |
| SILVER BOW CREEK-MONTANA STREE | | BRIDGE REHABILITATION | | | | | 06/20/03 | PHONE NO: 494-9643 | |
| | 0.000 | km | $ 341,062 | $ 427,644 | $ 18,122 | | 11/07/03*** | 4% | 7% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 11-1(42)0 | | | | JTL GROUP, INC.-BELGRADE | | | 06/02/03 | F.P.M. COLLINGWOOD, MATT | |
| SCOTT STREET - GARDINER | | PLANT BITUMINOUS SURFACING,SEA L & COVER | | | | | / / | PHONE NO: 222-2276 | |
| | 1.700 km | | $ 341,779 | $ 353,989 | $ 0 | | 09/05/03*** | 0% | 0% |
| IM 0002(455) | | | | EDWARD T COPPS CONST. | | | 06/02/03 | F.P.M. JOHNSON,RICKIE | |
| DISTRICT 2 - SEISMIC RETROFIT | | DISTRICT 2 SEISMIC RETROFIT | | | | | / / | PHONE NO: 494-9635 | |
| | 0.000 mi | | $ 2,207,139 | $ 1,658,567 | $ 16,591 | | 11/12/04*** | 1% | 0% |
| BUTTE DISTRICT TOTALS | | | $ 99,010,316 | $ 93,745,203 | $ 77,077,210 | | | 74% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| NH 3-1(12)0 F | | | WICKENS CONSTRUCTION, INC. | | | | APPR | 08/31/00 | F.P.M. VOSEN, ROBERT | |
| VAUGHN-SUN RIVER (EAST SECTION | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER,2 STRUCTURES | | | | | 05/06/03 | 11/14/00 | PHONE NO: 454-5921 | |
| NH 3-1(13)2 F | | | | | | | APPR | 12/11/02 | | |
| VAUGHN-SUN RIVER (WEST SECTION | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | | 02/21/02 | | | |
| CONTRACT TOTAL | 12.189 | km | | $ 12,371,554 | $ 11,306,051 | $ 11,701,155 | | | 100% | 100% |
| PLH-STPU 5221(3) | | | UNITED MAT'LS OF GREAT FALLS | | | | | 08/10/01 | F.P.M. AAFEDT, RANDY | |
| GIANT SPRINGS ROAD-GREAT FALLS | | GRADE,AGG & PL MIX BITUM SURF, SEAL & COVER & PED UNDERPASS | | | | | | 09/19/01 | PHONE NO: 454-5920 | |
| | 0.980 | km | | $ 758,075 | $ 818,784 | $ 776,506 | | 07/26/02 | 100% | 97% |
| BR 444-1(4)4 | | | SLETTEN CONSTRUCTION CO | | | | APPR | 09/07/01 | F.P.M. BECKEDAHL MARK | |
| WILLOW CREEK-NORTHEAST OF BLAC | | PRESTRESSED CONCRETE BEAM STRU CTURE & PLANT MIX APPROACHES | | | | | 11/14/02 | 10/22/01 | PHONE NO: 873-8624 | |
| BR 444-1(5)4 | | | | | | | | 12/02/02 | | |
| CUT BANK CREEK-NORTHEAST OF BL | | PRESTRESSED CONCRETE BEAM STRU CTURE & PLANT MIX APPROACHES | | | | | | | | |
| CONTRACT TOTAL | 0.890 | km | | $ 1,551,062 | $ 1,672,569 | $ 1,662,906 | | | 100% | 95% |
| NH 1-5(5)308 F | | | SCHELLINGER CONST CO.,INC. | | | | APPR | 10/11/01 | F.P.M. BERG, GARY | |
| LOTHAIR - EAST | | GRADING,GRAVEL,PLANT MIX BIT.S URFACE,SEAL & COVER | | | | | 02/20/03 | 12/04/01 | PHONE NO: 265-6821 | |
| | 21.569 | km | | $ 8,518,696 | $ 9,073,543 | $ 9,144,017 | | 08/08/03*** | 98% | 95% |
| IM 15-5(100)291 | | | SCHELLINGER CONST CO.,INC. | | | | | 10/11/01 | F.P.M. AAFEDT, RANDY | |
| VAUGHN-NORTH | | GRADE,AGG SURF,COLD MILL,PL MI X BIT SURF,SEAL & COVER,REHAB | | | | | | 11/06/01 | PHONE NO: 454-5920 | |
| | 16.211 | km | | $ 12,118,035 | $ 11,612,453 | $ 10,760,359 | | 11/14/03*** | 93% | 65% |
| NH-RAD-MT 98(01) | | | UNITED MAT'LS OF GREAT FALLS | | | | | 11/21/01 | F.P.M. AAFEDT, RANDY | |
| MALMSTROM AIR FORCE BASE ENTRA | | INTERSEC REHAB.,PORT CMNT CONC PAVE,STRM DRN,WATER MAIN,SIGN | | | | | | 03/11/02 | PHONE NO: 454-5920 | |
| | 0.000 | km | | $ 909,244 | $ 881,874 | $ 932,613 | | 06/12/03 | 100% | 93% |
| IM 0002(501) | | | COP CONSTRUCTION L.L.C. | | | | APPR | 11/21/01 | F.P.M. VOSEN, ROBERT | |
| DIST 3 - BRIDGE DECK IMPVT | | BRIDGE DECK REHABILITATION | | | | | 02/07/03 | 04/03/02 | PHONE NO: 454-5921 | |
| | 0.000 | km | | $ 2,676,901 | $ 2,147,208 | $ 2,199,912 | | 11/15/02*** | 98% | 112% |
| STPS-NH-STPX-U-P-IM 0002(620) | | | UNITED RENTALS HWY TECH INC | | | | | 03/25/02 | F.P.M. KLETTE, MIKE | |
| 2002-D3-DURABLE PAVE. MARK. | | EPOXY PAVEMENT MARKINGS | | | | | | 04/24/02 | PHONE NO: 278-7078 | |
| | 0.000 | km | | $ 1,107,905 | $ 766,230 | $ 714,561 | | 07/24/02 | 100% | 06/30/02 |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| IM 15-5(99)277 | | | | NORTHERN LINE LAYERS, INC. | | | 04/11/02 | F.P.M. VOSEN, ROBERT | |
| GORE HILL INTERCHANGE - GREAT | | GRADING,GRAVEL,PLANT MIX,DRAIN AGE,GUARDRAIL & SIGNING | | | | | 06/05/02 | PHONE NO: 454-5921 | |
| | 0.000 | km | $ 1,153,215 | $ 1,138,297 | $ 1,043,990 | | 10/11/02*** | 92% | 108% |
| BR 234-1(9)11 | | | | TAMIETTI CONST. CO., INC. | | APPR | 04/11/02 | F.P.M. BERG, GARY | |
| BEAVER CREEK - 17.1 KM SOUTH O | | BR REPL WITH CAST IN PLACE CON CRETE SLAB BR AND APP,INC DETO | | | | 05/30/03 | 06/25/02 | PHONE NO: 265-6821 | |
| | 0.598 | km | $ 493,378 | $ 696,138 | $ 705,772 | | 06/21/03 | 100% | 87% |
| STPP 44-1(11)0 | | | | WICKENS CONSTRUCTION, INC. | | | 05/14/02 | F.P.M. KLETTE, MIKE | |
| VALIER - WEST | | GRADE,GRAVEL,PLANT MIX BIT. SU RFACING,2 PRESTRESSED CONC | | | | | 07/16/02 | PHONE NO: 278-7078 | |
| | 22.610 | km | $ 9,146,530 | $ 8,088,006 | $ 6,236,255 | | 09/05/03*** | 77% | 56% |
| SFCS 358-1(4)0 | | | | JTL GROUP, INC. - KALISPELL | | | 05/14/02 | F.P.M. KLETTE, MIKE | |
| VALIER-NORTHWEST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 07/11/02 | PHONE NO: 278-7078 | |
| SFCS 220-1(5)0 | | | | | | | 07/27/03*** | | |
| CHOTEAU-NORTH | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | | | |
| CONTRACT TOTAL | 34.500 | km | $ 1,476,530 | $ 1,644,418 | $ 1,486,548 | | | 90% | 140% |
| STPS 464-1(8)22 | | | | SYNERGY BUILDERS, INC. | | APPR | 06/07/02 | F.P.M. BECKEDAHL MARK | |
| DRY FORK - MILK RIVER | | LIVING SNOW,SNOW,FARM,FENCE & GAURDRAIL REPLACEMENT | | | | 06/05/03 | 08/29/02 | PHONE NO: 873-8624 | |
| STPHS 58-1(22)0 | | | | | | APPR | 05/30/03 | | |
| SIGNING - NORTHWEST OF BROWNIN | | SIGNING UPGRADE | | | | 06/05/03 | | | |
| CONTRACT TOTAL | 0.000 | mi | $ 226,206 | $ 238,369 | $ 228,721 | | | 100% | 84% |
| BH 9025(33) | | | | SLETTEN CONSTRUCTION CO | | | 08/09/02 | F.P.M. AAFEDT, RANDY | |
| DEARBORN RIVER - 20 KM SOUTH O | | REHABILITION OF A STEEL TRUSS BRIDGE | | | | | 11/11/02 | PHONE NO: 454-5920 | |
| | 0.075 | km | $ 1,016,045 | $ 1,061,094 | $ 820,515 | | 09/05/03*** | 77% | 45% |
| STPS-BR 234-1(7)9 | | | | RIVERSIDE CONTRACTING, INC. | | | 08/09/02 | F.P.M. BERG, GARY | |
| 14 KM SOUTH OF HAVRE - SOUTH | | GRADING,GRAVEL,PLANT MIX SURF, SEAL & COVER & CAST IN PLACE | | | | | 09/11/02 | PHONE NO: 265-6821 | |
| | 15.700 | km | $ 5,653,397 | $ 5,690,494 | $ 4,081,519 | | 05/28/04*** | 72% | 43% |
| SFCN 10-2(27)52 | | | | PRINCE, INC | | | 09/26/02 | F.P.M. BERG, GARY | |
| LOMA - BOX ELDER | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 03/04/03 | PHONE NO: 265-6821 | |
| | 59.000 | km | $ 4,519,540 | $ 4,355,420 | $ 2,383,199 | | 08/22/03*** | 55% | 56% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| SFCN 1-4(27)271 | | | RIVERSIDE CONTRACTING, INC. | | | | | 09/26/02 | F.P.M. BECKEDAHL MARK | |
| SHELBY-WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | 03/19/03 | PHONE NO: 873-8624 | |
| | 11.389 | km | | $ 772,207 | $ 812,426 | $ 166,151 | | 08/09/03*** | 20% | 31% |
| SFCI 15-4(98)196 | | | JIM GILMAN EXCAVATING INC. | | | | | 09/26/02 | F.P.M. CARLSON, JACK | |
| HELENA - NORTH | | SEAL & COVER | | | | | | 03/04/02 | PHONE NO: 457-0526 | |
| SFCI 15-4(97)200 | | | | | | | | 07/27/03*** | | |
| NORTH OF HELENA - NORTH | | SEAL & COVER | | | | | | | | |
| CONTRACT TOTAL | 35.075 | mi | | $ 881,249 | $ 782,370 | $ 148,997 | | | 19% | 40% |
| SMP 1899(03) | | | TREASURE STATE CONSTRUCTION | | | | | 09/26/02 | F.P.M. BECKEDAHL MARK | |
| GREAT FALLS DISTRICT - CRUSH A | | STOCKPILE | | | | | | 04/02/03 | PHONE NO: 873-8624 | |
| | 0.000 | km | | $ 487,193 | $ 491,198 | $ 579,271 | | 05/31/03 | 100% | 10/01/03 |
| SFCI 15-4(96)218 | | | JIM GILMAN EXCAVATING INC. | | | | | 09/26/02 | F.P.M. CARLSON, JACK | |
| WOLF CREEK - NORTH & SOUTH | | MILL,FILL,SEAL & COVER | | | | | | 01/20/03 | PHONE NO: 457-0526 | |
| | 17.486 | km | | $ 1,979,293 | $ 1,829,876 | $ 280,108 | | 07/27/03*** | 15% | 28% |
| STPU 5201(11) | | | UNITED MAT'LS OF GREAT FALLS | | | | | 09/26/02 | F.P.M. VOSEN, ROBERT | |
| 6TH ST.NW-CENTRAL TO NW BYPASS | | GRADING,GRAVEL,PCCP STORM DRAI N & WATERMAIN | | | | | | 11/12/02 | PHONE NO: 454-5921 | |
| | 0.900 | km | | $ 3,056,743 | $ 2,624,935 | $ 2,128,743 | | 07/15/03*** | 81% | 07/15/03 |
| NH 5203(8) | | | MONTANA LINES, INC | | | | APPR | 11/07/02 | F.P.M. AAFEDT, RANDY | |
| 3RD STREET & SMELTER AVENUE-GR | | LIGHTING,SIGNALS & SIGNING | | | | | 05/29/03 | 03/11/03 | PHONE NO: 454-5920 | |
| | 0.000 | km | | $ 272,936 | $ 323,670 | $ 388,879 | | 08/01/03*** | 98% | 39% |
| IM 15-7(29)334 | | | RIVERSIDE CONTRACTING, INC. | | | | PEND | 11/07/02 | F.P.M. KLETTE, MIKE | |
| CONRAD - NORTH & SOUTH | | PLANT MIX BIT SURFACING,SEAL & COVER,REHABILITAITON OF BRIDG | | | | | 06/09/03 | 03/19/03 | PHONE NO: 278-7078 | |
| | 14.512 | km | | $ 5,268,192 | $ 4,818,863 | $ 966,847 | | 11/14/03*** | 20% | 32% |
| NH 1-5(22)321 | | | RIVERSIDE CONTRACTING, INC. | | | | | 12/05/02 | F.P.M. BERG, GARY | |
| CHESTER - LIBERTY CO LINE | | MILL,FILL,CEMENT TREATED BASE, PL MIX SURF,SEAL & COVER | | | | | | 03/31/03 | PHONE NO: 265-6821 | |
| | 0.018 | km | | $ 6,069,230 | $ 5,322,349 | $ 1,291,444 | | 11/14/03*** | 24% | 37% |
| STPHS-IM 0002(627) | | | UNITED RENTALS HWY TECH INC | | | | | 02/10/03 | MANAGER NOT FOUND | |
| 1998-D3-ELECTRICAL | | INSTALLATION OF FLASHERS,LIGHT ING & BARRIERS | | | | | | 04/29/02 | | |
| | 0.000 | km | | $ 341,174 | $ 338,624 | $ 244,497 | | 07/27/03*** | 72% | 98% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR-STPP 80-1(17)4 | | | M K WEEDEN CONSTRUCTION, INC. | | | | 03/10/03 | F.P.M. WOODHOUSE, HAROLD | |
| SHONKIN CREEK-SOUTH OF FT BENT | | CONCRETE PRESTRESSED GIRDER ST RUCTURE,APPROACHES & SLIDE | | | | | 05/27/03 | PHONE NO: 738-4505 | |
| | 1.511 km | | $ 3,079,264 | $ 2,177,751 | $ 99,599 | | 11/14/03*** | 5% | 16% |
| SFCS 330-1(13)31 | | | UNITED MAT'LS OF GREAT FALLS | | | | 03/10/03 | F.P.M. VOSEN, ROBERT | |
| CASCADE - EAST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 05/12/03 | PHONE NO: 454-5921 | |
| | 10.128 km | | $ 538,935 | $ 552,387 | $ 445,030 | | 08/15/03*** | 81% | 44% |
| STPHS-BR 5809(14) | | | HELENA SAND & GRAVEL INC | | | | 03/10/03 | F.P.M. CARLSON, JACK | |
| NORTH MONTANA AVE-TURN LANE | | GRADING,GRAVEL SURFACING,PLANT MIX BIT.SURFACING,COMPOSITE | | | | | 06/05/03 | PHONE NO: 457-0526 | |
| | 2.130 km | | $ 1,591,986 | $ 1,511,563 | $ 116,910 | | 10/24/03*** | 8% | 18% |
| STPS 229-1(3)5 | | | HELENA SAND & GRAVEL INC | | | | 05/05/03 | F.P.M. CARLSON, JACK | |
| NORTH MONTANA AVENUE-HELENA | | COLD MILLING,PLANT MIX SURFACI NG,SEAL & COVER | | | | | 06/16/03 | PHONE NO: 457-0526 | |
| | 4.095 km | | $ 324,781 | $ 340,800 | $ 307,192 | | 08/22/03*** | 90% | 33% |
| IM 15-8(56)366 | | | J T L GROUP, INC. - HIGHWAY | | | | 06/02/03 | F.P.M. BECKEDAHL MARK | |
| SHELBY-NORTH | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | | / / | PHONE NO: 873-8624 | |
| | 23.553 km | | $ 4,235,459 | $ 3,849,800 | $ 38,497 | | 05/23/03*** | 1% | 0% |
| CM 5799(8) | | | PHILLIPS CONSTRUCTION | | | | 06/02/03 | F.P.M. BERG, GARY | |
| DOWNTOWN SIDEWALK RAMPS - HAVR | | VAULTED SIDEWALK & SIDEWALK RA MPS | | | | | / / | PHONE NO: 265-6821 | |
| | 0.000 km | | $ 112,725 | $ 118,326 | $ 1,183 | | 10/10/03*** | 1% | 0% |
| STPP 3-3(16)84 | | | RIVERSIDE CONTRACTING, INC. | | | | 06/02/03 | F.P.M. KLETTE, MIKE | |
| JCT. MT 44 - NORTH & SOUTH | | PLANT MIX BITUMINOUS SURFACING OVERLAY,SEAL & COVER | | | | | / / | PHONE NO: 278-7078 | |
| | 0.050 km | | $ 887,723 | $ 895,060 | $ 8,949 | | 11/07/03*** | 1% | 0% |
| STPP 10-1(22)0 | | | COP CONSTRUCTION L.L.C. | | | | 06/02/03 | F.P.M. AAFEDT, RANDY | |
| 10TH AVE. SOUTH - RIVER DRIVE | | GRD,PL MIX SURF,PCCP,SIDWALKS, SIGN,SIG,WATER & STORM DRN, | | | | | 07/07/03 | PHONE NO: 454-5920 | |
| | 0.000 mi | | $ 11,658,171 | $ 10,894,156 | $ 108,943 | | 10/08/04*** | 1% | 07/08/05 |
| GREAT FALLS DISTRICT TOTALS | | | $105,253,572 | $ 98,875,103 | $ 62,199,790 | | | 62% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| STPP 22-2(15)30 | | | S K CONSTRUCTION, INC. | | | | APPR | 07/06/00 | F.P.M. ARTHUR, RONALD T. | |
| PLENTYWOOD - WEST | | GRADING,GRAVEL,PLANT MIX BITUM SURF & PRESTRESSED BEAM BRIDG | | | | | 11/12/02 | 07/19/00 | PHONE NO: 787-5701 | |
| | 17.613 km | | | $ 7,245,674 | $ 6,171,379 | $ 7,281,439 | | 10/18/02 | 100% | 100% |
| NH 23-2(18)64 F | | | E.H. OFTEDAL AND SONS, INC. | | | | APPR | 11/27/00 | F.P.M. SWANSON, ROBERT E. | |
| OLIVE N & S | | GRADING,GRAVEL,PLANT MIX SURFA CING & PRESTRESSED CONC.BEAM | | | | | 12/10/02 | 03/12/01 | PHONE NO: 436-2704 | |
| | 19.100 km | | | $ 9,371,165 | $ 10,642,287 | $ 10,463,442 | | 11/15/02*** | 98% | 104% |
| NH 23-2(20)56 F | | | E.H. OFTEDAL AND SONS, INC. | | | | APPR | 12/19/00 | F.P.M. SWANSON, ROBERT E. | |
| COALWOOD - SOUTH | | GRADING,GRAVEL,PL MIX SURF,SEA L & COVER | | | | | 04/24/02 | 02/13/01 | PHONE NO: 436-2704 | |
| | 13.249 km | | | $ 7,520,509 | $ 7,095,158 | $ 7,236,354 | | 07/26/02*** | 98% | 100% |
| NH 23-1(19)48 F | | | E.H. OFTEDAL AND SONS, INC. | | | | APPR | 03/29/01 | F.P.M. RUDE, DWAYNE | |
| COALWOOD-NORTH | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | | 05/20/03 | 08/28/01 | PHONE NO: 233-3612 | |
| | 13.300 km | | | $ 6,017,266 | $ 6,485,034 | $ 6,504,577 | | 05/16/03*** | 98% | 102% |
| NH 23-3(10)130 | | | RIVERSIDE CONTRACTING, INC. | | | | APPR | 06/01/01 | F.P.M. FLEMING, JAY | |
| ALZADA-EAST & WEST | | WIDENING,CEMENT TREATED PULV B ASE,PL MIX OVERLAY & SEAL & CO | | | | | 05/20/03 | 07/10/01 | PHONE NO: 233-3628 | |
| | 15.298 km | | | $ 5,040,955 | $ 4,929,743 | $ 5,058,190 | | 11/01/02 | 100% | 117% |
| PLH-STPS 323-1(13)62 | | | WICKENS CONSTRUCTION, INC. | | | | APPR | 10/11/01 | F.P.M. FLEMING, JAY | |
| ALZADA - NORTH | | GRADING & GRAVEL SURFACING | | | | | 05/29/03 | 11/05/01 | PHONE NO: 233-3628 | |
| | 16.100 km | | | $ 4,080,875 | $ 4,178,086 | $ 4,225,916 | | 11/04/02 | 100% | 69% |
| IM 94-6(47)231 | | | RIVERSIDE CONTRACTING, INC. | | | | APPR | 11/21/01 | F.P.M. SLASKA, JIM | |
| WIBAUX-EAST AND WEST | | MILLING,FILLING,PL MIX OVERLAY & CULVERT REPLACEMENT | | | | | 11/12/02 | 04/09/02 | PHONE NO: 377-5296 | |
| | 19.818 km | | | $ 4,963,749 | $ 4,678,083 | $ 4,722,079 | | 10/08/02 | 100% | 85% |
| STPS 253-1(8)0 | | | J T L GROUP, INC. - HIGHWAY | | | | APPR | 04/11/02 | F.P.M. LAUCKNER, JAMES | |
| TERRY-NORTH | | LEVELING,SEAL & COVER AND PIPE REPLACEMENT | | | | | 05/20/03 | 05/13/02 | PHONE NO: 377-5296 | |
| | 0.431 km | | | $ 1,722,548 | $ 1,648,429 | $ 1,663,263 | | 12/19/02 | 100% | 88% |
| STPS 323-1(18)0 | | | PRINCE, INC | | | | | 05/14/02 | F.P.M. RUDE, DWAYNE | |
| EKALAKA-SOUTH | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | | | 06/10/02 | PHONE NO: 233-3612 | |
| | 34.788 km | | | $ 2,017,614 | $ 2,174,091 | $ 2,111,736 | | 10/07/02 | 100% | 82% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP 54-1(7)9 | | | | PRINCE, INC | | | 05/14/02 | F.P.M. SWANSON, ROBERT E. | |
| 2 KM NORTH OF BIDDLE - NORTH | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 07/26/02 | PHONE NO: 436-2704 | |
| | 16.700 km | | $ 1,353,411 | $ 1,285,753 | $ 1,136,858 | | 07/27/03*** | 88% | 108% |
| STPP 42-1(5)0 | | | | PRINCE, INC | | | 05/14/02 | F.P.M. LAUCKNER, JAMES | |
| JUNCTION MT 200 - NORTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 09/25/02 | PHONE NO: 377-5296 | |
| | 31.730 km | | $ 1,531,516 | $ 1,360,184 | $ 1,250,341 | | 07/27/03*** | 92% | 146% |
| SFCN 57-7(16)297 | | | | PRINCE, INC | | | 06/07/02 | F.P.M. LAUCKNER, JAMES | |
| LINDSAY-EAST & WEST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 09/09/02 | PHONE NO: 377-5296 | |
| | 31.967 km | | $ 1,765,536 | $ 1,772,815 | $ 1,560,945 | | 07/27/03*** | 88% | 98% |
| STPP 39-1(33)21 | | | | CENTURY COMPANIES, INC. | | APPR | 06/07/02 | F.P.M. MARTIN, DOUGLAS | |
| COLSTRIP NORTH & SOUTH | | PLANT MIX OVERLAY,MILLING,SEAL & COVER | | | | 05/20/03 | 07/15/02 | PHONE NO: 748-3175 | |
| | 3.400 km | | $ 340,285 | $ 491,988 | $ 506,614 | | 07/27/03*** | 98% | 93% |
| STPP-STPE 27-3(8)79 | | | | NORTHERN LINE LAYERS, INC. | | | 07/18/02 | F.P.M. SLASKA, JIM | |
| WIBAUX - NORTH & SOUTH | | COLD MILLING,PLANT MIX OVERLAY ,& SEAL & COVER | | | | | 08/19/02 | PHONE NO: 377-5296 | |
| STPP 97-1(2)0 | | | | | | | 07/27/03*** | | |
| WIBAUX - WEST | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER & LIGHTING | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | $ 513,074 | $ 671,584 | $ 580,645 | | | 86% | 102% |
| BR 9006(12) | | | | (OBS)TRACY COWDREY & ASSOC DBA | | | 07/18/02 | F.P.M. BACON, DAVID | |
| LITTLE MISSOURI RIVER-EAST OF | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | 09/06/02 | PHONE NO: 377-5296 | |
| | 0.513 km | | $ 752,692 | $ 775,325 | $ 585,332 | | 08/15/03*** | 75% | 63% |
| STPP 2-1(38)3 | | | | NORTHERN LINE LAYERS, INC. | | | 07/18/02 | F.P.M. MARTIN, DOUGLAS | |
| MAIN STREET - MILES CITY | | MILLING,PMS OVERLAY,SEAL & COV ER | | | | | 09/30/02 | PHONE NO: 748-3175 | |
| STPP 23-1(30)0 | | | | | | | 07/27/03*** | | |
| MILES CITY - URBAN | | MILLING,PMS OVERLAY,SEAL & COV ER & SIDEWALKS | | | | | | | |
| CONTRACT TOTAL | 0.000 mi | | $ 806,939 | $ 1,027,041 | $ 1,015,685 | | | 93% | 135% |
| SMP 4499(03) | | | | PRINCE, INC | | | 07/18/02 | F.P.M. SWANSON, ROBERT E. | |
| GLENDIVE DISTRICT - CRUSH AND | | CRUSH & STOCKPILE | | | | | 10/18/02 | PHONE NO: 436-2704 | |
| | 0.000 km | | $ 365,700 | $ 323,000 | $ 307,359 | | 04/07/03 | 100% | 04/01/03 |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH-STPE 22-2(19)41 | | | NORTHERN LINE LAYERS, INC. | | | | 07/18/02 | F.P.M. ARTHUR, RONALD T. | |
| PLENTYWOOD - EAST & WEST | | PL MIX OVERLAY,PCCP PAVEMENT,S IDEWALKS,CURB & TRAFFIC SIGNAL | | | | | 08/27/02 | PHONE NO: 787-5701 | |
| | 1.700 | km | $ 694,859 | $ 844,771 | $ 778,054 | | 07/27/03*** | 92% | 147% |
| NH 62-2(18)21 F | | | M K WEEDEN CONSTRUCTION, INC. | | | | 07/18/02 | F.P.M. ARTHUR, RONALD T. | |
| SIOUX PASS - SOUTH | | GRADING,CEMENT-TREATED BASE & PLANT MIX SURFACING | | | | | 08/21/02 | PHONE NO: 787-5701 | |
| | 9.300 | km | $ 5,342,503 | $ 4,697,074 | $ 3,086,309 | | 10/10/03*** | 66% | 62% |
| BR 9040(10) | | | COP CONSTRUCTION L.L.C. | | | | 07/18/02 | F.P.M. BACON, DAVID | |
| O'FALLON CREEK - SW OF MILDRED | | TRUSS BRIDGE REPLACEMENT & GRA VELED APPROACHES | | | | | 08/19/02 | PHONE NO: 377-5296 | |
| | 0.580 | km | $ 804,603 | $ 867,703 | $ 730,392 | | 08/15/03*** | 84% | 72% |
| BR 243-1(7)20 | | | SLETTEN CONSTRUCTION CO | | | | 08/09/02 | F.P.M. GREUFE, LARRY | |
| BRIDGE REPLACEMENT - NORTH OF | | STRUCTURES & APPROACHES ON BRI DGES | | | | | 10/08/02 | PHONE NO: 653-1574 | |
| | 1.300 | km | $ 2,095,747 | $ 1,863,412 | $ 1,492,268 | | 10/31/03*** | 80% | 57% |
| BR 9011(18) | | | SLETTEN CONSTRUCTION CO | | | | 08/09/02 | F.P.M. BACON, DAVID | |
| CABIN CREEK - S OF GLENDIVE | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | 10/14/02 | PHONE NO: 377-5296 | |
| BR 335-1(12)13 | | | | | | | 09/05/03*** | | |
| CEDAR CREEK-20 KM S OF GLENDIV | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | | | |
| CONTRACT TOTAL | 0.116 | km | $ 1,173,525 | $ 1,232,464 | $ 851,646 | | | 69% | 46% |
| STPP-NH-STPX 0002(506) | | | MARTIN CONSTRUCTION INC. | | | | 09/06/02 | F.P.M. LAUCKNER, JAMES | |
| D4 CULVERTS - SOUTH | | D4 CULVERTS-SOUTH DRAINAGE IMP ROVMENTS | | | | | 04/01/03 | PHONE NO: 377-5296 | |
| | 0.000 | km | $ 1,296,016 | $ 1,441,748 | $ 617,893 | | 09/05/03*** | 43% | 44% |
| STPP 22-1(7)8 | | | M K WEEDEN CONSTRUCTION, INC. | | | | 09/06/02 | F.P.M. MIKE BUTZLAFF | |
| FLAXVILLE - E & W | | GRADING GRAVEL,PLANT MIX BITUM INOUS SURFACING,SEAL & COVER | | | | | 10/31/02 | PHONE NO: 653-1577 | |
| | 11.500 | km | $ 3,982,293 | $ 4,064,874 | $ 809,946 | | 09/05/03*** | 20% | 29% |
| BR 9010(11) | | | SLETTEN CONSTRUCTION CO | | | | 09/06/02 | F.P.M. MARK KUROKAWA | |
| POPLAR RIVER-NW OF SCOBEY | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | 03/10/03 | PHONE NO: 653-1574 | |
| | 0.560 | km | $ 618,274 | $ 656,349 | $ 310,090 | | 08/15/03*** | 47% | 47% |
| NH-STPE 23-2(24)76 F | | | E.H. OFTEDAL AND SONS, INC. | | | | 09/26/02 | F.P.M. SWANSON, ROBERT E. | |
| BROADUS - EAST | | GRD,A GRVL OR CEMENT BASE COAR SE,PL.MIX OVERLAY,SEAL & COVER | | | | | 11/14/02 | PHONE NO: 436-2704 | |
| | 24.800 | km | $ 15,612,035 | $ 16,306,928 | $ 5,641,971 | | 10/08/04*** | 35% | 20% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| SFCI 94-6(46)218 | | | PRINCE, INC | | | | | 09/26/02 | F.P.M. SLASKA, JIM | |
| 4 KM EAST OF GLENDIVE - EAST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | / / | PHONE NO: 377-5296 | |
| | 21.700 | km | | $ 6,162,657 | $ 5,982,599 | $ 691,443 | | 07/27/03*** | 12% | 37% |
| NH 0002(505) | | | L S C, INC. | | | | | 09/26/02 | F.P.M. PISK, RANDAL | |
| D4 CULVERTS - NORTH | | DRAINAGE IMPROVEMENTS | | | | | | 04/21/03 | PHONE NO: 228-9478 | |
| | 0.000 | km | | $ 770,078 | $ 802,509 | $ 221,440 | | 08/22/03*** | 28% | 47% |
| NH-STPE 1-8(25)499 F | | | SLETTEN CONSTRUCTION CO | | | | | 11/07/02 | F.P.M. GREUFE, LARRY | |
| US. 2-SACO | | GRD,GRVL,PL MIX BIT SURF,PREST RESSED CONCRETE BEAM BRIDGE | | | | | | 02/13/03 | PHONE NO: 653-1574 | |
| | 1.400 | km | | $ 1,912,640 | $ 2,075,365 | $ 634,985 | | 11/14/03*** | 31% | 33% |
| STPS-PLH 323-1(15)51 | | | WESTWAY CONSTRUCTION, INC. | | | | | 11/07/02 | F.P.M. FLEMING, JAY | |
| ALBION - NORTH & SOUTH | | GRADING,GRAVEL SURFACING | | | | | | 02/18/03 | PHONE NO: 233-3628 | |
| | 16.800 | km | | $ 4,164,409 | $ 3,835,198 | $ 2,040,074 | | 07/27/03*** | 53% | 31% |
| BR 243-1(6)12 | | | DESONIA CONSTRUCTION INC | | | | | 11/07/02 | F.P.M. GREUFE, LARRY | |
| STINKY CREEK-14 KM NW OF SACO | | PRESTRESSED CONCRETE BEAM BRID GE & GRD,GRVL,AGG SURF OF APPR | | | | | | 03/13/03 | PHONE NO: 653-1574 | |
| | 0.897 | km | | $ 582,174 | $ 494,328 | $ 304,490 | | 10/10/03*** | 62% | 40% |
| NH 23-1(27)33 F | | | RIVERSIDE CONTRACTING, INC. | | | | | 11/07/02 | F.P.M. RUDE, DWAYNE | |
| VOLBORG -NORTH AND SOUTH | | GRD,GRVL,PL MIX SURF,SEAL & CO VER,PRESTRESSED CONCRETE BEAM | | | | | | 02/03/03 | PHONE NO: 233-3612 | |
| | 23.534 | km | | $ 13,788,907 | $ 12,542,543 | $ 4,953,614 | | 11/12/04*** | 39% | 17% |
| BR 9036(19) | | | SLETTEN CONSTRUCTION CO | | | | | 12/05/02 | F.P.M. GREUFE, LARRY | |
| BEAVER CR. - 5KM NW OF SACO | | PRESTRESSED BEAM TYPE STRUCTUR E & GRAVEL APPROACHES | | | | | | 02/13/03 | PHONE NO: 653-1574 | |
| | 0.900 | km | | $ 923,342 | $ 889,151 | $ 415,693 | | 11/14/03*** | 47% | 33% |
| IM-STPHS 0002(509) | | | MONTANA LINES, INC | | | | | 12/05/02 | F.P.M. LAUCKNER, JAMES | |
| D4 - LIGHTING | | ROADWAY LIGHTING,FLASHING BEAC ONS,SIGNING & LANDSCAPEING | | | | | | 05/28/03 | PHONE NO: 377-5296 | |
| | 0.000 | km | | $ 1,647,862 | $ 1,351,558 | $ 177,273 | | 11/14/03*** | 13% | 18% |
| BR-NH 61-4(21)125 | | | WICKENS CONSTRUCTION, INC. | | | | | 04/07/03 | F.P.M. PISK, RANDAL | |
| STRUCTURES - SOUTHWEST OF MALT | | BRIDGE REPLACMENT,PLANT MIX BI TUMINOUS SURFACING | | | | | | 05/05/03 | PHONE NO: 228-9478 | |
| | 0.000 | km | | $ 1,600,814 | $ 1,197,964 | $ 438,563 | | 10/10/03*** | 37% | 30% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPS 246-1(8)0 | | | | CENTURY COMPANIES, INC. | | | 04/07/03 | F.P.M. PISK, RANDAL | |
| GLASGOW - NORTHWEST | | LEVELING,PLANT MIX SURFACING O VERLAY,SEAL & COVER | | | | | 05/21/03 | PHONE NO: 228-9478 | |
| | 0.000 km | | $ 683,372 | $ 785,518 | $ 270,525 | | 09/05/03*** | 34% | 37% |
| STPP 39-1(29)12 | | | | E.H. OFTEDAL AND SONS, INC. | | | 05/05/03 | F.P.M. MARTIN, DOUGLAS | |
| COLSTRIP - SOUTH | | GRADE,CEMENT TREATED BASE,PLAN T MIX SURF.SEAL & COVER & | | | | | 07/07/03 | PHONE NO: 748-3175 | |
| | 0.000 km | | $ 8,854,520 | $ 8,292,962 | $ 82,927 | | 10/08/04*** | 1% | 9% |
| STPS 251-2(7)45 | | | | NORTHERN IMPROVEMENT COMPANY | | | 05/05/03 | F.P.M. MIKE BUTZLAFF | |
| FLAXVILLE - SOUTH | | PLANT MIX OVERLAY,SEAL & COVER ,STRIPING & BRIDGE RAIL | | | | | / / | PHONE NO: 653-1577 | |
| | 0.000 km | | $ 713,156 | $ 851,610 | $ 8,517 | | 08/15/03*** | 1% | 24% |
| SFCP 22-1(9)0 | | | | NORTHERN IMPROVEMENT CO. | | | 05/05/03 | F.P.M. MIKE BUTZLAFF | |
| SCOBEY-EAST | | PLANT MIX OVERLAY,SEAL & COVER & CONCRETE SIDWALKS | | | | | 07/02/03 | PHONE NO: 653-1577 | |
| SFCP 32-2(10)39 | | | | | | | 10/24/03*** | | |
| SCOBEY-NORTH & SOUTH | | PLANT MIX OVERLAY,SEAL & COVER ,PORT CEMENT CONC PAV,CONC | | | | | | | |
| CONTRACT TOTAL | 0.000 mi | | $ 2,648,206 | $ 2,705,829 | $ 27,059 | | | 1% | 21% |
| GLENDIVE DISTRICT TOTALS | | | $131,481,498 | $129,492,434 | $ 80,795,946 | | | 61% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| BR 9048(11) | | | EDWARD T COPPS CONST. | | | | APPR | 03/16/00 | F.P.M. STUDEBAKER, RAYMOND | |
| STILLWATER RIVER-N.E. OF ABSAR | | GR.,AGG.APPROACHES,PRESTRESSED | CONCRETE BEAM BRIDGE | | | | 08/13/01 | 04/05/00 | PHONE NO: 657-0273 | |
| | 0.663 | km | | $ 1,183,040 | $ 823,782 | $ 945,603 | | 03/18/02 | 100% | 98% |
| IM 94-1(61)47 | | | EMPIRE SAND AND GRAVEL COMPANY | | | | | 11/27/00 | F.P.M. SLOE, DAVID A. | |
| BIG HORN INTERCHANGE E & W | | MILL,PLANT MIX BITUMINOUS SURF ACING,SEAL & COVER | | | | | | 02/08/01 | PHONE NO: 657-0269 | |
| | 17.837 | km | | $ 2,185,015 | $ 2,360,221 | $ 2,255,676 | | 09/09/02 | 100% | 84% |
| NH 4-1(23)0 F | | | CENTURY COMPANIES, INC. | | | | APPR | 12/19/00 | F.P.M. BERGEN, PERRY | |
| WARREN - NORTH & SOUTH | | GRADING,AGG SURF,PL MIX BIT SU RF,COLD IN-PLACE RECYCLE, | | | | | 09/27/02 | 03/05/01 | PHONE NO: 657-0259 | |
| | 20.497 | km | | $ 7,351,605 | $ 6,409,592 | $ 7,026,699 | | 08/30/02*** | 98% | 100% |
| IM 90-9(93)543 | | | MARVIN A. REHBEIN | | | | | 03/09/01 | F.P.M. JAY MUHLBEIER | |
| WYOLA - SOUTH | | COLD MILLING,FILL,SEAL & COVER | | | | | | 05/21/01 | PHONE NO: 665-2774 | |
| | 17.624 | km | | $ 2,487,066 | $ 2,691,176 | $ 2,609,190 | | 06/24/02 | 100% | 81% |
| STPP 14-5(17)181 | | | M K WEEDEN CONSTRUCTION, INC. | | | | APPR | 03/09/01 | F.P.M. CRAIG FAVERO | |
| 19 KILOMETERS EAST OF ROUNDUP- | | GRADING,GRAVEL & PLANT MIX SUR FACING | | | | | 09/27/02 | 04/13/01 | PHONE NO: 323-3699 | |
| | 12.660 | km | | $ 6,545,224 | $ 7,682,910 | $ 8,864,029 | | 04/10/03 | 100% | 98% |
| IM 90-7(72)392 | | | COP CONSTRUCTION L.L.C. | | | | APPR | 03/29/01 | F.P.M. STUDEBAKER, RAYMOND | |
| REEDPOINT-E & W STRUCTURES | | STRUCTURE REHABILITATION | | | | | 01/17/02 | 04/26/01 | PHONE NO: 657-0273 | |
| | 0.355 | km | | $ 934,791 | $ 1,085,191 | $ 1,567,452 | | 11/02/01*** | 98% | 86% |
| IM 56683(1) | | | RIVERSIDE CONTRACTING, INC. | | | | | 07/13/01 | F.P.M. SHUPAK,TOM | |
| SOUTH FRONTAGE ROAD RELOCATION | | GR,GRVL,PL MIX BIT SURF,PORTLA ND CEMENT SURF,SEAL & COVER | | | | | | 08/06/01 | PHONE NO: 657-0271 | |
| | 2.100 | km | | $ 3,059,893 | $ 3,273,864 | $ 3,036,154 | | 11/14/02 | 100% | 97% |
| BR 311-2(8)7 | | | COP CONSTRUCTION L.L.C. | | | | APPR | 11/21/01 | F.P.M. SLOE, DAVID A. | |
| BUCKINGHAM COULEE - 5 KM E. OF | | BOX CULVERT & APPROACHES | | | | | 11/12/02 | 12/18/01 | PHONE NO: 657-0269 | |
| | 0.596 | km | | $ 418,763 | $ 332,069 | $ 379,903 | | 11/26/02 | 100% | 87% |
| NH 61-3(14)55 | | | M K WEEDEN CONSTRUCTION, INC. | | | | APPR | 11/21/01 | F.P.M. TILZEY, RONALD | |
| BOHEMIAN CORNER - SOUTH | | PULVERIZE,WIDENING,PL MIX SURF ACING,SEAL & COVER | | | | | 12/10/02 | 04/08/02 | PHONE NO: 538-1320 | |
| | 19.008 | km | | $ 4,195,363 | $ 3,761,168 | $ 3,874,753 | | 06/27/03*** | 98% | 78% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| SFCS 384-2(8)31 | | | | J T L GROUP, INC. - HIGHWAY | | | 02/20/02 | F.P.M. SLOE, DAVID A. | |
| TREASURE COUNTY LINE - NORTH | | LEVELING & SEAL & COVER | | | | | 05/09/02 | PHONE NO: 657-0269 | |
| STPS 532-1(11)12 | | | | | | | 09/16/02 | | |
| KING AVE.-72ND ST. TO SHILOH R | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 40.100 km | | $ 507,476 | $ 434,434 | $ 347,986 | | | 100% | 58% |
| BR 61-3(17)67 | | | | EDWARD T COPPS CONST. | | APPR | 02/28/02 | F.P.M. TILZEY, RONALD | |
| BOX ELDER CR. - NE OF ROY | | CONSTRUCTION OF A CAST IN PLAC E CONCRETE BRIDGE | | | | 05/20/03 | 05/14/02 | PHONE NO: 538-1320 | |
| | 0.100 km | | $ 419,938 | $ 442,247 | $ 385,997 | | 11/15/02*** | 87% | 97% |
| IM 90-8(151)463 | | | | J T L GROUP, INC. - HIGHWAY | | APPR | 04/11/02 | F.P.M. STUDEBAKER, RAYMOND | |
| PRYOR CREEK - BIG HORN COUNTY | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | 11/12/02 | 06/13/02 | PHONE NO: 657-0273 | |
| | 15.700 km | | $ 4,932,017 | $ 3,680,205 | $ 4,008,511 | | 01/09/03 | 100% | 69% |
| NH 61-1(12)1 | | | | J T L GROUP, INC. - HIGHWAY | | | 05/14/02 | F.P.M. CRAIG FAVERO | |
| ROUNDUP - NORTH | | MILL,PLANT MIX SURFACE OVERLAY ,SEAL & COVER | | | | | 07/11/02 | PHONE NO: 323-3699 | |
| | 9.800 km | | $ 668,247 | $ 672,462 | $ 664,655 | | 10/09/02 | 100% | 80% |
| CM 7199(13) | | | | CENTURY COMPANIES, INC. | | APPR | 05/14/02 | F.P.M. TILZEY, RONALD | |
| BRASSEY/CASINO CR - LEWISTOWN | | SEAL & COVER,PMS OVERLAY & PAV EMENT MARKINGS | | | | 12/10/02 | 07/10/02 | PHONE NO: 538-1320 | |
| | 0.000 km | | $ 99,678 | $ 97,565 | $ 96,607 | | 08/29/02 | 100% | 37% |
| IM 0002(574) | | | | MARVIN A. REHBEIN | | | 05/14/02 | F.P.M. DON SANDINE (TEMP) | |
| D5 - INTERSTATE FENCING | | INTERSTATE FENCING & CATTLE GU ARD IMPROVEMENTS | | | | | 06/17/02 | PHONE NO: 657-0267 | |
| | 0.000 km | | $ 1,501,410 | $ 1,769,836 | $ 1,565,326 | | 07/27/03*** | 88% | 73% |
| BR 14-5(23)155 | | | | J & S CONSTRUCTION INC. | | APPR | 05/14/02 | F.P.M. DON SANDINE (TEMP) | |
| DRAINAGE-13 KM NORTHEAST OF LA | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER APP,REINF. | | | | 05/20/03 | 08/12/02 | PHONE NO: 657-0267 | |
| | 0.740 km | | $ 608,309 | $ 589,139 | $ 678,566 | | 09/20/02*** | 98% | 108% |
| IM 90-8(150)427 | | | | J T L GROUP, INC. - HIGHWAY | | APPR | 05/14/02 | F.P.M. SHUPAK,TOM | |
| PARK CITY - MOSSMAIN | | MILL,HOT RECYCLE,PMS OVERLAY,S EAL & COVER | | | | 05/29/03 | 06/24/02 | PHONE NO: 657-0271 | |
| STPS 532-1(8)0 | | | | | | APPR | 07/27/03*** | | |
| LAUREL - NORTH | | PAVEMENT PULVERIZATION,TOP COU RSE,PMS OVERLAY,SEAL & COVER | | | | 05/29/03 | | | |
| CONTRACT TOTAL | 0.046 km | | $ 4,931,837 | $ 3,814,173 | $ 3,731,253 | | | 98% | 89% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| BR 9002(30) | | | EDWARD T COPPS CONST. | | | | APPR | 05/14/02 | F.P.M. NELSON, ROD | |
| FLY CREEK - 25KM WEST OF HARDI | | BRIDGE REPLACEMENT & APPROACH ROADWAY WORK | | | | | 05/29/03 | 07/30/02 | PHONE NO: 657-0264 | |
| | 0.320 km | | | $ 379,410 | $ 396,112 | $ 371,981 | | 10/18/02*** | 94% | 125% |
| SFCX 81016(1) | | | JTL GROUP, INC.-BILLINGS | | | | APPR | 06/07/02 | F.P.M. BERGEN, PERRY | |
| LOCKWOOD - SOUTH | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | 11/22/02 | 07/08/02 | PHONE NO: 657-0259 | |
| STPS 302-2(2)16 | | | | | | | APPR | 10/17/02 | | |
| MOLT - EAST | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | 11/12/02 | | | |
| SFCX 56916(1) | | | | | | | APPR | | | |
| OLD HARDIN RD - BILLINGS EAST | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | 11/22/02 | | | |
| CONTRACT TOTAL | 9.300 km | | | $ 647,539 | $ 671,354 | $ 662,896 | | | 100% | 40% |
| SFCS 522-1(4)0 | | | JTL GROUP, INC.-BILLINGS | | | | | 06/07/02 | F.P.M. SLOE, DAVID A. | |
| HUNTLEY INT - EAST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | 07/15/02 | PHONE NO: 657-0269 | |
| SFCU 1014(3) | | | | | | | | 07/27/03*** | | |
| AIRPORT RD - BILLINGS | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | | | | |
| SFCU 1010(4) | | | | | | | | | | |
| LAUREL RD TO S 20TH ST - BLGS | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | | $ 1,414,721 | $ 1,292,187 | $ 947,433 | | | 73% | 91% |
| NH 14-4(16)130 | | | PRINCE, INC | | | | | 07/18/02 | F.P.M. JAY MUHLBEIER | |
| RYEGATE - EAST | | SHOULDER WIDEN,PMS OVERLAY,SEA L & COVER | | | | | | 09/16/02 | PHONE NO: 665-2774 | |
| | 11.424 km | | | $ 1,733,378 | $ 1,709,134 | $ 1,646,976 | | 07/27/03*** | 96% | 92% |
| NH 57-3(38)81 | | | CENTURY COMPANIES, INC. | | | | | 08/09/02 | F.P.M. TILZEY, RONALD | |
| MAIN STREET - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPROVEM | | | | | | 03/25/03 | PHONE NO: 538-1320 | |
| SFCU 7111(3) | | | | | | | | 07/27/03*** | | |
| MAIN ST SOUTH - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPOVEME | | | | | | | | |
| STPP 43-1(23)0 | | | | | | | | | | |
| MAIN ST NORTH - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPROVEM | | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | | $ 1,027,189 | $ 966,215 | $ 820,821 | | | 85% | 83% |
| STPHS 532-1(4)12 | | | J & S CONSTRUCTION INC. | | | | APPR | 09/06/02 | F.P.M. BERGEN, PERRY | |
| SLOPE FLATTENING-NORTH OF LAUR | | SLOPE FLATTENING-NORTH OF LAUR EL | | | | | 05/30/03 | 11/08/02 | PHONE NO: 657-0259 | |
| | 0.840 km | | | $ 121,638 | $ 118,008 | $ 131,740 | | 05/19/03 | 100% | 40% |
| BR 308-1(23)0 | | | TAMIETTI CONST. CO., INC. | | | | | 09/06/02 | F.P.M. NELSON, ROD | |
| ROCK CREEK-RED LODGE | | PRESTRESSED CONCRETE BEAM BRID GE,GRADING,AGGREGATE,PLANT MIX | | | | | | 10/28/02 | PHONE NO: 657-0264 | |
| | 0.274 km | | | $ 1,090,505 | $ 998,351 | $ 614,833 | | 07/15/03*** | 62% | 64% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPU 1020(15) | | | | (OBS) LONG CONSTRUCTION, INC. | | | 09/06/02 | F.P.M. NELSON, ROD | |
| MONTANA AVE OVERPASS-BILLINGS | | STRUCTURE REHABILITAION | | | | | 10/15/02 | PHONE NO: 657-0264 | |
| | 0.000 km | | $ 640,269 | $ 547,393 | $ 727,622 | | 07/27/03*** | 98% | 79% |
| BR 9014(22) | | | | WICKENS CONSTRUCTION, INC. | | APPR | 09/06/02 | F.P.M. TILZEY, RONALD | |
| MCDONALD CR. - SW OF GRASS RAN | | BOX CULVERT & APPROACHES | | | | 05/30/03 | 11/12/02 | PHONE NO: 538-1320 | |
| | 0.400 km | | $ 238,775 | $ 222,735 | $ 223,586 | | 04/24/03 | 100% | 5% |
| STPHS 0002(626) | | | | OMO CONSTRUCTION INC | | | 09/26/02 | F.P.M. SHUPAK,TOM | |
| 1998-D5-SIGNING | | SIGNING & DELINEATION | | | | | 12/10/02 | PHONE NO: 657-0271 | |
| | 0.000 km | | $ 20,713 | $ 24,445 | $ 22,664 | | 01/07/03 | 100% | 0% |
| STPS 298-1(7)4 | | | | WESTWAY CONSTRUCTION, INC. | | | 09/26/02 | F.P.M. SLOE, DAVID A. | |
| 6 KM SOUTH OF BIG TIMBER-SOUTH | | GRADING,AGGREGATE,PLANT MIX BI T.SURFACING,SEAL & COVER | | | | | 01/20/03 | PHONE NO: 657-0269 | |
| | 7.088 km | | $ 3,401,747 | $ 3,314,260 | $ 1,975,164 | | 09/05/03*** | 60% | 30% |
| BR 419-1(9)21 | | | | COP CONSTRUCTION L.L.C. | | | 09/26/02 | F.P.M. NELSON, ROD | |
| WEST FORK STILLWATER - STRUCTU | | GRADING,GRAVEL & CONSTRUCTION OF PRESTRESSED CONCRETE STRUCT | | | | | 12/10/02 | PHONE NO: 657-0264 | |
| | 0.895 km | | $ 1,124,373 | $ 1,141,994 | $ 736,458 | | 11/14/03*** | 64% | 42% |
| BR 56788(5) | | | | J & S CONSTRUCTION INC. | | | 09/26/02 | F.P.M. STUDEBAKER, RAYMOND | |
| ARROW CREEK - NE OF WORDEN | | REM EXIST STRCT,DBL RE CONC BO X,GRD,GRVL SURF, PL MIX SURF | | | | | 03/11/03 | PHONE NO: 657-0273 | |
| | 0.140 km | | $ 230,119 | $ 222,807 | $ 267,244 | | 07/11/03*** | 98% | 83% |
| STPP 14-5(18)189 | | | | M K WEEDEN CONSTRUCTION, INC. | | | 09/26/02 | F.P.M. CRAIG FAVERO | |
| MUSSELSHELL E & W | | GRADING,GRAVEL & PLANT MIX SUR FACING | | | | | 11/25/02 | PHONE NO: 323-3699 | |
| | 10.400 km | | $ 7,998,888 | $ 7,841,903 | $ 3,540,496 | | 09/05/03*** | 45% | 26% |
| STPHS 4-2(21)54 | | | | JTL GROUP, INC.-BILLINGS | | | 11/07/02 | F.P.M. SHUPAK,TOM | |
| SIGNALS-LAUREL INTERCHANGE | | SIGNALS-LAUREL INTERCHANGE,SIG NALS & TURNBAY | | | | | 04/29/03 | PHONE NO: 657-0271 | |
| | 0.000 km | | $ 194,740 | $ 193,371 | $ 124,265 | | 07/27/03*** | 64% | 71% |
| BR 9052(17) | | | | H & H CONTRACTING | | | 02/10/03 | F.P.M. STUDEBAKER, RAYMOND | |
| MUGGINS CREEK - 2 KM N OF MYER | | GRADING,INSTALLATION OF A REIN FORACED CONCRETE BOX CULVERT | | | | | 05/02/03 | PHONE NO: 657-0273 | |
| | 0.050 km | | $ 106,580 | $ 94,362 | $ 113,487 | | 07/11/03*** | 98% | 58% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| SFCS 236-1(11)0 | | | PRINCE, INC | | | | | 02/10/03 | F.P.M. TILZEY, RONALD | |
| HILGER - NORTH | | CRACK SEALING & SEAL & COVER | | | | | | 04/24/03 | PHONE NO: 538-1320 | |
| | 37.833 | km | | $ 528,523 | $ 511,546 | $ 110,679 | | 07/27/03*** | 22% | 58% |
| SFCS 311-1(1)0 | | | CENTURY COMPANIES, INC. | | | | | 04/07/03 | F.P.M. STUDEBAKER, RAYMOND | |
| HYSHAM INTERCHANGE - WEST | | OVERLAY,LEVELING,SEAL & COVER | | | | | | / / | PHONE NO: 657-0273 | |
| SFCS 310-1(1)0 | | | | | | | | 09/05/03*** | | |
| CUSTER-NORTH | | PLANT MIX BITUMINOUS SURFACE O VERLAY & SEAL & COVER | | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | | $ 933,141 | $ 934,711 | $ 9,347 | | | 1% | 22% |
| SFCS 300-1(7)0 | | | PRINCE, INC | | | | | 04/07/03 | F.P.M. JAY MUHLBEIER | |
| RYEGATE - SOUTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | 05/08/03 | PHONE NO: 665-2774 | |
| | 0.000 | km | | $ 602,581 | $ 519,508 | $ 454,272 | | 09/12/03*** | 87% | 64% |
| STPHS 56(57) | | | OMO CONSTRUCTION INC | | | | | 05/05/03 | F.P.M. SHUPAK,TOM | |
| GUARDRAIL - OLD US 87 | | GUARDRAIL & SIGNING | | | | | | 05/21/03 | PHONE NO: 657-0271 | |
| | 0.000 | km | | $ 89,438 | $ 93,610 | $ 59,398 | | 07/25/03*** | 63% | 67% |
| STPHS 14-4(17)140 | | | OMO CONSTRUCTION INC | | | | | 05/05/03 | F.P.M. LARRY FLOERCHINGER | |
| 2000-SIGNING-14 KM E RYEGATE | | SIGNING | | | | | | / / | PHONE NO: 538-1326 | |
| | 1.200 | km | | $ 9,899 | $ 11,067 | $ 0 | | 07/11/03*** | 0% | 5% |
| NH 63-2(6)19 | | | CENTURY COMPANIES, INC. | | | | | 05/05/03 | F.P.M. LARRY FLOERCHINGER | |
| 1 KM N OF JUDITH GAP-N | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | / / | PHONE NO: 538-1326 | |
| | 2.028 | km | | $ 891,664 | $ 931,425 | $ 9,314 | | 08/29/03*** | 1% | 11% |
| STPS 0002(664) | | | H L CONSTRUCTION | | | | | 05/05/03 | F.P.M. STUDEBAKER, RAYMOND | |
| SHILOH ROAD/SOUTH FRONTAGE ROA | | PLANT MIX OVERLAY,SEAL & COVER ,& REVISE BRIDGE RAIL | | | | | | 06/10/03 | PHONE NO: 657-0273 | |
| | 0.047 | km | | $ 306,969 | $ 364,592 | $ 72,366 | | 08/22/03*** | 20% | 43% |
| STPP 14-5(16)196 | | | WICKENS CONSTRUCTION, INC. | | | | PEND | 05/05/03 | F.P.M. BERGEN, PERRY | |
| MELSTONE-EAST & WEST | | GRADE,GRAVEL,PLANT MIX SURFACE & SEAL & COVER | | | | | 06/05/03 | 06/26/03 | PHONE NO: 657-0259 | |
| | 0.000 | mi | | $ 9,701,519 | $ 10,099,238 | $ 100,995 | | 09/05/03*** | 1% | 0% |
| SMP 5699(04) | | | J E M ENTERPRISES | | | | | 05/05/03 | F.P.M. STUDEBAKER, RAYMOND | |
| BILLINGS DISTRICT CRUSH AND ST | | CRUSH & STOCKPILE | | | | | | / / | PHONE NO: 657-0273 | |
| | 0.000 | km | | $ 167,670 | $ 200,612 | $ 0 | | 11/01/03*** | 0% | 11/01/03 |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 37-1(23)0 | | | | E.H. OFTEDAL AND SONS, INC. | | | 06/02/03 | F.P.M. JAY MUHLBEIER | |
| BATTLEFIELD-EAST | | SURF RECON,GRD,AGG SUBBASE,CEM ENT TRTD BASE,PL MIX BIT SURF | | | | | / / | PHONE NO: 665-2774 | |
| | 0.000 mi | | $ 13,107,362 | $ 15,196,471 | $ 151,973 | | 11/12/04*** | 1% | 0% |
| BILLINGS DISTRICT TOTALS | | | $ 88,739,022 | $ 88,537,445 | $ 55,934,367 | | | 60% | |
| TOTALS FOR ALL PROJECTS: | | | $519,972,253 | $505,322,249 | $344,657,645 | | | 65% | |

S
625.704
H 3cr
7/31/03

STATE DOCUMENTS COLLECTION

AUG 1 1 2003

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA STATE LIBRARY
3 0864 1002 1313 4

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/03
*** MISSOULA DISTRICT ***

DATE:



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| CM-BR 8107(12) | | | BODELL CONSTRUCTION COMPANY | | | PEND | 02/08/00 | F.P.M. HEMBREE, TAMI | |
| CLARK FORK - MISSOULA | | GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT | | | | 10/22/02 | 04/11/00 | PHONE NO: 523-5856 | |
| | 0.539 | km | $ 5,510,210 | $ 7,017,632 | $ 7,385,822 | | 12/27/02 | 100% | 104% |
| NH 1-1(47)57 F | | | JTL GROUP,INC.-DBA A-1 PAVING | | | APPR | 03/09/01 | F.P.M. ROBERTS, JAMES | |
| PLEASANT VALLEY | | GRADING,GRAVEL,PLANT MIX BITUM SURF,BRIDGE REV.,SEAL & COVER | | | | 05/20/03 | 03/26/01 | PHONE NO: 751-2041 | |
| | 8.100 | km | $ 5,749,412 | $ 5,343,464 | $ 6,388,618 | | 08/27/02 | 100% | 95% |
| BH 269-1(22)21 | | | FRONTIER-WEST, L.L.C. | | | APPR | 03/29/01 | F.P.M. HEMBREE, TAMI | |
| BITTERROOT RIVER-NW STEVENSVIL | | WIDEN BRIDGE,GRADE,GRAVEL,PL M IX SURF,SEAL & COVER,APPROACHE | | | | 11/14/02 | 05/01/01 | PHONE NO: 523-5856 | |
| | 0.452 | km | $ 1,878,203 | $ 1,674,456 | $ 1,708,737 | | 07/21/03 | 100% | 99% |
| BR 1-2(86)180 | | | FRONTIER-WEST, L.L.C. | | | | 07/13/01 | F.P.M. KALBERG, J. GARY | |
| MIDDLE FORK FLATHEAD RIVER-SE | | CONST.OF WELDED PLT GIRDEER BR IDGE,GR,GRVL,PL.MIX SURF.& | | | | | 09/10/01 | PHONE NO: 751-2040 | |
| | 0.570 | km | $ 3,765,960 | $ 3,786,455 | $ 3,783,996 | | 10/06/03*** | 99% | 98% |
| NH 41(24) | | | D.H. BLATTNER & SONS, INC. | | | | 07/13/01 | F.P.M. BENEDIK, TOM | |
| CAMP CREEK RESTORATION | | GR,GRVL,PL.MIX SURF,SEAL & COV ER,PRESTRESSED CONCRETE BRIDGE | | | | | 08/15/01 | PHONE NO: - | |
| NH 7-1(58)9 F | | | | | | APPR | 10/06/03*** | | |
| SULA N&S | | WETLAND MITIGATION,STREAM PROT ECTION | | | | 02/20/03 | | | |
| CONTRACT TOTAL | 11.821 | km | $ 12,382,249 | $ 10,723,011 | $ 12,100,351 | | | 98% | 108% |
| IM 90-3(79)173 | | | JIM GILMAN EXCAVATING INC. | | | | 12/13/01 | F.P.M. MAART, WILLIAM W | |
| GARRISON-BECK HILL | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | 03/08/02 | PHONE NO: 523-5863 | |
| IM 90-3(80)180 | | | | | | | 10/06/03*** | | |
| BECK HILL-DEER LODGE WESTBOUND | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | | | |
| IM 90-3(83)163 | | | | | | | | | |
| GOLD CREEK-EAST & WEST | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | | | |
| CONTRACT TOTAL | 41.224 | km | $ 12,435,994 | $ 11,751,484 | $ 9,315,529 | | | 79% | 89% |
| STPP 56-1(3)0 | | | JTL GROUP,INC.-DBA A-1 PAVING | | | APPR | 02/20/02 | F.P.M. HAM, DANIEL | |
| BULL LAKE - SOUTH | | WIDENING,PULVERIZING,PL MIX OV ERLAY,SIGNING & BRIDGE REPAIR | | | | 07/03/03 | 04/01/02 | PHONE NO: 295-4049 | |
| | 26.559 | km | $ 4,721,656 | $ 4,754,719 | $ 5,264,060 | | 09/05/03*** | 98% | 148% |
| STPX 45(29) | | | GOOSE BAY EQUIPMENT, INC. | | | | 02/28/02 | F.P.M. JOHNSON, ROBERT L. | |
| DIXON WETLAND MITIGATION | | WETLAND MITIGATION | | | | | 04/03/02 | PHONE NO: 523-5864 | |
| | 0.000 | km | $ 295,397 | $ 182,102 | $ 231,383 | | 10/06/03*** | 98% | 06/01/02 |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPS 257-1(4)0 | | | MT MAT'LS, INC.(DBA)LS JENSEN | | | APPR | 03/25/02 | F.P.M. JOHNSON, ROBERT L. | |
| SUPERIOR - SOUTHEAST | | PLANT MIX OVERLAY,SEAL AND COV ER,SLOPE FLATTENING AND | | | | 05/30/03 | 05/20/02 | PHONE NO: 523-5864 | |
| | 8.550 km | | $ 786,396 | $ 728,693 | $ 711,639 | | 06/04/03 | 100% | 98% |
| NH 7-1(95)47 | | | MONTANA LINES, INC | | | | 04/11/02 | F.P.M. BENEDIK, TOM | |
| SIGNAL UPGRADE - HAMILTON | | SIGNAL UPGRADE,SIGNING & PAVEM ENT MARKING | | | | | 08/14/02 | PHONE NO: - | |
| NH 7-1(96)67 | | | | | | | 09/05/02 | | |
| SIGNAL - NW OF STEVENSVILLE | | SIGNAL UPGRADE,SIGNING & PAVEM ENT MARKING | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | $ 95,889 | $ 85,871 | $ 85,167 | | | 100% | 63% |
| NH 24-1(55)16 | | | MT MAT'LS, INC.(DBA)LS JENSEN | | | | 04/11/02 | F.P.M. JOHNSON, ROBERT L. | |
| POTOMAC-EAST | | PLANT MIX OVERLAY AND SEAL & C OVER | | | | | 06/24/02 | PHONE NO: 523-5864 | |
| SFCS 271-2(2)18 | | | | | | | 06/16/03 | | |
| HELMVILLE-EAST & WEST | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | | | | |
| SFCS 348-1(4)0 | | | | | | | | | |
| PHILIPSBURG-WEST | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | | | | |
| SFCP 19-1(26 )27 | | | | | | | | | |
| GEORGETOWN LAKE-NORTH | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 30.671 km | | $ 3,281,528 | $ 2,797,999 | $ 2,890,788 | | | 100% | 93% |
| BH 52-2(27)50 | | | EDWARD T COPPS CONST. | | | APPR | 04/11/02 | F.P.M. MITCHELL, JAMES D. | |
| SPRING CR - E OF KALISPELL | | BRIDGE DECK REHABILITATION | | | | 05/20/03 | 06/11/02 | PHONE NO: 751-2046 | |
| | 0.000 km | | $ 215,865 | $ 307,216 | $ 302,253 | | 10/06/03*** | 98% | 97% |
| NH 5-2(117)61 | | | JTL GROUP, INC. - KALISPELL | | | | 05/14/02 | F.P.M. CYR, MARK | |
| POLSON - NORTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 07/10/02 | PHONE NO: 751-2043 | |
| STPP 33-1(32)0 | | | | | | | 07/15/03 | | |
| CALIFORNIA STREET - LIBBY | | SEAL & COVER | | | | | | | |
| STPP 33-1(33)10 | | | | | | | | | |
| LIBBY - DAM N. & S. | | SEAL & COVER | | | | | | | |
| STPP 36-1(20)16 | | | | | | | | | |
| HOT SPRINGS N. & S. | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| STPS 424-1(6)0 | | | | | | APPR | | | |
| KALISPELL - NORTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | 05/05/03 | | | |
| SFCS 548-1(7)0 | | | | | | PEND | | | |
| WEST RESERVE DR.- KALISPELL | | SEAL & COVER | | | | 05/21/03 | | | |
| STPP 52-1(24)3 | | | | | | APPR | | | |
| 5 KM E. OF POLSON-EAST | | PLANT MIX OVERLAY,SEAL & COVER | | | | 05/20/03 | | | |
| CONTRACT TOTAL | 79.950 km | | $ 1,960,300 | $ 1,687,791 | $ 1,586,061 | | | 100% | 130% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| SFCP 6-1(93)69 | | | | RIVERSIDE CONTRACTING, INC. | | | 05/14/02 | F.P.M. ROBERTS, JAMES | |
| WEEKSVILLE - EAST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 05/31/02 | PHONE NO: 751-2041 | |
| STPP 6-1(96)51 | | | | | | | 06/12/03 | | |
| THOMPSON FALLS - EAST | | SEAL & COVER | | | | | | | |
| STPP 6-1(97)91 | | | | | | | | | |
| PERMA - EAST & WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| SFCS 559-1(1)0 | | | | | | | | | |
| JCT US 93 - EAST | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 36.300 km | | $ 942,391 | $ 978,960 | $ 952,621 | | | 100% | 102% |
| BH 24-1(52)6 | | | | TAMIETTI CONST. CO., INC. | | | 05/14/02 | F.P.M. HEMBREE, TAMI | |
| BLACKFOOT RIVER-6 KM E OF BONN | | BRIDGE REHABILITATION | | | | | 06/10/02 | PHONE NO: 523-5856 | |
| | 0.000 km | | $ 691,276 | $ 768,552 | $ 780,572 | | 05/19/03 | 100% | 88% |
| NH 7-1(97)45 | | | | BLAHNIK CONSTRUCTION, INC. | | | 06/07/02 | F.P.M. BENEDIK, TOM | |
| US 93 - HAMILTON | | MILLING,PMS OVERLAY,SEAL & COV ER | | | | | 07/29/02 | PHONE NO: - | |
| NH 93-1(15)0 | | | | | | | 10/06/03*** | | |
| LOLO PASS - EAST | | LEVEL,PMS OVERLAY,SEAL & COVER | | | | | | | |
| SFCS 203-1(10)0 | | | | | | | | | |
| STEVENSVILLE - NORTH | | CRACK SEALING,SEAL & COVER | | | | | | | |
| SFCX 81024(3) | | | | | | | | | |
| SKALKAHO ROAD | | LEVELING,PMS OVERLAY,SEAL & CO VER | | | | | | | |
| CONTRACT TOTAL | 65.613 km | | $ 2,925,210 | $ 3,367,790 | $ 3,377,632 | | | 96% | 94% |
| SMP 2099(03) | | | | BLAHNIK CONSTRUCTION, INC. | | | 07/18/02 | F.P.M. BENEDIK, TOM | |
| MISSOULA AND BUTTE DISTRICTS - | | CRUSH & STOCKPILES | | | | | 08/20/02 | PHONE NO: - | |
| | 0.000 mi | | $ 405,203 | $ 499,917 | $ 502,553 | | 10/06/03*** | 98% | 10/01/02 |
| SMP 3299(03) | | | | HERB RICHARDS CONSTRUCTION CO. | | | 07/18/02 | F.P.M. SULLIVAN, SHEILA | |
| MISSOULA DISTRICT - CRUSH AND | | CRUSH & STOCKPILE | | | | | 08/21/02 | PHONE NO: 523-5877 | |
| | 0.000 mi | | $ 296,700 | $ 268,370 | $ 265,890 | | 12/15/02 | 100% | 10/01/02 |
| NH 5-3(82)113 | | | | RIVERSIDE CONTRACTING, INC. | | | 08/09/02 | F.P.M. MITCHELL, JAMES D. | |
| NORTH MAIN - KALISPELL | | PLANT MIX OVERLAY,SEAL & COVER ,SIDWALK & CURB IMPROVEMENTS | | | | | 03/19/03 | PHONE NO: 751-2046 | |
| NH 5-3(83)127 | | | | | | | 10/06/03*** | | |
| US93 - WHITEFISH | | PLANT MIX OVERLAY,SEAL & COVER ,SIDEWALK & CURB IMPROVEMENTS | | | | | | | |
| CONTRACT TOTAL | 4.500 km | | $ 1,137,398 | $ 1,290,518 | $ 1,215,827 | | | 92% | 76% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| SFCP 1-2(119)129 | | | JTL GROUP, INC. - KALISPELL | | | | 09/26/02 | F.P.M. ROBERTS, JAMES | |
| GLACIER AIRPORT - NORTH | | LEVELING,PMS,OVERLAY & SEAL & COVER | | | | | 04/21/03 | PHONE NO: 751-2041 | |
| | 7.356 km | | $ 1,465,780 | $ 1,058,278 | $ 956,435 | | 10/06/03*** | 90% | 89% |
| IM 90-1(138)5 | | | BODELL CONSTRUCTION COMPANY | | | | 09/26/02 | F.P.M. JOHNSON, ROBERT L. | |
| DENA MORA REST AREA | | REST AREAS,SIT IMPROVEMENTS,LA NDSCAPING & RELATED WORK | | | | | 12/10/02 | PHONE NO: 523-5864 | |
| | 0.000 mi | | $ 3,533,077 | $ 2,940,415 | $ 1,332,820 | | 10/06/03*** | 45% | 43% |
| SMP 3199(03) | | | TREASURE STATE CONSTRUCTION | | | | 09/26/02 | F.P.M. SULLIVAN, SHEILA | |
| MISSOULA DISTRICT - CRUSH & ST | | STOCKPILE | | | | | 11/12/02 | PHONE NO: 523-5877 | |
| | 0.000 km | | $ 194,063 | $ 243,825 | $ 244,776 | | 12/16/02 | 100% | 04/01/03 |
| BR 9032(33) | | | FRONTIER-WEST, L.L.C. | | | | 11/07/02 | F.P.M. KALBERG, J. GARY | |
| SWAN RIVER - WEST OF CONDON | | RECONSTR.OF GRVL APP & NEW PRE STRESSED CONCRETE BULB TEE STR | | | | | 04/10/03 | PHONE NO: 751-2040 | |
| | 0.240 km | | $ 642,053 | $ 461,181 | $ 315,992 | | 10/06/03*** | 69% | 61% |
| STPHS 0002(628) | | | UNITED RENTALS HWY TECH INC | | | | 11/07/02 | F.P.M. BENEDIK, TOM | |
| 1998-D1-SIGNING & ELECTRICAL | | 1998-D1-SIGNING & ELECTRICAL | | | | | 04/24/03 | PHONE NO: - | |
| | 0.000 km | | $ 41,718 | $ 38,030 | $ 37,938 | | 05/21/03 | 100% | 27% |
| STPP 1-2(116)123 | | | OMO CONSTRUCTION INC | | | | 12/05/02 | F.P.M. MITCHELL, JAMES D. | |
| US2/MT35 OVERHEAD SIGN - KALIS | | US2/MT35 OVERHEAD SIGN-KALISPE LL | | | | | / / | PHONE NO: 751-2046 | |
| | 0.000 km | | $ 24,188 | $ 28,000 | $ 0 | | 10/06/03*** | 0% | 0% |
| BR 9039(33) | | | FRONTIER-WEST, L.L.C. | | | | 02/10/03 | F.P.M. HEMBREE, TAMI | |
| CLARK FORK - EAST OF DRUMMOND | | REPLACEMENT OF A THROUGH TRUSS BRIDGE W/PRESTRESSED CONCRETE | | | | | 03/24/03 | PHONE NO: 523-5856 | |
| | 0.300 km | | $ 894,600 | $ 713,538 | $ 494,471 | | 10/06/03*** | 69% | 50% |
| IM 90-1(141)0 | | | ACME CONCRETE PAVING, INC. | | | | 03/10/03 | F.P.M. JOHNSON, ROBERT L. | |
| LOOKOUT PASS - EAST | | PCCP REPLACMENT,JOINT & CRACK SEALING & BRIDGE REPAIR | | | | | 04/15/02 | PHONE NO: 523-5864 | |
| | 44.800 km | | $ 5,983,704 | $ 8,541,627 | $ 2,871,733 | | 09/03/04*** | 34% | 33% |
| BR 41-1(16)32 | | | FRONTIER-WEST, L.L.C. | | | | 03/10/03 | F.P.M. HEMBREE, TAMI | |
| BLACKFOOT RIVER - 12 KM NE HEL | | GRADING,GRAVEL,PLANT MIX & CON STRUCTION OF GIRDER STRUCTURE | | | | | 04/07/03 | PHONE NO: 523-5856 | |
| | 1.200 km | | $ 2,110,268 | $ 1,777,055 | $ 1,047,830 | | 06/18/04*** | 59% | 27% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT / PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| STPHS 0002(646) | | | MONTANA LINES, INC | | | | | 03/10/03 | F.P.M. MITCHELL, JAMES D. | |
| 1998 - D1 - ELECTRICAL | | SIGNING,ELECTRICAL & RUMBLE ST RIPS | | | | | | 06/26/03 | PHONE NO: 751-2046 | |
| | 0.000 | km | | $ 41,788 | $ 51,569 | $ 517 | | 09/05/03*** | 1% | 0% |
| BH 0002(507) | | | CONCRETE BARRIER | | | | | 03/10/03 | F.P.M. KALBERG, J. GARY | |
| D1 - SEISMIC REHAB | | SEISMIC BRIDGE REHABILITATION | | | | | | 05/12/03 | PHONE NO: 751-2040 | |
| | 0.000 | km | | $ 1,103,039 | $ 1,185,073 | $ 783,552 | | 11/14/03*** | 66% | 48% |
| STPS 212-2(11)5 | | | RIVERSIDE CONTRACTING, INC. | | | | | 03/10/03 | F.P.M. JOHNSON, ROBERT L. | |
| MOIESE - NE | | RESURFACING,SEAL & COVER | | | | | | 04/23/03 | PHONE NO: 523-5864 | |
| | 20.260 | km | | $ 505,912 | $ 557,224 | $ 516,150 | | 07/12/03 | 100% | 36% |
| NH 24-1(57)1 | | | JTL GROUP, INC.- MISSOULA | | | | | 03/10/03 | F.P.M. MAART, WILLIAM W | |
| EAST OF BONNER - EAST | | COLD MILLING & PLANT MIX SURFA CING,SEAL & COVER | | | | | | 06/02/03 | PHONE NO: 523-5863 | |
| | 0.000 | km | | $ 688,550 | $ 641,994 | $ 501,498 | | 08/15/03*** | 78% | 44% |
| CM 41(27) | | | BLAHNIK CONSTRUCTION, INC. | | | | | 04/07/03 | F.P.M. BENEDIK, TOM | |
| FOXFIELD AVE. - HAMILTON | | COLD MILLING,PLANT MIX SURFACI NG & SIDEWALKS | | | | | | 05/15/03 | PHONE NO: - | |
| | 0.000 | km | | $ 130,269 | $ 136,792 | $ 153,655 | | 08/16/03*** | 98% | 90% |
| IM 90-3(73)150 | | | JIM GILMAN EXCAVATING INC. | | | | | 04/07/03 | F.P.M. SULLIVAN, SHEILA | |
| DRUMMOND - EAST AND WEST | | HOT RECYCLE,PLANT MIX OVERLAY, SEAL & COVER & BRIDGE REHAB | | | | | | 04/25/03 | PHONE NO: 523-5877 | |
| | 0.000 | km | | $ 10,463,453 | $ 10,940,052 | $ 2,645,497 | | 09/19/04*** | 24% | 09/19/04 |
| CM 6728(3) | | | SCHELLINGER CONST CO.,INC. | | | | | 04/07/03 | F.P.M. MITCHELL, JAMES D. | |
| WHITEFISH STAGE ROAD - KALISPE | | LEVELING,PLANT MIX BITUMINOUS SURFACING,SEAL & COVER | | | | | | 06/26/03 | PHONE NO: 751-2046 | |
| | 0.000 | km | | $ 408,800 | $ 366,453 | $ 351,075 | | 10/06/03*** | 96% | 78% |
| STPP 1-2(121)126 | | | MONTANA LINES, INC | | | | | 05/05/03 | F.P.M. CYR, MARK | |
| SIGNAL-US 2/ROSE CROSSING | | SIGNALS,SIGNING & PAVEMENT MAR KING | | | | | | / / | PHONE NO: 751-2043 | |
| STPP 1-2(120)128 | | | | | | | | 08/15/03*** | | |
| SIGNAL - US 2/BIRCH GROVE ROAD | | SIGNALS,SIGNING & PAVEMENT MAR KING | | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | | $ 290,632 | $ 358,630 | $ 3,589 | | | 1% | 0% |
| STPHS 0002(481) | | | JTL GROUP, INC. - KALISPELL | | | | PEND | 05/05/03 | F.P.M. CYR, MARK | |
| 1997-D1-MISCELLANEOUS SAFETY | | SLOPE FLATTENING AND SIGNING | | | | | 05/29/03 | 06/23/03 | PHONE NO: 751-2043 | |
| | 0.000 | mi | | $ 204,599 | $ 224,501 | $ 51,316 | | 09/05/03*** | 23% | 63% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| SMP 2499(4) | | | BLAHNIK CONSTRUCTION, INC. | | | | | 05/05/03 | F.P.M. ROBERTS, JAMES | |
| MISSOULA DISTRICT CRUSH & STOC | | CRUSH & STOCKPILE | | | | | | / / | PHONE NO: 751-2041 | |
| | 0.000 mi | | | $ 408,250 | $ 381,440 | $ 0 | | 11/01/03*** | 0% | 11/01/03 |
| SMP 2799(04) | | | WARD CRUSHING, L.L.C. | | | | | 05/05/03 | F.P.M. ROBERTS, JAMES | |
| MISSOULA DISTRICT CRUSH AND ST | | CRUSH & STOCKPILE | | | | | | / / | PHONE NO: 751-2041 | |
| | 0.000 mi | | | $ 702,915 | $ 578,293 | $ 0 | | 04/01/04*** | 0% | 04/01/04 |
| SMP 3199(04) | | | WARD CRUSHING, L.L.C. | | | | | 05/05/03 | F.P.M. JOHNSON, ROBERT L. | |
| MISSOULA DISTRICT CRUSH & STOC | | CRUSH & STOCKPILE | | | | | | / / | PHONE NO: 523-5864 | |
| | 0.000 mi | | | $ 484,438 | $ 460,520 | $ 0 | | 11/01/03*** | 0% | 11/01/03 |
| SMP 3299(04) | | | MT MAT'LS, INC.(DBA)LS JENSEN | | | | | 05/05/03 | F.P.M. BENEDIK, TOM | |
| MISSOULA DISTRICT CRUSH AND ST | | CRUSH & STOCKPILE | | | | | | / / | PHONE NO: - | |
| | 0.000 km | | | $ 466,400 | $ 502,700 | $ 0 | | 11/01/03*** | 0% | 11/01/03 |
| SFCN-STPHS 1-2(105)142 | | | SCHELLINGER CONST CO.,INC. | | | | | 05/05/03 | F.P.M. ROBERTS, JAMES | |
| HUNGRY HORSE - WEST GLACIER | | TRAFFIC SIGNAL,LIGHTING & SIGN ING | | | | | | / / | PHONE NO: 751-2041 | |
| SFCP 65-1(4)0 | | | | | | | | 11/07/03*** | | |
| WEST GLACIER-NORTH | | MILLING,PLANT MIX OVERLAY,SEAL & COVER,ADA CURB RAMPS | | | | | | | | |
| NH 1-2(125)143 | | | | | | | | | | |
| SIGNAL-MAIN ST.-HUNGRY HORSE | | PLANT MIX OVERLAY,SEAL & COVER ,STRIPING & SIDWALKS | | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | | $ 2,248,798 | $ 2,143,196 | $ 21,430 | | | 1% | 0% |
| CM 45(32) | | | RIVERSIDE CONTRACTING, INC. | | | | | 07/07/03 | F.P.M. BENEDIK, TOM | |
| PAVING - THOMPSON FALLS | | PLANT MIX PAVING OF THE STREET S AND ALLEYS | | | | | | / / | PHONE NO: - | |
| STPS 471-1(7)0 | | | | | | | | 08/08/03*** | | |
| THOMPSON FALLS - SOUTHWEST | | OVERLAY,SEAL & COVER | | | | | | | | |
| CONTRACT TOTAL | 16.050 km | | | $ 1,228,489 | $ 1,155,161 | $ 11,554 | | | 1% | 0% |
| STPP 0002(576) | | | OMO CONSTRUCTION INC | | | | | 07/07/03 | F.P.M. MAART, WILLIAM W | |
| D1-GUARDRAIL UPGRADE | | GUARDRAIL & BRIDGE RAIL UPGRAD E | | | | | | / / | PHONE NO: 523-5863 | |
| | 0.000 mi | | | $ 1,164,564 | $ 1,213,363 | $ 12,136 | | 08/09/03*** | 1% | 0% |
| MISSOULA DISTRICT TOTALS | | | | $ 94,907,580 | $ 94,713,909 | $ 71,203,462 | | | 71% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT / PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 13-2(2)83 | | | | MORGEN & OSWOOD CONST. CO.,INC | | APPR | 11/16/99 | F.P.M. COLLINGWOOD, MATT | |
| JEFFERSON RIVER - 20.4KM SW OF | | GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE | | | | 11/14/02 | 12/21/99 | PHONE NO: 222-2276 | |
| | 0.600 km | | $ 2,712,516 | $ 1,848,513 | $ 1,890,280 | | 10/12/01 | 100% | 115% |
| STPHS-STPS-STPU 25(27) | | | | S K CONSTRUCTION, INC. | | APPR | 11/06/00 | F.P.M. CARLSON,JACK | |
| ONE MILE EAST OF HELENA | | GRADE,AGG.SURF,PLANT MIX SURF. ,SEAL & COVER,& CONC.SLAB | | | | 09/26/02 | 03/26/01 | PHONE NO: 457-0526 | |
| | 2.795 km | | $ 2,061,164 | $ 1,749,409 | $ 2,270,676 | | 03/28/03 | 100% | 104% |
| IM 15-2(68)130 | | | | JIM GILMAN EXCAVATING INC. | | APPR | 11/27/00 | F.P.M. HARRIS, DEAN | |
| BUTTE-ELK PARK | | COLD MILLING,PAVEMENT PULVERIZ ATION,PLANT MIX SURFACING | | | | 12/27/02 | 12/03/00 | PHONE NO: 494-9643 | |
| IM 15-2(72)121 | | | | | | | 10/06/03*** | | |
| NISSLER-BUTTE | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 24.010 km | | $ 8,037,938 | $ 8,527,271 | $ 13,847,104 | | | 98% | 94% |
| NH 15-4(85)193 F | | | | (OBS)MARONICK CONST. L.L.C. | | APPR | 05/11/01 | F.P.M. FELLOWS,TIM | |
| CEDAR STREET INTERCHANGE-HELEN | | GRADE,AGG SURF,PL.MIX SURF.,SE AL & COVER,SIGN,LIGHT,STEEL | | | | 10/31/02 | 06/26/01 | PHONE NO: 495-1506 | |
| | 0.653 km | | $ 3,648,604 | $ 3,153,678 | $ 3,387,222 | | 10/06/03*** | 98% | 106% |
| STPP 29-1(31)50 | | | | M A DEATLEY CONSTRUCTION | | PEND | 08/10/01 | F.P.M. STARCEVICH JOHN R. | |
| SILVER STAR - NORTH & SOUTH | | GRADING,GRAVEL & PLANT MIX SUR FACING | | | | 07/07/03 | 09/17/01 | PHONE NO: 685-3416 | |
| | 6.965 km | | $ 6,494,756 | $ 6,513,198 | $ 7,436,027 | | 04/29/03 | 100% | 81% |
| STPP 29-1(37)43 | | | | JIM GILMAN EXCAVATING INC. | | PEND | 09/07/01 | F.P.M. BRAZILL, BILL | |
| TWIN BRIDGES - NORTH | | GRADING,GRAVEL,PLANT MIX SURFA CING | | | | 07/03/03 | 10/24/01 | PHONE NO: 287-2142 | |
| | 9.800 km | | $ 4,689,089 | $ 4,293,493 | $ 4,584,390 | | 09/05/03*** | 98% | 88% |
| STPU 5807(8) | | | | (OBS)MARONICK CONST. L.L.C. | | APPR | 10/11/01 | F.P.M. FELLOWS,TIM | |
| NORTH MAIN STREET-HELENA | | GR,GRAVL,PL MIX SURF,PED UNDPS ,PRSTR CONC BEAM STR,WATER, | | | | 05/29/03 | 11/12/01 | PHONE NO: 495-1506 | |
| BR 8-2(47)43 | | | | | | PEND | 09/05/03*** | | |
| LYNDALE OVERPASS-HELENA | | GRADE,GRAVEL,PLANT MIX SURF,PE D UNDERPASS,WATER,SEWER,SIGNAL | | | | 07/03/03 | | | |
| CONTRACT TOTAL | 1.706 mi | | $ 6,374,477 | $ 5,843,595 | $ 6,740,185 | | | 98% | 101% |
| HDP-IR 9113(001)F | | | | A.M. WELLES, INC. | | | 12/13/01 | F.P.M. MCCORMICK, THOMAS | |
| N 19TH INTERCHANGE LANDSCAPE | | LANDSCAPING | | | | | 05/13/02 | PHONE NO: 586-5074 | |
| | 0.000 km | | $ 41,960 | $ 37,540 | $ 28,138 | | 10/16/02 | 100% | 50% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 422-1(5)2 | | | | SLETTEN CONSTRUCTION CO | | APPR | 02/20/02 | F.P.M. JOHNSON,RICKIE | |
| IRR CANAL-EAST OF SILVER STAR | | NEW BOX CULVERT,GRADING,GRAVEL SURFACING | | | | 12/06/02 | 04/01/02 | PHONE NO: 494-9635 | |
| BR 422-1(4)0 | | | | | | APPR | 06/18/03 | | |
| JEFFERSON RIVER - SILVER STAR | | CONCRETE PRESTR.GIRDER BRIDGE, GRD GRAVEL SURFACING,PL MIX | | | | 12/10/02 | | | |
| CONTRACT TOTAL | 1.706 | km | $ 1,209,338 | $ 1,132,245 | $ 1,157,911 | | | 100% | 96% |
| STPP 84-4(9)22 | | | | RIVERSIDE CONTRACTING, INC. | | APPR | 02/20/02 | F.P.M. MCCORMICK, THOMAS | |
| FOUR CORNERS - WEST | | GRADING,GRAVEL SURFACING.PLANT MIX BITUMINOUS SURFACING | | | | 07/14/03 | 03/13/02 | PHONE NO: 586-5074 | |
| | 10.883 | km | $ 6,977,346 | $ 6,597,490 | $ 6,711,324 | | 09/05/03*** | 98% | 92% |
| IM 15-1(91)17 | | | | J T L GROUP, INC. - HIGHWAY | | APPR | 04/11/02 | F.P.M. HANCOCK,DALE | |
| LIMA - RED ROCK | | COLDMILLING,PLANT MIX OVERLAY, SEAL & COVER | | | | 07/03/03 | 08/30/02 | PHONE NO: 683-4434 | |
| | 33.500 | km | $ 6,057,867 | $ 5,165,344 | $ 5,192,033 | | 10/06/03*** | 98% | 126% |
| BR 9022(22) | | | | FRONTIER-WEST, L.L.C. | | APPR | 04/11/02 | F.P.M. CLARY,DAN | |
| BOULDER RIVER-6 KM EAST OF BAS | | 47 METER PRESTRESSED BEAM STRU CTURE WITH PLANT MIX APPROAACH | | | | 05/29/03 | 05/24/02 | PHONE NO: 225-4295 | |
| | 0.350 | km | $ 569,599 | $ 567,376 | $ 597,875 | | 07/17/03 | 100% | 92% |
| IM 90-4(46)206 | | | | RIVERSIDE CONTRACTING, INC. | | | 05/14/02 | F.P.M. ARVISH,MIKE | |
| OPPORTUNITY - NISSLER | | SEAL & COVER | | | | | 06/11/02 | PHONE NO: 563-7261 | |
| STPP 19-1(30)1 | | | | | | | 10/06/03*** | | |
| JCT I-90 - ANACONDA | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER,SLOPE FLAT & | | | | | | | |
| CONTRACT TOTAL | 18.300 | km | $ 6,657,193 | $ 5,981,697 | $ 6,154,170 | | | 98% | 111% |
| NH 12-1(7)9 | | | | RIVERSIDE CONTRACTING, INC. | | PEND | 05/14/02 | F.P.M. COLLINGWOOD, MATT | |
| US 20/US 191 INTERSECTION-WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | 07/07/03 | 07/08/02 | PHONE NO: 222-2276 | |
| NH 12-1(12)9 | | | | | | | 10/06/03*** | | |
| US 20-WEST YELLOWSTONE | | SEAL & COVER | | | | | | | |
| NH 12-1(11)0 | | | | | | | | | |
| TARGHEE-WEST YELLOWSTONE | | GRADING,GRAVEL,PORT CEMENT CON C PAVE,SIGNALS & INTERSECTION | | | | | | | |
| CONTRACT TOTAL | 14.913 | km | $ 1,137,324 | $ 1,373,104 | $ 1,255,118 | | | 91% | 69% |
| NH 8-4(39)58 | | | | S K CONSTRUCTION, INC. | | APPR | 06/07/02 | F.P.M. CARLSON,JACK | |
| US-287 PASSING LANES - BAUM RO | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | 07/03/03 | 07/15/02 | PHONE NO: 457-0526 | |
| NH 8-4(40)68 | | | | | | APPR | 07/24/03 | | |
| US 287 PASSING LANES - NORTH O | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | 07/03/03 | | | |
| CONTRACT TOTAL | 0.000 | km | $ 3,800,652 | $ 3,788,162 | $ 4,114,568 | | | 100% | 89% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| | | | PRIME CONTRACTOR | | | | | MT. DEPT. FIELD PROJECT MANAGER | |
| STPP 14-2(22)43 | | | | RIVERSIDE CONTRACTING, INC. | | | 06/07/02 | F.P.M. CARLSON,JACK | |
| WHITE SULPHUR SPRINGS - EAST | | SEAL & COVER | | | | | 07/25/02 | PHONE NO: 457-0526 | |
| STPP 59-1(23)7 | | | | | | | 10/06/03*** | | |
| CLYDE PARK - NORTH AND SOUTH | | PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER | | | | | | | |
| STPP 14-2(21)24 | | | | | | | | | |
| MEAGHER COUNTY LINE - EAST | | SEAL & COVER | | | | | | | |
| STPP 59-1(22)25 | | | | | | | | | |
| NORTH OF WILSALL - NORTH | | PLANT MIX BITUMINOUS SURFACING ,SEAL & COVER | | | | | | | |
| SFCS 360-1(2)9 | | | | | | | | | |
| FORT LOGAN ROAD | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 98.290 km | | $ 3,052,343 | $ 3,346,379 | $ 3,254,677 | | | 95% | 59% |
| CM 0299(12) | | | | JIM GILMAN EXCAVATING INC. | | | 06/07/02 | F.P.M. ARVISH,MIKE | |
| SYCAMORE/PENNSYLVANIA-ANACONDA | | MILLING,PMS OVERLAY,SEAL & COV ER | | | | | 07/12/02 | PHONE NO: 563-7261 | |
| SFCS 569-1(2)0 | | | | | | | 10/06/03*** | | |
| JCT MT-1 - SOUTH | | LEVEL,PMS OVERLAY,SEAL & COVER | | | | | | | |
| SFCS 273-1(8)0 | | | | | | | | | |
| ANACONDA - GALEN | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 30.687 km | | $ 605,031 | $ 681,758 | $ 621,116 | | | 91% | 77% |
| SFCS 249-1(5)0 | | | | RIVERSIDE CONTRACTING, INC. | | | 06/07/02 | F.P.M. HELD,TERRY | |
| ENNIS-SOUTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 08/23/02 | PHONE NO: 287-3868 | |
| | 4.670 mi | | $ 206,559 | $ 285,120 | $ 260,949 | | 10/06/03*** | 92% | 64% |
| NH 8-2(60)43 | | | | HELENA SAND & GRAVEL INC | | APPR | 08/09/02 | F.P.M. FELLOWS,TIM | |
| LAST CHANCE GULCH TO PROSPECT | | COLD MILLING,RESURFACING,PAVEM ENT MARKING | | | | 06/16/03 | 09/23/02 | PHONE NO: 495-1506 | |
| | 1.500 km | | $ 563,325 | $ 532,279 | $ 447,980 | | 10/06/03*** | 84% | 124% |
| STPHS 0002(617) | | | | UNITED RENTALS HWY TECH INC | | APPR | 08/09/02 | F.P.M. CLARY,DAN | |
| 1998-D2/D3-SIGNING-ELECTRICAL | | 1998-D2/D3-SIGNING-ELECTRICAL ,SIGNING & ELECTRICAL | | | | 05/05/03 | 10/01/02 | PHONE NO: 225-4295 | |
| | 0.000 km | | $ 37,293 | $ 41,511 | $ 37,625 | | 05/20/03 | 100% | 63% |
| NH 11-1(37)31 | | | | RIVERSIDE CONTRACTING, INC. | | | 09/06/02 | F.P.M. COLLINGWOOD, MATT | |
| TURNBAY - EMIGRANT | | GRADING,PLANT MIX BITUMINOUS SURFACING,SEAL & COVER | | | | | 10/16/02 | PHONE NO: 222-2276 | |
| | 0.910 km | | $ 1,114,683 | $ 1,199,336 | $ 1,145,645 | | 10/06/03*** | 96% | 95% |
| STPP 29-1(39)42 | | | | JIM GILMAN EXCAVATING INC. | | | 09/06/02 | F.P.M. HANCOCK,DALE | |
| MAIN STREET-TWIN BRIDGES | | MILLING,PLANT MIX BITUMINOUS O VERLAY,SEAL & COVER,SIDEWALKS | | | | | 06/12/03 | PHONE NO: 683-4434 | |
| | 1.635 km | | $ 496,271 | $ 479,150 | $ 80,724 | | 10/06/03*** | 17% | 76% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP 69-1(17)38 | | | | HELENA SAND & GRAVEL INC | | | 09/06/02 | F.P.M. CLARY,DAN | |
| MAIN STREET - BOULDER | | PRESTRESSED CONCRETE GIRDER ST RUCTURE,GRADING,GRAVEL & PLANT | | | | | 10/15/02 | PHONE NO: 225-4295 | |
| BR 69-1(18)37 | | | | | | | 09/05/03*** | | |
| BOULDER RIVER-S OF BOULDER | | GRADING,GRAVEL & PLANT MIX BIT UMINOUS SURFACING,STORM DRAIN, | | | | | | | |
| CONTRACT TOTAL | 0.054 | km | $ 4,515,735 | $ 4,003,627 | $ 4,004,678 | | | 99% | 89% |
| STPHS 90-6(96)317 | | | | OMO CONSTRUCTION INC | | APPR | 09/06/02 | F.P.M. COLLINGWOOD, MATT | |
| MEDIAN RAIL - BOZEMAN PASS | | CONCRETE MEDIAN RAIL | | | | 05/20/03 | 03/24/03 | PHONE NO: 222-2276 | |
| | 0.000 | km | $ 111,824 | $ 81,132 | $ 85,788 | | 04/09/03 | 100% | 83% |
| STPP 84-2(4)12 | | | | JIM GILMAN EXCAVATING INC. | | | 09/26/02 | F.P.M. STARCEVICH JOHN R. | |
| MADISON RIVER - EAST | | GRADING,GRAVEL & PLANT MIX BIT UMINOUS SURFACING | | | | | 12/09/02 | PHONE NO: 685-3416 | |
| | 15.700 | km | $ 9,627,840 | $ 8,685,411 | $ 5,192,244 | | 09/05/03*** | 60% | 28% |
| BR 9022(23) | | | | FRONTIER-WEST, L.L.C. | | | 11/07/02 | F.P.M. BRAZILL, BILL | |
| JEFFERSON OVERFLOW-WEST OF CAR | | CONCRRETE SLAB STRUCTURE & APP ROACHES | | | | | 01/09/03 | PHONE NO: 287-2142 | |
| | 0.660 | km | $ 526,417 | $ 471,472 | $ 346,646 | | 10/06/03*** | 74% | 68% |
| NH 8-4(42)65 | | | | SCHELLINGER CONST CO.,INC. | | | 02/10/03 | F.P.M. FELLOWS,TIM | |
| 2 KM S. OF WINSTON - SOUTH | | WIDENING,MILLING,PLANT MIX BIT .OVERLAY,SEAL & COVER | | | | | 06/17/03 | PHONE NO: 495-1506 | |
| | 13.900 | km | $ 3,146,626 | $ 3,049,967 | $ 1,619,856 | | 10/06/03*** | 53% | 60% |
| SFCS 278-1(16)35 | | | | H-K CONTRACTORS, INC. | | PEND | 02/10/03 | F.P.M. HANCOCK,DALE | |
| JACKSON - EAST | | PLANT MIX SURFACING,SEAL & COV ER | | | | 06/30/03 | 04/21/03 | PHONE NO: 683-4434 | |
| | 12.200 | km | $ 935,762 | $ 986,393 | $ 962,287 | | 10/06/03*** | 98% | 59% |
| STPP 55-3(9)13 | | | | H-K CONTRACTORS, INC. | | PEND | 03/10/03 | F.P.M. HELD,TERRY | |
| WHITEHALL STREET - WHITEHALL | | GRADE,GRAVEL,PLANT MIX SURFACI NG,SEAL & COVER,STORM DRAINS & | | | | 05/14/03 | 06/09/03 | PHONE NO: 287-3868 | |
| | 0.900 | km | $ 1,962,375 | $ 1,881,372 | $ 694,332 | | 10/10/03*** | 37% | 41% |
| IM 15-1(97)0 | | | | BLAHNIK CONSTRUCTION, INC. | | | 04/07/03 | F.P.M. HANCOCK,DALE | |
| MONIDA - LIMA | | SEAL & COVER | | | | | / / | PHONE NO: 683-4434 | |
| | 27.458 | km | $ 691,396 | $ 749,722 | $ 7,497 | | 08/08/03*** | 1% | 69% |
| IM 90-3(95)189 | | | | JIM GILMAN EXCAVATING INC. | | | 04/07/03 | F.P.M. ARVISH,MIKE | |
| DEER LODGE - SOUTH | | SEAL & COVER | | | | | 07/24/03 | PHONE NO: 563-7261 | |
| | 8.700 | km | $ 241,473 | $ 242,523 | $ 206,424 | | 08/08/03*** | 85% | 70% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| STPS 411-1(7)0 | | | RIVERSIDE CONTRACTING, INC. | | | | | 04/07/03 | F.P.M. JOHNSON,RICKIE | |
| JUNCTION SECONDARY 205-NORTH | | SEAL & COVER | | | | | | 05/30/03 | PHONE NO: 494-9635 | |
| | 10.206 | km | | $ 139,736 | $ 143,502 | $ 140,750 | | 08/22/03*** | 98% | 17% |
| STPS 441-1(8)0 | | | RIVERSIDE CONTRACTING, INC. | | | | | 04/07/03 | F.P.M. ARVISH,MIKE | |
| JUNCTION I-90-SOUTHWEST | | SEAL & COVER | | | | | | 06/17/03 | PHONE NO: 563-7261 | |
| | 4.709 | km | | $ 80,238 | $ 93,452 | $ 63,388 | | 08/22/03*** | 68% | 20% |
| STPHS-NH 85-1(8)5 | | | JTL GROUP, INC.-BELGRADE | | | | | 05/05/03 | F.P.M. MCCORMICK, THOMAS | |
| TURNBAYS - SOUTH OF BELGRADE | | GRADING,GRAVEL SURF,MILLING,PL ANT MIX BIT.SURFACING & SEAL | | | | | | 06/11/03 | PHONE NO: 586-5074 | |
| | 0.000 | km | | $ 420,203 | $ 417,335 | $ 306,386 | | 08/15/03*** | 73% | 67% |
| IM 90-7(85)340 | | | RIVERSIDE CONTRACTING, INC. | | | | | 05/05/03 | F.P.M. COLLINGWOOD, MATT | |
| 1 KM EAST OF JCT US 89 - EAST | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | | 06/16/03 | PHONE NO: 222-2276 | |
| | 20.840 | km | | $ 4,141,449 | $ 4,083,989 | $ 410,558 | | 11/07/03*** | 10% | 40% |
| NH 50-2(50)48 | | | RIVERSIDE CONTRACTING, INC. | | | | | 05/05/03 | F.P.M. MCCORMICK, THOMAS | |
| BIG SKY - NORTH | | COLD MILLING,PLANT MIX OVERLAY & SEAL & COVER | | | | | | 07/07/03 | PHONE NO: 586-5074 | |
| | 21.000 | mi | | $ 1,822,769 | $ 1,827,316 | $ 251,642 | | 09/05/03*** | 14% | 58% |
| SMP 1699(04) | | | A.M. WELLES, INC. | | | | | 05/05/03 | F.P.M. COLLINGWOOD, MATT | |
| BUTTE DISTRICT CRUSH AND STOCK | | CRUSH & STOCKPILE | | | | | | / / | PHONE NO: 222-2276 | |
| | 0.000 | mi | | $ 522,675 | $ 624,000 | $ 0 | | 11/01/03*** | 0% | 11/01/03 |
| SMP 2299(04) | | | BLAHNIK CONSTRUCTION, INC. | | | | | 05/05/03 | F.P.M. CLARY,DAN | |
| BUTTE DISTRICT CRUSH & STOCKPI | | CRUSH & STOCKPILE | | | | | | / / | PHONE NO: 225-4295 | |
| | 0.000 | mi | | $ 306,405 | $ 346,110 | $ 0 | | 11/01/03*** | 0% | 11/01/03 |
| SMP 2599(04) | | | SCHELLINGER CONST CO.,INC. | | | | | 05/05/03 | F.P.M. FELLOWS,TIM | |
| BUTTE DISTRICT CRUSH & STOCKPI | | CRUSH & STOCKPILE | | | | | | 07/28/03 | PHONE NO: 495-1506 | |
| | 0.000 | km | | $ 382,088 | $ 480,030 | $ 82,500 | | 11/01/03*** | 17% | 11/01/03 |
| BH 1805(9) | | | EDWARD T COPPS CONST. | | | | APPR | 05/07/03 | F.P.M. HARRIS, DEAN | |
| SILVER BOW CREEK-MONTANA STREE | | BRIDGE REHABILITATION | | | | | 07/15/03 | 06/20/03 | PHONE NO: 494-9643 | |
| | 0.000 | km | | $ 341,062 | $ 427,644 | $ 95,783 | | 11/07/03*** | 22% | 27% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 11-1(42)0 | | | | JTL GROUP, INC.-BELGRADE | | | 06/02/03 | F.P.M. COLLINGWOOD, MATT | |
| SCOTT STREET - GARDINER | | PLANT BITUMINOUS SURFACING,SEA L & COVER | | | | | / / | PHONE NO: 222-2276 | |
| | 1.700 | km | $ 341,779 | $ 353,989 | $ 0 | | 09/05/03*** | 0% | 0% |
| IM 0002(455) | | | | EDWARD T COPPS CONST. | | | 06/02/03 | F.P.M. JOHNSON,RICKIE | |
| DISTRICT 2 - SEISMIC RETROFIT | | DISTRICT 2 SEISMIC RETROFIT | | | | | 07/07/03 | PHONE NO: 494-9635 | |
| | 0.000 | km | $ 2,207,139 | $ 1,658,567 | $ 339,607 | | 11/12/04*** | 20% | 9% |
| STPP 46-6(3)58 | | | | A.M. WELLES, INC. | | | 07/07/03 | F.P.M. ARVISH,MIKE | |
| DICKIE BRIDGE - WISE RIVER | | GRADE,GRAVEL,& PLANT MIX SURFA CING | | | | | / / | PHONE NO: 563-7261 | |
| | 0.000 | km | $ 4,062,929 | $ 3,590,287 | $ 35,906 | | 09/10/04*** | 1% | 0% |
| CM 1899(12) | | | | SCHELLINGER CONST CO.,INC. | | | 07/15/03 | F.P.M. STRIZICH, MATT | |
| OFF SYSTEM PAVING - BUTTE | | | | | | | / / | PHONE NO: 494-9634 | |
| | 0.000 | mi | $ 590,927 | $ 614,957 | $ 0 | | 06/24/40*** | 0% | 0% |
| BUTTE DISTRICT TOTALS | | | $103,664,173 | $ 97,950,447 | $ 86,062,009 | | | 78% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 3-1(12)0 F | | | | WICKENS CONSTRUCTION, INC. | | APPR | 08/31/00 | F.P.M. VOSEN, ROBERT | |
| VAUGHN-SUN RIVER (EAST SECTION | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER,2 STRUCTURES | | | | 05/06/03 | 11/14/00 | PHONE NO: 454-5921 | |
| NH 3-1(13)2 F | | | | | | APPR | 12/11/02 | | |
| VAUGHN-SUN RIVER (WEST SECTION | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | 02/21/02 | | | |
| CONTRACT TOTAL | 12.189 km | | $ 12,371,554 | $ 11,306,051 | $ 11,701,155 | | | 100% | 100% |
| BR 444-1(4)4 | | | | SLETTEN CONSTRUCTION CO | | APPR | 09/07/01 | F.P.M. BECKEDAHL MARK | |
| WILLOW CREEK-NORTHEAST OF BLAC | | PRESTRESSED CONCRETE BEAM STRU CTURE & PLANT MIX APPROACHES | | | | 11/14/02 | 10/22/01 | PHONE NO: 873-8624 | |
| BR 444-1(5)4 | | | | | | | 12/02/02 | | |
| CUT BANK CREEK-NORTHEAST OF BL | | PRESTRESSED CONCRETE BEAM STRU CTURE & PLANT MIX APPROACHES | | | | | | | |
| CONTRACT TOTAL | 0.890 km | | $ 1,551,062 | $ 1,672,569 | $ 1,662,906 | | | 100% | 95% |
| NH 1-5(5)308 F | | | | SCHELLINGER CONST CO.,INC. | | APPR | 10/11/01 | F.P.M. BERG, GARY | |
| LOTHAIR - EAST | | GRADING,GRAVEL,PLANT MIX BIT.S URFACE,SEAL & COVER | | | | 02/20/03 | 12/04/01 | PHONE NO: 265-6821 | |
| | 21.569 km | | $ 8,518,696 | $ 9,073,543 | $ 9,145,309 | | 07/15/03 | 100% | 95% |
| IM 15-5(100)291 | | | | SCHELLINGER CONST CO.,INC. | | | 10/11/01 | F.P.M. AAFEDT, RANDY | |
| VAUGHN-NORTH | | GRADE,AGG SURF,COLD MILL,PL MI X BIT SURF,SEAL & COVER,REHAB | | | | | 11/06/01 | PHONE NO: 454-5920 | |
| | 16.211 km | | $ 12,118,035 | $ 11,612,453 | $ 11,969,308 | | 10/06/03*** | 98% | 72% |
| NH-RAD-MT 98(01) | | | | UNITED MAT'LS OF GREAT FALLS | | | 11/21/01 | F.P.M. AAFEDT, RANDY | |
| MALMSTROM AIR FORCE BASE ENTRA | | INTERSEC REHAB.,PORT CMNT CONC PAVE,STRM DRN,WATER MAIN,SIGN | | | | | 03/11/02 | PHONE NO: 454-5920 | |
| | 0.000 km | | $ 909,244 | $ 881,874 | $ 932,613 | | 06/12/03 | 100% | 93% |
| IM 0002(501) | | | | COP CONSTRUCTION L.L.C. | | APPR | 11/21/01 | F.P.M. VOSEN, ROBERT | |
| DIST 3 - BRIDGE DECK IMPVT | | BRIDGE DECK REHABILITATION | | | | 02/07/03 | 04/03/02 | PHONE NO: 454-5921 | |
| | 0.000 km | | $ 2,676,901 | $ 2,147,208 | $ 2,299,463 | | 10/06/03*** | 98% | 124% |
| STPS-NH-STPX-U-P-IM 0002(620) | | | | UNITED RENTALS HWY TECH INC | | | 03/25/02 | F.P.M. KLETTE, MIKE | |
| 2002-D3-DURABLE PAVE. MARK. | | EPOXY PAVEMENT MARKINGS | | | | | 04/24/02 | PHONE NO: 278-7078 | |
| | 0.000 km | | $ 1,107,905 | $ 766,230 | $ 714,561 | | 07/24/02 | 100% | 06/30/02 |
| IM 15-5(99)277 | | | | NORTHERN LINE LAYERS, INC. | | | 04/11/02 | F.P.M. VOSEN, ROBERT | |
| GORE HILL INTERCHANGE - GREAT | | GRADING,GRAVEL,PLANT MIX,DRAIN AGE,GUARDRAIL & SIGNING | | | | | 06/05/02 | PHONE NO: 454-5921 | |
| | 0.000 km | | $ 1,153,215 | $ 1,138,297 | $ 1,058,222 | | 10/06/03*** | 93% | 114% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 234-1(9)11 | | | | TAMIETTI CONST. CO., INC. | | APPR | 04/11/02 | F.P.M. BERG, GARY | |
| BEAVER CREEK - 17.1 KM SOUTH O | | BR REPL WITH CAST IN PLACE CON CRETE SLAB BR AND APP,INC DETO | | | | 05/30/03 | 06/25/02 | PHONE NO: 265-6821 | |
| | 0.598 | km | $ 493,378 | $ 696,138 | $ 705,772 | | 06/21/03 | 100% | 87% |
| STPP 44-1(11)0 | | | | WICKENS CONSTRUCTION, INC. | | | 05/14/02 | F.P.M. KLETTE, MIKE | |
| VALIER - WEST | | GRADE,GRAVEL,PLANT MIX BIT. SU RFACING,2 PRESTRESSED CONC | | | | | 07/16/02 | PHONE NO: 278-7078 | |
| | 22.610 | km | $ 9,146,530 | $ 8,088,006 | $ 6,844,517 | | 09/05/03*** | 85% | 66% |
| SFCS 358-1(4)0 | | | | JTL GROUP, INC. - KALISPELL | | | 05/14/02 | F.P.M. KLETTE, MIKE | |
| VALIER-NORTHWEST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 07/11/02 | PHONE NO: 278-7078 | |
| SFCS 220-1(5)0 | | | | | | | 07/25/03 | | |
| CHOTEAU-NORTH | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | | | |
| CONTRACT TOTAL | 34.500 | km | $ 1,476,530 | $ 1,644,418 | $ 1,486,548 | | | 100% | 140% |
| STPS 464-1(8)22 | | | | SYNERGY BUILDERS, INC. | | APPR | 06/07/02 | F.P.M. BECKEDAHL MARK | |
| DRY FORK - MILK RIVER | | LIVING SNOW,SNOW,FARM,FENCE & GAURDRAIL REPLACEMENT | | | | 06/05/03 | 08/29/02 | PHONE NO: 873-8624 | |
| STPHS 58-1(22)0 | | | | | | APPR | 05/30/03 | | |
| SIGNING - NORTHWEST OF BROWNIN | | SIGNING UPGRADE | | | | 06/05/03 | | | |
| CONTRACT TOTAL | 0.000 | mi | $ 226,206 | $ 238,369 | $ 228,721 | | | 100% | 84% |
| BH 9025(33) | | | | SLETTEN CONSTRUCTION CO | | | 08/09/02 | F.P.M. AAFEDT, RANDY | |
| DEARBORN RIVER - 20 KM SOUTH O | | REHABILITION OF A STEEL TRUSS BRIDGE | | | | | 11/11/02 | PHONE NO: 454-5920 | |
| | 0.075 | km | $ 1,016,045 | $ 1,061,094 | $ 875,429 | | 09/05/03*** | 83% | 61% |
| STPS-BR 234-1(7)9 | | | | RIVERSIDE CONTRACTING, INC. | | | 08/09/02 | F.P.M. BERG, GARY | |
| 14 KM SOUTH OF HAVRE - SOUTH | | GRADING,GRAVEL,PLANT MIX SURF, SEAL & COVER & CAST IN PLACE | | | | | 09/11/02 | PHONE NO: 265-6821 | |
| | 15.700 | km | $ 5,653,397 | $ 5,690,494 | $ 4,670,214 | | 05/28/04*** | 82% | 48% |
| SFCN 10-2(27)52 | | | | PRINCE, INC | | | 09/26/02 | F.P.M. BERG, GARY | |
| LOMA - BOX ELDER | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 03/04/03 | PHONE NO: 265-6821 | |
| | 59.000 | km | $ 4,519,540 | $ 4,355,420 | $ 3,445,615 | | 10/06/03*** | 79% | 80% |
| SFCN 1-4(27)271 | | | | RIVERSIDE CONTRACTING, INC. | | | 09/26/02 | F.P.M. BECKEDAHL MARK | |
| SHELBY-WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 03/19/03 | PHONE NO: 873-8624 | |
| | 11.389 | km | $ 772,207 | $ 812,426 | $ 166,151 | | 08/09/03*** | 20% | 67% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| SFCI 15-4(98)196 | | | | JIM GILMAN EXCAVATING INC. | | | 09/26/02 | F.P.M. CARLSON, JACK | |
| HELENA - NORTH | | SEAL & COVER | | | | | 03/04/02 | PHONE NO: 457-0526 | |
| SFCI 15-4(97)200 | | | | | | | 10/06/03*** | | |
| NORTH OF HELENA - NORTH | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 35.075 mi | | $ 881,249 | $ 782,370 | $ 148,997 | | | 19% | 93% |
| SMP 1899(03) | | | | TREASURE STATE CONSTRUCTION | | | 09/26/02 | F.P.M. BECKEDAHL MARK | |
| GREAT FALLS DISTRICT - CRUSH A | | STOCKPILE | | | | | 04/02/03 | PHONE NO: 873-8624 | |
| | 0.000 km | | $ 487,193 | $ 491,198 | $ 579,271 | | 05/31/03 | 100% | 10/01/03 |
| SFCI 15-4(96)218 | | | | JIM GILMAN EXCAVATING INC. | | | 09/26/02 | F.P.M. CARLSON, JACK | |
| WOLF CREEK - NORTH & SOUTH | | MILL,FILL,SEAL & COVER | | | | | 01/20/03 | PHONE NO: 457-0526 | |
| | 17.486 km | | $ 1,979,293 | $ 1,829,876 | $ 280,108 | | 10/06/03*** | 15% | 58% |
| STPU 5201(11) | | | | UNITED MAT'LS OF GREAT FALLS | | | 09/26/02 | F.P.M. VOSEN, ROBERT | |
| 6TH ST.NW-CENTRAL TO NW BYPASS | | GRADING,GRAVEL,PCCP STORM DRAI N & WATERMAIN | | | | | 11/12/02 | PHONE NO: 454-5921 | |
| | 0.900 km | | $ 3,056,743 | $ 2,624,935 | $ 2,418,440 | | 10/06/03*** | 92% | 07/15/03 |
| NH 5203(8) | | | | MONTANA LINES, INC | | APPR | 11/07/02 | F.P.M. AAFEDT, RANDY | |
| 3RD STREET & SMELTER AVENUE-GR | | LIGHTING,SIGNALS & SIGNING | | | | 05/29/03 | 03/11/03 | PHONE NO: 454-5920 | |
| | 0.000 km | | $ 272,936 | $ 323,670 | $ 388,879 | | 10/06/03*** | 98% | 39% |
| IM 15-7(29)334 | | | | RIVERSIDE CONTRACTING, INC. | | PEND | 11/07/02 | F.P.M. KLETTE, MIKE | |
| CONRAD - NORTH & SOUTH | | PLANT MIX BIT SURFACING,SEAL & COVER,REHABILITAITON OF BRIDG | | | | 06/09/03 | 03/19/03 | PHONE NO: 278-7078 | |
| | 14.512 km | | $ 5,268,192 | $ 4,818,863 | $ 2,149,310 | | 10/06/03*** | 45% | 48% |
| NH 1-5(22)321 | | | | RIVERSIDE CONTRACTING, INC. | | | 12/05/02 | F.P.M. BERG, GARY | |
| CHESTER - LIBERTY CO LINE | | MILL,FILL,CEMENT TREATED BASE, PL MIX SURF,SEAL & COVER | | | | | 03/31/03 | PHONE NO: 265-6821 | |
| | 0.018 km | | $ 6,069,230 | $ 5,322,349 | $ 1,619,886 | | 10/06/03*** | 30% | 53% |
| STPHS-IM 0002(627) | | | | UNITED RENTALS HWY TECH INC | | | 02/10/03 | MANAGER NOT FOUND | |
| 1998-D3-ELECTRICAL | | INSTALLATION OF FLASHERS,LIGHT ING & BARRIERS | | | | | 04/29/02 | | |
| | 0.000 km | | $ 341,174 | $ 338,624 | $ 271,569 | | 10/06/03*** | 80% | 104% |
| BR-STPP 80-1(17)4 | | | | M K WEEDEN CONSTRUCTION, INC. | | | 03/10/03 | F.P.M. WOODHOUSE, HAROLD | |
| SHONKIN CREEK-SOUTH OF FT BENT | | CONCRETE PRESTRESSED GIRDER ST RUCTURE,APPROACHES & SLIDE | | | | | 05/27/03 | PHONE NO: 738-4505 | |
| | 1.511 km | | $ 3,079,264 | $ 2,177,751 | $ 203,366 | | 10/06/03*** | 9% | 32% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| SFCS 330-1(13)31 | | | UNITED MAT'LS OF GREAT FALLS | | | | 03/10/03 | F.P.M. VOSEN, ROBERT | |
| CASCADE - EAST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 05/12/03 | PHONE NO: 454-5921 | |
| | 10.128 | km | $ 538,935 | $ 552,387 | $ 507,716 | | 08/15/03*** | 92% | 62% |
| STPHS-BR 5809(14) | | | HELENA SAND & GRAVEL INC | | | | 03/10/03 | F.P.M. CARLSON, JACK | |
| NORTH MONTANA AVE-TURN LANE | | GRADING,GRAVEL SURFACING,PLANT MIX BIT.SURFACING,COMPOSITE | | | | | 06/05/03 | PHONE NO: 457-0526 | |
| | 2.130 | km | $ 1,591,986 | $ 1,511,563 | $ 197,464 | | 10/24/03*** | 13% | 35% |
| STPS 229-1(3)5 | | | HELENA SAND & GRAVEL INC | | | | 05/05/03 | F.P.M. CARLSON, JACK | |
| NORTH MONTANA AVENUE-HELENA | | COLD MILLING,PLANT MIX SURFACI NG,SEAL & COVER | | | | | 06/16/03 | PHONE NO: 457-0526 | |
| | 4.095 | km | $ 324,781 | $ 340,800 | $ 307,192 | | 08/22/03*** | 90% | 77% |
| IM 15-8(56)366 | | | J T L GROUP, INC. - HIGHWAY | | | | 06/02/03 | F.P.M. BECKEDAHL MARK | |
| SHELBY-NORTH | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | | 07/21/03 | PHONE NO: 873-8624 | |
| | 23.553 | km | $ 4,235,459 | $ 3,849,800 | $ 38,497 | | 10/06/03*** | 1% | 18% |
| CM 5799(8) | | | PHILLIPS CONSTRUCTION | | | | 06/02/03 | F.P.M. BERG, GARY | |
| DOWNTOWN SIDEWALK RAMPS - HAVR | | VAULTED SIDEWALK & SIDEWALK RA MPS | | | | | 07/22/03 | PHONE NO: 265-6821 | |
| | 0.000 | km | $ 112,725 | $ 118,326 | $ 1,183 | | 10/10/03*** | 1% | 30% |
| STPP 3-3(16)84 | | | RIVERSIDE CONTRACTING, INC. | | | | 06/02/03 | F.P.M. KLETTE, MIKE | |
| JCT. MT 44 - NORTH & SOUTH | | PLANT MIX BITUMINOUS SURFACING OVERLAY,SEAL & COVER | | | | | / / | PHONE NO: 278-7078 | |
| | 0.050 | km | $ 887,723 | $ 895,060 | $ 8,949 | | 11/07/03*** | 1% | 24% |
| STPP 10-1(22)0 | | | COP CONSTRUCTION L.L.C. | | | | 06/02/03 | F.P.M. AAFEDT, RANDY | |
| 10TH AVE. SOUTH - RIVER DRIVE | | GRD,PL MIX SURF,PCCP,SIDWALKS, SIGN,SIG,WATER & STORM DRN, | | | | | 07/07/03 | PHONE NO: 454-5920 | |
| | 0.000 | km | $ 11,658,171 | $ 10,894,156 | $ 345,236 | | 10/08/04*** | 3% | 07/08/05 |
| NH 1-6(46)333 | | | RIVERSIDE CONTRACTING, INC. | | | | 07/07/03 | F.P.M. BERG, GARY | |
| HILL COUNTY LINE - EAST | | COLD MILLING,PAVEMENT PULVER,C EMENT TREATED PULVER BASE,HOT | | | | | / / | PHONE NO: 265-6821 | |
| | 0.000 | km | $ 5,090,707 | $ 5,124,869 | $ 0 | | 08/06/04*** | 0% | 0% |
| STPS 219-2(2)16 | | | SCHELLINGER CONST CO.,INC. | | | | 07/07/03 | F.P.M. WOODHOUSE, HAROLD | |
| CONRAD - SOUTHWEST | | GRADING,GGRAVEL,PLANT MIX SURF ACING | | | | | 08/04/03 | PHONE NO: 738-4505 | |
| | 0.000 | km | $ 2,349,814 | $ 2,350,696 | $ 0 | | 09/05/03*** | 0% | 0% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| CM 5899(20) | | | | HELENA SAND & GRAVEL INC | | | 07/07/03 | F.P.M. CARLSON, JACK | |
| BRADY ST/JOSLYN ST - HELENA | | GRADE,GRAVEL,PLANT MIX BITUMIN OUS SURFACING,SEAL & COVER,CUR | | | | | / / | PHONE NO: 457-0526 | |
| | 0.000 mi | | $ 437,026 | $ 509,544 | $ 0 | | 08/08/03*** | 0% | 0% |
| GREAT FALLS DISTRICT TOTALS | | | $112,373,044 | $106,041,427 | $ 67,372,567 | | | 62% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 23-2(18)64 F | | | | E.H. OFTEDAL AND SONS, INC. | | APPR | 11/27/00 | F.P.M. SWANSON, ROBERT E. | |
| OLIVE N & S | | GRADING,GRAVEL,PLANT MIX SURFA CING & PRESTRESSED CONC.BEAM | | | | 12/10/02 | 03/12/01 | PHONE NO: 436-2704 | |
| | 19.100 | km | $ 9,371,165 | $ 10,642,287 | $ 10,463,442 | | 10/06/03*** | 98% | 106% |
| NH 23-2(20)56 F | | | | E.H. OFTEDAL AND SONS, INC. | | APPR | 12/19/00 | F.P.M. SWANSON, ROBERT E. | |
| COALWOOD - SOUTH | | GRADING,GRAVEL,PL MIX SURF,SEA L & COVER | | | | 04/24/02 | 02/13/01 | PHONE NO: 436-2704 | |
| | 13.249 | km | $ 7,520,509 | $ 7,095,158 | $ 7,236,354 | | 10/06/03*** | 98% | 101% |
| NH 23-1(19)48 F | | | | E.H. OFTEDAL AND SONS, INC. | | APPR | 03/29/01 | F.P.M. RUDE, DWAYNE | |
| COALWOOD-NORTH | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | 05/20/03 | 08/28/01 | PHONE NO: 233-3612 | |
| | 13.300 | km | $ 6,017,266 | $ 6,485,034 | $ 6,504,577 | | 10/06/03*** | 98% | 102% |
| PLH-STPS 323-1(13)62 | | | | WICKENS CONSTRUCTION, INC. | | APPR | 10/11/01 | F.P.M. FLEMING, JAY | |
| ALZADA - NORTH | | GRADING & GRAVEL SURFACING | | | | 05/29/03 | 11/05/01 | PHONE NO: 233-3628 | |
| | 16.100 | km | $ 4,080,875 | $ 4,178,086 | $ 4,225,916 | | 11/04/02 | 100% | 69% |
| STPS 253-1(8)0 | | | | J T L GROUP, INC. - HIGHWAY | | APPR | 04/11/02 | F.P.M. LAUCKNER, JAMES | |
| TERRY-NORTH | | LEVELING,SEAL & COVER AND PIPE REPLACEMENT | | | | 05/20/03 | 05/13/02 | PHONE NO: 377-5296 | |
| | 0.431 | km | $ 1,722,548 | $ 1,648,429 | $ 1,663,263 | | 12/19/02 | 100% | 88% |
| STPP 54-1(7)9 | | | | PRINCE, INC | | | 05/14/02 | F.P.M. SWANSON, ROBERT E. | |
| 2 KM NORTH OF BIDDLE - NORTH | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 07/26/02 | PHONE NO: 436-2704 | |
| | 16.700 | km | $ 1,353,411 | $ 1,285,753 | $ 1,136,858 | | 10/06/03*** | 88% | 116% |
| STPP 42-1(5)0 | | | | PRINCE, INC | | | 05/14/02 | F.P.M. LAUCKNER, JAMES | |
| JUNCTION MT 200 - NORTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 09/25/02 | PHONE NO: 377-5296 | |
| | 31.730 | km | $ 1,531,516 | $ 1,360,184 | $ 1,250,341 | | 07/16/03 | 100% | 146% |
| SFCN 57-7(16)297 | | | | PRINCE, INC | | | 06/07/02 | F.P.M. LAUCKNER, JAMES | |
| LINDSAY-EAST & WEST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 09/09/02 | PHONE NO: 377-5296 | |
| | 31.967 | km | $ 1,765,536 | $ 1,772,815 | $ 1,560,945 | | 10/06/03*** | 88% | 98% |
| STPP 39-1(33)21 | | | | CENTURY COMPANIES, INC. | | APPR | 06/07/02 | F.P.M. MARTIN, DOUGLAS | |
| COLSTRIP NORTH & SOUTH | | PLANT MIX OVERLAY,MILLING,SEAL & COVER | | | | 05/20/03 | 07/15/02 | PHONE NO: 748-3175 | |
| | 3.400 | km | $ 340,285 | $ 491,988 | $ 506,614 | | 07/22/03 | 100% | 93% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP-STPE 27-3(8)79 | | | NORTHERN LINE LAYERS, INC. | | | | 07/18/02 | F.P.M. SLASKA, JIM | |
| WIBAUX - NORTH & SOUTH | | COLD MILLING,PLANT MIX OVERLAY ,& SEAL & COVER | | | | | 08/19/02 | PHONE NO: 377-5296 | |
| STPP 97-1(2)0 | | | | | | | 08/04/03 | | |
| WIBAUX - WEST | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER & LIGHTING | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | $ 513,074 | $ 671,584 | $ 580,645 | | | 100% | 102% |
| BR 9006(12) | | | (OBS)TRACY COWDREY & ASSOC DBA | | | | 07/18/02 | F.P.M. BACON, DAVID | |
| LITTLE MISSOURI RIVER-EAST OF | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | 09/06/02 | PHONE NO: 377-5296 | |
| | 0.513 | km | $ 752,692 | $ 775,325 | $ 638,103 | | 10/06/03*** | 82% | 78% |
| STPP 2-1(38)3 | | | NORTHERN LINE LAYERS, INC. | | | APPR | 07/18/02 | F.P.M. MARTIN, DOUGLAS | |
| MAIN STREET - MILES CITY | | MILLING,PMS OVERLAY,SEAL & COV ER | | | | 07/03/03 | 09/30/02 | PHONE NO: 748-3175 | |
| STPP 23-1(30)0 | | | | | | | 10/06/03*** | | |
| MILES CITY - URBAN | | MILLING,PMS OVERLAY,SEAL & COV ER & SIDEWALKS | | | | | | | |
| CONTRACT TOTAL | 0.000 | mi | $ 806,939 | $ 1,027,041 | $ 1,015,685 | | | 93% | 135% |
| SMP 4499(03) | | | PRINCE, INC | | | | 07/18/02 | F.P.M. SWANSON, ROBERT E. | |
| GLENDIVE DISTRICT - CRUSH AND | | CRUSH & STOCKPILE | | | | | 10/18/02 | PHONE NO: 436-2704 | |
| | 0.000 | km | $ 365,700 | $ 323,000 | $ 307,359 | | 04/07/03 | 100% | 04/01/03 |
| NH-STPE 22-2(19)41 | | | NORTHERN LINE LAYERS, INC. | | | | 07/18/02 | F.P.M. ARTHUR, RONALD T. | |
| PLENTYWOOD - EAST & WEST | | PL MIX OVERLAY,PCCP PAVEMENT,S IDEWALKS,CURB & TRAFFIC SIGNAL | | | | | 08/27/02 | PHONE NO: 787-5701 | |
| | 1.700 | km | $ 694,859 | $ 844,771 | $ 778,054 | | 10/06/03*** | 92% | 147% |
| NH 62-2(18)21 F | | | M K WEEDEN CONSTRUCTION, INC. | | | | 07/18/02 | F.P.M. ARTHUR, RONALD T. | |
| SIOUX PASS - SOUTH | | GRADING,CEMENT-TREATED BASE & PLANT MIX SURFACING | | | | | 08/21/02 | PHONE NO: 787-5701 | |
| | 9.300 | km | $ 5,342,503 | $ 4,697,074 | $ 3,378,402 | | 10/06/03*** | 72% | 74% |
| BR 9040(10) | | | COP CONSTRUCTION L.L.C. | | | | 07/18/02 | F.P.M. BACON, DAVID | |
| O'FALLON CREEK - SW OF MILDRED | | TRUSS BRIDGE REPLACEMENT & GRA VELED APPROACHES | | | | | 08/19/02 | PHONE NO: 377-5296 | |
| | 0.580 | km | $ 804,603 | $ 867,703 | $ 792,656 | | 10/06/03*** | 91% | 83% |
| BR 243-1(7)20 | | | SLETTEN CONSTRUCTION CO | | | | 08/09/02 | F.P.M. KUROKAWA, MARK | |
| BRIDGE REPLACEMENT - NORTH OF | | STRUCTURES & APPROACHES ON BRI DGES | | | | | 10/08/02 | PHONE NO: 653-6721 | |
| | 1.300 | km | $ 2,095,747 | $ 1,863,412 | $ 1,506,425 | | 10/31/03*** | 81% | 69% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 9011(18) | | | SLETTEN CONSTRUCTION CO | | | | 08/09/02 | F.P.M. BACON, DAVID | |
| CABIN CREEK - S OF GLENDIVE | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | 10/14/02 | PHONE NO: 377-5296 | |
| BR 335-1(12)13 | | | | | | | 09/05/03*** | | |
| CEDAR CREEK-20 KM S OF GLENDIV | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | | | |
| CONTRACT TOTAL | 0.116 km | | $ 1,173,525 | $ 1,232,464 | $ 1,005,036 | | | 82% | 61% |
| STPP-NH-STPX 0002(506) | | | MARTIN CONSTRUCTION INC. | | | | 09/06/02 | F.P.M. LAUCKNER, JAMES | |
| D4 CULVERTS - SOUTH | | D4 CULVERTS-SOUTH DRAINAGE IMP ROVMENTS | | | | | 04/01/03 | PHONE NO: 377-5296 | |
| | 0.000 km | | $ 1,296,016 | $ 1,441,748 | $ 821,650 | | 09/05/03*** | 57% | 62% |
| STPP 22-1(7)8 | | | M K WEEDEN CONSTRUCTION, INC. | | | | 09/06/02 | F.P.M. MIKE BUTZLAFF | |
| FLAXVILLE - E & W | | GRADING GRAVEL,PLANT MIX BITUM INOUS SURFACING,SEAL & COVER | | | | | 10/31/02 | PHONE NO: 653-6725 | |
| | 11.500 km | | $ 3,982,293 | $ 4,064,874 | $ 809,946 | | 09/05/03*** | 20% | 40% |
| BR 9010(11) | | | SLETTEN CONSTRUCTION CO | | | | 09/06/02 | F.P.M. MARK KUROKAWA | |
| POPLAR RIVER-NW OF SCOBEY | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | 03/10/03 | PHONE NO: 653-6721 | |
| | 0.560 km | | $ 618,274 | $ 656,349 | $ 374,120 | | 10/06/03*** | 57% | 66% |
| NH-STPE 23-2(24)76 F | | | E.H. OFTEDAL AND SONS, INC. | | | | 09/26/02 | F.P.M. SWANSON, ROBERT E. | |
| BROADUS - EAST | | GRD,A GRVL OR CEMENT BASE COAR SE,PL.MIX OVERLAY,SEAL & COVER | | | | | 11/14/02 | PHONE NO: 436-2704 | |
| | 24.800 km | | $ 15,612,035 | $ 16,306,928 | $ 5,641,971 | | 10/06/03*** | 35% | 29% |
| SFCI 94-6(46)218 | | | PRINCE, INC | | | | 09/26/02 | F.P.M. SLASKA, JIM | |
| 4 KM EAST OF GLENDIVE - EAST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 07/21/03 | PHONE NO: 377-5296 | |
| | 21.700 km | | $ 6,162,657 | $ 5,982,599 | $ 691,443 | | 10/06/03*** | 12% | 57% |
| NH 0002(505) | | | L S C, INC. | | | | 09/26/02 | F.P.M. PISK, RANDAL | |
| D4 CULVERTS - NORTH | | DRAINAGE IMPROVEMENTS | | | | | 04/21/03 | PHONE NO: 228-9478 | |
| | 0.000 km | | $ 770,078 | $ 802,509 | $ 276,707 | | 10/06/03*** | 34% | 71% |
| NH-STPE 1-8(25)499 F | | | SLETTEN CONSTRUCTION CO | | | | 11/07/02 | F.P.M. KUROKAWA, MARK | |
| US. 2-SACO | | GRD,GRVL,PL MIX BIT SURF,PREST RESSED CONCRETE BEAM BRIDGE | | | | | 02/13/03 | PHONE NO: 653-6721 | |
| | 1.400 km | | $ 1,912,640 | $ 2,075,365 | $ 786,871 | | 10/06/03*** | 38% | 47% |
| STPS-PLH 323-1(15)51 | | | WESTWAY CONSTRUCTION, INC. | | | | 11/07/02 | F.P.M. FLEMING, JAY | |
| ALBION - NORTH & SOUTH | | GRADING,GRAVEL SURFACING | | | | | 02/18/03 | PHONE NO: 233-3628 | |
| | 16.800 km | | $ 4,164,409 | $ 3,835,198 | $ 2,068,878 | | 10/06/03*** | 54% | 43% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 243-1(6)12 | | | DESONIA CONSTRUCTION INC | | | | 11/07/02 | F.P.M. KUROKAWA, MARK | |
| STINKY CREEK-14 KM NW OF SACO | | PRESTRESSED CONCRETE BEAM BRID GE & GRD,GRVL,AGG SURF OF APPR | | | | | 03/13/03 | PHONE NO: 653-6721 | |
| | 0.897 | km | $ 582,174 | $ 494,328 | $ 315,128 | | 10/06/03*** | 64% | 57% |
| NH 23-1(27)33 F | | | RIVERSIDE CONTRACTING, INC. | | | | 11/07/02 | F.P.M. RUDE, DWAYNE | |
| VOLBORG -NORTH AND SOUTH | | GRD,GRVL,PL MIX SURF,SEAL & CO VER,PRESTRESSED CONCRETE BEAM | | | | | 02/03/03 | PHONE NO: 233-3612 | |
| | 23.534 | km | $ 13,788,907 | $ 12,542,543 | $ 5,582,772 | | 10/06/03*** | 45% | 24% |
| BR 9036(19) | | | SLETTEN CONSTRUCTION CO | | | | 12/05/02 | F.P.M. KUROKAWA, MARK | |
| BEAVER CR. - 5KM NW OF SACO | | PRESTRESSED BEAM TYPE STRUCTUR E & GRAVEL APPROACHES | | | | | 02/13/03 | PHONE NO: 653-6721 | |
| | 0.900 | km | $ 923,342 | $ 889,151 | $ 415,693 | | 10/06/03*** | 47% | 47% |
| IM-STPHS 0002(509) | | | MONTANA LINES, INC | | | | 12/05/02 | F.P.M. LAUCKNER, JAMES | |
| D4 - LIGHTING | | ROADWAY LIGHTING,FLASHING BEAC ONS,SIGNING & LANDSCAPEING | | | | | 05/28/03 | PHONE NO: 377-5296 | |
| | 0.000 | km | $ 1,647,862 | $ 1,351,558 | $ 531,473 | | 10/06/03*** | 39% | 33% |
| BR-NH 61-4(21)125 | | | WICKENS CONSTRUCTION, INC. | | | | 04/07/03 | F.P.M. PISK, RANDAL | |
| STRUCTURES - SOUTHWEST OF MALT | | BRIDGE REPLACMENT,PLANT MIX BI TUMINOUS SURFACING | | | | | 05/05/03 | PHONE NO: 228-9478 | |
| | 0.000 | km | $ 1,600,814 | $ 1,197,964 | $ 628,834 | | 10/10/03*** | 52% | 51% |
| STPS 246-1(8)0 | | | CENTURY COMPANIES, INC. | | | | 04/07/03 | F.P.M. PISK, RANDAL | |
| GLASGOW - NORTHWEST | | LEVELING,PLANT MIX SURFACING O VERLAY,SEAL & COVER | | | | | 05/21/03 | PHONE NO: 228-9478 | |
| | 0.000 | km | $ 683,372 | $ 785,518 | $ 648,073 | | 09/05/03*** | 83% | 65% |
| STPP 39-1(29)12 | | | E.H. OFTEDAL AND SONS, INC. | | | | 05/05/03 | F.P.M. MARTIN, DOUGLAS | |
| COLSTRIP - SOUTH | | GRADE,CEMENT TREATED BASE,PLAN T MIX SURF.SEAL & COVER & | | | | | 07/07/03 | PHONE NO: 748-3175 | |
| | 0.000 | km | $ 8,854,520 | $ 8,292,962 | $ 82,927 | | 10/08/04*** | 1% | 18% |
| STPS 251-2(7)45 | | | NORTHERN IMPROVEMENT COMPANY | | | | 05/05/03 | F.P.M. MIKE BUTZLAFF | |
| FLAXVILLE - SOUTH | | PLANT MIX OVERLAY,SEAL & COVER ,STRIPING & BRIDGE RAIL | | | | | 07/11/03 | PHONE NO: 653-6725 | |
| | 0.000 | km | $ 713,156 | $ 851,610 | $ 8,517 | | 08/15/03*** | 1% | 64% |
| SFCP 22-1(9)0 | | | NORTHERN IMPROVEMENT CO. | | | | 05/05/03 | F.P.M. MIKE BUTZLAFF | |
| SCOBEY-EAST | | PLANT MIX OVERLAY,SEAL & COVER & CONCRETE SIDWALKS | | | | | 07/02/03 | PHONE NO: 653-6725 | |
| SFCP 32-2(10)39 | | | | | | | 10/24/03*** | | |
| SCOBEY-NORTH & SOUTH | | PLANT MIX OVERLAY,SEAL & COVER ,PORT CEMENT CONC PAV,CONC | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | $ 2,648,206 | $ 2,705,829 | $ 46,501 | | | 2% | 40% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 62-2(17)27 F | | | | FRANZ CONSTRUCTION, INC | | | 07/07/03 | F.P.M. ARTHUR, RONALD T. | |
| NORTHWEST OF SIDNEY - NORTH | | GRADING,CEMENT TREATED BASE,PL ANT MIX SURF,SEAL & COVER | | | | | / / | PHONE NO: 787-5701 | |
| | 0.000 | mi | $ 9,438,736 | $ 9,760,513 | $ 0 | | 06/03/05*** | 0% | 0% |
| GLENDIVE DISTRICT TOTALS | | | $121,652,242 | $121,299,652 | $ 64,282,179 | | | 53% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 9048(11) | | | | EDWARD T COPPS CONST. | | APPR | 03/16/00 | F.P.M. STUDEBAKER, RAYMOND | |
| STILLWATER RIVER-N.E. OF ABSAR | | GR.,AGG.APPROACHES,PRESTRESSED CONCRETE BEAM BRIDGE | | | | 08/13/01 | 04/05/00 | PHONE NO: 657-0273 | |
| | 0.663 km | | $ 1,183,040 | $ 823,782 | $ 945,603 | | 03/18/02 | 100% | 98% |
| IM 94-1(61)47 | | | | EMPIRE SAND AND GRAVEL COMPANY | | | 11/27/00 | F.P.M. SLOE, DAVID A. | |
| BIG HORN INTERCHANGE E & W | | MILL,PLANT MIX BITUMINOUS SURF ACING,SEAL & COVER | | | | | 02/08/01 | PHONE NO: 657-0269 | |
| | 17.837 km | | $ 2,185,015 | $ 2,360,221 | $ 2,255,676 | | 09/09/02 | 100% | 84% |
| NH 4-1(23)0 F | | | | CENTURY COMPANIES, INC. | | APPR | 12/19/00 | F.P.M. BERGEN, PERRY | |
| WARREN - NORTH & SOUTH | | GRADING,AGG SURF,PL MIX BIT SU RF,COLD IN-PLACE RECYCLE, | | | | 09/27/02 | 03/05/01 | PHONE NO: 657-0259 | |
| | 20.497 km | | $ 7,351,605 | $ 6,409,592 | $ 7,149,286 | | 10/06/03*** | 98% | 100% |
| IM 90-7(72)392 | | | | COP CONSTRUCTION L.L.C. | | APPR | 03/29/01 | F.P.M. STUDEBAKER, RAYMOND | |
| REEDPOINT-E & W STRUCTURES | | STRUCTURE REHABILITATION | | | | 01/17/02 | 04/26/01 | PHONE NO: 657-0273 | |
| | 0.355 km | | $ 934,791 | $ 1,085,191 | $ 1,567,452 | | 07/14/03 | 100% | 86% |
| IM 56683(1) | | | | RIVERSIDE CONTRACTING, INC. | | | 07/13/01 | F.P.M. SHUPAK,TOM | |
| SOUTH FRONTAGE ROAD RELOCATION | | GR,GRVL,PL MIX BIT SURF,PORTLA ND CEMENT SURF,SEAL & COVER | | | | | 08/06/01 | PHONE NO: 657-0271 | |
| | 2.100 km | | $ 3,059,893 | $ 3,273,864 | $ 3,036,154 | | 11/14/02 | 100% | 97% |
| BR 311-2(8)7 | | | | COP CONSTRUCTION L.L.C. | | APPR | 11/21/01 | F.P.M. SLOE, DAVID A. | |
| BUCKINGHAM COULEE - 5 KM E. OF | | BOX CULVERT & APPROACHES | | | | 11/12/02 | 12/18/01 | PHONE NO: 657-0269 | |
| | 0.596 km | | $ 418,763 | $ 332,069 | $ 379,903 | | 11/26/02 | 100% | 87% |
| NH 61-3(14)55 | | | | M K WEEDEN CONSTRUCTION, INC. | | APPR | 11/21/01 | F.P.M. TILZEY, RONALD | |
| BOHEMIAN CORNER - SOUTH | | PULVERIZE,WIDENING,PL MIX SURF ACING,SEAL & COVER | | | | 12/10/02 | 04/08/02 | PHONE NO: 538-1320 | |
| | 19.008 km | | $ 4,195,363 | $ 3,761,168 | $ 3,884,243 | | 10/06/03*** | 98% | 86% |
| SFCS 384-2(8)31 | | | | J T L GROUP, INC. - HIGHWAY | | | 02/20/02 | F.P.M. SLOE, DAVID A. | |
| TREASURE COUNTY LINE - NORTH | | LEVELING & SEAL & COVER | | | | | 05/09/02 | PHONE NO: 657-0269 | |
| STPS 532-1(11)12 | | | | | | | 09/16/02 | | |
| KING AVE.-72ND ST. TO SHILOH R | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 40.100 km | | $ 507,476 | $ 434,434 | $ 347,986 | | | 100% | 58% |
| BR 61-3(17)67 | | | | EDWARD T COPPS CONST. | | APPR | 02/28/02 | F.P.M. TILZEY, RONALD | |
| BOX ELDER CR. - NE OF ROY | | CONSTRUCTION OF A CAST IN PLAC E CONCRETE BRIDGE | | | | 05/20/03 | 05/14/02 | PHONE NO: 538-1320 | |
| | 0.100 km | | $ 419,938 | $ 442,247 | $ 385,997 | | 07/17/03 | 100% | 97% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 61-1(12)1 | | | J T L GROUP, INC. - HIGHWAY | | | | 05/14/02 | F.P.M. CRAIG FAVERO | |
| ROUNDUP - NORTH | | MILL,PLANT MIX SURFACE OVERLAY ,SEAL & COVER | | | | | 07/11/02 | PHONE NO: 323-3699 | |
| | 9.800 km | | $ 668,247 | $ 672,462 | $ 664,655 | | 10/09/02 | 100% | 80% |
| CM 7199(13) | | | CENTURY COMPANIES, INC. | | | APPR | 05/14/02 | F.P.M. TILZEY, RONALD | |
| BRASSEY/CASINO CR - LEWISTOWN | | SEAL & COVER,PMS OVERLAY & PAV EMENT MARKINGS | | | | 12/10/02 | 07/10/02 | PHONE NO: 538-1320 | |
| | 0.000 km | | $ 99,678 | $ 97,565 | $ 96,607 | | 08/29/02 | 100% | 37% |
| IM 0002(574) | | | MARVIN A. REHBEIN | | | | 05/14/02 | F.P.M. DON SANDINE (TEMP) | |
| D5 - INTERSTATE FENCING | | INTERSTATE FENCING & CATTLE GU ARD IMPROVEMENTS | | | | | 06/17/02 | PHONE NO: 657-0267 | |
| | 0.000 km | | $ 1,501,410 | $ 1,769,836 | $ 1,637,079 | | 10/06/03*** | 92% | 83% |
| BR 14-5(23)155 | | | J & S CONSTRUCTION INC. | | | APPR | 05/14/02 | F.P.M. DON SANDINE (TEMP) | |
| DRAINAGE-13 KM NORTHEAST OF LA | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER APP,REINF. | | | | 05/20/03 | 08/12/02 | PHONE NO: 657-0267 | |
| | 0.740 km | | $ 608,309 | $ 589,139 | $ 678,566 | | 07/16/03 | 100% | 108% |
| IM 90-8(150)427 | | | J T L GROUP, INC. - HIGHWAY | | | APPR | 05/14/02 | F.P.M. SHUPAK,TOM | |
| PARK CITY - MOSSMAIN | | MILL,HOT RECYCLE,PMS OVERLAY,S EAL & COVER | | | | 05/29/03 | 06/24/02 | PHONE NO: 657-0271 | |
| STPS 532-1(8)0 | | | | | | APPR | 10/06/03*** | | |
| LAUREL - NORTH | | PAVEMENT PULVERIZATION,TOP COU RSE,PMS OVERLAY,SEAL & COVER | | | | 05/29/03 | | | |
| CONTRACT TOTAL | 0.046 km | | $ 4,931,837 | $ 3,814,173 | $ 3,739,613 | | | 98% | 90% |
| BR 9002(30) | | | EDWARD T COPPS CONST. | | | APPR | 05/14/02 | F.P.M. TAYLOR, MIKE (TEMP) | |
| FLY CREEK - 25KM WEST OF HARDI | | BRIDGE REPLACEMENT & APPROACH ROADWAY WORK | | | | 05/29/03 | 07/30/02 | PHONE NO: 657-0264 | |
| | 0.320 km | | $ 379,410 | $ 396,112 | $ 371,981 | | 10/06/03*** | 94% | 125% |
| SFCS 522-1(4)0 | | | JTL GROUP, INC.-BILLINGS | | | | 06/07/02 | F.P.M. SLOE, DAVID A. | |
| HUNTLEY INT - EAST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 07/15/02 | PHONE NO: 657-0269 | |
| SFCU 1014(3) | | | | | | | 10/06/03*** | | |
| AIRPORT RD - BILLINGS | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | | | |
| SFCU 1010(4) | | | | | | | | | |
| LAUREL RD TO S 20TH ST - BLGS | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | $ 1,414,721 | $ 1,292,187 | $ 947,433 | | | 73% | 94% |
| NH 14-4(16)130 | | | PRINCE, INC | | | APPR | 07/18/02 | F.P.M. JAY MUHLBEIER | |
| RYEGATE - EAST | | SHOULDER WIDEN,PMS OVERLAY,SEA L & COVER | | | | 07/03/03 | 09/16/02 | PHONE NO: 665-2774 | |
| | 11.424 km | | $ 1,733,378 | $ 1,709,134 | $ 1,772,250 | | 10/06/03*** | 98% | 92% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 57-3(38)81 | | | CENTURY COMPANIES, INC. | | | | 08/09/02 | F.P.M. TILZEY, RONALD | |
| MAIN STREET - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPROVEM | | | | | 03/25/03 | PHONE NO: 538-1320 | |
| SFCU 7111(3) | | | | | | | 10/06/03*** | | |
| MAIN ST SOUTH - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPOVEME | | | | | | | |
| STPP 43-1(23)0 | | | | | | | | | |
| MAIN ST NORTH - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPROVEM | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | $ 1,027,189 | $ 966,215 | $ 955,044 | | | 98% | 96% |
| STPHS 532-1(4)12 | | | J & S CONSTRUCTION INC. | | | APPR | 09/06/02 | F.P.M. BERGEN, PERRY | |
| SLOPE FLATTENING-NORTH OF LAUR | | SLOPE FLATTENING-NORTH OF LAUR EL | | | | 05/30/03 | 11/08/02 | PHONE NO: 657-0259 | |
| | 0.840 km | | $ 121,638 | $ 118,008 | $ 131,740 | | 05/19/03 | 100% | 40% |
| BR 308-1(23)0 | | | TAMIETTI CONST. CO., INC. | | | | 09/06/02 | F.P.M. TAYLOR, MIKE (TEMP) | |
| ROCK CREEK-RED LODGE | | PRESTRESSED CONCRETE BEAM BRID GE,GRADING,AGGREGATE,PLANT MIX | | | | | 10/28/02 | PHONE NO: 657-0264 | |
| | 0.274 km | | $ 1,090,505 | $ 998,351 | $ 635,814 | | 10/06/03*** | 64% | 79% |
| STPU 1020(15) | | | (OBS) LONG CONSTRUCTION, INC. | | | | 09/06/02 | F.P.M. TAYLOR, MIKE (TEMP) | |
| MONTANA AVE OVERPASS-BILLINGS | | STRUCTURE REHABILITAION | | | | | 10/15/02 | PHONE NO: 657-0264 | |
| | 0.000 km | | $ 640,269 | $ 547,393 | $ 739,338 | | 10/06/03*** | 98% | 79% |
| BR 9014(22) | | | WICKENS CONSTRUCTION, INC. | | | APPR | 09/06/02 | F.P.M. TILZEY, RONALD | |
| MCDONALD CR. - SW OF GRASS RAN | | BOX CULVERT & APPROACHES | | | | 05/30/03 | 11/12/02 | PHONE NO: 538-1320 | |
| | 0.400 km | | $ 238,775 | $ 222,735 | $ 223,586 | | 04/24/03 | 100% | 5% |
| STPS 298-1(7)4 | | | WESTWAY CONSTRUCTION, INC. | | | | 09/26/02 | F.P.M. SLOE, DAVID A. | |
| 6 KM SOUTH OF BIG TIMBER-SOUTH | | GRADING,AGGREGATE,PLANT MIX BI T.SURFACING,SEAL & COVER | | | | | 01/20/03 | PHONE NO: 657-0269 | |
| | 7.088 km | | $ 3,401,747 | $ 3,314,260 | $ 2,190,284 | | 09/05/03*** | 66% | 42% |
| BR 419-1(9)21 | | | COP CONSTRUCTION L.L.C. | | | | 09/26/02 | F.P.M. TAYLOR, MIKE (TEMP) | |
| WEST FORK STILLWATER - STRUCTU | | GRADING,GRAVEL & CONSTRUCTION OF PRESTRESSED CONCRETE STRUCT | | | | | 12/10/02 | PHONE NO: 657-0264 | |
| | 0.895 km | | $ 1,124,373 | $ 1,141,994 | $ 740,122 | | 10/06/03*** | 65% | 57% |
| BR 56788(5) | | | J & S CONSTRUCTION INC. | | | APPR | 09/26/02 | F.P.M. STUDEBAKER, RAYMOND | |
| ARROW CREEK - NE OF WORDEN | | REM EXIST STRCT,DBL RE CONC BO X,GRD,GRVL SURF, PL MIX SURF | | | | 07/14/03 | 03/11/03 | PHONE NO: 657-0273 | |
| | 0.140 km | | $ 230,119 | $ 222,807 | $ 267,244 | | 07/16/03 | 100% | 83% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP 14-5(18)189 | | | | M K WEEDEN CONSTRUCTION, INC. | | | 09/26/02 | F.P.M. CRAIG FAVERO | |
| MUSSELSHELL E & W | | GRADING,GRAVEL & PLANT MIX SUR FACING | | | | | 11/25/02 | PHONE NO: 323-3699 | |
| | 10.400 | km | $ 7,998,888 | $ 7,841,903 | $ 4,158,147 | | 09/05/03*** | 53% | 36% |
| STPHS 4-2(21)54 | | | | JTL GROUP, INC.-BILLINGS | | | 11/07/02 | F.P.M. SHUPAK,TOM | |
| SIGNALS-LAUREL INTERCHANGE | | SIGNALS-LAUREL INTERCHANGE,SIG NALS & TURNBAY | | | | | 04/29/03 | PHONE NO: 657-0271 | |
| | 0.000 | km | $ 194,740 | $ 193,371 | $ 154,974 | | 10/06/03*** | 80% | 78% |
| BR 9052(17) | | | | H & H CONTRACTING | | | 02/10/03 | F.P.M. STUDEBAKER, RAYMOND | |
| MUGGINS CREEK - 2 KM N OF MYER | | GRADING,INSTALLATION OF A REIN FORACED CONCRETE BOX CULVERT | | | | | 05/02/03 | PHONE NO: 657-0273 | |
| | 0.050 | km | $ 106,580 | $ 94,362 | $ 113,487 | | 10/06/03*** | 98% | 58% |
| SFCS 236-1(11)0 | | | | PRINCE, INC | | | 02/10/03 | F.P.M. TILZEY, RONALD | |
| HILGER - NORTH | | CRACK SEALING & SEAL & COVER | | | | | 04/24/03 | PHONE NO: 538-1320 | |
| | 37.833 | km | $ 528,523 | $ 511,546 | $ 316,061 | | 10/06/03*** | 62% | 84% |
| SFCS 311-1(1)0 | | | | CENTURY COMPANIES, INC. | | | 04/07/03 | F.P.M. STUDEBAKER, RAYMOND | |
| HYSHAM INTERCHANGE - WEST | | OVERLAY,LEVELING,SEAL & COVER | | | | | 07/14/03 | PHONE NO: 657-0273 | |
| SFCS 310-1(1)0 | | | | | | | 09/05/03*** | | |
| CUSTER-NORTH | | PLANT MIX BITUMINOUS SURFACE O VERLAY & SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | $ 933,141 | $ 934,711 | $ 9,347 | | | 1% | 52% |
| SFCS 300-1(7)0 | | | | PRINCE, INC | | | 04/07/03 | F.P.M. JAY MUHLBEIER | |
| RYEGATE - SOUTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 05/08/03 | PHONE NO: 665-2774 | |
| | 0.000 | km | $ 602,581 | $ 519,508 | $ 514,270 | | 09/12/03*** | 99% | 69% |
| STPHS 56(57) | | | | OMO CONSTRUCTION INC | | | 05/05/03 | F.P.M. SHUPAK,TOM | |
| GUARDRAIL - OLD US 87 | | GUARDRAIL & SIGNING | | | | | 05/21/03 | PHONE NO: 657-0271 | |
| | 0.000 | km | $ 89,438 | $ 93,610 | $ 59,398 | | 10/06/03*** | 63% | 67% |
| STPHS 14-4(17)140 | | | | OMO CONSTRUCTION INC | | | 05/05/03 | F.P.M. LARRY FLOERCHINGER | |
| 2000-SIGNING-14 KM E RYEGATE | | SIGNING | | | | | 06/23/03 | PHONE NO: 538-1326 | |
| | 1.200 | km | $ 9,899 | $ 11,067 | $ 6,458 | | 07/28/03 | 100% | 5% |
| NH 63-2(6)19 | | | | CENTURY COMPANIES, INC. | | | 05/05/03 | F.P.M. LARRY FLOERCHINGER | |
| 1 KM N OF JUDITH GAP-N | | PLANT MIX OVERLAY,SEAL & COVER | | | | | / / | PHONE NO: 538-1326 | |
| | 2.028 | km | $ 891,664 | $ 931,425 | $ 9,314 | | 08/29/03*** | 1% | 49% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| STPS 0002(664) | | | H L CONSTRUCTION | | | | | 05/05/03 | F.P.M. STUDEBAKER, RAYMOND | |
| SHILOH ROAD/SOUTH FRONTAGE ROA | | PLANT MIX OVERLAY,SEAL & COVER ,& REVISE BRIDGE RAIL | | | | | | 06/10/03 | PHONE NO: 657-0273 | |
| | 0.047 | km | | $ 306,969 | $ 364,592 | $ 104,431 | | 08/22/03*** | 29% | 53% |
| STPP 14-5(16)196 | | | WICKENS CONSTRUCTION, INC. | | | | PEND | 05/05/03 | F.P.M. BERGEN, PERRY | |
| MELSTONE-EAST & WEST | | GRADE,GRAVEL,PLANT MIX SURFACE & SEAL & COVER | | | | | 06/05/03 | 06/26/03 | PHONE NO: 657-0259 | |
| | 0.000 | mi | | $ 9,701,519 | $ 10,099,238 | $ 181,247 | | 09/05/03*** | 2% | 5% |
| SMP 5699(04) | | | J E M ENTERPRISES | | | | | 05/05/03 | F.P.M. STUDEBAKER, RAYMOND | |
| BILLINGS DISTRICT CRUSH AND ST | | CRUSH & STOCKPILE | | | | | | / / | PHONE NO: 657-0273 | |
| | 0.000 | km | | $ 167,670 | $ 200,612 | $ 0 | | 11/01/03*** | 0% | 11/01/03 |
| NH 37-1(23)0 | | | E.H. OFTEDAL AND SONS, INC. | | | | | 06/02/03 | F.P.M. JAY MUHLBEIER | |
| BATTLEFIELD-EAST | | SURF RECON,GRD,AGG SUBBASE,CEM ENT TRTD BASE,PL MIX BIT SURF | | | | | | / / | PHONE NO: 665-2774 | |
| | 0.000 | km | | $ 13,107,362 | $ 15,196,471 | $ 151,973 | | 11/12/04*** | 1% | 0% |
| IM 90-7(75)360 | | | SCHELLINGER CONST CO.,INC. | | | | | 07/07/03 | F.P.M. SHUPAK,TOM | |
| DEHART-EAST & WEST | | GRADING,GRAVEL,PLANT MIX SURFA CING AND DIGOUTS | | | | | | 08/04/03 | PHONE NO: 657-0271 | |
| | 0.000 | mi | | $ 8,690,235 | $ 8,322,646 | $ 0 | | 09/10/04*** | 0% | 0% |
| BILLINGS DISTRICT TOTALS | | | | $ 82,796,698 | $ 82,110,001 | $ 41,522,764 | | | 49% | |
| TOTALS FOR ALL PROJECTS: | | | | $515,393,736 | $502,115,435 | $330,442,981 | | | 62% | |

STATE DOCUMENTS COLLECTION

S
625.704
H3cr
8/31/03

SEP 1 1 2003

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MT

MONTANA STATE LIBRARY
3 0864 1002 1533 7

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/03
*** MISSOULA DISTRICT ***



| PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE WORK BEG. WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| CM-BR 8107(12) | | | | BODELL CONSTRUCTION COMPANY | | PEND | 02/08/00 | F.P.M. HEMBREE, TAMI | |
| CLARK FORK - MISSOULA | | GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT | | | | 10/22/02 | 04/11/00 | PHONE NO: 523-5856 | |
| | 0.539 | km | $ 5,510,210 | $ 7,017,632 | $ 7,385,822 | | 12/27/02 | 100% | 104% |
| NH 1-1(47)57 F | | | | JTL GROUP,INC.-DBA A-1 PAVING | | APPR | 03/09/01 | F.P.M. ROBERTS, JAMES | |
| PLEASANT VALLEY | | GRADING,GRAVEL,PLANT MIX BITUM SURF,BRIDGE REV.,SEAL & COVER | | | | 05/20/03 | 03/26/01 | PHONE NO: 751-2041 | |
| | 8.100 | km | $ 5,749,412 | $ 5,343,464 | $ 6,388,618 | | 08/27/02 | 100% | 95% |
| BH 269-1(22)21 | | | | FRONTIER-WEST, L.L.C. | | APPR | 03/29/01 | F.P.M. HEMBREE, TAMI | |
| BITTERROOT RIVER-NW STEVENSVIL | | WIDEN BRIDGE,GRADE,GRAVEL,PL M IX SURF,SEAL & COVER,APPROACHE | | | | 11/14/02 | 05/01/01 | PHONE NO: 523-5856 | |
| | 0.452 | km | $ 1,878,203 | $ 1,674,456 | $ 1,708,737 | | 07/21/03 | 100% | 99% |
| BR 1-2(86)180 | | | | FRONTIER-WEST, L.L.C. | | | 07/13/01 | F.P.M. KALBERG, J. GARY | |
| MIDDLE FORK FLATHEAD RIVER-SE | | CONST.OF WELDED PLT GIRDEER BR IDGE,GR,GRVL,PL.MIX SURF.& | | | | | 09/10/01 | PHONE NO: 751-2040 | |
| | 0.570 | km | $ 3,765,960 | $ 3,786,455 | $ 3,786,035 | | 10/06/03*** | 99% | 98% |
| NH 41(24) | | | | D.H. BLATTNER & SONS, INC. | | | 07/13/01 | F.P.M. BENEDIK, TOM | |
| CAMP CREEK RESTORATION | | GR,GRVL,PL.MIX SURF,SEAL & COV ER,PRESTRESSED CONCRETE BRIDGE | | | | | 08/15/01 | PHONE NO: - | |
| NH 7-1(58)9 F | | | | | | PEND | 10/06/03*** | | |
| SULA N&S | | WETLAND MITIGATION,STREAM PROT ECTION | | | | 09/04/03 | | | |
| CONTRACT TOTAL | 11.821 | km | $ 12,382,249 | $ 10,723,011 | $ 12,244,847 | | | 98% | 111% |
| IM 90-3(79)173 | | | | JIM GILMAN EXCAVATING INC. | | | 12/13/01 | F.P.M. MAART, WILLIAM W | |
| GARRISON-BECK HILL | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | 03/08/02 | PHONE NO: 523-5863 | |
| IM 90-3(80)180 | | | | | | | 10/06/03*** | | |
| BECK HILL-DEER LODGE WESTBOUND | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | | | |
| IM 90-3(83)163 | | | | | | | | | |
| GOLD CREEK-EAST & WEST | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | | | |
| CONTRACT TOTAL | 41.224 | km | $ 12,435,994 | $ 11,751,484 | $ 10,548,467 | | | 89% | 98% |
| STPP 56-1(3)0 | | | | JTL GROUP,INC.-DBA A-1 PAVING | | APPR | 02/20/02 | F.P.M. HAM, DANIEL | |
| BULL LAKE - SOUTH | | WIDENING,PULVERIZING,PL MIX OV ERLAY,SIGNING & BRIDGE REPAIR | | | | 07/03/03 | 04/01/02 | PHONE NO: 295-4049 | |
| | 26.559 | km | $ 4,721,656 | $ 4,754,719 | $ 5,277,513 | | 08/12/03 | 100% | 148% |
| STPX 45(29) | | | | GOOSE BAY EQUIPMENT, INC. | | | 02/28/02 | F.P.M. JOHNSON, ROBERT L. | |
| DIXON WETLAND MITIGATION | | WETLAND MITIGATION | | | | | 04/03/02 | PHONE NO: 523-5864 | |
| | 0.000 | km | $ 295,397 | $ 182,102 | $ 231,383 | | 10/06/03*** | 98% | 06/01/02 |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/03
*** MISSOULA DISTRICT ***

DATE:09/09/03



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPS 257-1(4)0 | | | | MT MAT'LS, INC.(DBA)LS JENSEN | | APPR | 03/25/02 | F.P.M. JOHNSON, ROBERT L. | |
| SUPERIOR - SOUTHEAST | | PLANT MIX OVERLAY,SEAL AND COV ER,SLOPE FLATTENING AND | | | | 05/30/03 | 05/20/02 | PHONE NO: 523-5864 | |
| | 8.550 | km | $ 786,396 | $ 728,693 | $ 711,639 | | 06/04/03 | 100% | 98% |
| NH 24-1(55)16 | | | | MT MAT'LS, INC.(DBA)LS JENSEN | | | 04/11/02 | F.P.M. JOHNSON, ROBERT L. | |
| POTOMAC-EAST | | PLANT MIX OVERLAY AND SEAL & C OVER | | | | | 06/24/02 | PHONE NO: 523-5864 | |
| SFCS 271-2(2)18 | | | | | | | 06/16/03 | | |
| HELMVILLE-EAST & WEST | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | | | | |
| SFCS 348-1(4)0 | | | | | | | | | |
| PHILIPSBURG-WEST | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | | | | |
| SFCP 19-1(26 )27 | | | | | | | | | |
| GEORGETOWN LAKE-NORTH | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 30.671 | km | $ 3,281,528 | $ 2,797,999 | $ 2,892,688 | | | 100% | 93% |
| BH 52-2(27)50 | | | | EDWARD T COPPS CONST. | | APPR | 04/11/02 | F.P.M. MITCHELL, JAMES D. | |
| SPRING CR - E OF KALISPELL | | BRIDGE DECK REHABILITATION | | | | 05/20/03 | 06/11/02 | PHONE NO: 751-2046 | |
| | 0.000 | km | $ 215,865 | $ 307,216 | $ 302,253 | | 10/06/03*** | 98% | 97% |
| NH 5-2(117)61 | | | | JTL GROUP, INC. - KALISPELL | | PEND | 05/14/02 | F.P.M. CYR, MARK | |
| POLSON - NORTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | 08/28/03 | 07/10/02 | PHONE NO: 751-2043 | |
| STPP 33-1(32)0 | | | | | | | 07/15/03 | | |
| CALIFORNIA STREET - LIBBY | | SEAL & COVER | | | | | | | |
| STPP 33-1(33)10 | | | | | | | | | |
| LIBBY - DAM N. & S. | | SEAL & COVER | | | | | | | |
| STPP 36-1(20)16 | | | | | | | | | |
| HOT SPRINGS N. & S. | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| STPS 424-1(6)0 | | | | | | APPR | | | |
| KALISPELL - NORTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | 05/05/03 | | | |
| SFCS 548-1(7)0 | | | | | | APPR | | | |
| WEST RESERVE DR.- KALISPELL | | SEAL & COVER | | | | 07/22/03 | | | |
| STPP 52-1(24)3 | | | | | | APPR | | | |
| 5 KM E. OF POLSON-EAST | | PLANT MIX OVERLAY,SEAL & COVER | | | | 05/20/03 | | | |
| CONTRACT TOTAL | 79.950 | km | $ 1,960,300 | $ 1,687,791 | $ 1,586,061 | | | 100% | 130% |
| SFCP 6-1(93)69 | | | | RIVERSIDE CONTRACTING, INC. | | | 05/14/02 | F.P.M. ROBERTS, JAMES | |
| WEEKSVILLE - EAST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 05/31/02 | PHONE NO: 751-2041 | |
| STPP 6-1(96)51 | | | | | | | 06/12/03 | | |
| THOMPSON FALLS - EAST | | SEAL & COVER | | | | | | | |
| STPP 6-1(97)91 | | | | | | | | | |
| PERMA - EAST & WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| SFCS 559-1(1)0 | | | | | | | | | | |
| JCT US 93 - EAST | | SEAL & COVER | | | | | | | | |
| CONTRACT TOTAL | 36.300 km | | | $ 942,391 | $ 978,960 | $ 952,621 | | | 100% | 102% |
| BH 24-1(52)6 | | | TAMIETTI CONST. CO., INC. | | | | | 05/14/02 | F.P.M. HEMBREE, TAMI | |
| BLACKFOOT RIVER-6 KM E OF BONN | | BRIDGE REHABILITATION | | | | | | 06/10/02 | PHONE NO: 523-5856 | |
| | 0.000 km | | | $ 691,276 | $ 768,552 | $ 780,572 | | 05/19/03 | 100% | 88% |
| NH 7-1(97)45 | | | BLAHNIK CONSTRUCTION, INC. | | | | | 06/07/02 | F.P.M. BENEDIK, TOM | |
| US 93 - HAMILTON | | MILLING,PMS OVERLAY,SEAL & COV ER | | | | | | 07/29/02 | PHONE NO: - | |
| NH 93-1(15)0 | | | | | | | | 09/04/03 | | |
| LOLO PASS - EAST | | LEVEL,PMS OVERLAY,SEAL & COVER | | | | | | | | |
| SFCS 203-1(10)0 | | | | | | | | | | |
| STEVENSVILLE - NORTH | | CRACK SEALING,SEAL & COVER | | | | | | | | |
| SFCX 81024(3) | | | | | | | | | | |
| SKALKAHO ROAD | | LEVELING,PMS OVERLAY,SEAL & CO VER | | | | | | | | |
| CONTRACT TOTAL | 65.613 km | | | $ 2,925,210 | $ 3,367,790 | $ 3,468,733 | | | 100% | 94% |
| SMP 2099(03) | | | BLAHNIK CONSTRUCTION, INC. | | | | | 07/18/02 | F.P.M. BENEDIK, TOM | |
| MISSOULA AND BUTTE DISTRICTS - | | CRUSH & STOCKPILES | | | | | | 08/20/02 | PHONE NO: - | |
| | 0.000 mi | | | $ 405,203 | $ 499,917 | $ 502,553 | | 10/06/03*** | 98% | 10/01/02 |
| SMP 3299(03) | | | HERB RICHARDS CONSTRUCTION CO. | | | | | 07/18/02 | F.P.M. SULLIVAN, SHEILA | |
| MISSOULA DISTRICT - CRUSH AND | | CRUSH & STOCKPILE | | | | | | 08/21/02 | PHONE NO: 523-5877 | |
| | 0.000 mi | | | $ 296,700 | $ 268,370 | $ 265,890 | | 12/15/02 | 100% | 10/01/02 |
| NH 5-3(82)113 | | | RIVERSIDE CONTRACTING, INC. | | | | PEND | 08/09/02 | F.P.M. MITCHELL, JAMES D. | |
| NORTH MAIN - KALISPELL | | PLANT MIX OVERLAY,SEAL & COVER ,SIDWALK & CURB IMPROVEMENTS | | | | | 08/29/03 | 03/19/03 | PHONE NO: 751-2046 | |
| NH 5-3(83)127 | | | | | | | PEND | 10/06/03*** | | |
| US93 - WHITEFISH | | PLANT MIX OVERLAY,SEAL & COVER ,SIDEWALK & CURB IMPROVEMENTS | | | | | 09/02/03 | | | |
| CONTRACT TOTAL | 4.500 km | | | $ 1,137,398 | $ 1,290,518 | $ 1,218,286 | | | 92% | 76% |
| SFCP 1-2(119)129 | | | JTL GROUP, INC. - KALISPELL | | | | | 09/26/02 | F.P.M. ROBERTS, JAMES | |
| GLACIER AIRPORT - NORTH | | LEVELING,PMS,OVERLAY & SEAL & COVER | | | | | | 04/21/03 | PHONE NO: 751-2041 | |
| | 7.356 km | | | $ 1,465,780 | $ 1,058,278 | $ 956,435 | | 10/06/03*** | 90% | 89% |
| IM 90-1(138)5 | | | BODELL CONSTRUCTION COMPANY | | | | | 09/26/02 | F.P.M. JOHNSON, ROBERT L. | |
| DENA MORA REST AREA | | REST AREAS,SIT IMPROVEMENTS,LA NDSCAPING & RELATED WORK | | | | | | 12/10/02 | PHONE NO: 523-5864 | |
| | 0.000 mi | | | $ 3,533,077 | $ 2,940,415 | $ 2,139,057 | | 10/06/03*** | 73% | 57% |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/03
*** MISSOULA DISTRICT ***

DATE:09/09/03



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| SMP 3199(03) | | | TREASURE STATE CONSTRUCTION | | | | | 09/26/02 | F.P.M. SULLIVAN, SHEILA | |
| MISSOULA DISTRICT - CRUSH & ST | | STOCKPILE | | | | | | 11/12/02 | PHONE NO: 523-5877 | |
| | 0.000 | km | | $ 194,063 | $ 243,825 | $ 244,776 | | 12/16/02 | 100% | 04/01/03 |
| BR 9032(33) | | | FRONTIER-WEST, L.L.C. | | | | | 11/07/02 | F.P.M. KALBERG, J. GARY | |
| SWAN RIVER - WEST OF CONDON | | RECONSTR.OF GRVL APP & NEW PRE STRESSED CONCRETE BULB TEE STR | | | | | | 04/10/03 | PHONE NO: 751-2040 | |
| | 0.240 | km | | $ 642,053 | $ 461,181 | $ 328,569 | | 10/06/03*** | 71% | 72% |
| STPHS 0002(628) | | | UNITED RENTALS HWY TECH INC | | | | PEND | 11/07/02 | F.P.M. BENEDIK, TOM | |
| 1998-D1-SIGNING & ELECTRICAL | | 1998-D1-SIGNING & ELECTRICAL | | | | | 08/26/03 | 04/24/03 | PHONE NO: - | |
| | 0.000 | km | | $ 41,718 | $ 38,030 | $ 37,938 | | 05/21/03 | 100% | 27% |
| STPP 1-2(116)123 | | | OMO CONSTRUCTION INC | | | | | 12/05/02 | F.P.M. MITCHELL, JAMES D. | |
| US2/MT35 OVERHEAD SIGN - KALIS | | US2/MT35 OVERHEAD SIGN-KALISPE LL | | | | | | / / | PHONE NO: 751-2046 | |
| | 0.000 | km | | $ 24,188 | $ 28,000 | $ 0 | | 10/06/03*** | 0% | 0% |
| BR 9039(33) | | | FRONTIER-WEST, L.L.C. | | | | | 02/10/03 | F.P.M. HEMBREE, TAMI | |
| CLARK FORK - EAST OF DRUMMOND | | REPLACEMENT OF A THROUGH TRUSS BRIDGE W/PRESTRESSED CONCRETE | | | | | | 03/24/03 | PHONE NO: 523-5856 | |
| | 0.300 | km | | $ 894,600 | $ 713,538 | $ 565,435 | | 10/06/03*** | 79% | 67% |
| IM 90-1(141)0 | | | ACME CONCRETE PAVING, INC. | | | | | 03/10/03 | F.P.M. JOHNSON, ROBERT L. | |
| LOOKOUT PASS - EAST | | PCCP REPLACMENT,JOINT & CRACK SEALING & BRIDGE REPAIR | | | | | | 04/15/02 | PHONE NO: 523-5864 | |
| | 44.800 | km | | $ 5,983,704 | $ 8,541,627 | $ 4,111,132 | | 09/03/04*** | 48% | 43% |
| BR 41-1(16)32 | | | FRONTIER-WEST, L.L.C. | | | | | 03/10/03 | F.P.M. HEMBREE, TAMI | |
| BLACKFOOT RIVER - 12 KM NE HEL | | GRADING,GRAVEL,PLANT MIX & CON STRUCTION OF GIRDER STRUCTURE | | | | | | 04/07/03 | PHONE NO: 523-5856 | |
| | 1.200 | km | | $ 2,110,268 | $ 1,777,055 | $ 1,214,438 | | 06/18/04*** | 68% | 37% |
| STPHS 0002(646) | | | MONTANA LINES, INC | | | | PEND | 03/10/03 | F.P.M. MITCHELL, JAMES D. | |
| 1998 - D1 - ELECTRICAL | | SIGNING,ELECTRICAL & RUMBLE ST RIPS | | | | | 09/05/03 | 06/26/03 | PHONE NO: 751-2046 | |
| | 0.000 | km | | $ 41,788 | $ 51,569 | $ 50,578 | | 09/05/03*** | 98% | 57% |
| BH 0002(507) | | | CONCRETE BARRIER | | | | | 03/10/03 | F.P.M. KALBERG, J. GARY | |
| D1 - SEISMIC REHAB | | SEISMIC BRIDGE REHABILITATION | | | | | | 05/12/03 | PHONE NO: 751-2040 | |
| | 0.000 | km | | $ 1,103,039 | $ 1,185,073 | $ 885,761 | | 11/14/03*** | 75% | 73% |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/03
*** MISSOULA DISTRICT ***

DATE:09/09/03



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| STPS 212-2(11)5 | | | RIVERSIDE CONTRACTING, INC. | | | | | 03/10/03 | F.P.M. JOHNSON, ROBERT L. | |
| MOIESE - NE | | RESURFACING,SEAL & COVER | | | | | | 04/23/03 | PHONE NO: 523-5864 | |
| | 20.260 km | | | $ 505,912 | $ 557,224 | $ 516,150 | | 07/12/03 | 100% | 36% |
| NH 24-1(57)1 | | | JTL GROUP, INC.- MISSOULA | | | | | 03/10/03 | F.P.M. MAART, WILLIAM W | |
| EAST OF BONNER - EAST | | COLD MILLING & PLANT MIX SURFA CING,SEAL & COVER | | | | | | 06/02/03 | PHONE NO: 523-5863 | |
| | 0.000 km | | | $ 688,550 | $ 641,994 | $ 579,830 | | 10/21/03*** | 90% | 44% |
| CM 41(27) | | | BLAHNIK CONSTRUCTION, INC. | | | | | 04/07/03 | F.P.M. BENEDIK, TOM | |
| FOXFIELD AVE. - HAMILTON | | COLD MILLING,PLANT MIX SURFACI NG & SIDEWALKS | | | | | | 05/15/03 | PHONE NO: - | |
| | 0.000 km | | | $ 130,269 | $ 136,792 | $ 159,197 | | 08/18/03 | 100% | 90% |
| IM 90-3(73)150 | | | JIM GILMAN EXCAVATING INC. | | | | | 04/07/03 | F.P.M. SULLIVAN, SHEILA | |
| DRUMMOND - EAST AND WEST | | HOT RECYCLE,PLANT MIX OVERLAY, SEAL & COVER & BRIDGE REHAB | | | | | | 04/25/03 | PHONE NO: 523-5877 | |
| | 0.000 km | | | $ 10,463,453 | $ 10,940,052 | $ 3,403,618 | | 09/19/04*** | 31% | 09/19/04 |
| CM 6728(3) | | | SCHELLINGER CONST CO.,INC. | | | | | 04/07/03 | F.P.M. MITCHELL, JAMES D. | |
| WHITEFISH STAGE ROAD - KALISPE | | LEVELING,PLANT MIX BITUMINOUS SURFACING,SEAL & COVER | | | | | | 06/26/03 | PHONE NO: 751-2046 | |
| | 0.000 km | | | $ 408,800 | $ 366,453 | $ 355,184 | | 10/06/03*** | 97% | 78% |
| STPP 1-2(121)126 | | | MONTANA LINES, INC | | | | | 05/05/03 | F.P.M. CYR, MARK | |
| SIGNAL-US 2/ROSE CROSSING | | SIGNALS,SIGNING & PAVEMENT MAR KING | | | | | | 08/20/03 | PHONE NO: 751-2043 | |
| STPP 1-2(120)128 | | | | | | | | 10/21/03*** | | |
| SIGNAL - US 2/BIRCH GROVE ROAD | | SIGNALS,SIGNING & PAVEMENT MAR KING | | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | | $ 290,632 | $ 358,630 | $ 49,509 | | | 14% | 7% |
| STPHS 0002(481) | | | JTL GROUP, INC. - KALISPELL | | | | APPR | 05/05/03 | F.P.M. CYR, MARK | |
| 1997-D1-MISCELLANEOUS SAFETY | | SLOPE FLATTENING AND SIGNING | | | | | 07/17/03 | 06/23/03 | PHONE NO: 751-2043 | |
| | 0.000 mi | | | $ 204,599 | $ 224,501 | $ 199,755 | | 09/05/03*** | 89% | 92% |
| SMP 2499(4) | | | BLAHNIK CONSTRUCTION, INC. | | | | | 05/05/03 | F.P.M. ROBERTS, JAMES | |
| MISSOULA DISTRICT CRUSH & STOC | | CRUSH & STOCKPILE | | | | | | / / | PHONE NO: 751-2041 | |
| | 0.000 mi | | | $ 408,250 | $ 381,440 | $ 0 | | 11/01/03*** | 0% | 11/01/03 |
| SMP 2799(04) | | | WARD CRUSHING, L.L.C. | | | | | 05/05/03 | F.P.M. ROBERTS, JAMES | |
| MISSOULA DISTRICT CRUSH AND ST | | CRUSH & STOCKPILE | | | | | | / / | PHONE NO: 751-2041 | |
| | 0.000 mi | | | $ 702,915 | $ 578,293 | $ 0 | | 04/01/04*** | 0% | 04/01/04 |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| SMP 3199(04) | | | WARD CRUSHING, L.L.C. | | | | 05/05/03 | F.P.M. JOHNSON, ROBERT L. | |
| MISSOULA DISTRICT CRUSH & STOC | | CRUSH & STOCKPILE | | | | | 07/28/03 | PHONE NO: 523-5864 | |
| | 0.000 | mi | $ 484,438 | $ 460,520 | $ 149,081 | | 11/01/03*** | 32% | 11/01/03 |
| SMP 3299(04) | | | MT MAT'LS, INC.(DBA)LS JENSEN | | | | 05/05/03 | F.P.M. BENEDIK, TOM | |
| MISSOULA DISTRICT CRUSH AND ST | | CRUSH & STOCKPILE | | | | | / / | PHONE NO: - | |
| | 0.000 | km | $ 466,400 | $ 502,700 | $ 0 | | 11/01/03*** | 0% | 11/01/03 |
| SFCN-STPHS 1-2(105)142 | | | SCHELLINGER CONST CO.,INC. | | | | 05/05/03 | F.P.M. ROBERTS, JAMES | |
| HUNGRY HORSE - WEST GLACIER | | TRAFFIC SIGNAL,LIGHTING & SIGN ING | | | | | / / | PHONE NO: 751-2041 | |
| SFCP 65-1(4)0 | | | | | | | 11/07/03*** | | |
| WEST GLACIER-NORTH | | MILLING,PLANT MIX OVERLAY,SEAL & COVER,ADA CURB RAMPS | | | | | | | |
| NH 1-2(125)143 | | | | | | | | | |
| SIGNAL-MAIN ST.-HUNGRY HORSE | | PLANT MIX OVERLAY,SEAL & COVER ,STRIPING & SIDWALKS | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | $ 2,248,798 | $ 2,143,196 | $ 21,430 | | | 1% | 0% |
| CM 45(32) | | | RIVERSIDE CONTRACTING, INC. | | | | 07/07/03 | F.P.M. BENEDIK, TOM | |
| PAVING - THOMPSON FALLS | | PLANT MIX PAVING OF THE STREET S AND ALLEYS | | | | | / / | PHONE NO: - | |
| STPS 471-1(7)0 | | | | | | | 10/21/03*** | | |
| THOMPSON FALLS - SOUTHWEST | | OVERLAY,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 16.050 | km | $ 1,228,489 | $ 1,155,161 | $ 11,554 | | | 1% | 25% |
| STPP 0002(576) | | | OMO CONSTRUCTION INC | | | | 07/07/03 | F.P.M. MAART, WILLIAM W | |
| D1-GUARDRAIL UPGRADE | | GUARDRAIL & BRIDGE RAIL UPGRAD E | | | | | 08/11/03 | PHONE NO: 523-5863 | |
| | 0.000 | km | $ 1,164,564 | $ 1,213,363 | $ 171,643 | | 10/21/03*** | 14% | 9% |
| CM 24(18) | | | SMITH PAVING & CONTRACTING ENT | | | | 08/04/03 | F.P.M. ROBERTS, JAMES | |
| DIVISION/5TH STREET - POLSON | | GRADE,GRAVEL & PLANT MIX SURFA CING | | | | | / / | PHONE NO: 751-2041 | |
| | 0.000 | km | $ 317,341 | $ 236,962 | $ 2,370 | | 10/21/03*** | 1% | 0% |
| BR 9020(21) | | | FRONTIER-WEST, L.L.C. | | | | 08/04/03 | F.P.M. HEMBREE, TAMI | |
| MIDDLE FORK ROCK CR.-SW OF PHI | | NEW SINGLE SPAN,BLUB-T PRECAST BEAMS BRIDGE,APPROACH ROAD | | | | | 08/25/03 | PHONE NO: 523-5856 | |
| | 0.000 | km | $ 303,048 | $ 213,026 | $ 2,131 | | 10/06/03*** | 1% | 0% |
| NH 1-2(68)138 F | | | SCHELLINGER CONST CO.,INC. | | | | 08/04/03 | F.P.M. CYR, MARK | |
| COLUMBIA HEIGHTS - EAST | | GRADE,GRAVEL,PLANT MIX BITUMIN OUS SURFACING,SEAL & COVER,PAR | | | | | / / | PHONE NO: 751-2043 | |
| | 0.000 | mi | $ 3,800,017 | $ 2,966,207 | $ 29,663 | | 10/06/03*** | 1% | 0% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE WORK BEG. WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| MISSOULA DISTRICT TOTALS | | | $ 99,232,096 | $ 98,044,233 | $ 76,437,953 | | | 74% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 13-2(2)83 | | | MORGEN & OSWOOD CONST. CO.,INC | | | APPR | 11/16/99 | F.P.M. COLLINGWOOD, MATT | |
| JEFFERSON RIVER - 20.4KM SW OF | | GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE | | | | 11/14/02 | 12/21/99 | PHONE NO: 222-2276 | |
| | 0.600 km | | $ 2,712,516 | $ 1,848,513 | $ 1,890,280 | | 10/12/01 | 100% | 115% |
| STPHS-STPS-STPU 25(27) | | | S K CONSTRUCTION, INC. | | | APPR | 11/06/00 | F.P.M. CARLSON,JACK | |
| ONE MILE EAST OF HELENA | | GRADE,AGG.SURF,PLANT MIX SURF. ,SEAL & COVER,& CONC.SLAB | | | | 09/26/02 | 03/26/01 | PHONE NO: 457-0526 | |
| | 2.795 km | | $ 2,061,164 | $ 1,749,409 | $ 2,270,676 | | 03/28/03 | 100% | 104% |
| IM 15-2(68)130 | | | JIM GILMAN EXCAVATING INC. | | | APPR | 11/27/00 | F.P.M. HARRIS, DEAN | |
| BUTTE-ELK PARK | | COLD MILLING,PAVEMENT PULVERIZ ATION,PLANT MIX SURFACING | | | | 12/27/02 | 12/03/00 | PHONE NO: 494-9643 | |
| IM 15-2(72)121 | | | | | | | 10/06/03*** | | |
| NISSLER-BUTTE | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 24.010 km | | $ 8,037,938 | $ 8,527,271 | $ 14,174,118 | | | 98% | 99% |
| NH 15-4(85)193 F | | | (OBS)MARONICK CONST. L.L.C. | | | APPR | 05/11/01 | F.P.M. FELLOWS,TIM | |
| CEDAR STREET INTERCHANGE-HELEN | | GRADE,AGG SURF,PL.MIX SURF.,SE AL & COVER,SIGN,LIGHT,STEEL | | | | 10/31/02 | 06/26/01 | PHONE NO: 495-1506 | |
| | 0.653 km | | $ 3,648,604 | $ 3,153,678 | $ 3,404,839 | | 08/04/03 | 100% | 105% |
| STPP 29-1(31)50 | | | M A DEATLEY CONSTRUCTION | | | APPR | 08/10/01 | F.P.M. STARCEVICH JOHN R. | |
| SILVER STAR - NORTH & SOUTH | | GRADING,GRAVEL & PLANT MIX SUR FACING | | | | 07/30/03 | 09/17/01 | PHONE NO: 685-3416 | |
| | 6.965 km | | $ 6,494,756 | $ 6,513,198 | $ 7,436,027 | | 04/29/03 | 100% | 81% |
| STPP 29-1(37)43 | | | JIM GILMAN EXCAVATING INC. | | | APPR | 09/07/01 | F.P.M. BRAZILL, BILL | |
| TWIN BRIDGES - NORTH | | GRADING,GRAVEL,PLANT MIX SURFA CING | | | | 07/30/03 | 10/24/01 | PHONE NO: 287-2142 | |
| | 9.800 km | | $ 4,689,089 | $ 4,293,493 | $ 4,584,390 | | 08/12/03 | 100% | 88% |
| STPU 5807(8) | | | (OBS)MARONICK CONST. L.L.C. | | | APPR | 10/11/01 | F.P.M. FELLOWS,TIM | |
| NORTH MAIN STREET-HELENA | | GR,GRAVL,PL MIX SURF,PED UNDPS ,PRSTR CONC BEAM STR,WATER, | | | | 05/29/03 | 11/12/01 | PHONE NO: 495-1506 | |
| BR 8-2(47)43 | | | | | | APPR | 09/05/03*** | | |
| LYNDALE OVERPASS-HELENA | | GRADE,GRAVEL,PLANT MIX SURF,PE D UNDERPASS,WATER,SEWER,SIGNAL | | | | 08/04/03 | | | |
| CONTRACT TOTAL | 1.706 mi | | $ 6,374,477 | $ 5,843,595 | $ 6,751,546 | | | 98% | 111% |
| HDP-IR 9113(001)F | | | A.M. WELLES, INC. | | | | 12/13/01 | F.P.M. MCCORMICK, THOMAS | |
| N 19TH INTERCHANGE LANDSCAPE | | LANDSCAPING | | | | | 05/13/02 | PHONE NO: 586-5074 | |
| | 0.000 km | | $ 41,960 | $ 37,540 | $ 28,138 | | 10/16/02 | 100% | 50% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 422-1(5)2 | | | | SLETTEN CONSTRUCTION CO | | APPR | 02/20/02 | F.P.M. JOHNSON,RICKIE | |
| IRR CANAL-EAST OF SILVER STAR | | NEW BOX CULVERT,GRADING,GRAVEL SURFACING | | | | 12/06/02 | 04/01/02 | PHONE NO: 285-4943 | |
| BR 422-1(4)0 | | | | | | APPR | 06/18/03 | | |
| JEFFERSON RIVER - SILVER STAR | | CONCRETE PRESTR.GIRDER BRIDGE, GRD GRAVEL SURFACING,PL MIX | | | | 12/10/02 | | | |
| CONTRACT TOTAL | 1.706 km | | $ 1,209,338 | $ 1,132,245 | $ 1,157,911 | | | 100% | 96% |
| STPP 84-4(9)22 | | | | RIVERSIDE CONTRACTING, INC. | | APPR | 02/20/02 | F.P.M. MCCORMICK, THOMAS | |
| FOUR CORNERS - WEST | | GRADING,GRAVEL SURFACING.PLANT MIX BITUMINOUS SURFACING | | | | 07/14/03 | 03/13/02 | PHONE NO: 586-5074 | |
| | 10.883 km | | $ 6,977,346 | $ 6,597,490 | $ 6,717,498 | | 09/05/03*** | 98% | 101% |
| IM 15-1(91)17 | | | | J T L GROUP, INC. - HIGHWAY | | APPR | 04/11/02 | F.P.M. HANCOCK,DALE | |
| LIMA - RED ROCK | | COLDMILLING,PLANT MIX OVERLAY, SEAL & COVER | | | | 07/03/03 | 08/30/02 | PHONE NO: 683-4434 | |
| | 33.500 km | | $ 6,057,867 | $ 5,165,344 | $ 5,192,033 | | 10/06/03*** | 98% | 126% |
| BR 9022(22) | | | | FRONTIER-WEST, L.L.C. | | APPR | 04/11/02 | F.P.M. CLARY,DAN | |
| BOULDER RIVER-6 KM EAST OF BAS | | 47 METER PRESTRESSED BEAM STRU CTURE WITH PLANT MIX APPROAACH | | | | 05/29/03 | 05/24/02 | PHONE NO: 225-4295 | |
| | 0.350 km | | $ 569,599 | $ 567,376 | $ 597,875 | | 07/17/03 | 100% | 92% |
| IM 90-4(46)206 | | | | RIVERSIDE CONTRACTING, INC. | | | 05/14/02 | F.P.M. ARVISH,MIKE | |
| OPPORTUNITY - NISSLER | | SEAL & COVER | | | | | 06/11/02 | PHONE NO: 563-7261 | |
| STPP 19-1(30)1 | | | | | | | 08/25/03 | | |
| JCT I-90 - ANACONDA | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER,SLOPE FLAT & | | | | | | | |
| CONTRACT TOTAL | 18.300 km | | $ 6,657,193 | $ 5,981,697 | $ 6,197,641 | | | 100% | 111% |
| NH 12-1(7)9 | | | | RIVERSIDE CONTRACTING, INC. | | APPR | 05/14/02 | F.P.M. COLLINGWOOD, MATT | |
| US 20/US 191 INTERSECTION-WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | 08/01/03 | 07/08/02 | PHONE NO: 222-2276 | |
| NH 12-1(12)9 | | | | | | | 08/16/03 | | |
| US 20-WEST YELLOWSTONE | | SEAL & COVER | | | | | | | |
| NH 12-1(11)0 | | | | | | | | | |
| TARGHEE-WEST YELLOWSTONE | | GRADING,GRAVEL,PORT CEMENT CON C PAVE,SIGNALS & INTERSECTION | | | | | | | |
| CONTRACT TOTAL | 14.913 km | | $ 1,137,324 | $ 1,373,104 | $ 1,270,542 | | | 100% | 69% |
| NH 8-4(39)58 | | | | S K CONSTRUCTION, INC. | | APPR | 06/07/02 | F.P.M. CARLSON,JACK | |
| US-287 PASSING LANES - BAUM RO | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | 07/03/03 | 07/15/02 | PHONE NO: 457-0526 | |
| NH 8-4(40)68 | | | | | | APPR | 07/24/03 | | |
| US 287 PASSING LANES - NORTH O | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | 07/03/03 | | | |
| CONTRACT TOTAL | 0.000 km | | $ 3,800,652 | $ 3,788,162 | $ 4,123,658 | | | 100% | 89% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| STPP 14-2(22)43 | | | RIVERSIDE CONTRACTING, INC. | | | | | 06/07/02 | F.P.M. CARLSON,JACK | |
| WHITE SULPHUR SPRINGS - EAST | | SEAL & COVER | | | | | | 07/25/02 | PHONE NO: 457-0526 | |
| STPP 59-1(23)7 | | | | | | | | 10/06/03*** | | |
| CLYDE PARK - NORTH AND SOUTH | | PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER | | | | | | | | |
| STPP 14-2(21)24 | | | | | | | | | | |
| MEAGHER COUNTY LINE - EAST | | SEAL & COVER | | | | | | | | |
| STPP 59-1(22)25 | | | | | | | | | | |
| NORTH OF WILSALL - NORTH | | PLANT MIX BITUMINOUS SURFACING ,SEAL & COVER | | | | | | | | |
| SFCS 360-1(2)9 | | | | | | | | | | |
| FORT LOGAN ROAD | | SEAL & COVER | | | | | | | | |
| CONTRACT TOTAL | 98.290 km | | | $ 3,052,343 | $ 3,346,379 | $ 3,269,404 | | | 95% | 59% |
| CM 0299(12) | | | JIM GILMAN EXCAVATING INC. | | | | | 06/07/02 | F.P.M. ARVISH,MIKE | |
| SYCAMORE/PENNSYLVANIA-ANACONDA | | MILLING,PMS OVERLAY,SEAL & COV ER | | | | | | 07/12/02 | PHONE NO: 563-7261 | |
| SFCS 569-1(2)0 | | | | | | | | 10/06/03*** | | |
| JCT MT-1 - SOUTH | | LEVEL,PMS OVERLAY,SEAL & COVER | | | | | | | | |
| SFCS 273-1(8)0 | | | | | | | | | | |
| ANACONDA - GALEN | | SEAL & COVER | | | | | | | | |
| CONTRACT TOTAL | 30.687 km | | | $ 605,031 | $ 681,758 | $ 621,116 | | | 91% | 80% |
| SFCS 249-1(5)0 | | | RIVERSIDE CONTRACTING, INC. | | | | | 06/07/02 | F.P.M. HELD,TERRY | |
| ENNIS-SOUTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | 08/23/02 | PHONE NO: 287-3868 | |
| | 4.670 mi | | | $ 206,559 | $ 285,120 | $ 266,320 | | 08/19/03 | 100% | 64% |
| NH 8-2(60)43 | | | HELENA SAND & GRAVEL INC | | | | APPR | 08/09/02 | F.P.M. FELLOWS,TIM | |
| LAST CHANCE GULCH TO PROSPECT | | COLD MILLING,RESURFACING,PAVEM ENT MARKING | | | | | 06/16/03 | 09/23/02 | PHONE NO: 495-1506 | |
| | 1.500 km | | | $ 563,325 | $ 532,279 | $ 447,980 | | 10/06/03*** | 84% | 167% |
| STPHS 0002(617) | | | UNITED RENTALS HWY TECH INC | | | | APPR | 08/09/02 | F.P.M. CLARY,DAN | |
| 1998-D2/D3-SIGNING-ELECTRICAL | | 1998-D2/D3-SIGNING-ELECTRICAL ,SIGNING & ELECTRICAL | | | | | 05/05/03 | 10/01/02 | PHONE NO: 225-4295 | |
| | 0.000 km | | | $ 37,293 | $ 41,511 | $ 37,625 | | 05/20/03 | 100% | 63% |
| NH 11-1(37)31 | | | RIVERSIDE CONTRACTING, INC. | | | | | 09/06/02 | F.P.M. COLLINGWOOD, MATT | |
| TURNBAY - EMIGRANT | | GRADING,PLANT MIX BITUMINOUS SURFACING,SEAL & COVER | | | | | | 10/16/02 | PHONE NO: 222-2276 | |
| | 0.910 km | | | $ 1,114,683 | $ 1,199,336 | $ 1,147,298 | | 10/06/03*** | 96% | 95% |
| STPP 29-1(39)42 | | | JIM GILMAN EXCAVATING INC. | | | | | 09/06/02 | F.P.M. HANCOCK,DALE | |
| MAIN STREET-TWIN BRIDGES | | MILLING,PLANT MIX BITUMINOUS O VERLAY,SEAL & COVER,SIDEWALKS | | | | | | 06/12/03 | PHONE NO: 683-4434 | |
| | 1.635 km | | | $ 496,271 | $ 479,150 | $ 477,259 | | 10/06/03*** | 99% | 100% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP 69-1(17)38 | | | | HELENA SAND & GRAVEL INC | | | 09/06/02 | F.P.M. CLARY,DAN | |
| MAIN STREET - BOULDER | | PRESTRESSED CONCRETE GIRDER ST RUCTURE,GRADING,GRAVEL & PLANT | | | | | 10/15/02 | PHONE NO: 225-4295 | |
| BR 69-1(18)37 | | | | | | | 09/05/03*** | | |
| BOULDER RIVER-S OF BOULDER | | GRADING,GRAVEL & PLANT MIX BIT UMINOUS SURFACING,STORM DRAIN, | | | | | | | |
| CONTRACT TOTAL | 0.054 | km | $ 4,515,735 | $ 4,003,627 | $ 4,170,026 | | | 98% | 106% |
| STPHS 90-6(96)317 | | | | OMO CONSTRUCTION INC | | APPR | 09/06/02 | F.P.M. COLLINGWOOD, MATT | |
| MEDIAN RAIL - BOZEMAN PASS | | CONCRETE MEDIAN RAIL | | | | 05/20/03 | 03/24/03 | PHONE NO: 222-2276 | |
| | 0.000 | km | $ 111,824 | $ 81,132 | $ 85,788 | | 04/09/03 | 100% | 83% |
| STPP 84-2(4)12 | | | | JIM GILMAN EXCAVATING INC. | | | 09/26/02 | F.P.M. STARCEVICH JOHN R. | |
| MADISON RIVER - EAST | | GRADING,GRAVEL & PLANT MIX BIT UMINOUS SURFACING | | | | | 12/09/02 | PHONE NO: 685-3416 | |
| | 15.700 | km | $ 9,627,840 | $ 8,685,411 | $ 5,713,148 | | 09/05/03*** | 66% | 39% |
| BR 9022(23) | | | | FRONTIER-WEST, L.L.C. | | | 11/07/02 | F.P.M. BRAZILL, BILL | |
| JEFFERSON OVERFLOW-WEST OF CAR | | CONCRRETE SLAB STRUCTURE & APP ROACHES | | | | | 01/09/03 | PHONE NO: 287-2142 | |
| | 0.660 | km | $ 526,417 | $ 471,472 | $ 418,399 | | 10/06/03*** | 89% | 83% |
| NH 8-4(42)65 | | | | SCHELLINGER CONST CO.,INC. | | | 02/10/03 | F.P.M. FELLOWS,TIM | |
| 2 KM S. OF WINSTON - SOUTH | | WIDENING,MILLING,PLANT MIX BIT .OVERLAY,SEAL & COVER | | | | | 06/17/03 | PHONE NO: 495-1506 | |
| | 13.900 | km | $ 3,146,626 | $ 3,049,967 | $ 3,158,503 | | 10/06/03*** | 98% | 86% |
| SFCS 278-1(16)35 | | | | H-K CONTRACTORS, INC. | | APPR | 02/10/03 | F.P.M. HANCOCK,DALE | |
| JACKSON - EAST | | PLANT MIX SURFACING,SEAL & COV ER | | | | 07/22/03 | 04/21/03 | PHONE NO: 683-4434 | |
| | 12.200 | km | $ 935,762 | $ 986,393 | $ 962,926 | | 10/06/03*** | 98% | 59% |
| STPP 55-3(9)13 | | | | H-K CONTRACTORS, INC. | | PEND | 03/10/03 | F.P.M. HELD,TERRY | |
| WHITEHALL STREET - WHITEHALL | | GRADE,GRAVEL,PLANT MIX SURFACI NG,SEAL & COVER,STORM DRAINS & | | | | 05/14/03 | 06/09/03 | PHONE NO: 287-3868 | |
| | 0.900 | km | $ 1,962,375 | $ 1,881,372 | $ 1,185,056 | | 10/10/03*** | 63% | 66% |
| IM 15-1(97)0 | | | | BLAHNIK CONSTRUCTION, INC. | | | 04/07/03 | F.P.M. HANCOCK,DALE | |
| MONIDA - LIMA | | SEAL & COVER | | | | | 06/23/03 | PHONE NO: 683-4434 | |
| | 27.458 | km | $ 691,396 | $ 749,722 | $ 709,038 | | 10/21/03*** | 95% | 97% |
| IM 90-3(95)189 | | | | JIM GILMAN EXCAVATING INC. | | | 04/07/03 | F.P.M. ARVISH,MIKE | |
| DEER LODGE - SOUTH | | SEAL & COVER | | | | | 07/24/03 | PHONE NO: 563-7261 | |
| | 8.700 | km | $ 241,473 | $ 242,523 | $ 206,424 | | 10/21/03*** | 85% | 70% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| STPS 411-1(7)0 | | | RIVERSIDE CONTRACTING, INC. | | | | | 04/07/03 | F.P.M. JOHNSON,RICKIE | |
| JUNCTION SECONDARY 205-NORTH | | SEAL & COVER | | | | | | 05/30/03 | PHONE NO: 285-4943 | |
| | 10.206 | km | | $ 139,736 | $ 143,502 | $ 154,007 | | 08/09/03 | 100% | 17% |
| STPS 441-1(8)0 | | | RIVERSIDE CONTRACTING, INC. | | | | | 04/07/03 | F.P.M. ARVISH,MIKE | |
| JUNCTION I-90-SOUTHWEST | | SEAL & COVER | | | | | | 06/17/03 | PHONE NO: 563-7261 | |
| | 4.709 | km | | $ 80,238 | $ 93,452 | $ 63,388 | | 08/20/03 | 100% | 20% |
| STPHS-NH 85-1(8)5 | | | JTL GROUP, INC.-BELGRADE | | | | | 05/05/03 | F.P.M. MCCORMICK, THOMAS | |
| TURNBAYS - SOUTH OF BELGRADE | | GRADING,GRAVEL SURF,MILLING,PL ANT MIX BIT.SURFACING & SEAL | | | | | | 06/11/03 | PHONE NO: 586-5074 | |
| | 0.000 | km | | $ 420,203 | $ 417,335 | $ 356,054 | | 10/21/03*** | 85% | 91% |
| IM 90-7(85)340 | | | RIVERSIDE CONTRACTING, INC. | | | | | 05/05/03 | F.P.M. COLLINGWOOD, MATT | |
| 1 KM EAST OF JCT US 89 - EAST | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | | 06/16/03 | PHONE NO: 222-2276 | |
| | 20.840 | km | | $ 4,141,449 | $ 4,083,989 | $ 1,253,326 | | 11/07/03*** | 31% | 62% |
| NH 50-2(50)48 | | | RIVERSIDE CONTRACTING, INC. | | | | | 05/05/03 | F.P.M. MCCORMICK, THOMAS | |
| BIG SKY - NORTH | | COLD MILLING,PLANT MIX OVERLAY & SEAL & COVER | | | | | | 07/07/03 | PHONE NO: 586-5074 | |
| | 21.000 | mi | | $ 1,822,769 | $ 1,827,316 | $ 323,894 | | 09/05/03*** | 18% | 83% |
| SMP 1699(04) | | | A.M. WELLES, INC. | | | | | 05/05/03 | F.P.M. COLLINGWOOD, MATT | |
| BUTTE DISTRICT CRUSH AND STOCK | | CRUSH & STOCKPILE | | | | | | 8/11/03 | PHONE NO: 222-2276 | |
| | 0.000 | mi | | $ 522,675 | $ 624,000 | $ 52,694 | | 11/01/03*** | 8% | 11/01/03 |
| SMP 2299(04) | | | BLAHNIK CONSTRUCTION, INC. | | | | | 05/05/03 | F.P.M. CLARY,DAN | |
| BUTTE DISTRICT CRUSH & STOCKPI | | CRUSH & STOCKPILE | | | | | | / / | PHONE NO: 225-4295 | |
| | 0.000 | mi | | $ 306,405 | $ 346,110 | $ 0 | | 11/01/03*** | 0% | 11/01/03 |
| SMP 2599(04) | | | SCHELLINGER CONST CO.,INC. | | | | | 05/05/03 | F.P.M. FELLOWS,TIM | |
| BUTTE DISTRICT CRUSH & STOCKPI | | CRUSH & STOCKPILE | | | | | | 07/28/03 | PHONE NO: 495-1506 | |
| | 0.000 | km | | $ 382,088 | $ 480,030 | $ 330,515 | | 11/01/03*** | 69% | 11/01/03 |
| BH 1805(9) | | | EDWARD T COPPS CONST. | | | | APPR | 05/07/03 | F.P.M. HARRIS, DEAN | |
| SILVER BOW CREEK-MONTANA STREE | | BRIDGE REHABILITATION | | | | | 07/15/03 | 06/20/03 | PHONE NO: 494-9643 | |
| | 0.000 | km | | $ 341,062 | $ 427,644 | $ 152,651 | | 11/07/03*** | 36% | 49% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 11-1(42)0 | | | | JTL GROUP, INC.-BELGRADE | | | 06/02/03 | F.P.M. COLLINGWOOD, MATT | |
| SCOTT STREET - GARDINER | | PLANT BITUMINOUS SURFACING,SEA L & COVER | | | | | / / | PHONE NO: 222-2276 | |
| | 1.700 km | | $ 341,779 | $ 353,989 | $ 0 | | 09/05/03*** | 0% | 0% |
| IM 0002(455) | | | | EDWARD T COPPS CONST. | | | 06/02/03 | F.P.M. JOHNSON,RICKIE | |
| DISTRICT 2 - SEISMIC RETROFIT | | DISTRICT 2 SEISMIC RETROFIT | | | | | 07/07/03 | PHONE NO: 285-4943 | |
| | 0.000 km | | $ 2,207,139 | $ 1,658,567 | $ 504,449 | | 11/12/04*** | 30% | 19% |
| STPP 46-6(3)58 | | | | A.M. WELLES, INC. | | | 07/07/03 | F.P.M. ARVISH,MIKE | |
| DICKIE BRIDGE - WISE RIVER | | GRADE,GRAVEL,& PLANT MIX SURFA CING | | | | | 08/14/03 | PHONE NO: 563-7261 | |
| | 0.000 km | | $ 4,062,929 | $ 3,590,287 | $ 170,229 | | 09/10/04*** | 5% | 0% |
| CM 1899(12) | | | | SCHELLINGER CONST CO.,INC. | | | 07/15/03 | F.P.M. HARRIS, DEAN | |
| OFF SYSTEM PAVING - BUTTE | | GRADE,GRAVEL & PLANT MIX SURFA CING | | | | | / / | PHONE NO: 494-9643 | |
| | 0.000 km | | $ 590,927 | $ 512,549 | $ 6,150 | | 06/24/40*** | 1% | 0% |
| STPX 81064(5) | | | | SIERRA ROCK AND DIRT, INC. | | | 08/04/03 | F.P.M. MCCORMICK, THOMAS | |
| BIG SKY SPUR SLIDE | | SLIDE CORRECTION & PIPE INSTAL LATION | | | | | / / | PHONE NO: 586-5074 | |
| | 0.000 mi | | $ 217,724 | $ 239,527 | $ 2,396 | | 11/13/03*** | 1% | 11/13/03 |
| BUTTE DISTRICT TOTALS | | | $103,881,897 | $ 98,087,565 | $ 92,043,234 | | | 83% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 3-1(12)0 F | | | | WICKENS CONSTRUCTION, INC. | | APPR | 08/31/00 | F.P.M. VOSEN, ROBERT | |
| VAUGHN-SUN RIVER (EAST SECTION | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER,2 STRUCTURES | | | | 05/06/03 | 11/14/00 | PHONE NO: 454-5921 | |
| NH 3-1(13)2 F | | | | | | APPR | 12/11/02 | | |
| VAUGHN-SUN RIVER (WEST SECTION | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | 02/21/02 | | | |
| CONTRACT TOTAL | 12.189 | km | $ 12,371,554 | $ 11,306,051 | $ 11,701,155 | | | 100% | 100% |
| BR 444-1(4)4 | | | | SLETTEN CONSTRUCTION CO | | APPR | 09/07/01 | F.P.M. BECKEDAHL MARK | |
| WILLOW CREEK-NORTHEAST OF BLAC | | PRESTRESSED CONCRETE BEAM STRU CTURE & PLANT MIX APPROACHES | | | | 11/14/02 | 10/22/01 | PHONE NO: 873-8624 | |
| BR 444-1(5)4 | | | | | | | 12/02/02 | | |
| CUT BANK CREEK-NORTHEAST OF BL | | PRESTRESSED CONCRETE BEAM STRU CTURE & PLANT MIX APPROACHES | | | | | | | |
| CONTRACT TOTAL | 0.890 | km | $ 1,551,062 | $ 1,672,569 | $ 1,662,906 | | | 100% | 95% |
| NH 1-5(5)308 F | | | | SCHELLINGER CONST CO.,INC. | | APPR | 10/11/01 | F.P.M. BERG, GARY | |
| LOTHAIR - EAST | | GRADING,GRAVEL,PLANT MIX BIT.S URFACE,SEAL & COVER | | | | 02/20/03 | 12/04/01 | PHONE NO: 265-6821 | |
| | 21.569 | km | $ 8,518,696 | $ 9,073,543 | $ 9,150,422 | | 07/15/03 | 100% | 95% |
| IM 15-5(100)291 | | | | SCHELLINGER CONST CO.,INC. | | | 10/11/01 | F.P.M. AAFEDT, RANDY | |
| VAUGHN-NORTH | | GRADE,AGG SURF,COLD MILL,PL MI X BIT SURF,SEAL & COVER,REHAB | | | | | 11/06/01 | PHONE NO: 454-5920 | |
| | 16.211 | km | $ 12,118,035 | $ 11,612,453 | $ 12,396,014 | | 10/06/03*** | 98% | 80% |
| NH-RAD-MT 98(01) | | | | UNITED MAT'LS OF GREAT FALLS | | | 11/21/01 | F.P.M. AAFEDT, RANDY | |
| MALMSTROM AIR FORCE BASE ENTRA | | INTERSEC REHAB.,PORT CMNT CONC PAVE,STRM DRN,WATER MAIN,SIGN | | | | | 03/11/02 | PHONE NO: 454-5920 | |
| | 0.000 | km | $ 909,244 | $ 881,874 | $ 932,613 | | 06/12/03 | 100% | 93% |
| IM 0002(501) | | | | COP CONSTRUCTION L.L.C. | | APPR | 11/21/01 | F.P.M. VOSEN, ROBERT | |
| DIST 3 - BRIDGE DECK IMPVT | | BRIDGE DECK REHABILITATION | | | | 02/07/03 | 04/03/02 | PHONE NO: 454-5921 | |
| | 0.000 | km | $ 2,676,901 | $ 2,147,208 | $ 2,362,855 | | 10/06/03*** | 98% | 127% |
| STPS-NH-STPX-U-P-IM 0002(620) | | | | UNITED RENTALS HWY TECH INC | | | 03/25/02 | F.P.M. KLETTE, MIKE | |
| 2002-D3-DURABLE PAVE. MARK. | | EPOXY PAVEMENT MARKINGS | | | | | 04/24/02 | PHONE NO: 278-7078 | |
| | 0.000 | km | $ 1,107,905 | $ 766,230 | $ 714,561 | | 07/24/02 | 100% | 06/30/02 |
| IM 15-5(99)277 | | | | NORTHERN LINE LAYERS, INC. | | | 04/11/02 | F.P.M. VOSEN, ROBERT | |
| GORE HILL INTERCHANGE - GREAT | | GRADING,GRAVEL,PLANT MIX,DRAIN AGE,GUARDRAIL & SIGNING | | | | | 06/05/02 | PHONE NO: 454-5921 | |
| | 0.000 | km | $ 1,153,215 | $ 1,138,297 | $ 1,065,177 | | 08/27/03 | 100% | 114% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| BR 234-1(9)11 | | | TAMIETTI CONST. CO., INC. | | | | APPR | 04/11/02 | F.P.M. BERG, GARY | |
| BEAVER CREEK - 17.1 KM SOUTH O | | BR REPL WITH CAST IN PLACE CON CRETE SLAB BR AND APP,INC DETO | | | | | 05/30/03 | 06/25/02 | PHONE NO: 265-6821 | |
| | 0.598 | km | | $ 493,378 | $ 696,138 | $ 712,744 | | 06/21/03 | 100% | 87% |
| STPP 44-1(11)0 | | | WICKENS CONSTRUCTION, INC. | | | | | 05/14/02 | F.P.M. KLETTE, MIKE | |
| VALIER - WEST | | GRADE,GRAVEL,PLANT MIX BIT. SU RFACING,2 PRESTRESSED CONC | | | | | | 07/16/02 | PHONE NO: 278-7078 | |
| | 22.610 | km | | $ 9,146,530 | $ 8,088,006 | $ 8,234,138 | | 09/05/03*** | 98% | 75% |
| SFCS 358-1(4)0 | | | JTL GROUP, INC. - KALISPELL | | | | | 05/14/02 | F.P.M. KLETTE, MIKE | |
| VALIER-NORTHWEST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | | 07/11/02 | PHONE NO: 278-7078 | |
| SFCS 220-1(5)0 | | | | | | | | 07/25/03 | | |
| CHOTEAU-NORTH | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | | | | |
| CONTRACT TOTAL | 34.500 | km | | $ 1,476,530 | $ 1,644,418 | $ 1,532,132 | | | 100% | 140% |
| STPS 464-1(8)22 | | | SYNERGY BUILDERS, INC. | | | | APPR | 06/07/02 | F.P.M. BECKEDAHL MARK | |
| DRY FORK - MILK RIVER | | LIVING SNOW,SNOW,FARM,FENCE & GAURDRAIL REPLACEMENT | | | | | 06/05/03 | 08/29/02 | PHONE NO: 873-8624 | |
| STPHS 58-1(22)0 | | | | | | | APPR | 05/30/03 | | |
| SIGNING - NORTHWEST OF BROWNIN | | SIGNING UPGRADE | | | | | 06/05/03 | | | |
| CONTRACT TOTAL | 0.000 | mi | | $ 226,206 | $ 238,369 | $ 228,721 | | | 100% | 84% |
| BH 9025(33) | | | SLETTEN CONSTRUCTION CO | | | | | 08/09/02 | F.P.M. AAFEDT, RANDY | |
| DEARBORN RIVER - 20 KM SOUTH O | | REHABILITION OF A STEEL TRUSS BRIDGE | | | | | | 11/11/02 | PHONE NO: 454-5920 | |
| | 0.075 | km | | $ 1,016,045 | $ 1,061,094 | $ 1,068,693 | | 09/05/03*** | 98% | 78% |
| STPS-BR 234-1(7)9 | | | RIVERSIDE CONTRACTING, INC. | | | | | 08/09/02 | F.P.M. BERG, GARY | |
| 14 KM SOUTH OF HAVRE - SOUTH | | GRADING,GRAVEL,PLANT MIX SURF, SEAL & COVER & CAST IN PLACE | | | | | | 09/11/02 | PHONE NO: 265-6821 | |
| | 15.700 | km | | $ 5,653,397 | $ 5,690,494 | $ 5,919,268 | | 05/28/04*** | 98% | 59% |
| SFCN 10-2(27)52 | | | PRINCE, INC | | | | PEND | 09/26/02 | F.P.M. BERG, GARY | |
| LOMA - BOX ELDER | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 09/03/03 | 03/04/03 | PHONE NO: 265-6821 | |
| | 59.000 | km | | $ 4,519,540 | $ 4,355,420 | $ 4,547,772 | | 10/06/03*** | 98% | 101% |
| SFCN 1-4(27)271 | | | RIVERSIDE CONTRACTING, INC. | | | | PEND | 09/26/02 | F.P.M. BECKEDAHL MARK | |
| SHELBY-WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 08/28/03 | 03/19/03 | PHONE NO: 873-8624 | |
| | 11.389 | km | | $ 772,207 | $ 812,426 | $ 738,053 | | 10/21/03*** | 91% | 78% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| SFCI 15-4(98)196 | | | | JIM GILMAN EXCAVATING INC. | | PEND | 09/26/02 | F.P.M. CARLSON, JACK | |
| HELENA - NORTH | | SEAL & COVER | | | | 09/05/03 | 03/04/02 | PHONE NO: 457-0526 | |
| SFCI 15-4(97)200 | | | | | | PEND | 10/06/03*** | | |
| NORTH OF HELENA - NORTH | | SEAL & COVER | | | | 09/04/03 | | | |
| CONTRACT TOTAL | 35.075 | mi | $ 881,249 | $ 782,370 | $ 702,818 | | | 90% | 93% |
| SMP 1899(03) | | | | TREASURE STATE CONSTRUCTION | | | 09/26/02 | F.P.M. BECKEDAHL MARK | |
| GREAT FALLS DISTRICT - CRUSH A | | STOCKPILE | | | | | 04/02/03 | PHONE NO: 873-8624 | |
| | 0.000 | km | $ 487,193 | $ 491,198 | $ 579,271 | | 05/31/03 | 100% | 10/01/03 |
| SFCI 15-4(96)218 | | | | JIM GILMAN EXCAVATING INC. | | | 09/26/02 | F.P.M. CARLSON, JACK | |
| WOLF CREEK - NORTH & SOUTH | | MILL,FILL,SEAL & COVER | | | | | 01/20/03 | PHONE NO: 457-0526 | |
| | 17.486 | km | $ 1,979,293 | $ 1,829,876 | $ 1,755,554 | | 10/06/03*** | 96% | 86% |
| STPU 5201(11) | | | | UNITED MAT'LS OF GREAT FALLS | | | 09/26/02 | F.P.M. VOSEN, ROBERT | |
| 6TH ST.NW-CENTRAL TO NW BYPASS | | GRADING,GRAVEL,PCCP STORM DRAI N & WATERMAIN | | | | | 11/12/02 | PHONE NO: 454-5921 | |
| | 0.900 | km | $ 3,056,743 | $ 2,624,935 | $ 2,585,667 | | 10/06/03*** | 99% | 07/15/03 |
| NH 5203(8) | | | | MONTANA LINES, INC | | APPR | 11/07/02 | F.P.M. AAFEDT, RANDY | |
| 3RD STREET & SMELTER AVENUE-GR | | LIGHTING,SIGNALS & SIGNING | | | | 05/29/03 | 03/11/03 | PHONE NO: 454-5920 | |
| | 0.000 | km | $ 272,936 | $ 323,670 | $ 388,879 | | 08/18/03 | 100% | 39% |
| IM 15-7(29)334 | | | | RIVERSIDE CONTRACTING, INC. | | PEND | 11/07/02 | F.P.M. KLETTE, MIKE | |
| CONRAD - NORTH & SOUTH | | PLANT MIX BIT SURFACING,SEAL & COVER,REHABILITAITON OF BRIDG | | | | 06/09/03 | 03/19/03 | PHONE NO: 278-7078 | |
| | 14.512 | km | $ 5,268,192 | $ 4,818,863 | $ 3,992,748 | | 10/06/03*** | 83% | 66% |
| NH 1-5(22)321 | | | | RIVERSIDE CONTRACTING, INC. | | | 12/05/02 | F.P.M. BERG, GARY | |
| CHESTER - LIBERTY CO LINE | | MILL,FILL,CEMENT TREATED BASE, PL MIX SURF,SEAL & COVER | | | | | 03/31/03 | PHONE NO: 265-6821 | |
| | 0.018 | km | $ 6,069,230 | $ 5,322,349 | $ 2,797,758 | | 10/06/03*** | 53% | 69% |
| STPHS-IM 0002(627) | | | | UNITED RENTALS HWY TECH INC | | PEND | 02/10/03 | MANAGER NOT FOUND | |
| 1998-D3-ELECTRICAL | | INSTALLATION OF FLASHERS,LIGHT ING & BARRIERS | | | | 08/21/03 | 04/29/02 | | |
| | 0.000 | km | $ 341,174 | $ 338,624 | $ 274,680 | | 10/06/03*** | 81% | 104% |
| BR-STPP 80-1(17)4 | | | | M K WEEDEN CONSTRUCTION, INC. | | | 03/10/03 | F.P.M. WOODHOUSE, HAROLD | |
| SHONKIN CREEK-SOUTH OF FT BENT | | CONCRETE PRESTRESSED GIRDER ST RUCTURE,APPROACHES & SLIDE | | | | | 05/27/03 | PHONE NO: 738-4505 | |
| | 1.511 | km | $ 3,079,264 | $ 2,177,751 | $ 528,231 | | 10/06/03*** | 24% | 48% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| SFCS 330-1(13)31 | | | | UNITED MAT'LS OF GREAT FALLS | | | 03/10/03 | F.P.M. VOSEN, ROBERT | |
| CASCADE - EAST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 05/12/03 | PHONE NO: 454-5921 | |
| | 10.128 | km | $ 538,935 | $ 552,387 | $ 510,048 | | 10/21/03*** | 92% | 62% |
| STPHS-BR 5809(14) | | | | HELENA SAND & GRAVEL INC | | | 03/10/03 | F.P.M. CARLSON, JACK | |
| NORTH MONTANA AVE-TURN LANE | | GRADING,GRAVEL SURFACING,PLANT MIX BIT.SURFACING,COMPOSITE | | | | | 06/05/03 | PHONE NO: 457-0526 | |
| | 2.130 | km | $ 1,591,986 | $ 1,511,563 | $ 558,053 | | 10/24/03*** | 37% | 49% |
| STPS 229-1(3)5 | | | | HELENA SAND & GRAVEL INC | | | 05/05/03 | F.P.M. CARLSON, JACK | |
| NORTH MONTANA AVENUE-HELENA | | COLD MILLING,PLANT MIX SURFACI NG,SEAL & COVER | | | | | 06/16/03 | PHONE NO: 457-0526 | |
| | 4.095 | km | $ 324,781 | $ 340,800 | $ 360,459 | | 10/21/03*** | 98% | 77% |
| IM 15-8(56)366 | | | | J T L GROUP, INC. - HIGHWAY | | | 06/02/03 | F.P.M. BECKEDAHL MARK | |
| SHELBY-NORTH | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | | 07/21/03 | PHONE NO: 873-8624 | |
| | 23.553 | km | $ 4,235,459 | $ 3,849,800 | $ 583,748 | | 10/06/03*** | 15% | 37% |
| CM 5799(8) | | | | PHILLIPS CONSTRUCTION | | | 06/02/03 | F.P.M. BERG, GARY | |
| DOWNTOWN SIDEWALK RAMPS - HAVR | | VAULTED SIDEWALK & SIDEWALK RA MPS | | | | | 07/22/03 | PHONE NO: 265-6821 | |
| | 0.000 | km | $ 112,725 | $ 118,326 | $ 62,687 | | 10/10/03*** | 53% | 63% |
| STPP 3-3(16)84 | | | | RIVERSIDE CONTRACTING, INC. | | | 06/02/03 | F.P.M. KLETTE, MIKE | |
| JCT. MT 44 - NORTH & SOUTH | | PLANT MIX BITUMINOUS SURFACING OVERLAY,SEAL & COVER | | | | | 08/19/03 | PHONE NO: 278-7078 | |
| | 0.050 | km | $ 887,723 | $ 895,060 | $ 8,949 | | 11/07/03*** | 1% | 40% |
| STPP 10-1(22)0 | | | | COP CONSTRUCTION L.L.C. | | | 06/02/03 | F.P.M. AAFEDT, RANDY | |
| 10TH AVE. SOUTH - RIVER DRIVE | | GRD,PL MIX SURF,PCCP,SIDWALKS, SIGN,SIG,WATER & STORM DRN, | | | | | 07/07/03 | PHONE NO: 454-5920 | |
| | 0.000 | km | $ 11,658,171 | $ 10,894,156 | $ 1,518,006 | | 10/08/04*** | 14% | 07/08/05 |
| NH 1-6(46)333 | | | | RIVERSIDE CONTRACTING, INC. | | | 07/07/03 | F.P.M. BERG, GARY | |
| HILL COUNTY LINE - EAST | | COLD MILLING,PAVEMENT PULVER,C EMENT TREATED PULVER BASE,HOT | | | | | 08/04/03 | PHONE NO: 265-6821 | |
| | 0.000 | km | $ 5,090,707 | $ 5,124,869 | $ 419,992 | | 08/06/04*** | 8% | 13% |
| STPS 219-2(2)16 | | | | SCHELLINGER CONST CO.,INC. | | | 07/07/03 | F.P.M. WOODHOUSE, HAROLD | |
| CONRAD - SOUTHWEST | | GRADING,GGRAVEL,PLANT MIX SURF ACING | | | | | 08/04/03 | PHONE NO: 738-4505 | |
| | 0.000 | km | $ 2,349,814 | $ 2,350,696 | $ 44,673 | | 09/05/03*** | 2% | 13% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| CM 5899(20) | | | | HELENA SAND & GRAVEL INC | | | 07/07/03 | F.P.M. CARLSON, JACK | |
| BRADY ST/JOSLYN ST - HELENA | | GRADE,GRAVEL,PLANT MIX BITUMIN OUS SURFACING,SEAL & COVER,CUR | | | | | 08/12/03 | PHONE NO: 457-0526 | |
| | 0.000 | km | $ 437,026 | $ 509,544 | $ 5,096 | | 10/21/03*** | 1% | 17% |
| NH 0002(394) | | | | OMO CONSTRUCTION INC | | | 08/04/03 | F.P.M. BECKEDAHL MARK | |
| D3-NON INTERSTATE GUARDRAIL | | GUARDRAIL & BRIDGE RAIL & ROAD SIDE SAFETY IMPROVEMENTS | | | | | / / | PHONE NO: 873-8624 | |
| | 0.000 | km | $ 1,439,604 | $ 1,342,264 | $ 0 | | 10/06/03*** | 0% | 0% |
| NH 60-2(61)91 | | | | MONTANA LINES, INC | | | 08/04/03 | F.P.M. VOSEN, ROBERT | |
| 10TH AVE. S & 39TH ST. - GREAT | | TRAFFIC SIGNALS,MEDIAN RECONST RUCTION & PLANT MIX SURFACING | | | | | 08/25/03 | PHONE NO: 454-5921 | |
| | 0.000 | mi | $ 113,677 | $ 142,559 | $ 0 | | 10/24/03*** | 0% | 0% |
| GREAT FALLS DISTRICT TOTALS | | | $113,926,324 | $107,526,250 | $ 80,644,543 | | | 72% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 23-2(18)64 F | | | | E.H. OFTEDAL AND SONS, INC. | | APPR | 11/27/00 | F.P.M. SWANSON, ROBERT E. | |
| OLIVE N & S | | GRADING,GRAVEL,PLANT MIX SURFA CING & PRESTRESSED CONC.BEAM | | | | 12/10/02 | 03/12/01 | PHONE NO: 436-2704 | |
| | 19.100 | km | $ 9,371,165 | $ 10,642,287 | $ 10,573,025 | | 10/06/03*** | 99% | 106% |
| NH 23-2(20)56 F | | | | E.H. OFTEDAL AND SONS, INC. | | APPR | 12/19/00 | F.P.M. SWANSON, ROBERT E. | |
| COALWOOD - SOUTH | | GRADING,GRAVEL,PL MIX SURF,SEA L & COVER | | | | 04/24/02 | 02/13/01 | PHONE NO: 436-2704 | |
| | 13.249 | km | $ 7,520,509 | $ 7,095,158 | $ 7,363,088 | | 10/06/03*** | 98% | 103% |
| NH 23-1(19)48 F | | | | E.H. OFTEDAL AND SONS, INC. | | APPR | 03/29/01 | F.P.M. RUDE, DWAYNE | |
| COALWOOD-NORTH | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | 05/20/03 | 08/28/01 | PHONE NO: 233-3612 | |
| | 13.300 | km | $ 6,017,266 | $ 6,485,034 | $ 6,606,537 | | 10/06/03*** | 98% | 104% |
| STPS 253-1(8)0 | | | | J T L GROUP, INC. - HIGHWAY | | APPR | 04/11/02 | F.P.M. LAUCKNER, JAMES | |
| TERRY-NORTH | | LEVELING,SEAL & COVER AND PIPE REPLACEMENT | | | | 05/20/03 | 05/13/02 | PHONE NO: 377-5296 | |
| | 0.431 | km | $ 1,722,548 | $ 1,648,429 | $ 1,663,263 | | 12/19/02 | 100% | 88% |
| STPP 54-1(7)9 | | | | PRINCE, INC | | | 05/14/02 | F.P.M. SWANSON, ROBERT E. | |
| 2 KM NORTH OF BIDDLE - NORTH | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 07/26/02 | PHONE NO: 436-2704 | |
| | 16.700 | km | $ 1,353,411 | $ 1,285,753 | $ 1,229,589 | | 10/06/03*** | 96% | 116% |
| STPP 42-1(5)0 | | | | PRINCE, INC | | | 05/14/02 | F.P.M. LAUCKNER, JAMES | |
| JUNCTION MT 200 - NORTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 09/25/02 | PHONE NO: 377-5296 | |
| | 31.730 | km | $ 1,531,516 | $ 1,360,184 | $ 1,258,135 | | 07/16/03 | 100% | 146% |
| SFCN 57-7(16)297 | | | | PRINCE, INC | | | 06/07/02 | F.P.M. LAUCKNER, JAMES | |
| LINDSAY-EAST & WEST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 09/09/02 | PHONE NO: 377-5296 | |
| | 31.967 | km | $ 1,765,536 | $ 1,772,815 | $ 1,590,979 | | 08/07/03 | 100% | 98% |
| STPP 39-1(33)21 | | | | CENTURY COMPANIES, INC. | | APPR | 06/07/02 | F.P.M. MARTIN, DOUGLAS | |
| COLSTRIP NORTH & SOUTH | | PLANT MIX OVERLAY,MILLING,SEAL & COVER | | | | 05/20/03 | 07/15/02 | PHONE NO: 748-3175 | |
| | 3.400 | km | $ 340,285 | $ 491,988 | $ 516,513 | | 07/22/03 | 100% | 93% |
| STPP-STPE 27-3(8)79 | | | | NORTHERN LINE LAYERS, INC. | | | 07/18/02 | F.P.M. SLASKA, JIM | |
| WIBAUX - NORTH & SOUTH | | COLD MILLING,PLANT MIX OVERLAY ,& SEAL & COVER | | | | | 08/19/02 | PHONE NO: 377-5296 | |
| STPP 97-1(2)0 | | | | | | | 08/04/03 | | |
| WIBAUX - WEST | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER & LIGHTING | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | $ 513,074 | $ 671,584 | $ 580,645 | | | 100% | 102% |

*** ESTIMATED COMPLETION DATE

STA

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/03
*** GLENDIVE DISTRICT ***



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 9006(12) | | | | (OBS)TRACY COWDREY & ASSOC DBA | | | 07/18/02 | F.P.M. BACON, DAVID | |
| LITTLE MISSOURI RIVER-EAST OF | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | 09/06/02 | PHONE NO: 377-5296 | |
| | 0.513 km | | $ 752,692 | $ 775,325 | $ 763,036 | | 10/06/03*** | 98% | 83% |
| STPP 2-1(38)3 | | | | NORTHERN LINE LAYERS, INC. | | APPR | 07/18/02 | F.P.M. MARTIN, DOUGLAS | |
| MAIN STREET - MILES CITY | | MILLING,PMS OVERLAY,SEAL & COV ER | | | | 07/03/03 | 09/30/02 | PHONE NO: 748-3175 | |
| STPP 23-1(30)0 | | | | | | | 08/07/03 | | |
| MILES CITY - URBAN | | MILLING,PMS OVERLAY,SEAL & COV ER & SIDEWALKS | | | | | | | |
| CONTRACT TOTAL | 0.000 mi | | $ 806,939 | $ 1,027,041 | $ 1,045,431 | | | 100% | 135% |
| NH-STPE 22-2(19)41 | | | | NORTHERN LINE LAYERS, INC. | | | 07/18/02 | F.P.M. ARTHUR, RONALD T. | |
| PLENTYWOOD - EAST & WEST | | PL MIX OVERLAY,PCCP PAVEMENT,S IDEWALKS,CURB & TRAFFIC SIGNAL | | | | | 08/27/02 | PHONE NO: 787-5701 | |
| | 1.700 km | | $ 694,859 | $ 844,771 | $ 778,054 | | 10/06/03*** | 92% | 147% |
| NH 62-2(18)21 F | | | | M K WEEDEN CONSTRUCTION, INC. | | | 07/18/02 | F.P.M. ARTHUR, RONALD T. | |
| SIOUX PASS - SOUTH | | GRADING,CEMENT-TREATED BASE & PLANT MIX SURFACING | | | | | 08/21/02 | PHONE NO: 787-5701 | |
| | 9.300 km | | $ 5,342,503 | $ 4,697,074 | $ 3,894,938 | | 10/06/03*** | 83% | 87% |
| BR 9040(10) | | | | COP CONSTRUCTION L.L.C. | | | 07/18/02 | F.P.M. BACON, DAVID | |
| O'FALLON CREEK - SW OF MILDRED | | TRUSS BRIDGE REPLACEMENT & GRA VELED APPROACHES | | | | | 08/19/02 | PHONE NO: 377-5296 | |
| | 0.580 km | | $ 804,603 | $ 867,703 | $ 877,718 | | 10/06/03*** | 98% | 94% |
| BR 243-1(7)20 | | | | SLETTEN CONSTRUCTION CO | | | 08/09/02 | F.P.M. KUROKAWA, MARK | |
| BRIDGE REPLACEMENT - NORTH OF | | STRUCTURES & APPROACHES ON BRI DGES | | | | | 10/08/02 | PHONE NO: 653-6721 | |
| | 1.300 km | | $ 2,095,747 | $ 1,863,412 | $ 1,804,372 | | 10/31/03*** | 97% | 83% |
| BR 9011(18) | | | | SLETTEN CONSTRUCTION CO | | | 08/09/02 | F.P.M. BACON, DAVID | |
| CABIN CREEK - S OF GLENDIVE | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | 10/14/02 | PHONE NO: 377-5296 | |
| BR 335-1(12)13 | | | | | | | 09/05/03*** | | |
| CEDAR CREEK-20 KM S OF GLENDIV | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | | | |
| CONTRACT TOTAL | 0.116 km | | $ 1,173,525 | $ 1,232,464 | $ 1,204,920 | | | 98% | 78% |
| STPP-NH-STPX 0002(506) | | | | MARTIN CONSTRUCTION INC. | | | 09/06/02 | F.P.M. LAUCKNER, JAMES | |
| D4 CULVERTS - SOUTH | | D4 CULVERTS-SOUTH DRAINAGE IMP ROVMENTS | | | | | 04/01/03 | PHONE NO: 377-5296 | |
| | 0.000 km | | $ 1,296,016 | $ 1,441,748 | $ 1,267,412 | | 09/05/03*** | 88% | 84% |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/03
*** GLENDIVE DISTRICT ***

DATE:09/09/03



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP 22-1(7)8 | | | M K WEEDEN CONSTRUCTION, INC. | | | | 09/06/02 | F.P.M. MIKE BUTZLAFF | |
| FLAXVILLE - E & W | | GRADING GRAVEL,PLANT MIX BITUM INOUS SURFACING,SEAL & COVER | | | | | 10/31/02 | PHONE NO: 653-6725 | |
| | 11.500 km | | $ 3,982,293 | $ 4,064,874 | $ 1,178,251 | | 09/05/03*** | 29% | 52% |
| BR 9010(11) | | | SLETTEN CONSTRUCTION CO | | | | 09/06/02 | F.P.M. MARK KUROKAWA | |
| POPLAR RIVER-NW OF SCOBEY | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | 03/10/03 | PHONE NO: 653-6721 | |
| | 0.560 km | | $ 618,274 | $ 656,349 | $ 433,306 | | 10/06/03*** | 66% | 88% |
| NH-STPE 23-2(24)76 F | | | E.H. OFTEDAL AND SONS, INC. | | | | 09/26/02 | F.P.M. SWANSON, ROBERT E. | |
| BROADUS - EAST | | GRD,A GRVL OR CEMENT BASE COAR SE,PL.MIX OVERLAY,SEAL & COVER | | | | | 11/14/02 | PHONE NO: 436-2704 | |
| | 24.800 km | | $ 15,612,035 | $ 16,306,928 | $ 7,853,055 | | 10/06/03*** | 48% | 38% |
| SFCI 94-6(46)218 | | | PRINCE, INC | | | | 09/26/02 | F.P.M. SLASKA, JIM | |
| 4 KM EAST OF GLENDIVE - EAST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 07/21/03 | PHONE NO: 377-5296 | |
| | 21.700 km | | $ 6,162,657 | $ 5,982,599 | $ 1,241,235 | | 10/06/03*** | 21% | 80% |
| NH 0002(505) | | | L S C, INC. | | | | 09/26/02 | F.P.M. PISK, RANDAL | |
| D4 CULVERTS - NORTH | | DRAINAGE IMPROVEMENTS | | | | | 04/21/03 | PHONE NO: 228-9478 | |
| | 0.000 km | | $ 770,078 | $ 802,509 | $ 401,142 | | 10/06/03*** | 50% | 95% |
| NH-STPE 1-8(25)499 F | | | SLETTEN CONSTRUCTION CO | | | | 11/07/02 | F.P.M. KUROKAWA, MARK | |
| US. 2-SACO | | GRD,GRVL,PL MIX BIT SURF,PREST RESSED CONCRETE BEAM BRIDGE | | | | | 02/13/03 | PHONE NO: 653-6721 | |
| | 1.400 km | | $ 1,912,640 | $ 2,075,365 | $ 1,005,076 | | 10/06/03*** | 48% | 63% |
| STPS-PLH 323-1(15)51 | | | WESTWAY CONSTRUCTION, INC. | | | | 11/07/02 | F.P.M. FLEMING, JAY | |
| ALBION - NORTH & SOUTH | | GRADING,GRAVEL SURFACING | | | | | 02/18/03 | PHONE NO: 233-3628 | |
| | 16.800 km | | $ 4,164,409 | $ 3,835,198 | $ 2,264,968 | | 10/06/03*** | 59% | 57% |
| BR 243-1(6)12 | | | DESONIA CONSTRUCTION INC | | | | 11/07/02 | F.P.M. KUROKAWA, MARK | |
| STINKY CREEK-14 KM NW OF SACO | | PRESTRESSED CONCRETE BEAM BRID GE & GRD,GRVL,AGG SURF OF APPR | | | | | 03/13/03 | PHONE NO: 653-6721 | |
| | 0.897 km | | $ 582,174 | $ 494,328 | $ 388,313 | | 10/06/03*** | 79% | 77% |
| NH 23-1(27)33 F | | | RIVERSIDE CONTRACTING, INC. | | | | 11/07/02 | F.P.M. RUDE, DWAYNE | |
| VOLBORG -NORTH AND SOUTH | | GRD,GRVL,PL MIX SURF,SEAL & CO VER,PRESTRESSED CONCRETE BEAM | | | | | 02/03/03 | PHONE NO: 233-3612 | |
| | 23.534 km | | $ 13,788,907 | $ 12,542,543 | $ 7,017,413 | | 10/06/03*** | 56% | 33% |

*** ESTIMATED COMPLETION DATE

STA

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/03
*** GLENDIVE DISTRICT ***



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 9036(19) | | | SLETTEN CONSTRUCTION CO | | | | 12/05/02 | F.P.M. KUROKAWA, MARK | |
| BEAVER CR. - 5KM NW OF SACO | | PRESTRESSED BEAM TYPE STRUCTUR E & GRAVEL APPROACHES | | | | | 02/13/03 | PHONE NO: 653-6721 | |
| | 0.900 | km | $ 923,342 | $ 889,151 | $ 550,346 | | 10/06/03*** | 62% | 63% |
| IM-STPHS 0002(509) | | | MONTANA LINES, INC | | | | 12/05/02 | F.P.M. LAUCKNER, JAMES | |
| D4 - LIGHTING | | ROADWAY LIGHTING,FLASHING BEAC ONS,SIGNING & LANDSCAPEING | | | | | 05/28/03 | PHONE NO: 377-5296 | |
| | 0.000 | km | $ 1,647,862 | $ 1,351,558 | $ 768,537 | | 10/06/03*** | 57% | 52% |
| BR-NH 61-4(21)125 | | | WICKENS CONSTRUCTION, INC. | | | | 04/07/03 | F.P.M. PISK, RANDAL | |
| STRUCTURES - SOUTHWEST OF MALT | | BRIDGE REPLACMENT,PLANT MIX BI TUMINOUS SURFACING | | | | | 05/05/03 | PHONE NO: 228-9478 | |
| | 0.000 | km | $ 1,600,814 | $ 1,197,964 | $ 953,381 | | 10/10/03*** | 80% | 71% |
| STPS 246-1(8)0 | | | CENTURY COMPANIES, INC. | | | | 04/07/03 | F.P.M. PISK, RANDAL | |
| GLASGOW - NORTHWEST | | LEVELING,PLANT MIX SURFACING O VERLAY,SEAL & COVER | | | | | 05/21/03 | PHONE NO: 228-9478 | |
| | 0.000 | km | $ 683,372 | $ 785,518 | $ 723,088 | | 09/05/03*** | 92% | 88% |
| STPP 39-1(29)12 | | | E.H. OFTEDAL AND SONS, INC. | | | | 05/05/03 | F.P.M. MARTIN, DOUGLAS | |
| COLSTRIP - SOUTH | | GRADE,CEMENT TREATED BASE,PLAN T MIX SURF.SEAL & COVER & | | | | | 07/07/03 | PHONE NO: 748-3175 | |
| | 0.000 | km | $ 8,854,520 | $ 8,292,962 | $ 119,108 | | 10/08/04*** | 1% | 28% |
| STPS 251-2(7)45 | | | NORTHERN IMPROVEMENT COMPANY | | | | 05/05/03 | F.P.M. MIKE BUTZLAFF | |
| FLAXVILLE - SOUTH | | PLANT MIX OVERLAY,SEAL & COVER ,STRIPING & BRIDGE RAIL | | | | | 07/11/03 | PHONE NO: 653-6725 | |
| | 0.000 | km | $ 713,156 | $ 851,610 | $ 528,244 | | 10/21/03*** | 62% | 98% |
| SFCP 22-1(9)0 | | | NORTHERN IMPROVEMENT CO. | | | | 05/05/03 | F.P.M. MIKE BUTZLAFF | |
| SCOBEY-EAST | | PLANT MIX OVERLAY,SEAL & COVER & CONCRETE SIDWALKS | | | | | 07/02/03 | PHONE NO: 653-6725 | |
| SFCP 32-2(10)39 | | | | | | | 10/24/03*** | | |
| SCOBEY-NORTH & SOUTH | | PLANT MIX OVERLAY,SEAL & COVER ,PORT CEMENT CONC PAV,CONC | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | $ 2,648,206 | $ 2,705,829 | $ 376,989 | | | 14% | 60% |
| NH 62-2(17)27 F | | | FRANZ CONSTRUCTION, INC | | | | 07/07/03 | F.P.M. ARTHUR, RONALD T. | |
| NORTHWEST OF SIDNEY - NORTH | | GRADING,CEMENT TREATED BASE,PL ANT MIX SURF,SEAL & COVER | | | | | 08/21/03 | PHONE NO: 787-5701 | |
| | 0.000 | km | $ 9,438,736 | $ 9,760,513 | $ 0 | | 06/03/05*** | 0% | 7% |
| SFCS 327-1(9)12 | | | EDWARD H SCHWARTZ CONST., INC. | | | | 08/04/03 | F.P.M. ARTHUR, RONALD T. | |
| SLIDE - SE OF BAINVILLE | | GRADING,TOPSOIL SALVAGE & PLAC E,SEEDING,& FENCING | | | | | / / | PHONE NO: 787-5701 | |
| | 0.000 | km | $ 371,650 | $ 206,324 | $ 0 | | 09/19/03*** | 0% | 0% |

*** ESTIMATED COMPLETION DATE

STA

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/03
*** GLENDIVE DISTRICT ***

DATE:09/09/03



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPHS 37-2(26)60 | | | | CENTURY COMPANIES, INC. | | | 08/04/03 | F.P.M. LAUCKNER, JAMES | |
| 2001-ASHLAND-WEST | | PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER | | | | | / / | PHONE NO: 377-5296 | |
| | 2.211 mi | | $ 224,501 | $ 377,432 | $ 0 | | 10/24/03*** | 0% | 0% |
| GLENDIVE DISTRICT TOTALS | | | $117,801,817 | $117,382,322 | $ 68,820,106 | | | 58% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 9048(11) | | | | EDWARD T COPPS CONST. | | APPR | 03/16/00 | F.P.M. STUDEBAKER, RAYMOND | |
| STILLWATER RIVER-N.E. OF ABSAR | | GR.,AGG.APPROACHES,PRESTRESSED CONCRETE BEAM BRIDGE | | | | 08/13/01 | 04/05/00 | PHONE NO: 657-0273 | |
| | 0.663 km | | $ 1,183,040 | $ 823,782 | $ 945,603 | | 03/18/02 | 100% | 98% |
| IM 94-1(61)47 | | | | EMPIRE SAND AND GRAVEL COMPANY | | | 11/27/00 | F.P.M. SLOE, DAVID A. | |
| BIG HORN INTERCHANGE E & W | | MILL,PLANT MIX BITUMINOUS SURF ACING,SEAL & COVER | | | | | 02/08/01 | PHONE NO: 657-0269 | |
| | 17.837 km | | $ 2,185,015 | $ 2,360,221 | $ 2,255,676 | | 09/09/02 | 100% | 84% |
| NH 4-1(23)0 F | | | | CENTURY COMPANIES, INC. | | APPR | 12/19/00 | F.P.M. BERGEN, PERRY | |
| WARREN - NORTH & SOUTH | | GRADING,AGG SURF,PL MIX BIT SU RF,COLD IN-PLACE RECYCLE, | | | | 09/27/02 | 03/05/01 | PHONE NO: 657-0259 | |
| | 20.497 km | | $ 7,351,605 | $ 6,409,592 | $ 7,149,972 | | 10/06/03*** | 98% | 101% |
| IM 90-7(72)392 | | | | COP CONSTRUCTION L.L.C. | | APPR | 03/29/01 | F.P.M. STUDEBAKER, RAYMOND | |
| REEDPOINT-E & W STRUCTURES | | STRUCTURE REHABILITATION | | | | 01/17/02 | 04/26/01 | PHONE NO: 657-0273 | |
| | 0.355 km | | $ 934,791 | $ 1,085,191 | $ 1,569,516 | | 07/14/03 | 100% | 86% |
| IM 56683(1) | | | | RIVERSIDE CONTRACTING, INC. | | | 07/13/01 | F.P.M. SHUPAK,TOM | |
| SOUTH FRONTAGE ROAD RELOCATION | | GR,GRVL,PL MIX BIT SURF,PORTLA ND CEMENT SURF,SEAL & COVER | | | | | 08/06/01 | PHONE NO: 657-0271 | |
| | 2.100 km | | $ 3,059,893 | $ 3,273,864 | $ 3,036,154 | | 11/14/02 | 100% | 97% |
| BR 311-2(8)7 | | | | COP CONSTRUCTION L.L.C. | | APPR | 11/21/01 | F.P.M. SLOE, DAVID A. | |
| BUCKINGHAM COULEE - 5 KM E. OF | | BOX CULVERT & APPROACHES | | | | 11/12/02 | 12/18/01 | PHONE NO: 657-0269 | |
| | 0.596 km | | $ 418,763 | $ 332,069 | $ 379,903 | | 11/26/02 | 100% | 87% |
| NH 61-3(14)55 | | | | M K WEEDEN CONSTRUCTION, INC. | | APPR | 11/21/01 | F.P.M. FLOERCHINGER EPM 03 | |
| BOHEMIAN CORNER - SOUTH | | PULVERIZE,WIDENING,PL MIX SURF ACING,SEAL & COVER | | | | 12/10/02 | 04/08/02 | PHONE NO: 538-1326 | |
| | 19.008 km | | $ 4,195,363 | $ 3,761,168 | $ 4,016,824 | | 10/06/03*** | 98% | 86% |
| SFCS 384-2(8)31 | | | | J T L GROUP, INC. - HIGHWAY | | | 02/20/02 | F.P.M. SLOE, DAVID A. | |
| TREASURE COUNTY LINE - NORTH | | LEVELING & SEAL & COVER | | | | | 05/09/02 | PHONE NO: 657-0269 | |
| STPS 532-1(11)12 | | | | | | | 09/16/02 | | |
| KING AVE.-72ND ST. TO SHILOH R | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 40.100 km | | $ 507,476 | $ 434,434 | $ 347,986 | | | 100% | 58% |
| BR 61-3(17)67 | | | | EDWARD T COPPS CONST. | | APPR | 02/28/02 | F.P.M. FLOERCHINGER EPM 03 | |
| BOX ELDER CR. - NE OF ROY | | CONSTRUCTION OF A CAST IN PLAC E CONCRETE BRIDGE | | | | 05/20/03 | 05/14/02 | PHONE NO: 538-1326 | |
| | 0.100 km | | $ 419,938 | $ 442,247 | $ 392,671 | | 07/17/03 | 100% | 97% |

*** ESTIMATED COMPLETION DATE

STAT

POP

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/03
*** BILLINGS DISTRICT ***

DATE:09/09/03



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 57-3(38)81 | | | CENTURY COMPANIES, INC. | | | | 08/09/02 | F.P.M. FLOERCHINGER EPM 03 | |
| MAIN STREET - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPROVEM | | | | | 03/25/03 | PHONE NO: 538-1326 | |
| SFCU 7111(3) | | | | | | | 10/06/03*** | | |
| MAIN ST SOUTH - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPOVEME | | | | | | | |
| STPP 43-1(23)0 | | | | | | | | | |
| MAIN ST NORTH - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPROVEM | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | $ 1,027,189 | $ 966,215 | $ 962,327 | | | 98% | 96% |
| STPHS 532-1(4)12 | | | J & S CONSTRUCTION INC. | | | APPR | 09/06/02 | F.P.M. BERGEN, PERRY | |
| SLOPE FLATTENING-NORTH OF LAUR | | SLOPE FLATTENING-NORTH OF LAUR EL | | | | 05/30/03 | 11/08/02 | PHONE NO: 657-0259 | |
| | 0.840 | km | $ 121,638 | $ 118,008 | $ 131,740 | | 05/19/03 | 100% | 40% |
| BR 308-1(23)0 | | | TAMIETTI CONST. CO., INC. | | | | 09/06/02 | F.P.M. TAYLOR, MIKE (TEMP) | |
| ROCK CREEK-RED LODGE | | PRESTRESSED CONCRETE BEAM BRID GE,GRADING,AGGREGATE,PLANT MIX | | | | | 10/28/02 | PHONE NO: 657-0264 | |
| | 0.274 | km | $ 1,090,505 | $ 998,351 | $ 766,086 | | 10/06/03*** | 77% | 101% |
| STPU 1020(15) | | | (OBS) LONG CONSTRUCTION, INC. | | | | 09/06/02 | F.P.M. TAYLOR, MIKE (TEMP) | |
| MONTANA AVE OVERPASS-BILLINGS | | STRUCTURE REHABILITAION | | | | | 10/15/02 | PHONE NO: 657-0264 | |
| | 0.000 | km | $ 640,269 | $ 547,393 | $ 786,409 | | 10/06/03*** | 98% | 79% |
| BR 9014(22) | | | WICKENS CONSTRUCTION, INC. | | | APPR | 09/06/02 | F.P.M. FLOERCHINGER EPM 03 | |
| MCDONALD CR. - SW OF GRASS RAN | | BOX CULVERT & APPROACHES | | | | 05/30/03 | 11/12/02 | PHONE NO: 538-1326 | |
| | 0.400 | km | $ 238,775 | $ 222,735 | $ 223,586 | | 04/24/03 | 100% | 5% |
| STPS 298-1(7)4 | | | WESTWAY CONSTRUCTION, INC. | | | | 09/26/02 | F.P.M. SLOE, DAVID A. | |
| 6 KM SOUTH OF BIG TIMBER-SOUTH | | GRADING,AGGREGATE,PLANT MIX BI T.SURFACING,SEAL & COVER | | | | | 01/20/03 | PHONE NO: 657-0269 | |
| | 7.088 | km | $ 3,401,747 | $ 3,314,260 | $ 2,778,420 | | 09/05/03*** | 84% | 55% |
| BR 419-1(9)21 | | | COP CONSTRUCTION L.L.C. | | | | 09/26/02 | F.P.M. TAYLOR, MIKE (TEMP) | |
| WEST FORK STILLWATER - STRUCTU | | GRADING,GRAVEL & CONSTRUCTION OF PRESTRESSED CONCRETE STRUCT | | | | | 12/10/02 | PHONE NO: 657-0264 | |
| | 0.895 | km | $ 1,124,373 | $ 1,141,994 | $ 843,484 | | 10/06/03*** | 74% | 74% |
| BR 56788(5) | | | J & S CONSTRUCTION INC. | | | APPR | 09/26/02 | F.P.M. STUDEBAKER, RAYMOND | |
| ARROW CREEK - NE OF WORDEN | | REM EXIST STRCT,DBL RE CONC BO X,GRD,GRVL SURF, PL MIX SURF | | | | 07/14/03 | 03/11/03 | PHONE NO: 657-0273 | |
| | 0.140 | km | $ 230,119 | $ 222,807 | $ 267,835 | | 07/16/03 | 100% | 83% |

*** ESTIMATED COMPLETION DATE

TATE

PORT

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/03
*** BILLINGS DISTRICT ***

DATE:09/09/03



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| STPP 14-5(18)189 | | | M K WEEDEN CONSTRUCTION, INC. | | | | | 09/26/02 | F.P.M. FAVERO, CRAIG | |
| MUSSELSHELL E & W | | GRADING,GRAVEL & PLANT MIX SUR FACING | | | | | | 11/25/02 | PHONE NO: 323-3699 | |
| | 10.400 | km | | $ 7,998,888 | $ 7,841,903 | $ 5,051,774 | | 09/05/03*** | 64% | 47% |
| STPHS 4-2(21)54 | | | JTL GROUP, INC.-BILLINGS | | | | | 11/07/02 | F.P.M. SHUPAK,TOM | |
| SIGNALS-LAUREL INTERCHANGE | | SIGNALS-LAUREL INTERCHANGE,SIG NALS & TURNBAY | | | | | | 04/29/03 | PHONE NO: 657-0271 | |
| | 0.000 | km | | $ 194,740 | $ 193,371 | $ 170,561 | | 08/06/03 | 100% | 78% |
| BR 9052(17) | | | H & H CONTRACTING | | | | | 02/10/03 | F.P.M. STUDEBAKER, RAYMOND | |
| MUGGINS CREEK - 2 KM N OF MYER | | GRADING,INSTALLATION OF A REIN FORACED CONCRETE BOX CULVERT | | | | | | 05/02/03 | PHONE NO: 657-0273 | |
| | 0.050 | km | | $ 106,580 | $ 94,362 | $ 113,487 | | 10/06/03*** | 98% | 58% |
| SFCS 236-1(11)0 | | | PRINCE, INC | | | | | 02/10/03 | F.P.M. FLOERCHINGER EPM 03 | |
| HILGER - NORTH | | CRACK SEALING & SEAL & COVER | | | | | | 04/24/03 | PHONE NO: 538-1326 | |
| | 37.833 | km | | $ 528,523 | $ 511,546 | $ 437,531 | | 10/06/03*** | 86% | 84% |
| SFCS 311-1(1)0 | | | CENTURY COMPANIES, INC. | | | | | 04/07/03 | F.P.M. STUDEBAKER, RAYMOND | |
| HYSHAM INTERCHANGE - WEST | | OVERLAY,LEVELING,SEAL & COVER | | | | | | 07/14/03 | PHONE NO: 657-0273 | |
| SFCS 310-1(1)0 | | | | | | | | 09/05/03*** | | |
| CUSTER-NORTH | | PLANT MIX BITUMINOUS SURFACE O VERLAY & SEAL & COVER | | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | | $ 933,141 | $ 934,711 | $ 854,357 | | | 91% | 62% |
| SFCS 300-1(7)0 | | | PRINCE, INC | | | | | 04/07/03 | F.P.M. MUHLBEIER, JAY | |
| RYEGATE - SOUTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | 05/08/03 | PHONE NO: 665-2774 | |
| | 0.000 | km | | $ 602,581 | $ 519,508 | $ 514,270 | | 09/12/03*** | 99% | 80% |
| STPHS 56(57) | | | OMO CONSTRUCTION INC | | | | | 05/05/03 | F.P.M. SHUPAK,TOM | |
| GUARDRAIL - OLD US 87 | | GUARDRAIL & SIGNING | | | | | | 05/21/03 | PHONE NO: 657-0271 | |
| | 0.000 | km | | $ 89,438 | $ 93,610 | $ 59,398 | | 10/06/03*** | 63% | 67% |
| STPHS 14-4(17)140 | | | OMO CONSTRUCTION INC | | | | | 05/05/03 | F.P.M. FLOERCHINGER, LARRY | |
| 2000-SIGNING-14 KM E RYEGATE | | SIGNING | | | | | | 06/23/03 | PHONE NO: 538-1326 | |
| | 1.200 | km | | $ 9,899 | $ 11,067 | $ 9,306 | | 07/28/03 | 100% | 5% |
| NH 63-2(6)19 | | | CENTURY COMPANIES, INC. | | | | | 05/05/03 | F.P.M. FLOERCHINGER, LARRY | |
| 1 KM N OF JUDITH GAP-N | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | / / | PHONE NO: 538-1326 | |
| | 2.028 | km | | $ 891,664 | $ 931,425 | $ 185,392 | | 08/29/03*** | 20% | 62% |

*** ESTIMATED COMPLETION DATE

STATE DOCUMENTS COLLECTION

S
625.704
H3CR
9/30/03

OCT 10 2003

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA STATE LIBRARY
3 0864 1002 2700 1

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/03
*** MISSOULA DISTRICT ***



| PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| CM-BR 8107(12) | | | BODELL CONSTRUCTION COMPANY | | | PEND | 02/08/00 | F.P.M. HEMBREE, TAMI | |
| CLARK FORK - MISSOULA | | GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT | | | | 10/22/02 | 04/11/00 | PHONE NO: 523-5856 | |
| | 0.539 km | | $ 5,510,210 | $ 7,017,632 | $ 7,385,822 | | 12/27/02 | 100% | 104% |
| NH 1-1(47)57 F | | | JTL GROUP,INC.-DBA A-1 PAVING | | | APPR | 03/09/01 | F.P.M. ROBERTS, JAMES | |
| PLEASANT VALLEY | | GRADING,GRAVEL,PLANT MIX BITUM SURF,BRIDGE REV.,SEAL & COVER | | | | 05/20/03 | 03/26/01 | PHONE NO: 751-2041 | |
| | 8.100 km | | $ 5,749,412 | $ 5,343,464 | $ 6,388,618 | | 08/27/02 | 100% | 95% |
| BH 269-1(22)21 | | | FRONTIER-WEST, L.L.C. | | | APPR | 03/29/01 | F.P.M. HEMBREE, TAMI | |
| BITTERROOT RIVER-NW STEVENSVIL | | WIDEN BRIDGE,GRADE,GRAVEL,PL M IX SURF,SEAL & COVER,APPROACHE | | | | 11/14/02 | 05/01/01 | PHONE NO: 523-5856 | |
| | 0.452 km | | $ 1,878,203 | $ 1,674,456 | $ 1,708,737 | | 07/21/03 | 100% | 99% |
| BR 1-2(86)180 | | | FRONTIER-WEST, L.L.C. | | | | 07/13/01 | F.P.M. KALBERG, J. GARY | |
| MIDDLE FORK FLATHEAD RIVER-SE | | CONST.OF WELDED PLT GIRDEER BR IDGE,GR,GRVL,PL.MIX SURF.& | | | | | 09/10/01 | PHONE NO: 751-2040 | |
| | 0.570 km | | $ 3,765,960 | $ 3,786,455 | $ 3,788,852 | | 10/06/03*** | 98% | 98% |
| NH 41(24) | | | D.H. BLATTNER & SONS, INC. | | | | 07/13/01 | F.P.M. BENEDIK, TOM | |
| CAMP CREEK RESTORATION | | GR,GRVL,PL.MIX SURF,SEAL & COV ER,PRESTRESSED CONCRETE BRIDGE | | | | | 08/15/01 | PHONE NO: - | |
| NH 7-1(58)9 F | | | | | | APPR | 10/06/03*** | | |
| SULA N&S | | WETLAND MITIGATION,STREAM PROT ECTION | | | | 09/23/03 | | | |
| CONTRACT TOTAL | 11.821 km | | $ 12,382,249 | $ 10,723,011 | $ 12,270,837 | | | 98% | 114% |
| IM 90-3(79)173 | | | JIM GILMAN EXCAVATING INC. | | | | 12/13/01 | F.P.M. MAART, WILLIAM W | |
| GARRISON-BECK HILL | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | 03/08/02 | PHONE NO: 523-5863 | |
| IM 90-3(80)180 | | | | | | | 10/06/03*** | | |
| BECK HILL-DEER LODGE WESTBOUND | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | | | |
| IM 90-3(83)163 | | | | | | | | | |
| GOLD CREEK-EAST & WEST | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | | | |
| CONTRACT TOTAL | 41.224 km | | $ 12,435,994 | $ 11,751,484 | $ 11,425,611 | | | 96% | 106% |
| STPP 56-1(3)0 | | | JTL GROUP,INC.-DBA A-1 PAVING | | | APPR | 02/20/02 | F.P.M. HAM, DANIEL | |
| BULL LAKE - SOUTH | | WIDENING,PULVERIZING,PL MIX OV ERLAY,SIGNING & BRIDGE REPAIR | | | | 07/03/03 | 04/01/02 | PHONE NO: 295-4049 | |
| | 26.559 km | | $ 4,721,656 | $ 4,754,719 | $ 5,401,055 | | 08/12/03 | 100% | 148% |
| STPX 45(29) | | | GOOSE BAY EQUIPMENT, INC. | | | | 02/28/02 | F.P.M. JOHNSON, ROBERT L. | |
| DIXON WETLAND MITIGATION | | WETLAND MITIGATION | | | | | 04/03/02 | PHONE NO: 523-5864 | |
| | 0.000 km | | $ 295,397 | $ 182,102 | $ 231,383 | | 10/06/03*** | 98% | 06/01/02 |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPS 257-1(4)0 | | | | MT MAT'LS, INC.(DBA)LS JENSEN | | APPR | 03/25/02 | F.P.M. JOHNSON, ROBERT L. | |
| SUPERIOR - SOUTHEAST | | PLANT MIX OVERLAY,SEAL AND COV ER,SLOPE FLATTENING AND | | | | 05/30/03 | 05/20/02 | PHONE NO: 523-5864 | |
| | 8.550 km | | $ 786,396 | $ 728,693 | $ 711,639 | | 06/04/03 | 100% | 98% |
| NH 24-1(55)16 | | | | MT MAT'LS, INC.(DBA)LS JENSEN | | | 04/11/02 | F.P.M. JOHNSON, ROBERT L. | |
| POTOMAC-EAST | | PLANT MIX OVERLAY AND SEAL & C OVER | | | | | 06/24/02 | PHONE NO: 523-5864 | |
| SFCS 271-2(2)18 | | | | | | | 09/30/03 | | |
| HELMVILLE-EAST & WEST | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | | | | |
| SFCS 348-1(4)0 | | | | | | | | | |
| PHILIPSBURG-WEST | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | | | | |
| SFCP 19-1(26 )27 | | | | | | PEND | | | |
| GEORGETOWN LAKE-NORTH | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | 09/16/03 | | | |
| CONTRACT TOTAL | 30.671 km | | $ 3,281,528 | $ 2,797,999 | $ 2,892,688 | | | 100% | 93% |
| BH 52-2(27)50 | | | | EDWARD T COPPS CONST. | | APPR | 04/11/02 | F.P.M. MITCHELL, JAMES D. | |
| SPRING CR - E OF KALISPELL | | BRIDGE DECK REHABILITATION | | | | 05/20/03 | 06/11/02 | PHONE NO: 751-2046 | |
| | 0.000 km | | $ 215,865 | $ 307,216 | $ 302,253 | | 10/06/03*** | 98% | 97% |
| NH 5-2(117)61 | | | | JTL GROUP, INC. - KALISPELL | | APPR | 05/14/02 | F.P.M. CYR, MARK | |
| POLSON - NORTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | 09/09/03 | 07/10/02 | PHONE NO: 751-2043 | |
| STPP 33-1(32)0 | | | | | | | 07/15/03 | | |
| CALIFORNIA STREET - LIBBY | | SEAL & COVER | | | | | | | |
| STPP 33-1(33)10 | | | | | | | | | |
| LIBBY - DAM N. & S. | | SEAL & COVER | | | | | | | |
| STPP 36-1(20)16 | | | | | | | | | |
| HOT SPRINGS N. & S. | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| STPS 424-1(6)0 | | | | | | APPR | | | |
| KALISPELL - NORTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | 05/05/03 | | | |
| SFCS 548-1(7)0 | | | | | | APPR | | | |
| WEST RESERVE DR.- KALISPELL | | SEAL & COVER | | | | 07/22/03 | | | |
| STPP 52-1(24)3 | | | | | | APPR | | | |
| 5 KM E. OF POLSON-EAST | | PLANT MIX OVERLAY,SEAL & COVER | | | | 05/20/03 | | | |
| CONTRACT TOTAL | 79.950 km | | $ 1,960,300 | $ 1,687,791 | $ 1,586,061 | | | 100% | 130% |
| SFCP 6-1(93)69 | | | | RIVERSIDE CONTRACTING, INC. | | PEND | 05/14/02 | F.P.M. ROBERTS, JAMES | |
| WEEKSVILLE - EAST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | 09/08/03 | 05/31/02 | PHONE NO: 751-2041 | |
| STPP 6-1(96)51 | | | | | | APPR | 06/12/03 | | |
| THOMPSON FALLS - EAST | | SEAL & COVER | | | | 09/18/03 | | | |
| STPP 6-1(97)91 | | | | | | | | | |
| PERMA - EAST & WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | PRIME CONTRACTOR / MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| SFCS 559-1(1)0 | | | | | | | | | |
| JCT US 93 - EAST | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 36.300 km | | $ 942,391 | $ 978,960 | $ 952,621 | | | 100% | 102% |
| BH 24-1(52)6 | | | | TAMIETTI CONST. CO., INC. | | | 05/14/02 | F.P.M. HEMBREE, TAMI | |
| BLACKFOOT RIVER-6 KM E OF BONN | | BRIDGE REHABILITATION | | | | | 06/10/02 | PHONE NO: 523-5856 | |
| | 0.000 km | | $ 691,276 | $ 768,552 | $ 780,572 | | 05/19/03 | 100% | 88% |
| NH 7-1(97)45 | | | | BLAHNIK CONSTRUCTION, INC. | | APPR | 06/07/02 | F.P.M. BENEDIK, TOM | |
| US 93 - HAMILTON | | MILLING,PMS OVERLAY,SEAL & COV ER | | | | 09/18/03 | 07/29/02 | PHONE NO: - | |
| NH 93-1(15)0 | | | | | | | 09/04/03 | | |
| LOLO PASS - EAST | | LEVEL,PMS OVERLAY,SEAL & COVER | | | | | | | |
| SFCS 203-1(10)0 | | | | | | | | | |
| STEVENSVILLE - NORTH | | CRACK SEALING,SEAL & COVER | | | | | | | |
| SFCX 81024(3) | | | | | | | | | |
| SKALKAHO ROAD | | LEVELING,PMS OVERLAY,SEAL & CO VER | | | | | | | |
| CONTRACT TOTAL | 65.613 km | | $ 2,925,210 | $ 3,367,790 | $ 3,516,942 | | | 100% | 94% |
| SMP 2099(03) | | | | BLAHNIK CONSTRUCTION, INC. | | | 07/18/02 | F.P.M. BENEDIK, TOM | |
| MISSOULA AND BUTTE DISTRICTS - | | CRUSH & STOCKPILES | | | | | 08/20/02 | PHONE NO: - | |
| | 0.000 mi | | $ 405,203 | $ 499,917 | $ 502,553 | | 10/06/03*** | 98% | 10/01/02 |
| SMP 3299(03) | | | | HERB RICHARDS CONSTRUCTION CO. | | | 07/18/02 | F.P.M. SULLIVAN, SHEILA | |
| MISSOULA DISTRICT - CRUSH AND | | CRUSH & STOCKPILE | | | | | 08/21/02 | PHONE NO: 523-5877 | |
| | 0.000 mi | | $ 296,700 | $ 268,370 | $ 265,890 | | 12/15/02 | 100% | 10/01/02 |
| NH 5-3(82)113 | | | | RIVERSIDE CONTRACTING, INC. | | APPR | 08/09/02 | F.P.M. MITCHELL, JAMES D. | |
| NORTH MAIN - KALISPELL | | PLANT MIX OVERLAY,SEAL & COVER ,SIDWALK & CURB IMPROVEMENTS | | | | 09/11/03 | 03/19/03 | PHONE NO: 751-2046 | |
| NH 5-3(83)127 | | | | | | APPR | 09/16/03 | | |
| US93 - WHITEFISH | | PLANT MIX OVERLAY,SEAL & COVER ,SIDEWALK & CURB IMPROVEMENTS | | | | 09/18/03 | | | |
| CONTRACT TOTAL | 4.500 km | | $ 1,137,398 | $ 1,290,518 | $ 1,218,286 | | | 100% | 76% |
| SFCP 1-2(119)129 | | | | JTL GROUP, INC. - KALISPELL | | | 09/26/02 | F.P.M. ROBERTS, JAMES | |
| GLACIER AIRPORT - NORTH | | LEVELING,PMS,OVERLAY & SEAL & COVER | | | | | 04/21/03 | PHONE NO: 751-2041 | |
| | 7.356 km | | $ 1,465,780 | $ 1,058,278 | $ 956,435 | | 10/03/03 | 100% | 89% |
| IM 90-1(138)5 | | | | BODELL CONSTRUCTION COMPANY | | | 09/26/02 | F.P.M. JOHNSON, ROBERT L. | |
| DENA MORA REST AREA | | REST AREAS,SIT IMPROVEMENTS,LA NDSCAPING & RELATED WORK | | | | | 12/10/02 | PHONE NO: 523-5864 | |
| | 0.000 mi | | $ 3,533,077 | $ 2,940,415 | $ 2,610,655 | | 10/06/03*** | 89% | 71% |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/03
*** MISSOULA DISTRICT ***



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| SMP 3199(03) | | | | TREASURE STATE CONSTRUCTION | | | 09/26/02 | F.P.M. SULLIVAN, SHEILA | |
| MISSOULA DISTRICT - CRUSH & ST | | STOCKPILE | | | | | 11/12/02 | PHONE NO: 523-5877 | |
| | 0.000 | km | $ 194,063 | $ 243,825 | $ 244,776 | | 12/16/02 | 100% | 04/01/03 |
| BR 9032(33) | | | | FRONTIER-WEST, L.L.C. | | | 11/07/02 | F.P.M. KALBERG, J. GARY | |
| SWAN RIVER - WEST OF CONDON | | RECONSTR.OF GRVL APP & NEW PRE STRESSED CONCRETE BULB TEE STR | | | | | 04/10/03 | PHONE NO: 751-2040 | |
| | 0.240 | km | $ 642,053 | $ 461,181 | $ 328,569 | | 10/06/03*** | 71% | 84% |
| STPHS 0002(628) | | | | UNITED RENTALS HWY TECH INC | | APPR | 11/07/02 | F.P.M. BENEDIK, TOM | |
| 1998-D1-SIGNING & ELECTRICAL | | 1998-D1-SIGNING & ELECTRICAL | | | | 09/02/03 | 04/24/03 | PHONE NO: - | |
| | 0.000 | km | $ 41,718 | $ 38,030 | $ 37,938 | | 05/21/03 | 100% | 27% |
| STPP 1-2(116)123 | | | | OMO CONSTRUCTION INC | | | 12/05/02 | F.P.M. MITCHELL, JAMES D. | |
| US2/MT35 OVERHEAD SIGN - KALIS | | US2/MT35 OVERHEAD SIGN-KALISPE LL | | | | | / / | PHONE NO: 751-2046 | |
| | 0.000 | km | $ 24,188 | $ 28,000 | $ 0 | | 10/06/03*** | 0% | 0% |
| BR 9039(33) | | | | FRONTIER-WEST, L.L.C. | | | 02/10/03 | F.P.M. HEMBREE, TAMI | |
| CLARK FORK - EAST OF DRUMMOND | | REPLACEMENT OF A THROUGH TRUSS BRIDGE W/PRESTRESSED CONCRETE | | | | | 03/24/03 | PHONE NO: 523-5856 | |
| | 0.300 | km | $ 894,600 | $ 713,538 | $ 621,985 | | 10/06/03*** | 87% | 83% |
| IM 90-1(141)0 | | | | ACME CONCRETE PAVING, INC. | | | 03/10/03 | F.P.M. JOHNSON, ROBERT L. | |
| LOOKOUT PASS - EAST | | PCCP REPLACMENT,JOINT & CRACK SEALING & BRIDGE REPAIR | | | | | 04/15/02 | PHONE NO: 523-5864 | |
| | 44.800 | km | $ 5,983,704 | $ 8,541,627 | $ 5,181,414 | | 09/03/04*** | 61% | 53% |
| BR 41-1(16)32 | | | | FRONTIER-WEST, L.L.C. | | | 03/10/03 | F.P.M. HEMBREE, TAMI | |
| BLACKFOOT RIVER - 12 KM NE HEL | | GRADING,GRAVEL,PLANT MIX & CON STRUCTION OF GIRDER STRUCTURE | | | | | 04/07/03 | PHONE NO: 523-5856 | |
| | 1.200 | km | $ 2,110,268 | $ 1,777,055 | $ 1,423,212 | | 06/18/04*** | 80% | 50% |
| STPHS 0002(646) | | | | MONTANA LINES, INC | | APPR | 03/10/03 | F.P.M. MITCHELL, JAMES D. | |
| 1998 - D1 - ELECTRICAL | | SIGNING,ELECTRICAL & RUMBLE ST RIPS | | | | 09/19/03 | 06/26/03 | PHONE NO: 751-2046 | |
| | 0.000 | km | $ 41,788 | $ 51,569 | $ 52,868 | | 09/16/03 | 100% | 57% |
| BH 0002(507) | | | | CONCRETE BARRIER | | | 03/10/03 | F.P.M. KALBERG, J. GARY | |
| D1 - SEISMIC REHAB | | SEISMIC BRIDGE REHABILITATION | | | | | 05/12/03 | PHONE NO: 751-2040 | |
| | 0.000 | km | $ 1,103,039 | $ 1,185,073 | $ 1,090,606 | | 11/14/03*** | 92% | 91% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 24-1(57)1 | | | | JTL GROUP, INC.- MISSOULA | | | 03/10/03 | F.P.M. MAART, WILLIAM W | |
| EAST OF BONNER - EAST | | COLD MILLING & PLANT MIX SURFA CING,SEAL & COVER | | | | | 06/02/03 | PHONE NO: 523-5863 | |
| | 0.000 | km | $ 688,550 | $ 641,994 | $ 579,830 | | 10/21/03*** | 90% | 56% |
| CM 41(27) | | | | BLAHNIK CONSTRUCTION, INC. | | | 04/07/03 | F.P.M. BENEDIK, TOM | |
| FOXFIELD AVE. - HAMILTON | | COLD MILLING,PLANT MIX SURFACI NG & SIDEWALKS | | | | | 05/15/03 | PHONE NO: - | |
| | 0.000 | km | $ 130,269 | $ 136,792 | $ 159,197 | | 08/18/03 | 100% | 90% |
| IM 90-3(73)150 | | | | JIM GILMAN EXCAVATING INC. | | | 04/07/03 | F.P.M. SULLIVAN, SHEILA | |
| DRUMMOND - EAST AND WEST | | HOT RECYCLE,PLANT MIX OVERLAY, SEAL & COVER & BRIDGE REHAB | | | | | 04/25/03 | PHONE NO: 523-5877 | |
| | 0.000 | km | $ 10,463,453 | $ 10,940,052 | $ 5,186,539 | | 09/19/04*** | 47% | 09/19/04 |
| CM 6728(3) | | | | SCHELLINGER CONST CO.,INC. | | | 04/07/03 | F.P.M. MITCHELL, JAMES D. | |
| WHITEFISH STAGE ROAD - KALISPE | | LEVELING,PLANT MIX BITUMINOUS SURFACING,SEAL & COVER | | | | | 06/26/03 | PHONE NO: 751-2046 | |
| | 0.000 | km | $ 408,800 | $ 366,453 | $ 367,066 | | 10/06/03*** | 98% | 80% |
| STPP 1-2(121)126 | | | | MONTANA LINES, INC | | | 05/05/03 | F.P.M. CYR, MARK | |
| SIGNAL-US 2/ROSE CROSSING | | SIGNALS,SIGNING & PAVEMENT MAR KING | | | | | 08/20/03 | PHONE NO: 751-2043 | |
| STPP 1-2(120)128 | | | | | | | 10/21/03*** | | |
| SIGNAL - US 2/BIRCH GROVE ROAD | | SIGNALS,SIGNING & PAVEMENT MAR KING | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | $ 290,632 | $ 358,630 | $ 197,236 | | | 55% | 56% |
| STPHS 0002(481) | | | | JTL GROUP, INC. - KALISPELL | | APPR | 05/05/03 | F.P.M. CYR, MARK | |
| 1997-D1-MISCELLANEOUS SAFETY | | SLOPE FLATTENING AND SIGNING | | | | 07/17/03 | 06/23/03 | PHONE NO: 751-2043 | |
| | 0.000 | mi | $ 204,599 | $ 224,501 | $ 207,967 | | 11/08/03*** | 93% | 100% |
| SMP 2499(4) | | | | BLAHNIK CONSTRUCTION, INC. | | | 05/05/03 | F.P.M. ROBERTS, JAMES | |
| MISSOULA DISTRICT CRUSH & STOC | | CRUSH & STOCKPILE | | | | | / / | PHONE NO: 751-2041 | |
| | 0.000 | mi | $ 408,250 | $ 381,440 | $ 0 | | 11/01/03*** | 0% | 11/01/03 |
| SMP 2799(04) | | | | WARD CRUSHING, L.L.C. | | | 05/05/03 | F.P.M. ROBERTS, JAMES | |
| MISSOULA DISTRICT CRUSH AND ST | | CRUSH & STOCKPILE | | | | | 10/07/03 | PHONE NO: 751-2041 | |
| | 0.000 | mi | $ 702,915 | $ 578,293 | $ 0 | | 04/01/04*** | 0% | 04/01/04 |
| SMP 3199(04) | | | | WARD CRUSHING, L.L.C. | | | 05/05/03 | F.P.M. JOHNSON, ROBERT L. | |
| MISSOULA DISTRICT CRUSH & STOC | | CRUSH & STOCKPILE | | | | | 07/28/03 | PHONE NO: 523-5864 | |
| | 0.000 | mi | $ 484,438 | $ 460,520 | $ 373,816 | | 11/01/03*** | 81% | 11/01/03 |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| SMP 3299(04) | | | | MT MAT'LS, INC.(DBA)LS JENSEN | | | 05/05/03 | F.P.M. BENEDIK, TOM | |
| MISSOULA DISTRICT CRUSH AND ST | | CRUSH & STOCKPILE | | | | | 7/7/03 | PHONE NO: - | |
| | 0.000 | km | $ 466,400 | $ 502,700 | $ 128,443 | | 11/01/03*** | 26% | 11/01/03 |
| SFCN-STPHS 1-2(105)142 | | | | SCHELLINGER CONST CO.,INC. | | | 05/05/03 | F.P.M. ROBERTS, JAMES | |
| HUNGRY HORSE - WEST GLACIER | | TRAFFIC SIGNAL,LIGHTING & SIGN ING | | | | | / / | PHONE NO: 751-2041 | |
| SFCP 65-1(4)0 | | | | | | | 11/07/03*** | | |
| WEST GLACIER-NORTH | | MILLING,PLANT MIX OVERLAY,SEAL & COVER,ADA CURB RAMPS | | | | | | | |
| NH 1-2(125)143 | | | | | | | | | |
| SIGNAL-MAIN ST.-HUNGRY HORSE | | PLANT MIX OVERLAY,SEAL & COVER ,STRIPING & SIDWALKS | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | $ 2,248,798 | $ 2,143,196 | $ 21,430 | | | 1% | 19% |
| CM 45(32) | | | | RIVERSIDE CONTRACTING, INC. | | | 07/07/03 | F.P.M. BENEDIK, TOM | |
| PAVING - THOMPSON FALLS | | PLANT MIX PAVING OF THE STREET S AND ALLEYS | | | | | / / | PHONE NO: - | |
| STPS 471-1(7)0 | | | | | | | 10/21/03*** | | |
| THOMPSON FALLS - SOUTHWEST | | OVERLAY,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 16.050 | km | $ 1,228,489 | $ 1,155,161 | $ 11,554 | | | 1% | 58% |
| STPP 0002(576) | | | | OMO CONSTRUCTION INC | | | 07/07/03 | F.P.M. MAART, WILLIAM W | |
| D1-GUARDRAIL UPGRADE | | GUARDRAIL & BRIDGE RAIL UPGRAD E | | | | | 08/11/03 | PHONE NO: 523-5863 | |
| | 0.000 | km | $ 1,164,564 | $ 1,213,363 | $ 490,161 | | 10/21/03*** | 40% | 28% |
| CM 24(18) | | | | SMITH PAVING & CONTRACTING ENT | | | 08/04/03 | F.P.M. ROBERTS, JAMES | |
| DIVISION/5TH STREET - POLSON | | GRADE,GRAVEL & PLANT MIX SURFA CING | | | | | 09/22/03 | PHONE NO: 751-2041 | |
| | 0.000 | km | $ 317,341 | $ 236,962 | $ 22,927 | | 10/21/03*** | 10% | 22% |
| BR 9020(21) | | | | FRONTIER-WEST, L.L.C. | | | 08/04/03 | F.P.M. HEMBREE, TAMI | |
| MIDDLE FORK ROCK CR.-SW OF PHI | | NEW SINGLE SPAN,BLUB-T PRECAST BEAMS BRIDGE,APPROACH ROAD | | | | | 08/25/03 | PHONE NO: 523-5856 | |
| | 0.000 | km | $ 303,048 | $ 213,026 | $ 17,994 | | 10/06/03*** | 8% | 10% |
| NH 1-2(68)138 F | | | | SCHELLINGER CONST CO.,INC. | | | 08/04/03 | F.P.M. CYR, MARK | |
| COLUMBIA HEIGHTS - EAST | | GRADE,GRAVEL,PLANT MIX BITUMIN OUS SURFACING,SEAL & COVER,PAR | | | | | 09/23/03 | PHONE NO: 751-2043 | |
| | 0.000 | km | $ 3,800,017 | $ 2,966,207 | $ 34,736 | | 10/06/03*** | 1% | 4% |
| CM 6799(24) | | | | UNITED RENTALS HWY TECH INC | | | 09/02/03 | F.P.M. HAM, DANIEL | |
| SIDEWALKS - KALISPELL | | CONSTRUCTION OF SIDEWALKS | | | | | 10/06/03 | PHONE NO: 295-4049 | |
| | 0.000 | mi | $ 607,774 | $ 614,104 | $ 6,142 | | 10/21/03*** | 1% | 0% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE WORK BEG. WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| MISSOULA DISTRICT TOTALS | | | $ 99,333,958 | $ 98,101,113 | $ 81,683,915 | | | 79% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 13-2(2)83 | | | | MORGEN & OSWOOD CONST. CO.,INC | | APPR | 11/16/99 | F.P.M. COLLINGWOOD, MATT | |
| JEFFERSON RIVER - 20.4KM SW OF | | GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE | | | | 11/14/02 | 12/21/99 | PHONE NO: 222-2276 | |
| | 0.600 | km | $ 2,712,516 | $ 1,848,513 | $ 1,890,280 | | 10/12/01 | 100% | 115% |
| STPHS-STPS-STPU 25(27) | | | | S K CONSTRUCTION, INC. | | APPR | 11/06/00 | F.P.M. CARLSON,JACK | |
| ONE MILE EAST OF HELENA | | GRADE,AGG.SURF,PLANT MIX SURF. ,SEAL & COVER,& CONC.SLAB | | | | 09/24/03 | 03/26/01 | PHONE NO: 457-0526 | |
| | 2.795 | km | $ 2,061,164 | $ 1,749,409 | $ 2,270,676 | | 03/28/03 | 100% | 104% |
| IM 15-2(68)130 | | | | JIM GILMAN EXCAVATING INC. | | APPR | 11/27/00 | F.P.M. HARRIS, DEAN | |
| BUTTE-ELK PARK | | COLD MILLING,PAVEMENT PULVERIZ ATION,PLANT MIX SURFACING | | | | 09/18/03 | 12/03/00 | PHONE NO: 494-9643 | |
| IM 15-2(72)121 | | | | | | APPR | 10/06/03*** | | |
| NISSLER-BUTTE | | PLANT MIX OVERLAY,SEAL & COVER | | | | 09/18/03 | | | |
| CONTRACT TOTAL | 24.010 | km | $ 8,037,938 | $ 8,527,271 | $ 14,185,044 | | | 98% | 99% |
| NH 15-4(85)193 F | | | | (OBS)MARONICK CONST. L.L.C. | | APPR | 05/11/01 | F.P.M. FELLOWS,TIM | |
| CEDAR STREET INTERCHANGE-HELEN | | GRADE,AGG SURF,PL.MIX SURF.,SE AL & COVER,SIGN,LIGHT,STEEL | | | | 09/26/03 | 06/26/01 | PHONE NO: 495-1506 | |
| | 0.653 | km | $ 3,648,604 | $ 3,153,678 | $ 3,407,495 | | 08/04/03 | 100% | 105% |
| STPP 29-1(31)50 | | | | M A DEATLEY CONSTRUCTION | | APPR | 08/10/01 | F.P.M. STARCEVICH JOHN R. | |
| SILVER STAR - NORTH & SOUTH | | GRADING,GRAVEL & PLANT MIX SUR FACING | | | | 07/30/03 | 09/17/01 | PHONE NO: 685-3416 | |
| | 6.965 | km | $ 6,494,756 | $ 6,513,198 | $ 7,436,027 | | 04/29/03 | 100% | 81% |
| STPP 29-1(37)43 | | | | JIM GILMAN EXCAVATING INC. | | APPR | 09/07/01 | F.P.M. BRAZILL, BILL | |
| TWIN BRIDGES - NORTH | | GRADING,GRAVEL,PLANT MIX SURFA CING | | | | 07/30/03 | 10/24/01 | PHONE NO: 287-2142 | |
| | 9.800 | km | $ 4,689,089 | $ 4,293,493 | $ 4,584,390 | | 08/12/03 | 100% | 88% |
| STPU 5807(8) | | | | (OBS)MARONICK CONST. L.L.C. | | APPR | 10/11/01 | F.P.M. FELLOWS,TIM | |
| NORTH MAIN STREET-HELENA | | GR,GRAVL,PL MIX SURF,PED UNDPS ,PRSTR CONC BEAM STR,WATER, | | | | 05/29/03 | 11/12/01 | PHONE NO: 495-1506 | |
| BR 8-2(47)43 | | | | | | APPR | 11/08/03*** | | |
| LYNDALE OVERPASS-HELENA | | GRADE,GRAVEL,PLANT MIX SURF,PE D UNDERPASS,WATER,SEWER,SIGNAL | | | | 08/04/03 | | | |
| CONTRACT TOTAL | 1.706 | mi | $ 6,374,477 | $ 5,843,595 | $ 6,826,374 | | | 98% | 111% |
| HDP-IR 9113(001)F | | | | A.M. WELLES, INC. | | | 12/13/01 | F.P.M. MCCORMICK, THOMAS | |
| N 19TH INTERCHANGE LANDSCAPE | | LANDSCAPING | | | | | 05/13/02 | PHONE NO: 586-5074 | |
| | 0.000 | km | $ 41,960 | $ 37,540 | $ 28,138 | | 10/16/02 | 100% | 50% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 422-1(5)2 | | | | SLETTEN CONSTRUCTION CO | | APPR | 02/20/02 | F.P.M. JOHNSON,RICKIE | |
| IRR CANAL-EAST OF SILVER STAR | | NEW BOX CULVERT,GRADING,GRAVEL SURFACING | | | | 12/06/02 | 04/01/02 | PHONE NO: 285-4943 | |
| BR 422-1(4)0 | | | | | | APPR | 06/18/03 | | |
| JEFFERSON RIVER - SILVER STAR | | CONCRETE PRESTR.GIRDER BRIDGE, GRD GRAVEL SURFACING,PL MIX | | | | 12/10/02 | | | |
| CONTRACT TOTAL | 1.706 km | | $ 1,209,338 | $ 1,132,245 | $ 1,157,911 | | | 100% | 96% |
| STPP 84-4(9)22 | | | | RIVERSIDE CONTRACTING, INC. | | APPR | 02/20/02 | F.P.M. MCCORMICK, THOMAS | |
| FOUR CORNERS - WEST | | GRADING,GRAVEL SURFACING.PLANT MIX BITUMINOUS SURFACING | | | | 07/14/03 | 03/13/02 | PHONE NO: 586-5074 | |
| | 10.883 km | | $ 6,977,346 | $ 6,597,490 | $ 6,718,037 | | 11/08/03*** | 98% | 101% |
| IM 15-1(91)17 | | | | J T L GROUP, INC. - HIGHWAY | | APPR | 04/11/02 | F.P.M. HANCOCK,DALE | |
| LIMA - RED ROCK | | COLDMILLING,PLANT MIX OVERLAY, SEAL & COVER | | | | 07/03/03 | 08/30/02 | PHONE NO: 683-4434 | |
| | 33.500 km | | $ 6,057,867 | $ 5,165,344 | $ 5,254,804 | | 09/24/03 | 100% | 126% |
| BR 9022(22) | | | | FRONTIER-WEST, L.L.C. | | APPR | 04/11/02 | F.P.M. CLARY,DAN | |
| BOULDER RIVER-6 KM EAST OF BAS | | 47 METER PRESTRESSED BEAM STRU CTURE WITH PLANT MIX APPROAACH | | | | 05/29/03 | 05/24/02 | PHONE NO: 225-4295 | |
| | 0.350 km | | $ 569,599 | $ 567,376 | $ 597,875 | | 07/17/03 | 100% | 92% |
| IM 90-4(46)206 | | | | RIVERSIDE CONTRACTING, INC. | | | 05/14/02 | F.P.M. ARVISH,MIKE | |
| OPPORTUNITY - NISSLER | | SEAL & COVER | | | | | 06/11/02 | PHONE NO: 563-7261 | |
| STPP 19-1(30)1 | | | | | | APPR | 08/25/03 | | |
| JCT I-90 - ANACONDA | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER,SLOPE FLAT & | | | | 09/18/03 | | | |
| CONTRACT TOTAL | 18.300 km | | $ 6,657,193 | $ 5,981,697 | $ 6,205,299 | | | 100% | 111% |
| NH 12-1(7)9 | | | | RIVERSIDE CONTRACTING, INC. | | APPR | 05/14/02 | F.P.M. COLLINGWOOD, MATT | |
| US 20/US 191 INTERSECTION-WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | 08/01/03 | 07/08/02 | PHONE NO: 222-2276 | |
| NH 12-1(12)9 | | | | | | | 08/16/03 | | |
| US 20-WEST YELLOWSTONE | | SEAL & COVER | | | | | | | |
| NH 12-1(11)0 | | | | | | | | | |
| TARGHEE-WEST YELLOWSTONE | | GRADING,GRAVEL,PORT CEMENT CON C PAVE,SIGNALS & INTERSECTION | | | | | | | |
| CONTRACT TOTAL | 14.913 km | | $ 1,137,324 | $ 1,373,104 | $ 1,270,542 | | | 100% | 69% |
| NH 8-4(39)58 | | | | S K CONSTRUCTION, INC. | | APPR | 06/07/02 | F.P.M. CARLSON,JACK | |
| US-287 PASSING LANES - BAUM RO | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | 07/03/03 | 07/15/02 | PHONE NO: 457-0526 | |
| NH 8-4(40)68 | | | | | | APPR | 07/24/03 | | |
| US 287 PASSING LANES - NORTH O | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | 07/03/03 | | | |
| CONTRACT TOTAL | 0.000 km | | $ 3,800,652 | $ 3,788,162 | $ 4,123,658 | | | 100% | 89% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP 14-2(22)43 | | | RIVERSIDE CONTRACTING, INC. | | | | 06/07/02 | F.P.M. CARLSON,JACK | |
| WHITE SULPHUR SPRINGS - EAST | | SEAL & COVER | | | | | 07/25/02 | PHONE NO: 457-0526 | |
| STPP 59-1(23)7 | | | | | | | 09/13/03 | | |
| CLYDE PARK - NORTH AND SOUTH | | PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER | | | | | | | |
| STPP 14-2(21)24 | | | | | | | | | |
| MEAGHER COUNTY LINE - EAST | | SEAL & COVER | | | | | | | |
| STPP 59-1(22)25 | | | | | | | | | |
| NORTH OF WILSALL - NORTH | | PLANT MIX BITUMINOUS SURFACING ,SEAL & COVER | | | | | | | |
| SFCS 360-1(2)9 | | | | | | | | | |
| FORT LOGAN ROAD | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 98.290 km | | $ 3,052,343 | $ 3,346,379 | $ 3,318,839 | | | 100% | 59% |
| CM 0299(12) | | | JIM GILMAN EXCAVATING INC. | | | | 06/07/02 | F.P.M. ARVISH,MIKE | |
| SYCAMORE/PENNSYLVANIA-ANACONDA | | MILLING,PMS OVERLAY,SEAL & COV ER | | | | | 07/12/02 | PHONE NO: 563-7261 | |
| SFCS 569-1(2)0 | | | | | | | 10/06/03*** | | |
| JCT MT-1 - SOUTH | | LEVEL,PMS OVERLAY,SEAL & COVER | | | | | | | |
| SFCS 273-1(8)0 | | | | | | | | | |
| ANACONDA - GALEN | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 30.687 km | | $ 605,031 | $ 681,758 | $ 655,090 | | | 96% | 92% |
| SFCS 249-1(5)0 | | | RIVERSIDE CONTRACTING, INC. | | | | 06/07/02 | F.P.M. HELD,TERRY | |
| ENNIS-SOUTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 08/23/02 | PHONE NO: 287-3868 | |
| | 4.670 mi | | $ 206,559 | $ 285,120 | $ 266,857 | | 08/19/03 | 100% | 64% |
| NH 8-2(60)43 | | | HELENA SAND & GRAVEL INC | | | APPR | 08/09/02 | F.P.M. FELLOWS,TIM | |
| LAST CHANCE GULCH TO PROSPECT | | COLD MILLING,RESURFACING,PAVEM ENT MARKING | | | | 06/16/03 | 09/23/02 | PHONE NO: 495-1506 | |
| | 1.500 km | | $ 563,325 | $ 532,279 | $ 494,347 | | 10/06/03*** | 93% | 198% |
| NH 11-1(37)31 | | | RIVERSIDE CONTRACTING, INC. | | | | 09/06/02 | F.P.M. COLLINGWOOD, MATT | |
| TURNBAY - EMIGRANT | | GRADING,PLANT MIX BITUMINOUS SURFACING,SEAL & COVER | | | | | 10/16/02 | PHONE NO: 222-2276 | |
| | 0.910 km | | $ 1,114,683 | $ 1,199,336 | $ 1,147,298 | | 10/06/03*** | 96% | 95% |
| STPP 29-1(39)42 | | | JIM GILMAN EXCAVATING INC. | | | PEND | 09/06/02 | F.P.M. HANCOCK,DALE | |
| MAIN STREET-TWIN BRIDGES | | MILLING,PLANT MIX BITUMINOUS O VERLAY,SEAL & COVER,SIDEWALKS | | | | 09/18/03 | 06/12/03 | PHONE NO: 683-4434 | |
| | 1.635 km | | $ 496,271 | $ 479,150 | $ 477,259 | | 10/06/03*** | 99% | 100% |
| STPP 69-1(17)38 | | | HELENA SAND & GRAVEL INC | | | | 09/06/02 | F.P.M. CLARY,DAN | |
| MAIN STREET - BOULDER | | PRESTRESSED CONCRETE GIRDER ST RUCTURE,GRADING,GRAVEL & PLANT | | | | | 10/15/02 | PHONE NO: 225-4295 | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 69-1(18)37 | | | | | | | 11/08/03*** | | |
| BOULDER RIVER-S OF BOULDER | | GRADING,GRAVEL & PLANT MIX BIT UMINOUS SURFACING,STORM DRAIN, | | | | | | | |
| CONTRACT TOTAL | 0.054 | km | $ 4,515,735 | $ 4,003,627 | $ 4,227,542 | | | 98% | 107% |
| STPHS 90-6(96)317 | | | | OMO CONSTRUCTION INC | | APPR | 09/06/02 | F.P.M. COLLINGWOOD, MATT | |
| MEDIAN RAIL - BOZEMAN PASS | | CONCRETE MEDIAN RAIL | | | | 05/20/03 | 03/24/03 | PHONE NO: 222-2276 | |
| | 0.000 | km | $ 111,824 | $ 81,132 | $ 85,788 | | 04/09/03 | 100% | 83% |
| STPP 84-2(4)12 | | | | JIM GILMAN EXCAVATING INC. | | | 09/26/02 | F.P.M. STARCEVICH JOHN R. | |
| MADISON RIVER - EAST | | GRADING,GRAVEL & PLANT MIX BIT UMINOUS SURFACING | | | | | 12/09/02 | PHONE NO: 685-3416 | |
| | 15.700 | km | $ 9,627,840 | $ 8,685,411 | $ 6,807,005 | | 11/08/03*** | 78% | 53% |
| BR 9022(23) | | | | FRONTIER-WEST, L.L.C. | | | 11/07/02 | F.P.M. BRAZILL, BILL | |
| JEFFERSON OVERFLOW-WEST OF CAR | | CONCRRETE SLAB STRUCTURE & APP ROACHES | | | | | 01/09/03 | PHONE NO: 287-2142 | |
| | 0.660 | km | $ 526,417 | $ 471,472 | $ 418,399 | | 10/06/03*** | 89% | 83% |
| NH 8-4(42)65 | | | | SCHELLINGER CONST CO.,INC. | | APPR | 02/10/03 | F.P.M. FELLOWS,TIM | |
| 2 KM S. OF WINSTON - SOUTH | | WIDENING,MILLING,PLANT MIX BIT .OVERLAY,SEAL & COVER | | | | 09/18/03 | 06/17/03 | PHONE NO: 495-1506 | |
| | 13.900 | km | $ 3,146,626 | $ 3,049,967 | $ 3,264,971 | | 10/06/03*** | 98% | 94% |
| SFCS 278-1(16)35 | | | | H-K CONTRACTORS, INC. | | APPR | 02/10/03 | F.P.M. HANCOCK,DALE | |
| JACKSON - EAST | | PLANT MIX SURFACING,SEAL & COV ER | | | | 07/22/03 | 04/21/03 | PHONE NO: 683-4434 | |
| | 12.200 | km | $ 935,762 | $ 986,393 | $ 980,520 | | 09/08/03 | 100% | 59% |
| STPP 55-3(9)13 | | | | H-K CONTRACTORS, INC. | | PEND | 03/10/03 | F.P.M. HELD,TERRY | |
| WHITEHALL STREET - WHITEHALL | | GRADE,GRAVEL,PLANT MIX SURFACI NG,SEAL & COVER,STORM DRAINS & | | | | 05/14/03 | 06/09/03 | PHONE NO: 287-3868 | |
| | 0.900 | km | $ 1,962,375 | $ 1,881,372 | $ 1,627,738 | | 10/10/03*** | 87% | 93% |
| IM 15-1(97)0 | | | | BLAHNIK CONSTRUCTION, INC. | | APPR | 04/07/03 | F.P.M. HANCOCK,DALE | |
| MONIDA - LIMA | | SEAL & COVER | | | | 09/19/03 | 06/23/03 | PHONE NO: 683-4434 | |
| | 27.458 | km | $ 691,396 | $ 749,722 | $ 762,185 | | 09/20/03 | 100% | 97% |
| IM 90-3(95)189 | | | | JIM GILMAN EXCAVATING INC. | | | 04/07/03 | F.P.M. ARVISH,MIKE | |
| DEER LODGE - SOUTH | | SEAL & COVER | | | | | 07/24/03 | PHONE NO: 563-7261 | |
| | 8.700 | km | $ 241,473 | $ 242,523 | $ 219,716 | | 09/06/03 | 100% | 70% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPS 411-1(7)0 | | | RIVERSIDE CONTRACTING, INC. | | | | 04/07/03 | F.P.M. JOHNSON,RICKIE | |
| JUNCTION SECONDARY 205-NORTH | | SEAL & COVER | | | | | 05/30/03 | PHONE NO: 285-4943 | |
| | 10.206 | km | $ 139,736 | $ 143,502 | $ 154,007 | | 08/09/03 | 100% | 17% |
| STPS 441-1(8)0 | | | RIVERSIDE CONTRACTING, INC. | | | | 04/07/03 | F.P.M. ARVISH,MIKE | |
| JUNCTION I-90-SOUTHWEST | | SEAL & COVER | | | | | 06/17/03 | PHONE NO: 563-7261 | |
| | 4.709 | km | $ 80,238 | $ 93,452 | $ 93,632 | | 08/20/03 | 100% | 20% |
| STPHS-NH 85-1(8)5 | | | JTL GROUP, INC.-BELGRADE | | | | 05/05/03 | F.P.M. MCCORMICK, THOMAS | |
| TURNBAYS - SOUTH OF BELGRADE | | GRADING,GRAVEL SURF,MILLING,PL ANT MIX BIT.SURFACING & SEAL | | | | | 06/11/03 | PHONE NO: 586-5074 | |
| | 0.000 | km | $ 420,203 | $ 417,335 | $ 360,679 | | 10/01/03 | 100% | 91% |
| IM 90-7(85)340 | | | RIVERSIDE CONTRACTING, INC. | | | | 05/05/03 | F.P.M. COLLINGWOOD, MATT | |
| 1 KM EAST OF JCT US 89 - EAST | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | 06/16/03 | PHONE NO: 222-2276 | |
| | 20.840 | km | $ 4,141,449 | $ 4,083,989 | $ 2,923,618 | | 11/07/03*** | 72% | 90% |
| NH 50-2(50)48 | | | RIVERSIDE CONTRACTING, INC. | | | | 05/05/03 | F.P.M. MCCORMICK, THOMAS | |
| BIG SKY - NORTH | | COLD MILLING,PLANT MIX OVERLAY & SEAL & COVER | | | | | 07/07/03 | PHONE NO: 586-5074 | |
| | 21.000 | mi | $ 1,822,769 | $ 1,827,316 | $ 323,894 | | 11/08/03*** | 18% | 83% |
| SMP 1699(04) | | | A.M. WELLES, INC. | | | | 05/05/03 | F.P.M. COLLINGWOOD, MATT | |
| BUTTE DISTRICT CRUSH AND STOCK | | CRUSH & STOCKPILE | | | | | 08/11/03 | PHONE NO: 222-2276 | |
| | 0.000 | mi | $ 522,675 | $ 624,000 | $ 344,432 | | 11/01/03*** | 55% | 11/01/03 |
| SMP 2299(04) | | | BLAHNIK CONSTRUCTION, INC. | | | | 05/05/03 | F.P.M. CLARY,DAN | |
| BUTTE DISTRICT CRUSH & STOCKPI | | CRUSH & STOCKPILE | | | | | 09/23/03 | PHONE NO: 225-4295 | |
| | 0.000 | mi | $ 306,405 | $ 346,110 | $ 58,066 | | 11/01/03*** | 17% | 11/01/03 |
| SMP 2599(04) | | | SCHELLINGER CONST CO.,INC. | | | | 05/05/03 | F.P.M. FELLOWS,TIM | |
| BUTTE DISTRICT CRUSH & STOCKPI | | CRUSH & STOCKPILE | | | | | 07/28/03 | PHONE NO: 495-1506 | |
| | 0.000 | km | $ 382,088 | $ 480,030 | $ 330,515 | | 11/01/03*** | 69% | 11/01/03 |
| BH 1805(9) | | | EDWARD T COPPS CONST. | | | APPR | 05/07/03 | F.P.M. HARRIS, DEAN | |
| SILVER BOW CREEK-MONTANA STREE | | BRIDGE REHABILITATION | | | | 07/15/03 | 06/20/03 | PHONE NO: 494-9643 | |
| | 0.000 | km | $ 341,062 | $ 427,644 | $ 262,205 | | 11/07/03*** | 61% | 61% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| NH 11-1(42)0 | | | JTL GROUP, INC.-BELGRADE | | | | | 06/02/03 | F.P.M. COLLINGWOOD, MATT | |
| SCOTT STREET - GARDINER | | PLANT BITUMINOUS SURFACING,SEA L & COVER | | | | | | 09/02/03 | PHONE NO: 222-2276 | |
| | 1.700 km | | | $ 341,779 | $ 353,989 | $ 300,423 | | 11/08/03*** | 85% | 40% |
| IM 0002(455) | | | EDWARD T COPPS CONST. | | | | | 06/02/03 | F.P.M. JOHNSON,RICKIE | |
| DISTRICT 2 - SEISMIC RETROFIT | | DISTRICT 2 SEISMIC RETROFIT | | | | | | 07/07/03 | PHONE NO: 285-4943 | |
| | 0.000 km | | | $ 2,207,139 | $ 1,658,567 | $ 672,228 | | 11/12/04*** | 41% | 33% |
| STPP 46-6(3)58 | | | A.M. WELLES, INC. | | | | | 07/07/03 | F.P.M. ARVISH,MIKE | |
| DICKIE BRIDGE - WISE RIVER | | GRADE,GRAVEL,& PLANT MIX SURFA CING | | | | | | 08/14/03 | PHONE NO: 563-7261 | |
| | 0.000 km | | | $ 4,062,929 | $ 3,590,287 | $ 347,370 | | 09/10/04*** | 10% | 9% |
| CM 1899(12) | | | SCHELLINGER CONST CO.,INC. | | | | | 07/15/03 | F.P.M. HARRIS, DEAN | |
| OFF SYSTEM PAVING - BUTTE | | GRADE,GRAVEL & PLANT MIX SURFA CING | | | | | | 10/01/03 | PHONE NO: 494-9643 | |
| | 0.000 km | | | $ 590,927 | $ 512,549 | $ 6,150 | | 06/24/40*** | 1% | 33% |
| STPX 81064(5) | | | SIERRA ROCK AND DIRT, INC. | | | | | 08/04/03 | F.P.M. MCCORMICK, THOMAS | |
| BIG SKY SPUR SLIDE | | SLIDE CORRECTION & PIPE INSTAL LATION | | | | | | 10/06/03 | PHONE NO: 586-5074 | |
| | 0.000 km | | | $ 217,724 | $ 239,527 | $ 2,396 | | 11/13/03*** | 1% | 11/13/03 |
| IM 15-3(58)176 | | | RIVERSIDE CONTRACTING, INC. | | | | | 09/02/03 | F.P.M. CLARY,DAN | |
| JEFFERSON CITY - HELENA | | PLANT MIX BITUMINOUS SURFACING ,SEAL & COVER,BRIDGE REPAIR | | | | | | / / | PHONE NO: 225-4295 | |
| | 0.000 km | | | $ 7,647,860 | $ 7,529,803 | $ 75,303 | | 10/06/03*** | 1% | 0% |
| AR 23226(1) | | | H L CONSTRUCTION | | | | | 09/02/03 | F.P.M. FELLOWS,TIM | |
| CEDAR ST MODIFICATION - HLNA | | REMOVE & REPLACE GUARDRAIL | | | | | | / / | PHONE NO: 495-1506 | |
| | 0.000 mi | | | $ 65,578 | $ 94,944 | $ 950 | | 11/14/03*** | 1% | 0% |
| BUTTE DISTRICT TOTALS | | | | $111,558,041 | $105,670,802 | $ 96,965,969 | | | 82% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 3-1(12)0 F | | | | WICKENS CONSTRUCTION, INC. | | APPR | 08/31/00 | F.P.M. VOSEN, ROBERT | |
| VAUGHN-SUN RIVER (EAST SECTION | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER,2 STRUCTURES | | | | 05/06/03 | 11/14/00 | PHONE NO: 454-5921 | |
| NH 3-1(13)2 F | | | | | | APPR | 12/11/02 | | |
| VAUGHN-SUN RIVER (WEST SECTION | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | 02/21/02 | | | |
| CONTRACT TOTAL | 12.189 km | | $ 12,371,554 | $ 11,306,051 | $ 11,701,155 | | | 100% | 100% |
| BR 444-1(4)4 | | | | SLETTEN CONSTRUCTION CO | | APPR | 09/07/01 | F.P.M. BECKEDAHL MARK | |
| WILLOW CREEK-NORTHEAST OF BLAC | | PRESTRESSED CONCRETE BEAM STRU CTURE & PLANT MIX APPROACHES | | | | 11/14/02 | 10/22/01 | PHONE NO: 873-8624 | |
| BR 444-1(5)4 | | | | | | | 12/02/02 | | |
| CUT BANK CREEK-NORTHEAST OF BL | | PRESTRESSED CONCRETE BEAM STRU CTURE & PLANT MIX APPROACHES | | | | | | | |
| CONTRACT TOTAL | 0.890 km | | $ 1,551,062 | $ 1,672,569 | $ 1,662,906 | | | 100% | 95% |
| NH 1-5(5)308 F | | | | SCHELLINGER CONST CO.,INC. | | APPR | 10/11/01 | F.P.M. BERG, GARY | |
| LOTHAIR - EAST | | GRADING,GRAVEL,PLANT MIX BIT.S URFACE,SEAL & COVER | | | | 02/20/03 | 12/04/01 | PHONE NO: 265-6821 | |
| | 21.569 km | | $ 8,518,696 | $ 9,073,543 | $ 9,172,791 | | 07/15/03 | 100% | 95% |
| IM 15-5(100)291 | | | | SCHELLINGER CONST CO.,INC. | | APPR | 10/11/01 | F.P.M. AAFEDT, RANDY | |
| VAUGHN-NORTH | | GRADE,AGG SURF,COLD MILL,PL MI X BIT SURF,SEAL & COVER,REHAB | | | | 09/18/03 | 11/06/01 | PHONE NO: 454-5920 | |
| | 16.211 km | | $ 12,118,035 | $ 11,612,453 | $ 12,400,409 | | 10/06/03*** | 98% | 87% |
| NH-RAD-MT 98(01) | | | | UNITED MAT'LS OF GREAT FALLS | | | 11/21/01 | F.P.M. AAFEDT, RANDY | |
| MALMSTROM AIR FORCE BASE ENTRA | | INTERSEC REHAB.,PORT CMNT CONC PAVE,STRM DRN,WATER MAIN,SIGN | | | | | 03/11/02 | PHONE NO: 454-5920 | |
| | 0.000 km | | $ 909,244 | $ 881,874 | $ 932,613 | | 06/12/03 | 100% | 93% |
| IM 0002(501) | | | | COP CONSTRUCTION L.L.C. | | APPR | 11/21/01 | F.P.M. VOSEN, ROBERT | |
| DIST 3 - BRIDGE DECK IMPVT | | BRIDGE DECK REHABILITATION | | | | 02/07/03 | 04/03/02 | PHONE NO: 454-5921 | |
| | 0.000 km | | $ 2,676,901 | $ 2,147,208 | $ 2,372,057 | | 09/26/03 | 100% | 127% |
| STPS-NH-STPX-U-P-IM 0002(620) | | | | UNITED RENTALS HWY TECH INC | | | 03/25/02 | F.P.M. KLETTE, MIKE | |
| 2002-D3-DURABLE PAVE. MARK. | | EPOXY PAVEMENT MARKINGS | | | | | 04/24/02 | PHONE NO: 278-7078 | |
| | 0.000 km | | $ 1,107,905 | $ 766,230 | $ 714,561 | | 07/24/02 | 100% | 06/30/02 |
| IM 15-5(99)277 | | | | NORTHERN LINE LAYERS, INC. | | | 04/11/02 | F.P.M. VOSEN, ROBERT | |
| GORE HILL INTERCHANGE - GREAT | | GRADING,GRAVEL,PLANT MIX,DRAIN AGE,GUARDRAIL & SIGNING | | | | | 06/05/02 | PHONE NO: 454-5921 | |
| | 0.000 km | | $ 1,153,215 | $ 1,138,297 | $ 1,067,702 | | 08/27/03 | 100% | 114% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 234-1(9)11 | | | | TAMIETTI CONST. CO., INC. | | APPR | 04/11/02 | F.P.M. BERG, GARY | |
| BEAVER CREEK - 17.1 KM SOUTH O | | BR REPL WITH CAST IN PLACE CON CRETE SLAB BR AND APP,INC DETO | | | | 05/30/03 | 06/25/02 | PHONE NO: 265-6821 | |
| | 0.598 | km | $ 493,378 | $ 696,138 | $ 712,744 | | 06/21/03 | 100% | 87% |
| STPP 44-1(11)0 | | | | WICKENS CONSTRUCTION, INC. | | | 05/14/02 | F.P.M. KLETTE, MIKE | |
| VALIER - WEST | | GRADE,GRAVEL,PLANT MIX BIT. SU RFACING,2 PRESTRESSED CONC | | | | | 07/16/02 | PHONE NO: 278-7078 | |
| | 22.610 | km | $ 9,146,530 | $ 8,088,006 | $ 8,342,432 | | 11/08/03*** | 98% | 83% |
| SFCS 358-1(4)0 | | | | JTL GROUP, INC. - KALISPELL | | | 05/14/02 | F.P.M. KLETTE, MIKE | |
| VALIER-NORTHWEST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 07/11/02 | PHONE NO: 278-7078 | |
| SFCS 220-1(5)0 | | | | | | | 07/25/03 | | |
| CHOTEAU-NORTH | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | | | |
| CONTRACT TOTAL | 34.500 | km | $ 1,476,530 | $ 1,644,418 | $ 1,532,132 | | | 100% | 140% |
| STPS 464-1(8)22 | | | | SYNERGY BUILDERS, INC. | | APPR | 06/07/02 | F.P.M. BECKEDAHL MARK | |
| DRY FORK - MILK RIVER | | LIVING SNOW,SNOW,FARM,FENCE & GAURDRAIL REPLACEMENT | | | | 06/05/03 | 08/29/02 | PHONE NO: 873-8624 | |
| STPHS 58-1(22)0 | | | | | | APPR | 05/30/03 | | |
| SIGNING - NORTHWEST OF BROWNIN | | SIGNING UPGRADE | | | | 06/05/03 | | | |
| CONTRACT TOTAL | 0.000 | mi | $ 226,206 | $ 238,369 | $ 228,721 | | | 100% | 84% |
| BH 9025(33) | | | | SLETTEN CONSTRUCTION CO | | | 08/09/02 | F.P.M. AAFEDT, RANDY | |
| DEARBORN RIVER - 20 KM SOUTH O | | REHABILITION OF A STEEL TRUSS BRIDGE | | | | | 11/11/02 | PHONE NO: 454-5920 | |
| | 0.075 | km | $ 1,016,045 | $ 1,061,094 | $ 1,073,488 | | 11/08/03*** | 98% | 78% |
| STPS-BR 234-1(7)9 | | | | RIVERSIDE CONTRACTING, INC. | | | 08/09/02 | F.P.M. BERG, GARY | |
| 14 KM SOUTH OF HAVRE - SOUTH | | GRADING,GRAVEL,PLANT MIX SURF, SEAL & COVER & CAST IN PLACE | | | | | 09/11/02 | PHONE NO: 265-6821 | |
| | 15.700 | km | $ 5,653,397 | $ 5,690,494 | $ 6,679,329 | | 05/28/04*** | 98% | 68% |
| SFCN 10-2(27)52 | | | | PRINCE, INC | | PEND | 09/26/02 | F.P.M. BERG, GARY | |
| LOMA - BOX ELDER | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | 09/03/03 | 03/04/03 | PHONE NO: 265-6821 | |
| | 59.000 | km | $ 4,519,540 | $ 4,355,420 | $ 4,615,959 | | 10/06/03*** | 98% | 121% |
| SFCN 1-4(27)271 | | | | RIVERSIDE CONTRACTING, INC. | | APPR | 09/26/02 | F.P.M. BECKEDAHL MARK | |
| SHELBY-WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | 09/11/03 | 03/19/03 | PHONE NO: 873-8624 | |
| | 11.389 | km | $ 772,207 | $ 812,426 | $ 738,053 | | 10/21/03*** | 91% | 78% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| SFCI 15-4(98)196 | | | | JIM GILMAN EXCAVATING INC. | | PEND | 09/26/02 | F.P.M. CARLSON, JACK | |
| HELENA - NORTH | | SEAL & COVER | | | | 09/05/03 | 03/04/02 | PHONE NO: 457-0526 | |
| SFCI 15-4(97)200 | | | | | | PEND | 10/06/03*** | | |
| NORTH OF HELENA - NORTH | | SEAL & COVER | | | | 09/04/03 | | | |
| CONTRACT TOTAL | 35.075 | mi | $ 881,249 | $ 782,370 | $ 713,050 | | | 91% | 93% |
| SMP 1899(03) | | | | TREASURE STATE CONSTRUCTION | | | 09/26/02 | F.P.M. BECKEDAHL MARK | |
| GREAT FALLS DISTRICT - CRUSH A | | STOCKPILE | | | | | 04/02/03 | PHONE NO: 873-8624 | |
| | 0.000 | km | $ 487,193 | $ 491,198 | $ 579,271 | | 05/31/03 | 100% | 10/01/03 |
| SFCI 15-4(96)218 | | | | JIM GILMAN EXCAVATING INC. | | | 09/26/02 | F.P.M. CARLSON, JACK | |
| WOLF CREEK - NORTH & SOUTH | | MILL,FILL,SEAL & COVER | | | | | 01/20/03 | PHONE NO: 457-0526 | |
| | 17.486 | km | $ 1,979,293 | $ 1,829,876 | $ 1,777,362 | | 10/06/03*** | 97% | 86% |
| STPU 5201(11) | | | | UNITED MAT'LS OF GREAT FALLS | | | 09/26/02 | F.P.M. VOSEN, ROBERT | |
| 6TH ST.NW-CENTRAL TO NW BYPASS | | GRADING,GRAVEL,PCCP STORM DRAI N & WATERMAIN | | | | | 11/12/02 | PHONE NO: 454-5921 | |
| | 0.900 | km | $ 3,056,743 | $ 2,624,935 | $ 2,605,604 | | 10/06/03*** | 99% | 07/15/03 |
| NH 5203(8) | | | | MONTANA LINES, INC | | APPR | 11/07/02 | F.P.M. AAFEDT, RANDY | |
| 3RD STREET & SMELTER AVENUE-GR | | LIGHTING,SIGNALS & SIGNING | | | | 05/29/03 | 03/11/03 | PHONE NO: 454-5920 | |
| | 0.000 | km | $ 272,936 | $ 323,670 | $ 388,879 | | 08/18/03 | 100% | 39% |
| IM 15-7(29)334 | | | | RIVERSIDE CONTRACTING, INC. | | APPR | 11/07/02 | F.P.M. KLETTE, MIKE | |
| CONRAD - NORTH & SOUTH | | PLANT MIX BIT SURFACING,SEAL & COVER,REHABILITAITON OF BRIDG | | | | 09/19/03 | 03/19/03 | PHONE NO: 278-7078 | |
| | 14.512 | km | $ 5,268,192 | $ 4,818,863 | $ 4,922,447 | | 10/06/03*** | 98% | 83% |
| NH 1-5(22)321 | | | | RIVERSIDE CONTRACTING, INC. | | | 12/05/02 | F.P.M. BERG, GARY | |
| CHESTER - LIBERTY CO LINE | | MILL,FILL,CEMENT TREATED BASE, PL MIX SURF,SEAL & COVER | | | | | 03/31/03 | PHONE NO: 265-6821 | |
| | 0.018 | km | $ 6,069,230 | $ 5,322,349 | $ 3,802,161 | | 10/06/03*** | 71% | 88% |
| STPHS-IM 0002(627) | | | | UNITED RENTALS HWY TECH INC | | APPR | 02/10/03 | MANAGER NOT FOUND | |
| 1998-D3-ELECTRICAL | | INSTALLATION OF FLASHERS,LIGHT ING & BARRIERS | | | | 09/02/03 | 04/29/02 | | |
| | 0.000 | km | $ 341,174 | $ 338,624 | $ 331,818 | | 10/03/03 | 100% | 104% |
| BR-STPP 80-1(17)4 | | | | M K WEEDEN CONSTRUCTION, INC. | | | 03/10/03 | F.P.M. WOODHOUSE, HAROLD | |
| SHONKIN CREEK-SOUTH OF FT BENT | | CONCRETE PRESTRESSED GIRDER ST RUCTURE,APPROACHES & SLIDE | | | | | 05/27/03 | PHONE NO: 738-4505 | |
| | 1.511 | km | $ 3,079,264 | $ 2,177,751 | $ 1,057,333 | | 10/06/03*** | 49% | 67% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| SFCS 330-1(13)31 | | | UNITED MAT'LS OF GREAT FALLS | | | | | 03/10/03 | F.P.M. VOSEN, ROBERT | |
| CASCADE - EAST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | | 05/12/03 | PHONE NO: 454-5921 | |
| | 10.128 km | | | $ 538,935 | $ 552,387 | $ 510,048 | | 10/03/03 | 100% | 62% |
| STPHS-BR 5809(14) | | | HELENA SAND & GRAVEL INC | | | | | 03/10/03 | F.P.M. CARLSON, JACK | |
| NORTH MONTANA AVE-TURN LANE | | GRADING,GRAVEL SURFACING,PLANT MIX BIT.SURFACING,COMPOSITE | | | | | | 06/05/03 | PHONE NO: 457-0526 | |
| | 2.130 km | | | $ 1,591,986 | $ 1,511,563 | $ 980,974 | | 10/24/03*** | 65% | 69% |
| STPS 229-1(3)5 | | | HELENA SAND & GRAVEL INC | | | | | 05/05/03 | F.P.M. CARLSON, JACK | |
| NORTH MONTANA AVENUE-HELENA | | COLD MILLING,PLANT MIX SURFACI NG,SEAL & COVER | | | | | | 06/16/03 | PHONE NO: 457-0526 | |
| | 4.095 km | | | $ 324,781 | $ 340,800 | $ 360,459 | | 10/21/03*** | 98% | 77% |
| IM 15-8(56)366 | | | J T L GROUP, INC. - HIGHWAY | | | | | 06/02/03 | F.P.M. BECKEDAHL MARK | |
| SHELBY-NORTH | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | | | 07/21/03 | PHONE NO: 873-8624 | |
| | 23.553 km | | | $ 4,235,459 | $ 3,849,800 | $ 1,127,442 | | 10/06/03*** | 29% | 58% |
| CM 5799(8) | | | PHILLIPS CONSTRUCTION | | | | | 06/02/03 | F.P.M. BERG, GARY | |
| DOWNTOWN SIDEWALK RAMPS - HAVR | | VAULTED SIDEWALK & SIDEWALK RA MPS | | | | | | 07/22/03 | PHONE NO: 265-6821 | |
| | 0.000 km | | | $ 112,725 | $ 118,326 | $ 125,152 | | 09/26/03 | 100% | 63% |
| STPP 3-3(16)84 | | | RIVERSIDE CONTRACTING, INC. | | | | | 06/02/03 | F.P.M. KLETTE, MIKE | |
| JCT. MT 44 - NORTH & SOUTH | | PLANT MIX BITUMINOUS SURFACING OVERLAY,SEAL & COVER | | | | | | 08/19/03 | PHONE NO: 278-7078 | |
| | 0.050 km | | | $ 887,723 | $ 895,060 | $ 40,526 | | 11/07/03*** | 5% | 65% |
| STPP 10-1(22)0 | | | COP CONSTRUCTION L.L.C. | | | | | 06/02/03 | F.P.M. AAFEDT, RANDY | |
| 10TH AVE. SOUTH - RIVER DRIVE | | GRD,PL MIX SURF,PCCP,SIDWALKS, SIGN,SIG,WATER & STORM DRN, | | | | | | 07/07/03 | PHONE NO: 454-5920 | |
| | 0.000 km | | | $ 11,658,171 | $ 10,894,156 | $ 2,459,987 | | 10/08/04*** | 23% | 07/08/05 |
| NH 1-6(46)333 | | | RIVERSIDE CONTRACTING, INC. | | | | | 07/07/03 | F.P.M. BERG, GARY | |
| HILL COUNTY LINE - EAST | | COLD MILLING,PAVEMENT PULVER,C EMENT TREATED PULVER BASE,HOT | | | | | | 08/04/03 | PHONE NO: 265-6821 | |
| | 0.000 km | | | $ 5,090,707 | $ 5,124,869 | $ 1,197,678 | | 08/06/04*** | 23% | 33% |
| STPS 219-2(2)16 | | | SCHELLINGER CONST CO.,INC. | | | | | 07/07/03 | F.P.M. WOODHOUSE, HAROLD | |
| CONRAD - SOUTHWEST | | GRADING,GGRAVEL,PLANT MIX SURF ACING | | | | | | 08/04/03 | PHONE NO: 738-4505 | |
| | 0.000 km | | | $ 2,349,814 | $ 2,350,696 | $ 850,866 | | 11/08/03*** | 36% | 30% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| CM 5899(20) | | | | HELENA SAND & GRAVEL INC | | | 07/07/03 | F.P.M. CARLSON, JACK | |
| BRADY ST/JOSLYN ST - HELENA | | GRADE,GRAVEL,PLANT MIX BITUMIN OUS SURFACING,SEAL & COVER,CUR | | | | | 08/12/03 | PHONE NO: 457-0526 | |
| | 0.000 km | | $ 437,026 | $ 509,544 | $ 167,520 | | 10/21/03*** | 33% | 53% |
| NH 0002(394) | | | | OMO CONSTRUCTION INC | | | 08/04/03 | F.P.M. BECKEDAHL MARK | |
| D3-NON INTERSTATE GUARDRAIL | | GUARDRAIL & BRIDGE RAIL & ROAD SIDE SAFETY IMPROVEMENTS | | | | | / / | PHONE NO: 873-8624 | |
| | 0.000 km | | $ 1,439,604 | $ 1,342,264 | $ 13,425 | | 10/06/03*** | 1% | 12% |
| NH 60-2(61)91 | | | | MONTANA LINES, INC | | | 08/04/03 | F.P.M. VOSEN, ROBERT | |
| 10TH AVE. S & 39TH ST. - GREAT | | TRAFFIC SIGNALS,MEDIAN RECONST RUCTION & PLANT MIX SURFACING | | | | | 08/25/03 | PHONE NO: 454-5921 | |
| | 0.000 mi | | $ 113,677 | $ 142,559 | $ 95,376 | | 10/24/03*** | 67% | 50% |
| GREAT FALLS DISTRICT TOTALS | | | $113,926,324 | $107,526,250 | $ 88,054,430 | | | 78% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 23-2(18)64 F | | | | E.H. OFTEDAL AND SONS, INC. | | APPR | 11/27/00 | F.P.M. SWANSON, ROBERT E. | |
| OLIVE N & S | | GRADING,GRAVEL,PLANT MIX SURFA CING & PRESTRESSED CONC.BEAM | | | | 12/10/02 | 03/12/01 | PHONE NO: 436-2704 | |
| | 19.100 km | | $ 9,371,165 | $ 10,642,287 | $ 10,573,025 | | 09/19/03 | 100% | 106% |
| NH 23-2(20)56 F | | | | E.H. OFTEDAL AND SONS, INC. | | APPR | 12/19/00 | F.P.M. SWANSON, ROBERT E. | |
| COALWOOD - SOUTH | | GRADING,GRAVEL,PL MIX SURF,SEA L & COVER | | | | 04/24/02 | 02/13/01 | PHONE NO: 436-2704 | |
| | 13.249 km | | $ 7,520,509 | $ 7,095,158 | $ 7,363,088 | | 09/20/03 | 100% | 103% |
| NH 23-1(19)48 F | | | | E.H. OFTEDAL AND SONS, INC. | | APPR | 03/29/01 | F.P.M. RUDE, DWAYNE | |
| COALWOOD-NORTH | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | 05/20/03 | 08/28/01 | PHONE NO: 233-3612 | |
| | 13.300 km | | $ 6,017,266 | $ 6,485,034 | $ 6,606,537 | | 09/20/03 | 100% | 104% |
| STPS 253-1(8)0 | | | | J T L GROUP, INC. - HIGHWAY | | APPR | 04/11/02 | F.P.M. LAUCKNER, JAMES | |
| TERRY-NORTH | | LEVELING,SEAL & COVER AND PIPE REPLACEMENT | | | | 05/20/03 | 05/13/02 | PHONE NO: 377-5296 | |
| | 0.431 km | | $ 1,722,548 | $ 1,648,429 | $ 1,663,263 | | 12/19/02 | 100% | 88% |
| STPP 54-1(7)9 | | | | PRINCE, INC | | | 05/14/02 | F.P.M. SWANSON, ROBERT E. | |
| 2 KM NORTH OF BIDDLE - NORTH | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 07/26/02 | PHONE NO: 436-2704 | |
| | 16.700 km | | $ 1,353,411 | $ 1,285,753 | $ 1,229,589 | | 10/06/03*** | 96% | 118% |
| STPP 42-1(5)0 | | | | PRINCE, INC | | | 05/14/02 | F.P.M. LAUCKNER, JAMES | |
| JUNCTION MT 200 - NORTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 09/25/02 | PHONE NO: 377-5296 | |
| | 31.730 km | | $ 1,531,516 | $ 1,360,184 | $ 1,258,135 | | 07/16/03 | 100% | 146% |
| SFCN 57-7(16)297 | | | | PRINCE, INC | | | 06/07/02 | F.P.M. LAUCKNER, JAMES | |
| LINDSAY-EAST & WEST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 09/09/02 | PHONE NO: 377-5296 | |
| | 31.967 km | | $ 1,765,536 | $ 1,772,815 | $ 1,590,979 | | 08/07/03 | 100% | 98% |
| STPP 39-1(33)21 | | | | CENTURY COMPANIES, INC. | | APPR | 06/07/02 | F.P.M. MARTIN, DOUGLAS | |
| COLSTRIP NORTH & SOUTH | | PLANT MIX OVERLAY,MILLING,SEAL & COVER | | | | 05/20/03 | 07/15/02 | PHONE NO: 748-3175 | |
| | 3.400 km | | $ 340,285 | $ 491,988 | $ 526,345 | | 07/22/03 | 100% | 93% |
| STPP-STPE 27-3(8)79 | | | | NORTHERN LINE LAYERS, INC. | | APPR | 07/18/02 | F.P.M. SLASKA, JIM | |
| WIBAUX - NORTH & SOUTH | | COLD MILLING,PLANT MIX OVERLAY ,& SEAL & COVER | | | | 09/19/03 | 08/19/02 | PHONE NO: 377-5296 | |
| STPP 97-1(2)0 | | | | | | | 08/04/03 | | |
| WIBAUX - WEST | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER & LIGHTING | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | $ 513,074 | $ 671,584 | $ 580,645 | | | 100% | 102% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| BR 9006(12) | | | (OBS)TRACY COWDREY & ASSOC DBA | | | | | 07/18/02 | F.P.M. BACON, DAVID | |
| LITTLE MISSOURI RIVER-EAST OF | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | | 09/06/02 | PHONE NO: 377-5296 | |
| | 0.513 km | | | $ 752,692 | $ 775,325 | $ 772,055 | | 10/03/03 | 100% | 83% |
| STPP 2-1(38)3 | | | NORTHERN LINE LAYERS, INC. | | | | APPR | 07/18/02 | F.P.M. MARTIN, DOUGLAS | |
| MAIN STREET - MILES CITY | | MILLING,PMS OVERLAY,SEAL & COV ER | | | | | 07/03/03 | 09/30/02 | PHONE NO: 748-3175 | |
| STPP 23-1(30)0 | | | | | | | APPR | 08/07/03 | | |
| MILES CITY - URBAN | | MILLING,PMS OVERLAY,SEAL & COV ER & SIDEWALKS | | | | | 09/19/03 | | | |
| CONTRACT TOTAL | 0.000 mi | | | $ 806,939 | $ 1,027,041 | $ 1,045,431 | | | 100% | 135% |
| NH-STPE 22-2(19)41 | | | NORTHERN LINE LAYERS, INC. | | | | APPR | 07/18/02 | F.P.M. ARTHUR, RONALD T. | |
| PLENTYWOOD - EAST & WEST | | PL MIX OVERLAY,PCCP PAVEMENT,S IDEWALKS,CURB & TRAFFIC SIGNAL | | | | | 09/18/03 | 08/27/02 | PHONE NO: 787-5701 | |
| | 1.700 km | | | $ 694,859 | $ 844,771 | $ 786,103 | | 09/09/03 | 100% | 147% |
| NH 62-2(18)21 F | | | M K WEEDEN CONSTRUCTION, INC. | | | | | 07/18/02 | F.P.M. ARTHUR, RONALD T. | |
| SIOUX PASS - SOUTH | | GRADING,CEMENT-TREATED BASE & PLANT MIX SURFACING | | | | | | 08/21/02 | PHONE NO: 787-5701 | |
| | 9.300 km | | | $ 5,342,503 | $ 4,697,074 | $ 5,058,256 | | 10/06/03*** | 98% | 98% |
| BR 9040(10) | | | COP CONSTRUCTION L.L.C. | | | | | 07/18/02 | F.P.M. BACON, DAVID | |
| O'FALLON CREEK - SW OF MILDRED | | TRUSS BRIDGE REPLACEMENT & GRA VELED APPROACHES | | | | | | 08/19/02 | PHONE NO: 377-5296 | |
| | 0.580 km | | | $ 804,603 | $ 867,703 | $ 880,949 | | 10/06/03*** | 98% | 94% |
| BR 243-1(7)20 | | | SLETTEN CONSTRUCTION CO | | | | | 08/09/02 | F.P.M. KUROKAWA, MARK | |
| BRIDGE REPLACEMENT - NORTH OF | | STRUCTURES & APPROACHES ON BRI DGES | | | | | | 10/08/02 | PHONE NO: 653-6721 | |
| | 1.300 km | | | $ 2,095,747 | $ 1,863,412 | $ 1,898,091 | | 10/31/03*** | 98% | 95% |
| BR 9011(18) | | | SLETTEN CONSTRUCTION CO | | | | | 08/09/02 | F.P.M. BACON, DAVID | |
| CABIN CREEK - S OF GLENDIVE | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | | 10/14/02 | PHONE NO: 377-5296 | |
| BR 335-1(12)13 | | | | | | | | 11/08/03*** | | |
| CEDAR CREEK-20 KM S OF GLENDIV | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | | | | |
| CONTRACT TOTAL | 0.116 km | | | $ 1,173,525 | $ 1,232,464 | $ 1,216,396 | | | 98% | 78% |
| STPP-NH-STPX 0002(506) | | | MARTIN CONSTRUCTION INC. | | | | | 09/06/02 | F.P.M. LAUCKNER, JAMES | |
| D4 CULVERTS - SOUTH | | D4 CULVERTS-SOUTH DRAINAGE IMP ROVMENTS | | | | | | 04/01/03 | PHONE NO: 377-5296 | |
| | 0.000 km | | | $ 1,296,016 | $ 1,441,748 | $ 1,392,945 | | 11/08/03*** | 97% | 101% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP 22-1(7)8 | | | | M K WEEDEN CONSTRUCTION, INC. | | | 09/06/02 | F.P.M. MIKE BUTZLAFF | |
| FLAXVILLE - E & W | | GRADING GRAVEL,PLANT MIX BITUM INOUS SURFACING,SEAL & COVER | | | | | 10/31/02 | PHONE NO: 653-6725 | |
| | 11.500 | km | $ 3,982,293 | $ 4,064,874 | $ 1,602,641 | | 11/08/03*** | 39% | 66% |
| BR 9010(11) | | | | SLETTEN CONSTRUCTION CO | | | 09/06/02 | F.P.M. MARK KUROKAWA | |
| POPLAR RIVER-NW OF SCOBEY | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | 03/10/03 | PHONE NO: 653-6721 | |
| | 0.560 | km | $ 618,274 | $ 656,349 | $ 593,254 | | 10/06/03*** | 90% | 92% |
| NH-STPE 23-2(24)76 F | | | | E.H. OFTEDAL AND SONS, INC. | | | 09/26/02 | F.P.M. SWANSON, ROBERT E. | |
| BROADUS - EAST | | GRD,A GRVL OR CEMENT BASE COAR SE,PL.MIX OVERLAY,SEAL & COVER | | | | | 11/14/02 | PHONE NO: 436-2704 | |
| | 24.800 | km | $ 15,612,035 | $ 16,306,928 | $ 9,383,228 | | 10/06/03*** | 58% | 48% |
| SFCI 94-6(46)218 | | | | PRINCE, INC | | | 09/26/02 | F.P.M. SLASKA, JIM | |
| 4 KM EAST OF GLENDIVE - EAST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 07/21/03 | PHONE NO: 377-5296 | |
| | 21.700 | km | $ 6,162,657 | $ 5,982,599 | $ 3,405,773 | | 10/06/03*** | 57% | 104% |
| NH 0002(505) | | | | L S C, INC. | | | 09/26/02 | F.P.M. PISK, RANDAL | |
| D4 CULVERTS - NORTH | | DRAINAGE IMPROVEMENTS | | | | | 04/21/03 | PHONE NO: 228-9478 | |
| | 0.000 | km | $ 770,078 | $ 802,509 | $ 665,940 | | 10/06/03*** | 83% | 125% |
| NH-STPE 1-8(25)499 F | | | | SLETTEN CONSTRUCTION CO | | | 11/07/02 | F.P.M. KUROKAWA, MARK | |
| US. 2-SACO | | GRD,GRVL,PL MIX BIT SURF,PREST RESSED CONCRETE BEAM BRIDGE | | | | | 02/13/03 | PHONE NO: 653-6721 | |
| | 1.400 | km | $ 1,912,640 | $ 2,075,365 | $ 1,405,534 | | 10/06/03*** | 68% | 83% |
| STPS-PLH 323-1(15)51 | | | | WESTWAY CONSTRUCTION, INC. | | | 11/07/02 | F.P.M. FLEMING, JAY | |
| ALBION - NORTH & SOUTH | | GRADING,GRAVEL SURFACING | | | | | 02/18/03 | PHONE NO: 233-3628 | |
| | 16.800 | km | $ 4,164,409 | $ 3,835,198 | $ 2,758,595 | | 10/06/03*** | 72% | 70% |
| BR 243-1(6)12 | | | | DESONIA CONSTRUCTION INC | | | 11/07/02 | F.P.M. KUROKAWA, MARK | |
| STINKY CREEK-14 KM NW OF SACO | | PRESTRESSED CONCRETE BEAM BRID GE & GRD,GRVL,AGG SURF OF APPR | | | | | 03/13/03 | PHONE NO: 653-6721 | |
| | 0.897 | km | $ 582,174 | $ 494,328 | $ 443,737 | | 10/06/03*** | 90% | 95% |
| NH 23-1(27)33 F | | | | RIVERSIDE CONTRACTING, INC. | | | 11/07/02 | F.P.M. RUDE, DWAYNE | |
| VOLBORG -NORTH AND SOUTH | | GRD,GRVL,PL MIX SURF,SEAL & CO VER,PRESTRESSED CONCRETE BEAM | | | | | 02/03/03 | PHONE NO: 233-3612 | |
| | 23.534 | km | $ 13,788,907 | $ 12,542,543 | $ 8,242,760 | | 10/06/03*** | 66% | 43% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 9036(19) | | | SLETTEN CONSTRUCTION CO | | | | 12/05/02 | F.P.M. KUROKAWA, MARK | |
| BEAVER CR. - 5KM NW OF SACO | | PRESTRESSED BEAM TYPE STRUCTUR E & GRAVEL APPROACHES | | | | | 02/13/03 | PHONE NO: 653-6721 | |
| | 0.900 | km | $ 923,342 | $ 889,151 | $ 688,206 | | 10/06/03*** | 77% | 83% |
| IM-STPHS 0002(509) | | | MONTANA LINES, INC | | | | 12/05/02 | F.P.M. LAUCKNER, JAMES | |
| D4 - LIGHTING | | ROADWAY LIGHTING,FLASHING BEAC ONS,SIGNING & LANDSCAPEING | | | | | 05/28/03 | PHONE NO: 377-5296 | |
| | 0.000 | km | $ 1,647,862 | $ 1,351,558 | $ 906,403 | | 10/06/03*** | 67% | 70% |
| BR-NH 61-4(21)125 | | | WICKENS CONSTRUCTION, INC. | | | | 04/07/03 | F.P.M. PISK, RANDAL | |
| STRUCTURES - SOUTHWEST OF MALT | | BRIDGE REPLACMENT,PLANT MIX BI TUMINOUS SURFACING | | | | | 05/05/03 | PHONE NO: 228-9478 | |
| | 0.000 | km | $ 1,600,814 | $ 1,197,964 | $ 1,129,458 | | 10/02/03 | 100% | 71% |
| STPS 246-1(8)0 | | | CENTURY COMPANIES, INC. | | | | 04/07/03 | F.P.M. PISK, RANDAL | |
| GLASGOW - NORTHWEST | | LEVELING,PLANT MIX SURFACING O VERLAY,SEAL & COVER | | | | | 05/21/03 | PHONE NO: 228-9478 | |
| | 0.000 | km | $ 683,372 | $ 785,518 | $ 723,088 | | 09/23/03 | 100% | 88% |
| STPP 39-1(29)12 | | | E.H. OFTEDAL AND SONS, INC. | | | | 05/05/03 | F.P.M. MARTIN, DOUGLAS | |
| COLSTRIP - SOUTH | | GRADE,CEMENT TREATED BASE,PLAN T MIX SURF.SEAL & COVER & | | | | | 07/07/03 | PHONE NO: 748-3175 | |
| | 0.000 | km | $ 8,854,520 | $ 8,292,962 | $ 352,764 | | 10/08/04*** | 4% | 40% |
| STPS 251-2(7)45 | | | NORTHERN IMPROVEMENT COMPANY | | | | 05/05/03 | F.P.M. MIKE BUTZLAFF | |
| FLAXVILLE - SOUTH | | PLANT MIX OVERLAY,SEAL & COVER ,STRIPING & BRIDGE RAIL | | | | | 07/11/03 | PHONE NO: 653-6725 | |
| | 0.000 | km | $ 713,156 | $ 851,610 | $ 754,556 | | 10/21/03*** | 89% | 98% |
| SFCP 22-1(9)0 | | | NORTHERN IMPROVEMENT CO. | | | | 05/05/03 | F.P.M. MIKE BUTZLAFF | |
| SCOBEY-EAST | | PLANT MIX OVERLAY,SEAL & COVER & CONCRETE SIDWALKS | | | | | 07/02/03 | PHONE NO: 653-6725 | |
| SFCP 32-2(10)39 | | | | | | | 10/24/03*** | | |
| SCOBEY-NORTH & SOUTH | | PLANT MIX OVERLAY,SEAL & COVER ,PORT CEMENT CONC PAV,CONC | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | $ 2,648,206 | $ 2,705,829 | $ 2,307,638 | | | 85% | 76% |
| NH 62-2(17)27 F | | | FRANZ CONSTRUCTION, INC | | | | 07/07/03 | F.P.M. ARTHUR, RONALD T. | |
| NORTHWEST OF SIDNEY - NORTH | | GRADING,CEMENT TREATED BASE,PL ANT MIX SURF,SEAL & COVER | | | | | 08/21/03 | PHONE NO: 787-5701 | |
| | 0.000 | km | $ 9,438,736 | $ 9,760,513 | $ 156,896 | | 06/03/05*** | 2% | 19% |
| SFCS 327-1(9)12 | | | EDWARD H SCHWARTZ CONST., INC. | | | | 08/04/03 | F.P.M. ARTHUR, RONALD T. | |
| SLIDE - SE OF BAINVILLE | | GRADING,TOPSOIL SALVAGE & PLAC E,SEEDING,& FENCING | | | | | / / | PHONE NO: 787-5701 | |
| | 0.000 | km | $ 371,650 | $ 206,324 | $ 0 | | 09/19/03*** | 0% | 25% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPHS 37-2(26)60 | | | CENTURY COMPANIES, INC. | | | | 08/04/03 | F.P.M. LAUCKNER, JAMES | |
| 2001-ASHLAND-WEST | | PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER | | | | | 09/16/03 | PHONE NO: 377-5296 | |
| | 2.211 km | | $ 224,501 | $ 377,432 | $ 3,774 | | 10/24/03*** | 1% | 47% |
| BR 9046(10) | | | SLETTEN CONSTRUCTION CO | | | | 09/02/03 | F.P.M. KUROKAWA, MARK | |
| BIG MUDDY CREEK - SE OF REDSTO | | PRESTRESSED CONCRETE BEAM STRU CTURE & APPROACHES WITH GRAVEL | | | | | / / | PHONE NO: 653-6721 | |
| | 0.000 km | | $ 659,355 | $ 612,920 | $ 0 | | 10/21/03*** | 0% | 0% |
| STPP 26-1(13)1 | | | SLETTEN CONSTRUCTION CO | | | | 09/02/03 | F.P.M. BACON, DAVID | |
| YELLOWSTONE R. - S.E. OF SIDNE | | REMOVE EXISTING REINFORCED BRI DGE PIERS | | | | | / / | PHONE NO: 377-5296 | |
| | 0.000 mi | | $ 223,395 | $ 207,615 | $ 2,076 | | 01/01/04*** | 1% | 01/01/04 |
| GLENDIVE DISTRICT TOTALS | | | $118,684,567 | $118,202,856 | $ 79,968,154 | | | 67% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 9048(11) | | | | EDWARD T COPPS CONST. | | APPR | 03/16/00 | F.P.M. STUDEBAKER, RAYMOND | |
| STILLWATER RIVER-N.E. OF ABSAR | | GR.,AGG.APPROACHES,PRESTRESSED CONCRETE BEAM BRIDGE | | | | 08/13/01 | 04/05/00 | PHONE NO: 657-0273 | |
| | 0.663 km | | $ 1,183,040 | $ 823,782 | $ 945,603 | | 03/18/02 | 100% | 98% |
| IM 94-1(61)47 | | | | EMPIRE SAND AND GRAVEL COMPANY | | | 11/27/00 | F.P.M. SLOE, DAVID A. | |
| BIG HORN INTERCHANGE E & W | | MILL,PLANT MIX BITUMINOUS SURF ACING,SEAL & COVER | | | | | 02/08/01 | PHONE NO: 657-0269 | |
| | 17.837 km | | $ 2,185,015 | $ 2,360,221 | $ 2,255,676 | | 09/09/02 | 100% | 84% |
| NH 4-1(23)0 F | | | | CENTURY COMPANIES, INC. | | APPR | 12/19/00 | F.P.M. BERGEN, PERRY | |
| WARREN - NORTH & SOUTH | | GRADING,AGG SURF,PL MIX BIT SU RF,COLD IN-PLACE RECYCLE, | | | | 09/27/02 | 03/05/01 | PHONE NO: 657-0259 | |
| | 20.497 km | | $ 7,351,605 | $ 6,409,592 | $ 7,176,949 | | 10/06/03*** | 98% | 102% |
| IM 90-7(72)392 | | | | COP CONSTRUCTION L.L.C. | | APPR | 03/29/01 | F.P.M. STUDEBAKER, RAYMOND | |
| REEDPOINT-E & W STRUCTURES | | STRUCTURE REHABILITATION | | | | 01/17/02 | 04/26/01 | PHONE NO: 657-0273 | |
| | 0.355 km | | $ 934,791 | $ 1,085,191 | $ 1,569,516 | | 07/14/03 | 100% | 86% |
| IM 56683(1) | | | | RIVERSIDE CONTRACTING, INC. | | | 07/13/01 | F.P.M. SHUPAK,TOM | |
| SOUTH FRONTAGE ROAD RELOCATION | | GR,GRVL,PL MIX BIT SURF,PORTLA ND CEMENT SURF,SEAL & COVER | | | | | 08/06/01 | PHONE NO: 657-0271 | |
| | 2.100 km | | $ 3,059,893 | $ 3,273,864 | $ 3,036,154 | | 11/14/02 | 100% | 97% |
| BR 311-2(8)7 | | | | COP CONSTRUCTION L.L.C. | | APPR | 11/21/01 | F.P.M. SLOE, DAVID A. | |
| BUCKINGHAM COULEE - 5 KM E. OF | | BOX CULVERT & APPROACHES | | | | 11/12/02 | 12/18/01 | PHONE NO: 657-0269 | |
| | 0.596 km | | $ 418,763 | $ 332,069 | $ 379,903 | | 11/26/02 | 100% | 87% |
| NH 61-3(14)55 | | | | M K WEEDEN CONSTRUCTION, INC. | | APPR | 11/21/01 | F.P.M. FLOERCHINGER EPM 03 | |
| BOHEMIAN CORNER - SOUTH | | PULVERIZE,WIDENING,PL MIX SURF ACING,SEAL & COVER | | | | 12/10/02 | 04/08/02 | PHONE NO: 538-1326 | |
| | 19.008 km | | $ 4,195,363 | $ 3,761,168 | $ 4,047,436 | | 10/06/03*** | 98% | 86% |
| SFCS 384-2(8)31 | | | | J T L GROUP, INC. - HIGHWAY | | | 02/20/02 | F.P.M. SLOE, DAVID A. | |
| TREASURE COUNTY LINE - NORTH | | LEVELING & SEAL & COVER | | | | | 05/09/02 | PHONE NO: 657-0269 | |
| STPS 532-1(11)12 | | | | | | | 09/16/02 | | |
| KING AVE.-72ND ST. TO SHILOH R | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 40.100 km | | $ 507,476 | $ 434,434 | $ 347,986 | | | 100% | 58% |
| BR 61-3(17)67 | | | | EDWARD T COPPS CONST. | | APPR | 02/28/02 | F.P.M. FLOERCHINGER EPM 03 | |
| BOX ELDER CR. - NE OF ROY | | CONSTRUCTION OF A CAST IN PLAC E CONCRETE BRIDGE | | | | 05/20/03 | 05/14/02 | PHONE NO: 538-1326 | |
| | 0.100 km | | $ 419,938 | $ 442,247 | $ 392,671 | | 07/17/03 | 100% | 97% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 61-1(12)1 | | | J T L GROUP, INC. - HIGHWAY | | | | 05/14/02 | F.P.M. FAVERO, CRAIG | |
| ROUNDUP - NORTH | | MILL,PLANT MIX SURFACE OVERLAY ,SEAL & COVER | | | | | 07/11/02 | PHONE NO: 323-3699 | |
| | 9.800 km | | $ 668,247 | $ 672,462 | $ 664,655 | | 10/09/02 | 100% | 80% |
| CM 7199(13) | | | CENTURY COMPANIES, INC. | | | APPR | 05/14/02 | F.P.M. FLOERCHINGER EPM 03 | |
| BRASSEY/CASINO CR - LEWISTOWN | | SEAL & COVER,PMS OVERLAY & PAV EMENT MARKINGS | | | | 12/10/02 | 07/10/02 | PHONE NO: 538-1326 | |
| | 0.000 km | | $ 99,678 | $ 97,565 | $ 96,607 | | 08/29/02 | 100% | 37% |
| IM 0002(574) | | | MARVIN A. REHBEIN | | | APPR | 05/14/02 | F.P.M. SANDINE, DON (TEMP) | |
| D5 - INTERSTATE FENCING | | INTERSTATE FENCING & CATTLE GU ARD IMPROVEMENTS | | | | 09/09/03 | 06/17/02 | PHONE NO: 657-0267 | |
| | 0.000 km | | $ 1,501,410 | $ 1,769,836 | $ 1,750,044 | | 10/06/03*** | 99% | 89% |
| BR 14-5(23)155 | | | J & S CONSTRUCTION INC. | | | APPR | 05/14/02 | F.P.M. SANDINE, DON (TEMP) | |
| DRAINAGE-13 KM NORTHEAST OF LA | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER APP,REINF. | | | | 05/20/03 | 08/12/02 | PHONE NO: 657-0267 | |
| | 0.740 km | | $ 608,309 | $ 589,139 | $ 680,267 | | 08/08/03 | 100% | 108% |
| IM 90-8(150)427 | | | J T L GROUP, INC. - HIGHWAY | | | APPR | 05/14/02 | F.P.M. SHUPAK,TOM | |
| PARK CITY - MOSSMAIN | | MILL,HOT RECYCLE,PMS OVERLAY,S EAL & COVER | | | | 05/29/03 | 06/24/02 | PHONE NO: 657-0271 | |
| STPS 532-1(8)0 | | | | | | APPR | 10/06/03*** | | |
| LAUREL - NORTH | | PAVEMENT PULVERIZATION,TOP COU RSE,PMS OVERLAY,SEAL & COVER | | | | 05/29/03 | | | |
| CONTRACT TOTAL | 0.046 km | | $ 4,931,837 | $ 3,814,173 | $ 3,748,985 | | | 98% | 99% |
| BR 9002(30) | | | EDWARD T COPPS CONST. | | | APPR | 05/14/02 | F.P.M. TAYLOR, MIKE (TEMP) | |
| FLY CREEK - 25KM WEST OF HARDI | | BRIDGE REPLACEMENT & APPROACH ROADWAY WORK | | | | 05/29/03 | 07/30/02 | PHONE NO: 657-0264 | |
| | 0.320 km | | $ 379,410 | $ 396,112 | $ 377,378 | | 10/06/03*** | 95% | 121% |
| SFCS 522-1(4)0 | | | JTL GROUP, INC.-BILLINGS | | | | 06/07/02 | F.P.M. SLOE, DAVID A. | |
| HUNTLEY INT - EAST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 07/15/02 | PHONE NO: 657-0269 | |
| SFCU 1014(3) | | | | | | | 09/15/03 | | |
| AIRPORT RD - BILLINGS | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | | | |
| SFCU 1010(4) | | | | | | | | | |
| LAUREL RD TO S 20TH ST - BLGS | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | $ 1,414,721 | $ 1,292,187 | $ 974,758 | | | 100% | 94% |
| NH 14-4(16)130 | | | PRINCE, INC | | | APPR | 07/18/02 | F.P.M. MUHLBEIER, JAY | |
| RYEGATE - EAST | | SHOULDER WIDEN,PMS OVERLAY,SEA L & COVER | | | | 07/03/03 | 09/16/02 | PHONE NO: 665-2774 | |
| | 11.424 km | | $ 1,733,378 | $ 1,709,134 | $ 1,784,294 | | 09/05/03 | 100% | 92% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 57-3(38)81 | | | | CENTURY COMPANIES, INC. | | | 08/09/02 | F.P.M. FLOERCHINGER EPM 03 | |
| MAIN STREET - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPROVEM | | | | | 03/25/03 | PHONE NO: 538-1326 | |
| SFCU 7111(3) | | | | | | | 10/06/03*** | | |
| MAIN ST SOUTH - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPOVEME | | | | | | | |
| STPP 43-1(23)0 | | | | | | | | | |
| MAIN ST NORTH - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPROVEM | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | $ 1,027,189 | $ 966,215 | $ 1,021,069 | | | 98% | 98% |
| STPHS 532-1(4)12 | | | | J & S CONSTRUCTION INC. | | APPR | 09/06/02 | F.P.M. BERGEN, PERRY | |
| SLOPE FLATTENING-NORTH OF LAUR | | SLOPE FLATTENING-NORTH OF LAUR EL | | | | 05/30/03 | 11/08/02 | PHONE NO: 657-0259 | |
| | 0.840 | km | $ 121,638 | $ 118,008 | $ 131,740 | | 05/19/03 | 100% | 40% |
| BR 308-1(23)0 | | | | TAMIETTI CONST. CO., INC. | | | 09/06/02 | F.P.M. TAYLOR, MIKE (TEMP) | |
| ROCK CREEK-RED LODGE | | PRESTRESSED CONCRETE BEAM BRID GE,GRADING,AGGREGATE,PLANT MIX | | | | | 10/28/02 | PHONE NO: 657-0264 | |
| | 0.274 | km | $ 1,090,505 | $ 998,351 | $ 904,564 | | 10/06/03*** | 91% | 109% |
| STPU 1020(15) | | | | (OBS) LONG CONSTRUCTION, INC. | | | 09/06/02 | F.P.M. TAYLOR, MIKE (TEMP) | |
| MONTANA AVE OVERPASS-BILLINGS | | STRUCTURE REHABILITAION | | | | | 10/15/02 | PHONE NO: 657-0264 | |
| | 0.000 | km | $ 640,269 | $ 547,393 | $ 786,409 | | 10/06/03*** | 98% | 79% |
| BR 9014(22) | | | | WICKENS CONSTRUCTION, INC. | | APPR | 09/06/02 | F.P.M. FLOERCHINGER EPM 03 | |
| MCDONALD CR. - SW OF GRASS RAN | | BOX CULVERT & APPROACHES | | | | 05/30/03 | 11/12/02 | PHONE NO: 538-1326 | |
| | 0.400 | km | $ 238,775 | $ 222,735 | $ 223,586 | | 04/24/03 | 100% | 5% |
| STPS 298-1(7)4 | | | | WESTWAY CONSTRUCTION, INC. | | | 09/26/02 | F.P.M. SLOE, DAVID A. | |
| 6 KM SOUTH OF BIG TIMBER-SOUTH | | GRADING,AGGREGATE,PLANT MIX BI T.SURFACING,SEAL & COVER | | | | | 01/20/03 | PHONE NO: 657-0269 | |
| | 7.088 | km | $ 3,401,747 | $ 3,314,260 | $ 2,890,690 | | 11/08/03*** | 87% | 70% |
| BR 419-1(9)21 | | | | COP CONSTRUCTION L.L.C. | | | 09/26/02 | F.P.M. TAYLOR, MIKE (TEMP) | |
| WEST FORK STILLWATER - STRUCTU | | GRADING,GRAVEL & CONSTRUCTION OF PRESTRESSED CONCRETE STRUCT | | | | | 12/10/02 | PHONE NO: 657-0264 | |
| | 0.895 | km | $ 1,124,373 | $ 1,141,994 | $ 899,214 | | 10/06/03*** | 79% | 92% |
| BR 56788(5) | | | | J & S CONSTRUCTION INC. | | APPR | 09/26/02 | F.P.M. STUDEBAKER, RAYMOND | |
| ARROW CREEK - NE OF WORDEN | | REM EXIST STRCT,DBL RE CONC BO X,GRD,GRVL SURF, PL MIX SURF | | | | 07/14/03 | 03/11/03 | PHONE NO: 657-0273 | |
| | 0.140 | km | $ 230,119 | $ 222,807 | $ 267,835 | | 07/16/03 | 100% | 83% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP 14-5(18)189 | | | M K WEEDEN CONSTRUCTION, INC. | | | | 09/26/02 | F.P.M. FAVERO, CRAIG | |
| MUSSELSHELL E & W | | GRADING,GRAVEL & PLANT MIX SUR FACING | | | | | 11/25/02 | PHONE NO: 323-3699 | |
| | 10.400 | km | $ 7,998,888 | $ 7,841,903 | $ 5,792,955 | | 11/08/03*** | 74% | 59% |
| STPHS 4-2(21)54 | | | JTL GROUP, INC.-BILLINGS | | | | 11/07/02 | F.P.M. SHUPAK,TOM | |
| SIGNALS-LAUREL INTERCHANGE | | SIGNALS-LAUREL INTERCHANGE,SIG NALS & TURNBAY | | | | | 04/29/03 | PHONE NO: 657-0271 | |
| | 0.000 | km | $ 194,740 | $ 193,371 | $ 170,561 | | 08/06/03 | 100% | 78% |
| BR 9052(17) | | | H & H CONTRACTING | | | | 02/10/03 | F.P.M. STUDEBAKER, RAYMOND | |
| MUGGINS CREEK - 2 KM N OF MYER | | GRADING,INSTALLATION OF A REIN FORACED CONCRETE BOX CULVERT | | | | | 05/02/03 | PHONE NO: 657-0273 | |
| | 0.050 | km | $ 106,580 | $ 94,362 | $ 113,487 | | 10/06/03*** | 98% | 58% |
| SFCS 236-1(11)0 | | | PRINCE, INC | | | | 02/10/03 | F.P.M. FLOERCHINGER EPM 03 | |
| HILGER - NORTH | | CRACK SEALING & SEAL & COVER | | | | | 04/24/03 | PHONE NO: 538-1326 | |
| | 37.833 | km | $ 528,523 | $ 511,546 | $ 437,531 | | 10/03/03 | 100% | 84% |
| SFCS 311-1(1)0 | | | CENTURY COMPANIES, INC. | | | | 04/07/03 | F.P.M. STUDEBAKER, RAYMOND | |
| HYSHAM INTERCHANGE - WEST | | OVERLAY,LEVELING,SEAL & COVER | | | | | 07/14/03 | PHONE NO: 657-0273 | |
| SFCS 310-1(1)0 | | | | | | | 11/08/03*** | | |
| CUSTER-NORTH | | PLANT MIX BITUMINOUS SURFACE O VERLAY & SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | $ 933,141 | $ 934,711 | $ 854,357 | | | 91% | 68% |
| SFCS 300-1(7)0 | | | PRINCE, INC | | | | 04/07/03 | F.P.M. MUHLBEIER, JAY | |
| RYEGATE - SOUTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 05/08/03 | PHONE NO: 665-2774 | |
| | 0.000 | km | $ 602,581 | $ 519,508 | $ 525,245 | | 09/05/03 | 100% | 80% |
| STPHS 56(57) | | | OMO CONSTRUCTION INC | | | | 05/05/03 | F.P.M. SHUPAK,TOM | |
| GUARDRAIL - OLD US 87 | | GUARDRAIL & SIGNING | | | | | 05/21/03 | PHONE NO: 657-0271 | |
| | 0.000 | km | $ 89,438 | $ 93,610 | $ 59,398 | | 10/06/03*** | 63% | 67% |
| STPHS 14-4(17)140 | | | OMO CONSTRUCTION INC | | | | 05/05/03 | F.P.M. FLOERCHINGER, LARRY | |
| 2000-SIGNING-14 KM E RYEGATE | | SIGNING | | | | | 06/23/03 | PHONE NO: 538-1326 | |
| | 1.200 | km | $ 9,899 | $ 11,067 | $ 9,306 | | 07/28/03 | 100% | 5% |
| NH 63-2(6)19 | | | CENTURY COMPANIES, INC. | | | | 05/05/03 | F.P.M. FLOERCHINGER, LARRY | |
| 1 KM N OF JUDITH GAP-N | | PLANT MIX OVERLAY,SEAL & COVER | | | | | / / | PHONE NO: 538-1326 | |
| | 2.028 | km | $ 891,664 | $ 931,425 | $ 185,392 | | 11/08/03*** | 20% | 62% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPS 0002(664) | | | | H L CONSTRUCTION | | | 05/05/03 | F.P.M. STUDEBAKER, RAYMOND | |
| SHILOH ROAD/SOUTH FRONTAGE ROA | | PLANT MIX OVERLAY,SEAL & COVER ,& REVISE BRIDGE RAIL | | | | | 06/10/03 | PHONE NO: 657-0273 | |
| | 0.047 km | | $ 306,969 | $ 364,592 | $ 425,759 | | 10/21/03*** | 98% | 94% |
| STPP 14-5(16)196 | | | | WICKENS CONSTRUCTION, INC. | | APPR | 05/05/03 | F.P.M. BERGEN, PERRY | |
| MELSTONE-EAST & WEST | | GRADE,GRAVEL,PLANT MIX SURFACE & SEAL & COVER | | | | 07/17/03 | 06/26/03 | PHONE NO: 657-0259 | |
| | 0.000 mi | | $ 9,701,519 | $ 10,099,238 | $ 1,236,874 | | 11/08/03*** | 12% | 27% |
| SMP 5699(04) | | | | J E M ENTERPRISES | | | 05/05/03 | F.P.M. STUDEBAKER, RAYMOND | |
| BILLINGS DISTRICT CRUSH AND ST | | CRUSH & STOCKPILE | | | | | 08/25/03 | PHONE NO: 657-0273 | |
| | 0.000 km | | $ 167,670 | $ 200,612 | $ 107,120 | | 11/01/03*** | 53% | 11/01/03 |
| NH 37-1(23)0 | | | | E.H. OFTEDAL AND SONS, INC. | | | 06/02/03 | F.P.M. MUHLBEIER, JAY | |
| BATTLEFIELD-EAST | | SURF RECON,GRD,AGG SUBBASE,CEM ENT TRTD BASE,PL MIX BIT SURF | | | | | / / | PHONE NO: 665-2774 | |
| | 0.000 km | | $ 13,107,362 | $ 15,196,471 | $ 151,973 | | 11/12/04*** | 1% | 0% |
| IM 90-7(75)360 | | | | SCHELLINGER CONST CO.,INC. | | | 07/07/03 | F.P.M. SHUPAK,TOM | |
| DEHART-EAST & WEST | | GRADING,GRAVEL,PLANT MIX SURFA CING AND DIGOUTS | | | | | 08/04/03 | PHONE NO: 657-0271 | |
| | 0.000 km | | $ 8,690,235 | $ 8,322,646 | $ 1,193,431 | | 09/10/04*** | 14% | 29% |
| NH 0002(593) | | | | H L CONSTRUCTION | | | 09/02/03 | F.P.M. STUDEBAKER, RAYMOND | |
| D5-NON-INTERSTATE GUARDRAIL | | GUARDRAIL & BRIDGE RAIL | | | | | / / | PHONE NO: 657-0273 | |
| | 0.000 km | | $ 568,920 | $ 508,267 | $ 5,082 | | 10/06/03*** | 1% | 0% |
| MT (008) | | | | COP CONSTRUCTION L.L.C. | | | 09/02/03 | F.P.M. TAYLOR, MIKE (TEMP) | |
| SLIDE REPAIR - BEARTOOTH PASS | | DIGOUTS,GRAVEL,PCCP & PLANT MI X BITUMINOUS SURFACING | | | | | / / | PHONE NO: 657-0264 | |
| | 0.400 mi | | $ 1,084,158 | $ 496,721 | $ 4,967 | | 10/06/03*** | 1% | 05/28/04 |
| BILLINGS DISTRICT TOTALS | | | $ 84,449,776 | $ 83,114,990 | $ 48,627,425 | | | 57% | |
| TOTALS FOR ALL PROJECTS: | | | $527,952,666 | $512,616,011 | $395,299,893 | | | 73% | |

STATE DOCUMENTS COLLECTION

S
625.704
H3CR
10/31/03

NOV 17 2003

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/03
*** MISSOULA DISTRICT ***

MONTANA STATE LIBRARY
3 0864 1002 3018 7



| PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE WORK BEG. WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| CM-BR 8107(12) | | | BODELL CONSTRUCTION COMPANY | | | | PEND | 02/08/00 | F.P.M. HEMBREE, TAMI | |
| CLARK FORK - MISSOULA | | GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT | | | | | 10/22/02 | 04/11/00 | PHONE NO: 523-5856 | |
| | 0.539 | km | | $ 5,510,210 | $ 7,017,632 | $ 7,385,822 | | 12/27/02 | 100% | 104% |
| NH 1-1(47)57 F | | | JTL GROUP,INC.-DBA A-1 PAVING | | | | APPR | 03/09/01 | F.P.M. ROBERTS, JAMES | |
| PLEASANT VALLEY | | GRADING,GRAVEL,PLANT MIX BITUM SURF,BRIDGE REV.,SEAL & COVER | | | | | 05/20/03 | 03/26/01 | PHONE NO: 751-2041 | |
| | 8.100 | km | | $ 5,749,412 | $ 5,343,464 | $ 6,388,618 | | 08/27/02 | 100% | 95% |
| BH 269-1(22)21 | | | FRONTIER-WEST, L.L.C. | | | | APPR | 03/29/01 | F.P.M. HEMBREE, TAMI | |
| BITTERROOT RIVER-NW STEVENSVIL | | WIDEN BRIDGE,GRADE,GRAVEL,PL M IX SURF,SEAL & COVER,APPROACHE | | | | | 11/14/02 | 05/01/01 | PHONE NO: 523-5856 | |
| | 0.452 | km | | $ 1,878,203 | $ 1,674,456 | $ 1,708,737 | | 07/21/03 | 100% | 99% |
| BR 1-2(86)180 | | | FRONTIER-WEST, L.L.C. | | | | | 07/13/01 | F.P.M. KALBERG, J. GARY | |
| MIDDLE FORK FLATHEAD RIVER-SE | | CONST.OF WELDED PLT GIRDEER BR IDGE,GR,GRVL,PL.MIX SURF.& | | | | | | 09/10/01 | PHONE NO: 751-2040 | |
| | 0.570 | km | | $ 3,765,960 | $ 3,786,455 | $ 3,788,852 | | 10/25/03 | 100% | 98% |
| NH 41(24) | | | D.H. BLATTNER & SONS, INC. | | | | | 07/13/01 | F.P.M. BENEDIK, TOM | |
| CAMP CREEK RESTORATION | | GR,GRVL,PL.MIX SURF,SEAL & COV ER,PRESTRESSED CONCRETE BRIDGE | | | | | | 08/15/01 | PHONE NO: - | |
| NH 7-1(58)9 F | | | | | | | APPR | 10/06/03*** | | |
| SULA N&S | | WETLAND MITIGATION,STREAM PROT ECTION | | | | | 09/23/03 | | | |
| CONTRACT TOTAL | 11.821 | km | | $ 12,382,249 | $ 10,723,011 | $ 12,273,073 | | | 98% | 114% |
| IM 90-3(79)173 | | | JIM GILMAN EXCAVATING INC. | | | | PEND | 12/13/01 | F.P.M. MAART, WILLIAM W | |
| GARRISON-BECK HILL | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | 11/06/03 | 03/08/02 | PHONE NO: 523-5863 | |
| IM 90-3(80)180 | | | | | | | PEND | 10/06/03*** | | |
| BECK HILL-DEER LODGE WESTBOUND | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | 11/06/03 | | | |
| IM 90-3(83)163 | | | | | | | | | | |
| GOLD CREEK-EAST & WEST | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | | | | |
| CONTRACT TOTAL | 41.224 | km | | $ 12,435,994 | $ 11,751,484 | $ 11,606,156 | | | 96% | 108% |
| STPP 56-1(3)0 | | | JTL GROUP,INC.-DBA A-1 PAVING | | | | APPR | 02/20/02 | F.P.M. HAM, DANIEL | |
| BULL LAKE - SOUTH | | WIDENING,PULVERIZING,PL MIX OV ERLAY,SIGNING & BRIDGE REPAIR | | | | | 07/03/03 | 04/01/02 | PHONE NO: 295-4049 | |
| | 26.559 | km | | $ 4,721,656 | $ 4,754,719 | $ 5,421,263 | | 08/12/03 | 100% | 119% |
| STPX 45(29) | | | GOOSE BAY EQUIPMENT, INC. | | | | | 02/28/02 | F.P.M. JOHNSON, ROBERT L. | |
| DIXON WETLAND MITIGATION | | WETLAND MITIGATION | | | | | | 04/03/02 | PHONE NO: 523-5864 | |
| | 0.000 | km | | $ 295,397 | $ 182,102 | $ 231,383 | | 10/06/03*** | 98% | 06/01/02 |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPS 257-1(4)0 | | | | MT MAT'LS, INC.(DBA)LS JENSEN | | APPR | 03/25/02 | F.P.M. JOHNSON, ROBERT L. | |
| SUPERIOR - SOUTHEAST | | PLANT MIX OVERLAY,SEAL AND COV ER,SLOPE FLATTENING AND | | | | 05/30/03 | 05/20/02 | PHONE NO: 523-5864 | |
| | 8.550 | km | $ 786,396 | $ 728,693 | $ 711,639 | | 06/04/03 | 100% | 98% |
| NH 24-1(55)16 | | | | MT MAT'LS, INC.(DBA)LS JENSEN | | PEND | 04/11/02 | F.P.M. JOHNSON, ROBERT L. | |
| POTOMAC-EAST | | PLANT MIX OVERLAY AND SEAL & C OVER | | | | 10/31/03 | 06/24/02 | PHONE NO: 523-5864 | |
| SFCS 271-2(2)18 | | | | | | | 09/30/03 | | |
| HELMVILLE-EAST & WEST | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | | | | |
| SFCS 348-1(4)0 | | | | | | | | | |
| PHILIPSBURG-WEST | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | | | | |
| SFCP 19-1(26 )27 | | | | | | APPR | | | |
| GEORGETOWN LAKE-NORTH | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | 10/07/03 | | | |
| CONTRACT TOTAL | 30.671 | km | $ 3,281,528 | $ 2,797,999 | $ 2,902,045 | | | 100% | 93% |
| BH 52-2(27)50 | | | | EDWARD T COPPS CONST. | | APPR | 04/11/02 | F.P.M. MITCHELL, JAMES D. | |
| SPRING CR - E OF KALISPELL | | BRIDGE DECK REHABILITATION | | | | 05/20/03 | 06/11/02 | PHONE NO: 751-2046 | |
| | 0.000 | km | $ 215,865 | $ 307,216 | $ 302,253 | | 10/06/03*** | 98% | 97% |
| SFCP 6-1(93)69 | | | | RIVERSIDE CONTRACTING, INC. | | APPR | 05/14/02 | F.P.M. ROBERTS, JAMES | |
| WEEKSVILLE - EAST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | 10/07/03 | 05/31/02 | PHONE NO: 751-2041 | |
| STPP 6-1(96)51 | | | | | | APPR | 06/12/03 | | |
| THOMPSON FALLS - EAST | | SEAL & COVER | | | | 09/18/03 | | | |
| STPP 6-1(97)91 | | | | | | | | | |
| PERMA - EAST & WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| SFCS 559-1(1)0 | | | | | | | | | |
| JCT US 93 - EAST | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 36.300 | km | $ 942,391 | $ 978,960 | $ 952,621 | | | 100% | 102% |
| BH 24-1(52)6 | | | | TAMIETTI CONST. CO., INC. | | | 05/14/02 | F.P.M. HEMBREE, TAMI | |
| BLACKFOOT RIVER-6 KM E OF BONN | | BRIDGE REHABILITATION | | | | | 06/10/02 | PHONE NO: 523-5856 | |
| | 0.000 | km | $ 691,276 | $ 768,552 | $ 780,572 | | 05/19/03 | 100% | 88% |
| NH 7-1(97)45 | | | | BLAHNIK CONSTRUCTION, INC. | | APPR | 06/07/02 | F.P.M. BENEDIK, TOM | |
| US 93 - HAMILTON | | MILLING,PMS OVERLAY,SEAL & COV ER | | | | 09/18/03 | 07/29/02 | PHONE NO: - | |
| NH 93-1(15)0 | | | | | | PEND | 09/04/03 | | |
| LOLO PASS - EAST | | LEVEL,PMS OVERLAY,SEAL & COVER | | | | 11/04/03 | | | |
| SFCS 203-1(10)0 | | | | | | | | | |
| STEVENSVILLE - NORTH | | CRACK SEALING,SEAL & COVER | | | | | | | |
| SFCX 81024(3) | | | | | | | | | |
| SKALKAHO ROAD | | LEVELING,PMS OVERLAY,SEAL & CO VER | | | | | | | |
| CONTRACT TOTAL | 65.613 | km | $ 2,925,210 | $ 3,367,790 | $ 3,516,942 | | | 100% | 94% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| SMP 2099(03) | | | BLAHNIK CONSTRUCTION, INC. | | | | | 07/18/02 | F.P.M. BENEDIK, TOM | |
| MISSOULA AND BUTTE DISTRICTS - | | CRUSH & STOCKPILES | | | | | | 08/20/02 | PHONE NO: - | |
| | 0.000 mi | | | $ 405,203 | $ 499,917 | $ 502,553 | | 10/23/02 | 100% | 10/01/02 |
| SMP 3299(03) | | | HERB RICHARDS CONSTRUCTION CO. | | | | | 07/18/02 | F.P.M. SULLIVAN, SHEILA | |
| MISSOULA DISTRICT - CRUSH AND | | CRUSH & STOCKPILE | | | | | | 08/21/02 | PHONE NO: 523-5877 | |
| | 0.000 mi | | | $ 296,700 | $ 268,370 | $ 265,890 | | 12/15/02 | 100% | 10/01/02 |
| NH 5-3(82)113 | | | RIVERSIDE CONTRACTING, INC. | | | | APPR | 08/09/02 | F.P.M. MITCHELL, JAMES D. | |
| NORTH MAIN - KALISPELL | | PLANT MIX OVERLAY,SEAL & COVER ,SIDWALK & CURB IMPROVEMENTS | | | | | 09/11/03 | 03/19/03 | PHONE NO: 751-2046 | |
| NH 5-3(83)127 | | | | | | | APPR | 09/16/03 | | |
| US93 - WHITEFISH | | PLANT MIX OVERLAY,SEAL & COVER ,SIDEWALK & CURB IMPROVEMENTS | | | | | 09/18/03 | | | |
| CONTRACT TOTAL | 4.500 km | | | $ 1,137,398 | $ 1,290,518 | $ 1,222,367 | | | 100% | 76% |
| SFCP 1-2(119)129 | | | JTL GROUP, INC. - KALISPELL | | | | | 09/26/02 | F.P.M. ROBERTS, JAMES | |
| GLACIER AIRPORT - NORTH | | LEVELING,PMS,OVERLAY & SEAL & COVER | | | | | | 04/21/03 | PHONE NO: 751-2041 | |
| | 7.356 km | | | $ 1,465,780 | $ 1,058,278 | $ 984,474 | | 10/03/03 | 100% | 89% |
| IM 90-1(138)5 | | | BODELL CONSTRUCTION COMPANY | | | | | 09/26/02 | F.P.M. JOHNSON, ROBERT L. | |
| DENA MORA REST AREA | | REST AREAS,SIT IMPROVEMENTS,LA NDSCAPING & RELATED WORK | | | | | | 12/10/02 | PHONE NO: 523-5864 | |
| | 0.000 mi | | | $ 3,533,077 | $ 2,940,415 | $ 2,821,453 | | 10/06/03*** | 96% | 82% |
| BR 9032(33) | | | FRONTIER-WEST, L.L.C. | | | | | 11/07/02 | F.P.M. KALBERG, J. GARY | |
| SWAN RIVER - WEST OF CONDON | | RECONSTR.OF GRVL APP & NEW PRE STRESSED CONCRETE BULB TEE STR | | | | | | 04/10/03 | PHONE NO: 751-2040 | |
| | 0.240 km | | | $ 642,053 | $ 461,181 | $ 405,578 | | 10/06/03*** | 88% | 99% |
| STPHS 0002(628) | | | UNITED RENTALS HWY TECH INC | | | | APPR | 11/07/02 | F.P.M. BENEDIK, TOM | |
| 1998-D1-SIGNING & ELECTRICAL | | 1998-D1-SIGNING & ELECTRICAL | | | | | 09/02/03 | 04/24/03 | PHONE NO: - | |
| | 0.000 km | | | $ 41,718 | $ 38,030 | $ 37,938 | | 05/21/03 | 100% | 27% |
| STPP 1-2(116)123 | | | OMO CONSTRUCTION INC | | | | | 12/05/02 | F.P.M. MITCHELL, JAMES D. | |
| US2/MT35 OVERHEAD SIGN - KALIS | | US2/MT35 OVERHEAD SIGN-KALISPE LL | | | | | | / / | PHONE NO: 751-2046 | |
| | 0.000 km | | | $ 24,188 | $ 28,000 | $ 0 | | 12/08/03*** | 0% | 0% |
| BR 9039(33) | | | FRONTIER-WEST, L.L.C. | | | | | 02/10/03 | F.P.M. HEMBREE, TAMI | |
| CLARK FORK - EAST OF DRUMMOND | | REPLACEMENT OF A THROUGH TRUSS BRIDGE W/PRESTRESSED CONCRETE | | | | | | 03/24/03 | PHONE NO: 523-5856 | |
| | 0.300 km | | | $ 894,600 | $ 713,538 | $ 696,900 | | 10/27/03 | 100% | 83% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| IM 90-1(141)0 | | | | ACME CONCRETE PAVING, INC. | | | 03/10/03 | F.P.M. JOHNSON, ROBERT L. | |
| LOOKOUT PASS - EAST | | PCCP REPLACMENT,JOINT & CRACK SEALING & BRIDGE REPAIR | | | | | 04/15/02 | PHONE NO: 523-5864 | |
| | 44.800 | km | $ 5,983,704 | $ 8,541,627 | $ 6,043,814 | | 09/03/04*** | 71% | 62% |
| BR 41-1(16)32 | | | | FRONTIER-WEST, L.L.C. | | PEND | 03/10/03 | F.P.M. HEMBREE, TAMI | |
| BLACKFOOT RIVER - 12 KM NE HEL | | GRADING,GRAVEL,PLANT MIX & CON STRUCTION OF GIRDER STRUCTURE | | | | 11/06/03 | 04/07/03 | PHONE NO: 523-5856 | |
| | 1.200 | km | $ 2,110,268 | $ 1,777,055 | $ 1,618,538 | | 06/18/04*** | 91% | 57% |
| STPHS 0002(646) | | | | MONTANA LINES, INC | | APPR | 03/10/03 | F.P.M. MITCHELL, JAMES D. | |
| 1998 - D1 - ELECTRICAL | | SIGNING,ELECTRICAL & RUMBLE ST RIPS | | | | 09/19/03 | 06/26/03 | PHONE NO: 751-2046 | |
| | 0.000 | km | $ 41,788 | $ 51,569 | $ 53,442 | | 09/16/03 | 100% | 57% |
| BH 0002(507) | | | | CONCRETE BARRIER | | | 03/10/03 | F.P.M. KALBERG, J. GARY | |
| D1 - SEISMIC REHAB | | SEISMIC BRIDGE REHABILITATION | | | | | 05/12/03 | PHONE NO: 751-2040 | |
| | 0.000 | km | $ 1,103,039 | $ 1,185,073 | $ 1,164,020 | | 10/15/03 | 100% | 91% |
| NH 24-1(57)1 | | | | JTL GROUP, INC.- MISSOULA | | | 03/10/03 | F.P.M. MAART, WILLIAM W | |
| EAST OF BONNER - EAST | | COLD MILLING & PLANT MIX SURFA CING,SEAL & COVER | | | | | 06/02/03 | PHONE NO: 523-5863 | |
| | 0.000 | km | $ 688,550 | $ 641,994 | $ 592,709 | | 10/04/03 | 100% | 56% |
| IM 90-3(73)150 | | | | JIM GILMAN EXCAVATING INC. | | | 04/07/03 | F.P.M. SULLIVAN, SHEILA | |
| DRUMMOND - EAST AND WEST | | HOT RECYCLE,PLANT MIX OVERLAY, SEAL & COVER & BRIDGE REHAB | | | | | 04/25/03 | PHONE NO: 523-5877 | |
| | 0.000 | km | $ 10,463,453 | $ 10,940,052 | $ 6,209,167 | | 09/19/04*** | 57% | 09/19/04 |
| CM 6728(3) | | | | SCHELLINGER CONST CO.,INC. | | PEND | 04/07/03 | F.P.M. MITCHELL, JAMES D. | |
| WHITEFISH STAGE ROAD - KALISPE | | LEVELING,PLANT MIX BITUMINOUS SURFACING,SEAL & COVER | | | | 10/27/03 | 06/26/03 | PHONE NO: 751-2046 | |
| | 0.000 | km | $ 408,800 | $ 366,453 | $ 376,713 | | 10/22/03 | 100% | 80% |
| STPP 1-2(121)126 | | | | MONTANA LINES, INC | | PEND | 05/05/03 | F.P.M. MITCHELL, JAMES D. | |
| SIGNAL-US 2/ROSE CROSSING | | SIGNALS,SIGNING & PAVEMENT MAR KING | | | | 11/06/03 | 08/20/03 | PHONE NO: 751-2046 | |
| STPP 1-2(120)128 | | | | | | PEND | 10/21/03*** | | |
| SIGNAL - US 2/BIRCH GROVE ROAD | | SIGNALS,SIGNING & PAVEMENT MAR KING | | | | 11/05/03 | | | |
| CONTRACT TOTAL | 0.000 | km | $ 290,632 | $ 358,630 | $ 346,557 | | | 97% | 78% |
| STPHS 0002(481) | | | | JTL GROUP, INC. - KALISPELL | | PEND | 05/05/03 | F.P.M. CYR, MARK | |
| 1997-D1-MISCELLANEOUS SAFETY | | SLOPE FLATTENING AND SIGNING | | | | 10/29/03 | 06/23/03 | PHONE NO: 751-2043 | |
| | 0.000 | mi | $ 204,599 | $ 224,501 | $ 226,936 | | 10/21/03 | 100% | 100% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| SMP 2499(4) | | | | BLAHNIK CONSTRUCTION, INC. | | | 05/05/03 | F.P.M. ROBERTS, JAMES | |
| MISSOULA DISTRICT CRUSH & STOC | | CRUSH & STOCKPILE | | | | | 10/31/03 | PHONE NO: 751-2041 | |
| | 0.000 | mi | $ 408,250 | $ 381,440 | $ 0 | | 11/01/03*** | 0% | 11/01/03 |
| SMP 2799(04) | | | | WARD CRUSHING, L.L.C. | | | 05/05/03 | F.P.M. ROBERTS, JAMES | |
| MISSOULA DISTRICT CRUSH AND ST | | CRUSH & STOCKPILE | | | | | 10/07/03 | PHONE NO: 751-2041 | |
| | 0.000 | mi | $ 702,915 | $ 578,293 | $ 182,204 | | 04/01/04*** | 32% | 04/01/04 |
| SMP 3199(04) | | | | WARD CRUSHING, L.L.C. | | | 05/05/03 | F.P.M. JOHNSON, ROBERT L. | |
| MISSOULA DISTRICT CRUSH & STOC | | CRUSH & STOCKPILE | | | | | 07/28/03 | PHONE NO: 523-5864 | |
| | 0.000 | mi | $ 484,438 | $ 460,520 | $ 407,485 | | 11/01/03*** | 88% | 11/01/03 |
| SMP 3299(04) | | | | MT MAT'LS, INC.(DBA)LS JENSEN | | | 05/05/03 | F.P.M. BENEDIK, TOM | |
| MISSOULA DISTRICT CRUSH AND ST | | CRUSH & STOCKPILE | | | | | 07/07/03 | PHONE NO: - | |
| | 0.000 | km | $ 466,400 | $ 502,700 | $ 387,890 | | 11/01/03 | 100% | 11/01/03 |
| SFCN-STPHS 1-2(105)142 | | | | SCHELLINGER CONST CO.,INC. | | | 05/05/03 | F.P.M. ROBERTS, JAMES | |
| HUNGRY HORSE - WEST GLACIER | | TRAFFIC SIGNAL,LIGHTING & SIGN ING | | | | | 10/14/03 | PHONE NO: 751-2041 | |
| SFCP 65-1(4)0 | | | | | | | 11/07/03*** | | |
| WEST GLACIER-NORTH | | MILLING,PLANT MIX OVERLAY,SEAL & COVER,ADA CURB RAMPS | | | | | | | |
| NH 1-2(125)143 | | | | | | | | | |
| SIGNAL-MAIN ST.-HUNGRY HORSE | | PLANT MIX OVERLAY,SEAL & COVER ,STRIPING & SIDWALKS | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | $ 2,248,798 | $ 2,143,196 | $ 46,535 | | | 2% | 40% |
| CM 45(32) | | | | RIVERSIDE CONTRACTING, INC. | | | 07/07/03 | F.P.M. BENEDIK, TOM | |
| PAVING - THOMPSON FALLS | | PLANT MIX PAVING OF THE STREET S AND ALLEYS | | | | | 09/08/03 | PHONE NO: - | |
| STPS 471-1(7)0 | | | | | | | 10/21/03*** | | |
| THOMPSON FALLS - SOUTHWEST | | OVERLAY,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 16.050 | km | $ 1,228,489 | $ 1,155,161 | $ 938,524 | | | 81% | 90% |
| STPP 0002(576) | | | | OMO CONSTRUCTION INC | | | 07/07/03 | F.P.M. MAART, WILLIAM W | |
| D1-GUARDRAIL UPGRADE | | GUARDRAIL & BRIDGE RAIL UPGRAD E | | | | | 08/11/03 | PHONE NO: 523-5863 | |
| | 0.000 | km | $ 1,164,564 | $ 1,213,363 | $ 490,161 | | 10/21/03*** | 40% | 45% |
| CM 24(18) | | | | SMITH PAVING & CONTRACTING ENT | | | 08/04/03 | F.P.M. ROBERTS, JAMES | |
| DIVISION/5TH STREET - POLSON | | GRADE,GRAVEL & PLANT MIX SURFA CING | | | | | 09/22/03 | PHONE NO: 751-2041 | |
| | 0.000 | km | $ 317,341 | $ 236,962 | $ 116,927 | | 10/21/03*** | 49% | 55% |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/03
*** MISSOULA DISTRICT ***

DATE:11/12/03



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| BR 9020(21) | | | FRONTIER-WEST, L.L.C. | | | | | 08/04/03 | F.P.M. HEMBREE, TAMI | |
| MIDDLE FORK ROCK CR.-SW OF PHI | | NEW SINGLE SPAN,BLUB-T PRECAST BEAMS BRIDGE,APPROACH ROAD | | | | | | 08/25/03 | PHONE NO: 523-5856 | |
| | 0.000 km | | | $ 303,048 | $ 213,026 | $ 133,077 | | 12/08/03*** | 62% | 31% |
| NH 1-2(68)138 F | | | SCHELLINGER CONST CO.,INC. | | | | | 08/04/03 | F.P.M. CYR, MARK | |
| COLUMBIA HEIGHTS - EAST | | GRADE,GRAVEL,PLANT MIX BITUMIN OUS SURFACING,SEAL & COVER,PAR | | | | | | 09/23/03 | PHONE NO: 751-2043 | |
| | 0.000 km | | | $ 3,800,017 | $ 2,966,207 | $ 434,019 | | 10/06/03*** | 15% | 27% |
| CM 6799(24) | | | UNITED RENTALS HWY TECH INC | | | | | 09/02/03 | F.P.M. HAM, DANIEL | |
| SIDEWALKS - KALISPELL | | CONSTRUCTION OF SIDEWALKS | | | | | | 10/06/03 | PHONE NO: 295-4049 | |
| | 0.000 km | | | $ 607,774 | $ 614,104 | $ 141,902 | | 10/21/03*** | 23% | 0% |
| STPHS-STPP 0002(454) | | | JTL GROUP, INC. - KALISPELL | | | | | 10/06/03 | F.P.M. ROBERTS, JAMES | |
| 1994 - SAFETY IMPROVEMENTS - S | | PULVERIZE,WIDENING,OVERLAY & R ECONSTRUCTION | | | | | | 11/10/03 | PHONE NO: 751-2041 | |
| SFCP-STPHS 82-1(3)1 | | | | | | | | 10/06/03*** | | |
| SOMERS EAST | | OVERLAY,WIDENING,SEAL & COVER | | | | | | | | |
| CONTRACT TOTAL | 0.000 mi | | | $ 2,956,255 | $ 2,335,725 | $ 0 | | | 0% | 0% |
| MISSOULA DISTRICT TOTALS | | | | $100,005,582 | $ 98,368,430 | $ 84,817,748 | | | 82% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 13-2(2)83 | | | | MORGEN & OSWOOD CONST. CO.,INC | | APPR | 11/16/99 | F.P.M. COLLINGWOOD, MATT | |
| JEFFERSON RIVER - 20.4KM SW OF | | GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE | | | | 11/14/02 | 12/21/99 | PHONE NO: 222-2276 | |
| | 0.600 km | | $ 2,712,516 | $ 1,848,513 | $ 1,890,280 | | 10/12/01 | 100% | 115% |
| STPHS-STPS-STPU 25(27) | | | | S K CONSTRUCTION, INC. | | APPR | 11/06/00 | F.P.M. CARLSON,JACK | |
| ONE MILE EAST OF HELENA | | GRADE,AGG.SURF,PLANT MIX SURF. ,SEAL & COVER,& CONC.SLAB | | | | 09/24/03 | 03/26/01 | PHONE NO: 457-0526 | |
| | 2.795 km | | $ 2,061,164 | $ 1,749,409 | $ 2,270,676 | | 03/28/03 | 100% | 104% |
| IM 15-2(68)130 | | | | JIM GILMAN EXCAVATING INC. | | APPR | 11/27/00 | F.P.M. HARRIS, DEAN | |
| BUTTE-ELK PARK | | COLD MILLING,PAVEMENT PULVERIZ ATION,PLANT MIX SURFACING | | | | 09/18/03 | 12/03/00 | PHONE NO: 494-9643 | |
| IM 15-2(72)121 | | | | | | APPR | 10/16/03 | | |
| NISSLER-BUTTE | | PLANT MIX OVERLAY,SEAL & COVER | | | | 09/18/03 | | | |
| CONTRACT TOTAL | 24.010 km | | $ 8,037,938 | $ 8,527,271 | $ 14,191,837 | | | 100% | 99% |
| NH 15-4(85)193 F | | | | (OBS)MARONICK CONST. L.L.C. | | APPR | 05/11/01 | F.P.M. FELLOWS,TIM | |
| CEDAR STREET INTERCHANGE-HELEN | | GRADE,AGG SURF,PL.MIX SURF.,SE AL & COVER,SIGN,LIGHT,STEEL | | | | 09/26/03 | 06/26/01 | PHONE NO: 495-1506 | |
| | 0.653 km | | $ 3,648,604 | $ 3,153,678 | $ 3,407,495 | | 08/04/03 | 100% | 105% |
| STPP 29-1(37)43 | | | | JIM GILMAN EXCAVATING INC. | | APPR | 09/07/01 | F.P.M. BRAZILL, BILL | |
| TWIN BRIDGES - NORTH | | GRADING,GRAVEL,PLANT MIX SURFA CING | | | | 07/30/03 | 10/24/01 | PHONE NO: 287-2142 | |
| | 9.800 km | | $ 4,689,089 | $ 4,293,493 | $ 4,584,390 | | 08/12/03 | 100% | 88% |
| STPU 5807(8) | | | | (OBS)MARONICK CONST. L.L.C. | | APPR | 10/11/01 | F.P.M. FELLOWS,TIM | |
| NORTH MAIN STREET-HELENA | | GR,GRAVL,PL MIX SURF,PED UNDPS ,PRSTR CONC BEAM STR,WATER, | | | | 05/29/03 | 11/12/01 | PHONE NO: 495-1506 | |
| BR 8-2(47)43 | | | | | | APPR | 11/08/03*** | | |
| LYNDALE OVERPASS-HELENA | | GRADE,GRAVEL,PLANT MIX SURF,PE D UNDERPASS,WATER,SEWER,SIGNAL | | | | 08/04/03 | | | |
| CONTRACT TOTAL | 1.706 mi | | $ 6,374,477 | $ 5,843,595 | $ 6,838,850 | | | 98% | 111% |
| HDP-IR 9113(001)F | | | | A.M. WELLES, INC. | | | 12/13/01 | F.P.M. MCCORMICK, THOMAS | |
| N 19TH INTERCHANGE LANDSCAPE | | LANDSCAPING | | | | | 05/13/02 | PHONE NO: 586-5074 | |
| | 0.000 km | | $ 41,960 | $ 37,540 | $ 28,138 | | 10/16/02 | 100% | 50% |
| BR 422-1(5)2 | | | | SLETTEN CONSTRUCTION CO | | APPR | 02/20/02 | F.P.M. JOHNSON,RICKIE | |
| IRR CANAL-EAST OF SILVER STAR | | NEW BOX CULVERT,GRADING,GRAVEL SURFACING | | | | 12/06/02 | 04/01/02 | PHONE NO: 285-4943 | |
| BR 422-1(4)0 | | | | | | APPR | 06/18/03 | | |
| JEFFERSON RIVER - SILVER STAR | | CONCRETE PRESTR.GIRDER BRIDGE, GRD GRAVEL SURFACING,PL MIX | | | | 12/10/02 | | | |
| CONTRACT TOTAL | 1.706 km | | $ 1,209,338 | $ 1,132,245 | $ 1,166,649 | | | 100% | 96% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP 84-4(9)22 | | | | RIVERSIDE CONTRACTING, INC. | | APPR | 02/20/02 | F.P.M. MCCORMICK, THOMAS | |
| FOUR CORNERS - WEST | | GRADING,GRAVEL SURFACING.PLANT MIX BITUMINOUS SURFACING | | | | 07/14/03 | 03/13/02 | PHONE NO: 586-5074 | |
| | 10.883 km | | $ 6,977,346 | $ 6,597,490 | $ 6,733,566 | | 10/09/03 | 100% | 101% |
| IM 15-1(91)17 | | | | J T L GROUP, INC. - HIGHWAY | | APPR | 04/11/02 | F.P.M. HANCOCK,DALE | |
| LIMA - RED ROCK | | COLDMILLING,PLANT MIX OVERLAY, SEAL & COVER | | | | 07/03/03 | 08/30/02 | PHONE NO: 683-4434 | |
| | 33.500 km | | $ 6,057,867 | $ 5,165,344 | $ 5,254,804 | | 09/24/03 | 100% | 126% |
| BR 9022(22) | | | | FRONTIER-WEST, L.L.C. | | APPR | 04/11/02 | F.P.M. CLARY,DAN | |
| BOULDER RIVER-6 KM EAST OF BAS | | 47 METER PRESTRESSED BEAM STRU CTURE WITH PLANT MIX APPROAACH | | | | 05/29/03 | 05/24/02 | PHONE NO: 225-4295 | |
| | 0.350 km | | $ 569,599 | $ 567,376 | $ 597,875 | | 07/17/03 | 100% | 92% |
| IM 90-4(46)206 | | | | RIVERSIDE CONTRACTING, INC. | | PEND | 05/14/02 | F.P.M. ARVISH,MIKE | |
| OPPORTUNITY - NISSLER | | SEAL & COVER | | | | 11/04/03 | 06/11/02 | PHONE NO: 563-7261 | |
| STPP 19-1(30)1 | | | | | | APPR | 08/25/03 | | |
| JCT I-90 - ANACONDA | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER,SLOPE FLAT & | | | | 09/18/03 | | | |
| CONTRACT TOTAL | 18.300 km | | $ 6,657,193 | $ 5,981,697 | $ 6,205,299 | | | 100% | 111% |
| NH 12-1(7)9 | | | | RIVERSIDE CONTRACTING, INC. | | APPR | 05/14/02 | F.P.M. COLLINGWOOD, MATT | |
| US 20/US 191 INTERSECTION-WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | 08/01/03 | 07/08/02 | PHONE NO: 222-2276 | |
| NH 12-1(12)9 | | | | | | | 08/16/03 | | |
| US 20-WEST YELLOWSTONE | | SEAL & COVER | | | | | | | |
| NH 12-1(11)0 | | | | | | | | | |
| TARGHEE-WEST YELLOWSTONE | | GRADING,GRAVEL,PORT CEMENT CON C PAVE,SIGNALS & INTERSECTION | | | | | | | |
| CONTRACT TOTAL | 14.913 km | | $ 1,137,324 | $ 1,373,104 | $ 1,272,259 | | | 100% | 69% |
| NH 8-4(39)58 | | | | S K CONSTRUCTION, INC. | | APPR | 06/07/02 | F.P.M. CARLSON,JACK | |
| US-287 PASSING LANES - BAUM RO | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | 07/03/03 | 07/15/02 | PHONE NO: 457-0526 | |
| NH 8-4(40)68 | | | | | | APPR | 07/24/03 | | |
| US 287 PASSING LANES - NORTH O | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | 07/03/03 | | | |
| CONTRACT TOTAL | 0.000 km | | $ 3,800,652 | $ 3,788,162 | $ 4,123,658 | | | 100% | 89% |
| STPP 14-2(22)43 | | | | RIVERSIDE CONTRACTING, INC. | | | 06/07/02 | F.P.M. CARLSON,JACK | |
| WHITE SULPHUR SPRINGS - EAST | | SEAL & COVER | | | | | 07/25/02 | PHONE NO: 457-0526 | |
| STPP 59-1(23)7 | | | | | | | 09/13/03 | | |
| CLYDE PARK - NORTH AND SOUTH | | PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER | | | | | | | |
| STPP 14-2(21)24 | | | | | | | | | |
| MEAGHER COUNTY LINE - EAST | | SEAL & COVER | | | | | | | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP 59-1(22)25 | | | | | | | | | |
| NORTH OF WILSALL - NORTH | | PLANT MIX BITUMINOUS SURFACING ,SEAL & COVER | | | | | | | |
| SFCS 360-1(2)9 | | | | | | | | | |
| FORT LOGAN ROAD | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 98.290 km | | $ 3,052,343 | $ 3,346,379 | $ 3,331,320 | | | 100% | 59% |
| CM 0299(12) | | | | JIM GILMAN EXCAVATING INC. | | | 06/07/02 | F.P.M. ARVISH,MIKE | |
| SYCAMORE/PENNSYLVANIA-ANACONDA | | MILLING,PMS OVERLAY,SEAL & COV ER | | | | | 07/12/02 | PHONE NO: 563-7261 | |
| SFCS 569-1(2)0 | | | | | | | 09/18/03 | | |
| JCT MT-1 - SOUTH | | LEVEL,PMS OVERLAY,SEAL & COVER | | | | | | | |
| SFCS 273-1(8)0 | | | | | | | | | |
| ANACONDA - GALEN | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 30.687 km | | $ 605,031 | $ 681,758 | $ 655,090 | | | 100% | 92% |
| SFCS 249-1(5)0 | | | | RIVERSIDE CONTRACTING, INC. | | | 06/07/02 | F.P.M. HELD,TERRY | |
| ENNIS-SOUTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 08/23/02 | PHONE NO: 287-3868 | |
| | 4.670 mi | | $ 206,559 | $ 285,120 | $ 266,857 | | 08/19/03 | 100% | 64% |
| NH 8-2(60)43 | | | | HELENA SAND & GRAVEL INC | | APPR | 08/09/02 | F.P.M. FELLOWS,TIM | |
| LAST CHANCE GULCH TO PROSPECT | | COLD MILLING,RESURFACING,PAVEM ENT MARKING | | | | 06/16/03 | 09/23/02 | PHONE NO: 495-1506 | |
| | 1.500 km | | $ 563,325 | $ 532,279 | $ 501,138 | | 10/09/03 | 100% | 198% |
| NH 11-1(37)31 | | | | RIVERSIDE CONTRACTING, INC. | | | 09/06/02 | F.P.M. COLLINGWOOD, MATT | |
| TURNBAY - EMIGRANT | | GRADING,PLANT MIX BITUMINOUS SURFACING,SEAL & COVER | | | | | 10/16/02 | PHONE NO: 222-2276 | |
| | 0.910 km | | $ 1,114,683 | $ 1,199,336 | $ 1,163,237 | | 10/06/03*** | 97% | 95% |
| STPP 29-1(39)42 | | | | JIM GILMAN EXCAVATING INC. | | PEND | 09/06/02 | F.P.M. HANCOCK,DALE | |
| MAIN STREET-TWIN BRIDGES | | MILLING,PLANT MIX BITUMINOUS O VERLAY,SEAL & COVER,SIDEWALKS | | | | 09/18/03 | 06/12/03 | PHONE NO: 683-4434 | |
| | 1.635 km | | $ 496,271 | $ 479,150 | $ 503,796 | | 10/14/03 | 100% | 100% |
| STPP 69-1(17)38 | | | | HELENA SAND & GRAVEL INC | | PEND | 09/06/02 | F.P.M. CLARY,DAN | |
| MAIN STREET - BOULDER | | PRESTRESSED CONCRETE GIRDER ST RUCTURE,GRADING,GRAVEL & PLANT | | | | 10/23/03 | 10/15/02 | PHONE NO: 225-4295 | |
| BR 69-1(18)37 | | | | | | | 11/08/03*** | | |
| BOULDER RIVER-S OF BOULDER | | GRADING,GRAVEL & PLANT MIX BIT UMINOUS SURFACING,STORM DRAIN, | | | | | | | |
| CONTRACT TOTAL | 0.054 km | | $ 4,515,735 | $ 4,003,627 | $ 4,286,545 | | | 98% | 110% |
| STPHS 90-6(96)317 | | | | OMO CONSTRUCTION INC | | APPR | 09/06/02 | F.P.M. COLLINGWOOD, MATT | |
| MEDIAN RAIL - BOZEMAN PASS | | CONCRETE MEDIAN RAIL | | | | 05/20/03 | 03/24/03 | PHONE NO: 222-2276 | |
| | 0.000 km | | $ 111,824 | $ 81,132 | $ 85,788 | | 04/09/03 | 100% | 83% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP 84-2(4)12 | | | JIM GILMAN EXCAVATING INC. | | | | 09/26/02 | F.P.M. STARCEVICH JOHN R. | |
| MADISON RIVER - EAST | | GRADING,GRAVEL & PLANT MIX BIT UMINOUS SURFACING | | | | | 12/09/02 | PHONE NO: 685-3416 | |
| | 15.700 km | | $ 9,627,840 | $ 8,685,411 | $ 8,517,481 | | 11/08/03*** | 98% | 65% |
| BR 9022(23) | | | FRONTIER-WEST, L.L.C. | | | | 11/07/02 | F.P.M. BRAZILL, BILL | |
| JEFFERSON OVERFLOW-WEST OF CAR | | CONCRRETE SLAB STRUCTURE & APP ROACHES | | | | | 01/09/03 | PHONE NO: 287-2142 | |
| | 0.660 km | | $ 526,417 | $ 471,472 | $ 421,096 | | 10/28/03 | 100% | 83% |
| NH 8-4(42)65 | | | SCHELLINGER CONST CO.,INC. | | | APPR | 02/10/03 | F.P.M. FELLOWS,TIM | |
| 2 KM S. OF WINSTON - SOUTH | | WIDENING,MILLING,PLANT MIX BIT .OVERLAY,SEAL & COVER | | | | 09/18/03 | 06/17/03 | PHONE NO: 495-1506 | |
| | 13.900 km | | $ 3,146,626 | $ 3,049,967 | $ 3,290,498 | | 12/08/03*** | 98% | 97% |
| SFCS 278-1(16)35 | | | H-K CONTRACTORS, INC. | | | APPR | 02/10/03 | F.P.M. HANCOCK,DALE | |
| JACKSON - EAST | | PLANT MIX SURFACING,SEAL & COV ER | | | | 07/22/03 | 04/21/03 | PHONE NO: 683-4434 | |
| | 12.200 km | | $ 935,762 | $ 986,393 | $ 980,520 | | 09/08/03 | 100% | 59% |
| STPP 55-3(9)13 | | | H-K CONTRACTORS, INC. | | | PEND | 03/10/03 | F.P.M. HELD,TERRY | |
| WHITEHALL STREET - WHITEHALL | | GRADE,GRAVEL,PLANT MIX SURFACI NG,SEAL & COVER,STORM DRAINS & | | | | 05/14/03 | 06/09/03 | PHONE NO: 287-3868 | |
| | 0.900 km | | $ 1,962,375 | $ 1,881,372 | $ 1,812,020 | | 10/10/03*** | 96% | 103% |
| IM 15-1(97)0 | | | BLAHNIK CONSTRUCTION, INC. | | | APPR | 04/07/03 | F.P.M. HANCOCK,DALE | |
| MONIDA - LIMA | | SEAL & COVER | | | | 09/19/03 | 06/23/03 | PHONE NO: 683-4434 | |
| | 27.458 km | | $ 691,396 | $ 749,722 | $ 762,185 | | 09/20/03 | 100% | 97% |
| IM 90-3(95)189 | | | JIM GILMAN EXCAVATING INC. | | | | 04/07/03 | F.P.M. ARVISH,MIKE | |
| DEER LODGE - SOUTH | | SEAL & COVER | | | | | 07/24/03 | PHONE NO: 563-7261 | |
| | 8.700 km | | $ 241,473 | $ 242,523 | $ 219,716 | | 09/06/03 | 100% | 70% |
| STPS 441-1(8)0 | | | RIVERSIDE CONTRACTING, INC. | | | | 04/07/03 | F.P.M. ARVISH,MIKE | |
| JUNCTION I-90-SOUTHWEST | | SEAL & COVER | | | | | 06/17/03 | PHONE NO: 563-7261 | |
| | 4.709 km | | $ 80,238 | $ 93,452 | $ 94,272 | | 08/20/03 | 100% | 20% |
| STPHS-NH 85-1(8)5 | | | JTL GROUP, INC.-BELGRADE | | | | 05/05/03 | F.P.M. MCCORMICK, THOMAS | |
| TURNBAYS - SOUTH OF BELGRADE | | GRADING,GRAVEL SURF,MILLING,PL ANT MIX BIT.SURFACING & SEAL | | | | | 06/11/03 | PHONE NO: 586-5074 | |
| | 0.000 km | | $ 420,203 | $ 417,335 | $ 368,129 | | 10/01/03 | 100% | 91% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| IM 90-7(85)340 | | | | RIVERSIDE CONTRACTING, INC. | | | 05/05/03 | F.P.M. COLLINGWOOD, MATT | |
| 1 KM EAST OF JCT US 89 - EAST | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | 06/16/03 | PHONE NO: 222-2276 | |
| | 20.840 | km | $ 4,141,449 | $ 4,083,989 | $ 3,421,398 | | 11/07/03*** | 84% | 104% |
| NH 50-2(50)48 | | | | RIVERSIDE CONTRACTING, INC. | | | 05/05/03 | F.P.M. MCCORMICK, THOMAS | |
| BIG SKY - NORTH | | COLD MILLING,PLANT MIX OVERLAY & SEAL & COVER | | | | | 07/07/03 | PHONE NO: 586-5074 | |
| | 21.000 | mi | $ 1,822,769 | $ 1,827,316 | $ 335,822 | | 11/08/03*** | 18% | 83% |
| SMP 1699(04) | | | | A.M. WELLES, INC. | | | 05/05/03 | F.P.M. COLLINGWOOD, MATT | |
| BUTTE DISTRICT CRUSH AND STOCK | | CRUSH & STOCKPILE | | | | | 08/11/03 | PHONE NO: 222-2276 | |
| | 0.000 | mi | $ 522,675 | $ 624,000 | $ 616,608 | | 11/01/03*** | 99% | 11/01/03 |
| SMP 2299(04) | | | | BLAHNIK CONSTRUCTION, INC. | | | 05/05/03 | F.P.M. CLARY,DAN | |
| BUTTE DISTRICT CRUSH & STOCKPI | | CRUSH & STOCKPILE | | | | | 09/23/03 | PHONE NO: 225-4295 | |
| | 0.000 | mi | $ 306,405 | $ 346,110 | $ 348,194 | | 10/19/03 | 100% | 11/01/03 |
| SMP 2599(04) | | | | SCHELLINGER CONST CO.,INC. | | | 05/05/03 | F.P.M. FELLOWS,TIM | |
| BUTTE DISTRICT CRUSH & STOCKPI | | CRUSH & STOCKPILE | | | | | 07/28/03 | PHONE NO: 495-1506 | |
| | 0.000 | km | $ 382,088 | $ 480,030 | $ 583,081 | | 11/01/03*** | 98% | 11/01/03 |
| BH 1805(9) | | | | EDWARD T COPPS CONST. | | APPR | 05/07/03 | F.P.M. HARRIS, DEAN | |
| SILVER BOW CREEK-MONTANA STREE | | BRIDGE REHABILITATION | | | | 07/15/03 | 06/20/03 | PHONE NO: 494-9643 | |
| | 0.000 | km | $ 341,062 | $ 427,644 | $ 322,059 | | 11/07/03*** | 75% | 76% |
| NH 11-1(42)0 | | | | JTL GROUP, INC.-BELGRADE | | | 06/02/03 | F.P.M. COLLINGWOOD, MATT | |
| SCOTT STREET - GARDINER | | PLANT BITUMINOUS SURFACING,SEA L & COVER | | | | | 09/02/03 | PHONE NO: 222-2276 | |
| | 1.700 | km | $ 341,779 | $ 353,989 | $ 315,166 | | 11/08/03*** | 89% | 63% |
| IM 0002(455) | | | | EDWARD T COPPS CONST. | | | 06/02/03 | F.P.M. JOHNSON,RICKIE | |
| DISTRICT 2 - SEISMIC RETROFIT | | DISTRICT 2 SEISMIC RETROFIT | | | | | 07/07/03 | PHONE NO: 285-4943 | |
| | 0.000 | km | $ 2,207,139 | $ 1,658,567 | $ 768,514 | | 11/12/04*** | 46% | 43% |
| STPP 46-6(3)58 | | | | A.M. WELLES, INC. | | | 07/07/03 | F.P.M. ARVISH,MIKE | |
| DICKIE BRIDGE - WISE RIVER | | GRADE,GRAVEL,& PLANT MIX SURFA CING | | | | | 08/14/03 | PHONE NO: 563-7261 | |
| | 0.000 | km | $ 4,062,929 | $ 3,590,287 | $ 815,533 | | 09/10/04*** | 23% | 23% |

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/03
*** BUTTE DISTRICT ***

DATE:11/12/03



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| CM 1899(12) | | | | SCHELLINGER CONST CO.,INC. | | | 07/15/03 | F.P.M. HARRIS, DEAN | |
| OFF SYSTEM PAVING - BUTTE | | GRADE,GRAVEL & PLANT MIX SURFA CING | | | | | 10/01/03 | PHONE NO: 494-9643 | |
| | 0.000 km | | $ 590,927 | $ 512,549 | $ 194,812 | | 06/24/40*** | 38% | 71% |
| STPX 81064(5) | | | | SIERRA ROCK AND DIRT, INC. | | | 08/04/03 | F.P.M. MCCORMICK, THOMAS | |
| BIG SKY SPUR SLIDE | | SLIDE CORRECTION & PIPE INSTAL LATION | | | | | 10/06/03 | PHONE NO: 586-5074 | |
| | 0.000 km | | $ 217,724 | $ 239,527 | $ 113,250 | | 11/13/03*** | 47% | 11/13/03 |
| IM 15-3(58)176 | | | | RIVERSIDE CONTRACTING, INC. | | | 09/02/03 | F.P.M. CLARY,DAN | |
| JEFFERSON CITY - HELENA | | PLANT MIX BITUMINOUS SURFACING ,SEAL & COVER,BRIDGE REPAIR | | | | | 10/17/03 | PHONE NO: 225-4295 | |
| | 0.000 km | | $ 7,647,860 | $ 7,529,803 | $ 172,045 | | 10/06/03*** | 2% | 12% |
| AR 23226(1) | | | | H L CONSTRUCTION | | | 09/02/03 | F.P.M. FELLOWS,TIM | |
| CEDAR ST MODIFICATION - HLNA | | REMOVE & REPLACE GUARDRAIL | | | | | 10/14/03 | PHONE NO: 495-1506 | |
| | 0.000 mi | | $ 65,578 | $ 94,944 | $ 34,736 | | 11/14/03*** | 37% | 45% |
| BUTTE DISTRICT TOTALS | | | $104,923,549 | $ 99,014,102 | $ 93,866,681 | | | 85% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 3-1(12)0 F | | | WICKENS CONSTRUCTION, INC. | | | APPR | 08/31/00 | F.P.M. VOSEN, ROBERT | |
| VAUGHN-SUN RIVER (EAST SECTION | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER,2 STRUCTURES | | | | 05/06/03 | 11/14/00 | PHONE NO: 454-5921 | |
| NH 3-1(13)2 F | | | | | | APPR | 12/11/02 | | |
| VAUGHN-SUN RIVER (WEST SECTION | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | 02/21/02 | | | |
| CONTRACT TOTAL | 12.189 km | | $ 12,371,554 | $ 11,306,051 | $ 11,701,155 | | | 100% | 100% |
| BR 444-1(4)4 | | | SLETTEN CONSTRUCTION CO | | | APPR | 09/07/01 | F.P.M. BECKEDAHL MARK | |
| WILLOW CREEK-NORTHEAST OF BLAC | | PRESTRESSED CONCRETE BEAM STRU CTURE & PLANT MIX APPROACHES | | | | 11/14/02 | 10/22/01 | PHONE NO: 873-8624 | |
| BR 444-1(5)4 | | | | | | | 12/02/02 | | |
| CUT BANK CREEK-NORTHEAST OF BL | | PRESTRESSED CONCRETE BEAM STRU CTURE & PLANT MIX APPROACHES | | | | | | | |
| CONTRACT TOTAL | 0.890 km | | $ 1,551,062 | $ 1,672,569 | $ 1,662,906 | | | 100% | 95% |
| NH 1-5(5)308 F | | | SCHELLINGER CONST CO.,INC. | | | APPR | 10/11/01 | F.P.M. BERG, GARY | |
| LOTHAIR - EAST | | GRADING,GRAVEL,PLANT MIX BIT.S URFACE,SEAL & COVER | | | | 02/20/03 | 12/04/01 | PHONE NO: 265-6821 | |
| | 21.569 km | | $ 8,518,696 | $ 9,073,543 | $ 9,172,791 | | 07/15/03 | 100% | 95% |
| IM 15-5(100)291 | | | SCHELLINGER CONST CO.,INC. | | | APPR | 10/11/01 | F.P.M. AAFEDT, RANDY | |
| VAUGHN-NORTH | | GRADE,AGG SURF,COLD MILL,PL MI X BIT SURF,SEAL & COVER,REHAB | | | | 09/18/03 | 11/06/01 | PHONE NO: 454-5920 | |
| | 16.211 km | | $ 12,118,035 | $ 11,612,453 | $ 12,440,124 | | 10/06/03*** | 98% | 89% |
| NH-RAD-MT 98(01) | | | UNITED MAT'LS OF GREAT FALLS | | | | 11/21/01 | F.P.M. AAFEDT, RANDY | |
| MALMSTROM AIR FORCE BASE ENTRA | | INTERSEC REHAB.,PORT CMNT CONC PAVE,STRM DRN,WATER MAIN,SIGN | | | | | 03/11/02 | PHONE NO: 454-5920 | |
| | 0.000 km | | $ 909,244 | $ 881,874 | $ 932,613 | | 06/12/03 | 100% | 93% |
| IM 0002(501) | | | COP CONSTRUCTION L.L.C. | | | APPR | 11/21/01 | F.P.M. VOSEN, ROBERT | |
| DIST 3 - BRIDGE DECK IMPVT | | BRIDGE DECK REHABILITATION | | | | 02/07/03 | 04/03/02 | PHONE NO: 454-5921 | |
| | 0.000 km | | $ 2,676,901 | $ 2,147,208 | $ 2,390,876 | | 09/26/03 | 100% | 127% |
| STPS-NH-STPX-U-P-IM 0002(620) | | | UNITED RENTALS HWY TECH INC | | | | 03/25/02 | F.P.M. KLETTE, MIKE | |
| 2002-D3-DURABLE PAVE. MARK. | | EPOXY PAVEMENT MARKINGS | | | | | 04/24/02 | PHONE NO: 278-7078 | |
| | 0.000 km | | $ 1,107,905 | $ 766,230 | $ 714,561 | | 07/24/02 | 100% | 06/30/02 |
| IM 15-5(99)277 | | | NORTHERN LINE LAYERS, INC. | | | | 04/11/02 | F.P.M. VOSEN, ROBERT | |
| GORE HILL INTERCHANGE - GREAT | | GRADING,GRAVEL,PLANT MIX,DRAIN AGE,GUARDRAIL & SIGNING | | | | | 06/05/02 | PHONE NO: 454-5921 | |
| | 0.000 km | | $ 1,153,215 | $ 1,138,297 | $ 1,067,702 | | 08/27/03 | 100% | 114% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 234-1(9)11 | | | | TAMIETTI CONST. CO., INC. | | APPR | 04/11/02 | F.P.M. BERG, GARY | |
| BEAVER CREEK - 17.1 KM SOUTH O | | BR REPL WITH CAST IN PLACE CON CRETE SLAB BR AND APP,INC DETO | | | | 05/30/03 | 06/25/02 | PHONE NO: 265-6821 | |
| | 0.598 km | | $ 493,378 | $ 696,138 | $ 712,744 | | 06/21/03 | 100% | 87% |
| STPP 44-1(11)0 | | | | WICKENS CONSTRUCTION, INC. | | PEND | 05/14/02 | F.P.M. KLETTE, MIKE | |
| VALIER - WEST | | GRADE,GRAVEL,PLANT MIX BIT. SU RFACING,2 PRESTRESSED CONC | | | | 10/21/03 | 07/16/02 | PHONE NO: 278-7078 | |
| | 22.610 km | | $ 9,146,530 | $ 8,088,006 | $ 8,428,206 | | 11/08/03*** | 98% | 92% |
| SFCS 358-1(4)0 | | | | JTL GROUP, INC. - KALISPELL | | | 05/14/02 | F.P.M. KLETTE, MIKE | |
| VALIER-NORTHWEST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 07/11/02 | PHONE NO: 278-7078 | |
| SFCS 220-1(5)0 | | | | | | | 07/25/03 | | |
| CHOTEAU-NORTH | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | | | |
| CONTRACT TOTAL | 34.500 km | | $ 1,476,530 | $ 1,644,418 | $ 1,532,132 | | | 100% | 140% |
| STPS 464-1(8)22 | | | | SYNERGY BUILDERS, INC. | | PEND | 06/07/02 | F.P.M. BECKEDAHL MARK | |
| DRY FORK - MILK RIVER | | LIVING SNOW,SNOW,FARM,FENCE & GAURDRAIL REPLACEMENT | | | | 10/23/03 | 08/29/02 | PHONE NO: 873-8624 | |
| STPHS 58-1(22)0 | | | | | | APPR | 05/30/03 | | |
| SIGNING - NORTHWEST OF BROWNIN | | SIGNING UPGRADE | | | | 06/05/03 | | | |
| CONTRACT TOTAL | 0.000 mi | | $ 226,206 | $ 238,369 | $ 228,721 | | | 100% | 84% |
| BH 9025(33) | | | | SLETTEN CONSTRUCTION CO | | | 08/09/02 | F.P.M. AAFEDT, RANDY | |
| DEARBORN RIVER - 20 KM SOUTH O | | REHABILITION OF A STEEL TRUSS BRIDGE | | | | | 11/11/02 | PHONE NO: 454-5920 | |
| | 0.075 km | | $ 1,016,045 | $ 1,061,094 | $ 1,074,091 | | 10/16/03 | 100% | 78% |
| STPS-BR 234-1(7)9 | | | | RIVERSIDE CONTRACTING, INC. | | | 08/09/02 | F.P.M. BERG, GARY | |
| 14 KM SOUTH OF HAVRE - SOUTH | | GRADING,GRAVEL,PLANT MIX SURF, SEAL & COVER & CAST IN PLACE | | | | | 09/11/02 | PHONE NO: 265-6821 | |
| | 15.700 km | | $ 5,653,397 | $ 5,690,494 | $ 6,757,262 | | 05/28/04*** | 98% | 78% |
| SFCN 10-2(27)52 | | | | PRINCE, INC | | APPR | 09/26/02 | F.P.M. BERG, GARY | |
| LOMA - BOX ELDER | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | 10/07/03 | 03/04/03 | PHONE NO: 265-6821 | |
| | 59.000 km | | $ 4,519,540 | $ 4,355,420 | $ 4,639,515 | | 10/17/03 | 100% | 121% |
| SFCN 1-4(27)271 | | | | RIVERSIDE CONTRACTING, INC. | | APPR | 09/26/02 | F.P.M. BECKEDAHL MARK | |
| SHELBY-WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | 09/11/03 | 03/19/03 | PHONE NO: 873-8624 | |
| | 11.389 km | | $ 772,207 | $ 812,426 | $ 752,825 | | 10/07/03 | 100% | 78% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| SFCI 15-4(98)196 | | | | JIM GILMAN EXCAVATING INC. | | APPR | 09/26/02 | F.P.M. CARLSON, JACK | |
| HELENA - NORTH | | SEAL & COVER | | | | 10/07/03 | 03/04/02 | PHONE NO: 457-0526 | |
| SFCI 15-4(97)200 | | | | | | APPR | 12/08/03*** | | |
| NORTH OF HELENA - NORTH | | SEAL & COVER | | | | 10/07/03 | | | |
| CONTRACT TOTAL | 35.075 mi | | $ 881,249 | $ 782,370 | $ 713,050 | | | 91% | 100% |
| SMP 1899(03) | | | | TREASURE STATE CONSTRUCTION | | | 09/26/02 | F.P.M. BECKEDAHL MARK | |
| GREAT FALLS DISTRICT - CRUSH A | | STOCKPILE | | | | | 04/02/03 | PHONE NO: 873-8624 | |
| | 0.000 km | | $ 487,193 | $ 491,198 | $ 579,271 | | 05/31/03 | 100% | 10/01/03 |
| SFCI 15-4(96)218 | | | | JIM GILMAN EXCAVATING INC. | | | 09/26/02 | F.P.M. CARLSON, JACK | |
| WOLF CREEK - NORTH & SOUTH | | MILL,FILL,SEAL & COVER | | | | | 01/20/03 | PHONE NO: 457-0526 | |
| | 17.486 km | | $ 1,979,293 | $ 1,829,876 | $ 1,780,136 | | 12/08/03*** | 97% | 92% |
| STPU 5201(11) | | | | UNITED MAT'LS OF GREAT FALLS | | | 09/26/02 | F.P.M. VOSEN, ROBERT | |
| 6TH ST.NW-CENTRAL TO NW BYPASS | | GRADING,GRAVEL,PCCP STORM DRAI N & WATERMAIN | | | | | 11/12/02 | PHONE NO: 454-5921 | |
| | 0.900 km | | $ 3,056,743 | $ 2,624,935 | $ 2,619,335 | | 10/06/03*** | 99% | 07/15/03 |
| NH 5203(8) | | | | MONTANA LINES, INC | | APPR | 11/07/02 | F.P.M. AAFEDT, RANDY | |
| 3RD STREET & SMELTER AVENUE-GR | | LIGHTING,SIGNALS & SIGNING | | | | 05/29/03 | 03/11/03 | PHONE NO: 454-5920 | |
| | 0.000 km | | $ 272,936 | $ 323,670 | $ 400,095 | | 08/18/03 | 100% | 39% |
| IM 15-7(29)334 | | | | RIVERSIDE CONTRACTING, INC. | | APPR | 11/07/02 | F.P.M. KLETTE, MIKE | |
| CONRAD - NORTH & SOUTH | | PLANT MIX BIT SURFACING,SEAL & COVER,REHABILITAITON OF BRIDG | | | | 09/19/03 | 03/19/03 | PHONE NO: 278-7078 | |
| | 14.512 km | | $ 5,268,192 | $ 4,818,863 | $ 5,037,078 | | 10/06/03*** | 98% | 93% |
| NH 1-5(22)321 | | | | RIVERSIDE CONTRACTING, INC. | | | 12/05/02 | F.P.M. BERG, GARY | |
| CHESTER - LIBERTY CO LINE | | MILL,FILL,CEMENT TREATED BASE, PL MIX SURF,SEAL & COVER | | | | | 03/31/03 | PHONE NO: 265-6821 | |
| | 0.018 km | | $ 6,069,230 | $ 5,322,349 | $ 4,820,155 | | 10/06/03*** | 91% | 96% |
| STPHS-IM 0002(627) | | | | UNITED RENTALS HWY TECH INC | | APPR | 02/10/03 | MANAGER NOT FOUND | |
| 1998-D3-ELECTRICAL | | INSTALLATION OF FLASHERS,LIGHT ING & BARRIERS | | | | 09/02/03 | 04/29/02 | | |
| | 0.000 km | | $ 341,174 | $ 338,624 | $ 335,890 | | 10/03/03 | 100% | 104% |
| BR-STPP 80-1(17)4 | | | | M K WEEDEN CONSTRUCTION, INC. | | | 03/10/03 | F.P.M. WOODHOUSE, HAROLD | |
| SHONKIN CREEK-SOUTH OF FT BENT | | CONCRETE PRESTRESSED GIRDER ST RUCTURE,APPROACHES & SLIDE | | | | | 05/27/03 | PHONE NO: 738-4505 | |
| | 1.511 km | | $ 3,079,264 | $ 2,177,751 | $ 1,648,462 | | 10/06/03*** | 76% | 85% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| SFCS 330-1(13)31 | | | UNITED MAT'LS OF GREAT FALLS | | | | | 03/10/03 | F.P.M. VOSEN, ROBERT | |
| CASCADE - EAST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | | 05/12/03 | PHONE NO: 454-5921 | |
| | 10.128 km | | | $ 538,935 | $ 552,387 | $ 524,650 | | 10/03/03 | 100% | 62% |
| STPHS-BR 5809(14) | | | HELENA SAND & GRAVEL INC | | | | | 03/10/03 | F.P.M. CARLSON, JACK | |
| NORTH MONTANA AVE-TURN LANE | | GRADING,GRAVEL SURFACING,PLANT MIX BIT.SURFACING,COMPOSITE | | | | | | 06/05/03 | PHONE NO: 457-0526 | |
| | 2.130 km | | | $ 1,591,986 | $ 1,511,563 | $ 1,348,741 | | 10/24/03*** | 89% | 86% |
| STPS 229-1(3)5 | | | HELENA SAND & GRAVEL INC | | | | | 05/05/03 | F.P.M. CARLSON, JACK | |
| NORTH MONTANA AVENUE-HELENA | | COLD MILLING,PLANT MIX SURFACI NG,SEAL & COVER | | | | | | 06/16/03 | PHONE NO: 457-0526 | |
| | 4.095 km | | | $ 324,781 | $ 340,800 | $ 360,459 | | 10/22/03 | 100% | 77% |
| IM 15-8(56)366 | | | J T L GROUP, INC. - HIGHWAY | | | | | 06/02/03 | F.P.M. BECKEDAHL MARK | |
| SHELBY-NORTH | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | | | 07/21/03 | PHONE NO: 873-8624 | |
| | 23.553 km | | | $ 4,235,459 | $ 3,849,800 | $ 2,872,639 | | 10/06/03*** | 75% | 78% |
| CM 5799(8) | | | PHILLIPS CONSTRUCTION | | | | | 06/02/03 | F.P.M. BERG, GARY | |
| DOWNTOWN SIDEWALK RAMPS - HAVR | | VAULTED SIDEWALK & SIDEWALK RA MPS | | | | | | 07/22/03 | PHONE NO: 265-6821 | |
| | 0.000 km | | | $ 112,725 | $ 118,326 | $ 136,481 | | 09/26/03 | 100% | 63% |
| STPP 3-3(16)84 | | | RIVERSIDE CONTRACTING, INC. | | | | | 06/02/03 | F.P.M. KLETTE, MIKE | |
| JCT. MT 44 - NORTH & SOUTH | | PLANT MIX BITUMINOUS SURFACING OVERLAY,SEAL & COVER | | | | | | 08/19/03 | PHONE NO: 278-7078 | |
| | 0.050 km | | | $ 887,723 | $ 895,060 | $ 118,657 | | 11/07/03*** | 13% | 80% |
| STPP 10-1(22)0 | | | COP CONSTRUCTION L.L.C. | | | | | 06/02/03 | F.P.M. AAFEDT, RANDY | |
| 10TH AVE. SOUTH - RIVER DRIVE | | GRD,PL MIX SURF,PCCP,SIDWALKS, SIGN,SIG,WATER & STORM DRN, | | | | | | 07/07/03 | PHONE NO: 454-5920 | |
| | 0.000 km | | | $ 11,658,171 | $ 10,894,156 | $ 3,447,920 | | 10/08/04*** | 32% | 07/08/05 |
| NH 1-6(46)333 | | | RIVERSIDE CONTRACTING, INC. | | | | | 07/07/03 | F.P.M. BERG, GARY | |
| HILL COUNTY LINE - EAST | | COLD MILLING,PAVEMENT PULVER,C EMENT TREATED PULVER BASE,HOT | | | | | | 08/04/03 | PHONE NO: 265-6821 | |
| | 0.000 km | | | $ 5,090,707 | $ 5,124,869 | $ 2,856,045 | | 08/06/04*** | 56% | 50% |
| STPS 219-2(2)16 | | | SCHELLINGER CONST CO.,INC. | | | | | 07/07/03 | F.P.M. WOODHOUSE, HAROLD | |
| CONRAD - SOUTHWEST | | GRADING,GGRAVEL,PLANT MIX SURF ACING | | | | | | 08/04/03 | PHONE NO: 738-4505 | |
| | 0.000 km | | | $ 2,349,814 | $ 2,350,696 | $ 1,527,985 | | 11/08/03*** | 65% | 44% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| CM 5899(20) | | | | HELENA SAND & GRAVEL INC | | | 07/07/03 | F.P.M. CARLSON, JACK | |
| BRADY ST/JOSLYN ST - HELENA | | GRADE,GRAVEL,PLANT MIX BITUMIN OUS SURFACING,SEAL & COVER,CUR | | | | | 08/12/03 | PHONE NO: 457-0526 | |
| | 0.000 km | | $ 437,026 | $ 509,544 | $ 307,442 | | 10/21/03*** | 60% | 87% |
| NH 0002(394) | | | | OMO CONSTRUCTION INC | | | 08/04/03 | F.P.M. BECKEDAHL MARK | |
| D3-NON INTERSTATE GUARDRAIL | | GUARDRAIL & BRIDGE RAIL & ROAD SIDE SAFETY IMPROVEMENTS | | | | | 09/17/03 | PHONE NO: 873-8624 | |
| | 0.000 km | | $ 1,439,604 | $ 1,342,264 | $ 305,871 | | 10/06/03*** | 23% | 32% |
| NH 60-2(61)91 | | | | MONTANA LINES, INC | | | 08/04/03 | F.P.M. VOSEN, ROBERT | |
| 10TH AVE. S & 39TH ST. - GREAT | | TRAFFIC SIGNALS,MEDIAN RECONST RUCTION & PLANT MIX SURFACING | | | | | 08/25/03 | PHONE NO: 454-5921 | |
| | 0.000 mi | | $ 113,677 | $ 142,559 | $ 112,666 | | 10/24/03*** | 79% | 47% |
| GREAT FALLS DISTRICT TOTALS | | | $113,926,324 | $107,526,250 | $ 96,061,251 | | | 86% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 23-2(18)64 F | | | | E.H. OFTEDAL AND SONS, INC. | | APPR | 11/27/00 | F.P.M. SWANSON, ROBERT E. | |
| OLIVE N & S | | GRADING,GRAVEL,PLANT MIX SURFA CING & PRESTRESSED CONC.BEAM | | | | 12/10/02 | 03/12/01 | PHONE NO: 436-2704 | |
| | 19.100 | km | $ 9,371,165 | $ 10,642,287 | $ 10,591,743 | | 09/19/03 | 100% | 106% |
| NH 23-2(20)56 F | | | | E.H. OFTEDAL AND SONS, INC. | | PEND | 12/19/00 | F.P.M. SWANSON, ROBERT E. | |
| COALWOOD - SOUTH | | GRADING,GRAVEL,PL MIX SURF,SEA L & COVER | | | | 10/29/02 | 02/13/01 | PHONE NO: 436-2704 | |
| | 13.249 | km | $ 7,520,509 | $ 7,095,158 | $ 7,375,550 | | 09/20/03 | 100% | 103% |
| NH 23-1(19)48 F | | | | E.H. OFTEDAL AND SONS, INC. | | APPR | 03/29/01 | F.P.M. RUDE, DWAYNE | |
| COALWOOD-NORTH | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | 05/20/03 | 08/28/01 | PHONE NO: 233-3612 | |
| | 13.300 | km | $ 6,017,266 | $ 6,485,034 | $ 6,606,537 | | 09/20/03 | 100% | 104% |
| STPS 253-1(8)0 | | | | J T L GROUP, INC. - HIGHWAY | | APPR | 04/11/02 | F.P.M. LAUCKNER, JAMES | |
| TERRY-NORTH | | LEVELING,SEAL & COVER AND PIPE REPLACEMENT | | | | 05/20/03 | 05/13/02 | PHONE NO: 377-5296 | |
| | 0.431 | km | $ 1,722,548 | $ 1,648,429 | $ 1,663,263 | | 12/19/02 | 100% | 88% |
| STPP 54-1(7)9 | | | | PRINCE, INC | | | 05/14/02 | F.P.M. SWANSON, ROBERT E. | |
| 2 KM NORTH OF BIDDLE - NORTH | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 07/26/02 | PHONE NO: 436-2704 | |
| | 16.700 | km | $ 1,353,411 | $ 1,285,753 | $ 1,232,496 | | 11/07/03 | 100% | 118% |
| SFCN 57-7(16)297 | | | | PRINCE, INC | | | 06/07/02 | F.P.M. LAUCKNER, JAMES | |
| LINDSAY-EAST & WEST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 09/09/02 | PHONE NO: 377-5296 | |
| | 31.967 | km | $ 1,765,536 | $ 1,772,815 | $ 1,590,979 | | 08/07/03 | 100% | 98% |
| STPP 39-1(33)21 | | | | CENTURY COMPANIES, INC. | | APPR | 06/07/02 | F.P.M. MARTIN, DOUGLAS | |
| COLSTRIP NORTH & SOUTH | | PLANT MIX OVERLAY,MILLING,SEAL & COVER | | | | 05/20/03 | 07/15/02 | PHONE NO: 748-3175 | |
| | 3.400 | km | $ 340,285 | $ 491,988 | $ 526,345 | | 07/22/03 | 100% | 93% |
| STPP-STPE 27-3(8)79 | | | | NORTHERN LINE LAYERS, INC. | | APPR | 07/18/02 | F.P.M. SLASKA, JIM | |
| WIBAUX - NORTH & SOUTH | | COLD MILLING,PLANT MIX OVERLAY ,& SEAL & COVER | | | | 09/19/03 | 08/19/02 | PHONE NO: 377-5296 | |
| STPP 97-1(2)0 | | | | | | | 08/04/03 | | |
| WIBAUX - WEST | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER & LIGHTING | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | $ 513,074 | $ 671,584 | $ 580,645 | | | 100% | 102% |
| BR 9006(12) | | | | (OBS)TRACY COWDREY & ASSOC DBA | | | 07/18/02 | F.P.M. BACON, DAVID | |
| LITTLE MISSOURI RIVER-EAST OF | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | 09/06/02 | PHONE NO: 377-5296 | |
| | 0.513 | km | $ 752,692 | $ 775,325 | $ 775,205 | | 10/03/03 | 100% | 83% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH-STPE 22-2(19)41 | | | | NORTHERN LINE LAYERS, INC. | | APPR | 07/18/02 | F.P.M. ARTHUR, RONALD T. | |
| PLENTYWOOD - EAST & WEST | | PL MIX OVERLAY,PCCP PAVEMENT,S IDEWALKS,CURB & TRAFFIC SIGNAL | | | | 09/18/03 | 08/27/02 | PHONE NO: 787-5701 | |
| | 1.700 | km | $ 694,859 | $ 844,771 | $ 786,103 | | 09/09/03 | 100% | 147% |
| NH 62-2(18)21 F | | | | M K WEEDEN CONSTRUCTION, INC. | | PEND | 07/18/02 | F.P.M. ARTHUR, RONALD T. | |
| SIOUX PASS - SOUTH | | GRADING,CEMENT-TREATED BASE & PLANT MIX SURFACING | | | | 10/21/03 | 08/21/02 | PHONE NO: 787-5701 | |
| | 9.300 | km | $ 5,342,503 | $ 4,697,074 | $ 5,065,759 | | 10/06/03*** | 98% | 101% |
| BR 9040(10) | | | | COP CONSTRUCTION L.L.C. | | | 07/18/02 | F.P.M. BACON, DAVID | |
| O'FALLON CREEK - SW OF MILDRED | | TRUSS BRIDGE REPLACEMENT & GRA VELED APPROACHES | | | | | 08/19/02 | PHONE NO: 377-5296 | |
| | 0.580 | km | $ 804,603 | $ 867,703 | $ 885,349 | | 10/15/03 | 100% | 94% |
| BR 243-1(7)20 | | | | SLETTEN CONSTRUCTION CO | | | 08/09/02 | F.P.M. KUROKAWA, MARK | |
| BRIDGE REPLACEMENT - NORTH OF | | STRUCTURES & APPROACHES ON BRI DGES | | | | | 10/08/02 | PHONE NO: 653-6721 | |
| | 1.300 | km | $ 2,095,747 | $ 1,863,412 | $ 1,915,748 | | 10/31/03*** | 98% | 96% |
| BR 9011(18) | | | | SLETTEN CONSTRUCTION CO | | | 08/09/02 | F.P.M. BACON, DAVID | |
| CABIN CREEK - S OF GLENDIVE | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | 10/14/02 | PHONE NO: 377-5296 | |
| BR 335-1(12)13 | | | | | | | 10/16/03 | | |
| CEDAR CREEK-20 KM S OF GLENDIV | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | | | |
| CONTRACT TOTAL | 0.116 | km | $ 1,173,525 | $ 1,232,464 | $ 1,216,666 | | | 100% | 78% |
| STPP-NH-STPX 0002(506) | | | | MARTIN CONSTRUCTION INC. | | PEND | 09/06/02 | F.P.M. LAUCKNER, JAMES | |
| D4 CULVERTS - SOUTH | | D4 CULVERTS-SOUTH DRAINAGE IMP ROVMENTS | | | | 10/30/03 | 04/01/03 | PHONE NO: 377-5296 | |
| | 0.000 | km | $ 1,296,016 | $ 1,441,748 | $ 1,427,412 | | 10/24/03 | 100% | 101% |
| STPP 22-1(7)8 | | | | M K WEEDEN CONSTRUCTION, INC. | | | 09/06/02 | F.P.M. MIKE BUTZLAFF | |
| FLAXVILLE - E & W | | GRADING GRAVEL,PLANT MIX BITUM INOUS SURFACING,SEAL & COVER | | | | | 10/31/02 | PHONE NO: 653-6725 | |
| | 11.500 | km | $ 3,982,293 | $ 4,064,874 | $ 2,292,886 | | 11/08/03*** | 56% | 74% |
| BR 9010(11) | | | | SLETTEN CONSTRUCTION CO | | | 09/06/02 | F.P.M. MARK KUROKAWA | |
| POPLAR RIVER-NW OF SCOBEY | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | 03/10/03 | PHONE NO: 653-6721 | |
| | 0.560 | km | $ 618,274 | $ 656,349 | $ 611,355 | | 10/01/03 | 100% | 92% |
| NH-STPE 23-2(24)76 F | | | | E.H. OFTEDAL AND SONS, INC. | | | 09/26/02 | F.P.M. SWANSON, ROBERT E. | |
| BROADUS - EAST | | GRD,A GRVL OR CEMENT BASE COAR SE,PL.MIX OVERLAY,SEAL & COVER | | | | | 11/14/02 | PHONE NO: 436-2704 | |
| | 24.800 | km | $ 15,612,035 | $ 16,306,928 | $ 12,032,647 | | 10/06/03*** | 74% | 59% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| SFCI 94-6(46)218 | | | PRINCE, INC | | | | PEND | 09/26/02 | F.P.M. SLASKA, JIM | |
| 4 KM EAST OF GLENDIVE - EAST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 11/05/03 | 07/21/03 | PHONE NO: 377-5296 | |
| | 21.700 km | | | $ 6,162,657 | $ 5,982,599 | $ 5,388,903 | | 10/06/03*** | 90% | 114% |
| NH 0002(505) | | | L S C, INC. | | | | PEND | 09/26/02 | F.P.M. PISK, RANDAL | |
| D4 CULVERTS - NORTH | | DRAINAGE IMPROVEMENTS | | | | | 10/30/03 | 04/21/03 | PHONE NO: 228-9478 | |
| | 0.000 km | | | $ 770,078 | $ 802,509 | $ 765,625 | | 10/06/03*** | 95% | 129% |
| NH-STPE 1-8(25)499 F | | | SLETTEN CONSTRUCTION CO | | | | | 11/07/02 | F.P.M. KUROKAWA, MARK | |
| US. 2-SACO | | GRD,GRVL,PL MIX BIT SURF,PREST RESSED CONCRETE BEAM BRIDGE | | | | | | 02/13/03 | PHONE NO: 653-6721 | |
| | 1.400 km | | | $ 1,912,640 | $ 2,075,365 | $ 1,583,710 | | 10/06/03*** | 76% | 98% |
| STPS-PLH 323-1(15)51 | | | WESTWAY CONSTRUCTION, INC. | | | | | 11/07/02 | F.P.M. FLEMING, JAY | |
| ALBION - NORTH & SOUTH | | GRADING,GRAVEL SURFACING | | | | | | 02/18/03 | PHONE NO: 233-3628 | |
| | 16.800 km | | | $ 4,164,409 | $ 3,835,198 | $ 3,172,923 | | 10/06/03*** | 83% | 83% |
| BR 243-1(6)12 | | | DESONIA CONSTRUCTION INC | | | | | 11/07/02 | F.P.M. KUROKAWA, MARK | |
| STINKY CREEK-14 KM NW OF SACO | | PRESTRESSED CONCRETE BEAM BRID GE & GRD,GRVL,AGG SURF OF APPR | | | | | | 03/13/03 | PHONE NO: 653-6721 | |
| | 0.897 km | | | $ 582,174 | $ 494,328 | $ 458,155 | | 10/06/03*** | 93% | 95% |
| NH 23-1(27)33 F | | | RIVERSIDE CONTRACTING, INC. | | | | | 11/07/02 | F.P.M. RUDE, DWAYNE | |
| VOLBORG -NORTH AND SOUTH | | GRD,GRVL,PL MIX SURF,SEAL & CO VER,PRESTRESSED CONCRETE BEAM | | | | | | 02/03/03 | PHONE NO: 233-3612 | |
| | 23.534 km | | | $ 13,788,907 | $ 12,542,543 | $ 10,094,794 | | 10/06/03*** | 80% | 51% |
| BR 9036(19) | | | SLETTEN CONSTRUCTION CO | | | | | 12/05/02 | F.P.M. KUROKAWA, MARK | |
| BEAVER CR. - 5KM NW OF SACO | | PRESTRESSED BEAM TYPE STRUCTUR E & GRAVEL APPROACHES | | | | | | 02/13/03 | PHONE NO: 653-6721 | |
| | 0.900 km | | | $ 923,342 | $ 889,151 | $ 754,415 | | 10/06/03*** | 85% | 98% |
| IM-STPHS 0002(509) | | | MONTANA LINES, INC | | | | | 12/05/02 | F.P.M. LAUCKNER, JAMES | |
| D4 - LIGHTING | | ROADWAY LIGHTING,FLASHING BEAC ONS,SIGNING & LANDSCAPEING | | | | | | 05/28/03 | PHONE NO: 377-5296 | |
| | 0.000 km | | | $ 1,647,862 | $ 1,351,558 | $ 1,034,119 | | 10/06/03*** | 77% | 86% |
| BR-NH 61-4(21)125 | | | WICKENS CONSTRUCTION, INC. | | | | PEND | 04/07/03 | F.P.M. PISK, RANDAL | |
| STRUCTURES - SOUTHWEST OF MALT | | BRIDGE REPLACMENT,PLANT MIX BI TUMINOUS SURFACING | | | | | 11/04/03 | 05/05/03 | PHONE NO: 228-9478 | |
| | 0.000 km | | | $ 1,600,814 | $ 1,197,964 | $ 1,239,491 | | 10/02/03 | 100% | 71% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPS 246-1(8)0 | | | | CENTURY COMPANIES, INC. | | | 04/07/03 | F.P.M. PISK, RANDAL | |
| GLASGOW - NORTHWEST | | LEVELING,PLANT MIX SURFACING O VERLAY,SEAL & COVER | | | | | 05/21/03 | PHONE NO: 228-9478 | |
| | 0.000 km | | $ 683,372 | $ 785,518 | $ 743,792 | | 09/23/03 | 100% | 88% |
| STPP 39-1(29)12 | | | | E.H. OFTEDAL AND SONS, INC. | | | 05/05/03 | F.P.M. MARTIN, DOUGLAS | |
| COLSTRIP - SOUTH | | GRADE,CEMENT TREATED BASE,PLAN T MIX SURF.SEAL & COVER & | | | | | 07/07/03 | PHONE NO: 748-3175 | |
| | 0.000 km | | $ 8,854,520 | $ 8,292,962 | $ 1,292,286 | | 10/08/04*** | 16% | 50% |
| STPS 251-2(7)45 | | | | NORTHERN IMPROVEMENT COMPANY | | | 05/05/03 | F.P.M. MIKE BUTZLAFF | |
| FLAXVILLE - SOUTH | | PLANT MIX OVERLAY,SEAL & COVER ,STRIPING & BRIDGE RAIL | | | | | 07/11/03 | PHONE NO: 653-6725 | |
| | 0.000 km | | $ 713,156 | $ 851,610 | $ 795,454 | | 10/08/03 | 100% | 98% |
| SFCP 22-1(9)0 | | | | NORTHERN IMPROVEMENT CO. | | | 05/05/03 | F.P.M. MIKE BUTZLAFF | |
| SCOBEY-EAST | | PLANT MIX OVERLAY,SEAL & COVER & CONCRETE SIDWALKS | | | | | 07/02/03 | PHONE NO: 653-6725 | |
| SFCP 32-2(10)39 | | | | | | | 10/24/03*** | | |
| SCOBEY-NORTH & SOUTH | | PLANT MIX OVERLAY,SEAL & COVER ,PORT CEMENT CONC PAV,CONC | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | $ 2,648,206 | $ 2,705,829 | $ 2,359,469 | | | 87% | 76% |
| NH 62-2(17)27 F | | | | FRANZ CONSTRUCTION, INC | | | 07/07/03 | F.P.M. ARTHUR, RONALD T. | |
| NORTHWEST OF SIDNEY - NORTH | | GRADING,CEMENT TREATED BASE,PL ANT MIX SURF,SEAL & COVER | | | | | 08/21/03 | PHONE NO: 787-5701 | |
| | 0.000 km | | $ 9,438,736 | $ 9,760,513 | $ 796,581 | | 06/03/05*** | 8% | 28% |
| SFCS 327-1(9)12 | | | | EDWARD H SCHWARTZ CONST., INC. | | | 08/04/03 | F.P.M. ARTHUR, RONALD T. | |
| SLIDE - SE OF BAINVILLE | | GRADING,TOPSOIL SALVAGE & PLAC E,SEEDING,& FENCING | | | | | / / | PHONE NO: 787-5701 | |
| | 0.000 km | | $ 371,650 | $ 206,324 | $ 0 | | 12/08/03*** | 0% | 57% |
| STPHS 37-2(26)60 | | | | CENTURY COMPANIES, INC. | | | 08/04/03 | F.P.M. LAUCKNER, JAMES | |
| 2001-ASHLAND-WEST | | PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER | | | | | 09/16/03 | PHONE NO: 377-5296 | |
| | 2.211 km | | $ 224,501 | $ 377,432 | $ 216,515 | | 10/24/03*** | 57% | 67% |
| BR 9046(10) | | | | SLETTEN CONSTRUCTION CO | | | 09/02/03 | F.P.M. KUROKAWA, MARK | |
| BIG MUDDY CREEK - SE OF REDSTO | | PRESTRESSED CONCRETE BEAM STRU CTURE & APPROACHES WITH GRAVEL | | | | | / / | PHONE NO: 653-6721 | |
| | 0.000 km | | $ 659,355 | $ 612,920 | $ 6,129 | | 10/21/03*** | 1% | 0% |
| STPP 26-1(13)1 | | | | SLETTEN CONSTRUCTION CO | | | 09/02/03 | F.P.M. BACON, DAVID | |
| YELLOWSTONE R. - S.E. OF SIDNE | | REMOVE EXISTING REINFORCED BRI DGE PIERS | | | | | 10/06/03 | PHONE NO: 377-5296 | |
| | 0.000 km | | $ 223,395 | $ 207,615 | $ 3,049 | | 01/01/04*** | 1% | 01/01/04 |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NHTSA 0002(393) | | | | H L CONSTRUCTION | | | 10/06/03 | F.P.M. PISK, RANDAL | |
| D4-NON-INTERSTATE GUARDRAIL | | GRUARDRAIL & BRIDGE RAIL | | | | | / / | PHONE NO: 228-9478 | |
| | 0.000 | mi | $ 2,115,792 | $ 1,699,692 | $ 0 | | 11/08/03*** | 0% | 0% |
| GLENDIVE DISTRICT TOTALS | | | $118,461,904 | $117,515,324 | $ 87,882,099 | | | 74% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 9048(11) | | | | EDWARD T COPPS CONST. | | APPR | 03/16/00 | F.P.M. STUDEBAKER, RAYMOND | |
| STILLWATER RIVER-N.E. OF ABSAR | | GR.,AGG.APPROACHES,PRESTRESSED CONCRETE BEAM BRIDGE | | | | 08/13/01 | 04/05/00 | PHONE NO: 657-0273 | |
| | 0.663 km | | $ 1,183,040 | $ 823,782 | $ 945,603 | | 03/18/02 | 100% | 98% |
| IM 94-1(61)47 | | | | EMPIRE SAND AND GRAVEL COMPANY | | | 11/27/00 | F.P.M. SLOE, DAVID A. | |
| BIG HORN INTERCHANGE E & W | | MILL,PLANT MIX BITUMINOUS SURF ACING,SEAL & COVER | | | | | 02/08/01 | PHONE NO: 657-0269 | |
| | 17.837 km | | $ 2,185,015 | $ 2,360,221 | $ 2,255,676 | | 09/09/02 | 100% | 84% |
| NH 4-1(23)0 F | | | | CENTURY COMPANIES, INC. | | PEND | 12/19/00 | F.P.M. BERGEN, PERRY | |
| WARREN - NORTH & SOUTH | | GRADING,AGG SURF,PL MIX BIT SU RF,COLD IN-PLACE RECYCLE, | | | | 10/23/03 | 03/05/01 | PHONE NO: 657-0259 | |
| | 20.497 km | | $ 7,351,605 | $ 6,409,592 | $ 7,176,949 | | 10/06/03*** | 98% | 102% |
| IM 90-7(72)392 | | | | COP CONSTRUCTION L.L.C. | | APPR | 03/29/01 | F.P.M. STUDEBAKER, RAYMOND | |
| REEDPOINT-E & W STRUCTURES | | STRUCTURE REHABILITATION | | | | 01/17/02 | 04/26/01 | PHONE NO: 657-0273 | |
| | 0.355 km | | $ 934,791 | $ 1,085,191 | $ 1,569,516 | | 07/14/03 | 100% | 86% |
| BR 311-2(8)7 | | | | COP CONSTRUCTION L.L.C. | | APPR | 11/21/01 | F.P.M. SLOE, DAVID A. | |
| BUCKINGHAM COULEE - 5 KM E. OF | | BOX CULVERT & APPROACHES | | | | 11/12/02 | 12/18/01 | PHONE NO: 657-0269 | |
| | 0.596 km | | $ 418,763 | $ 332,069 | $ 379,903 | | 11/26/02 | 100% | 87% |
| NH 61-3(14)55 | | | | M K WEEDEN CONSTRUCTION, INC. | | PEND | 11/21/01 | F.P.M. FLOERCHINGER EPM 03 | |
| BOHEMIAN CORNER - SOUTH | | PULVERIZE,WIDENING,PL MIX SURF ACING,SEAL & COVER | | | | 10/23/03 | 04/08/02 | PHONE NO: 538-1326 | |
| | 19.008 km | | $ 4,195,363 | $ 3,761,168 | $ 4,078,650 | | 10/06/03 | 100% | 86% |
| SFCS 384-2(8)31 | | | | J T L GROUP, INC. - HIGHWAY | | | 02/20/02 | F.P.M. SLOE, DAVID A. | |
| TREASURE COUNTY LINE - NORTH | | LEVELING & SEAL & COVER | | | | | 05/09/02 | PHONE NO: 657-0269 | |
| STPS 532-1(11)12 | | | | | | | 09/16/02 | | |
| KING AVE.-72ND ST. TO SHILOH R | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 40.100 km | | $ 507,476 | $ 434,434 | $ 347,986 | | | 100% | 58% |
| BR 61-3(17)67 | | | | EDWARD T COPPS CONST. | | APPR | 02/28/02 | F.P.M. FLOERCHINGER EPM 03 | |
| BOX ELDER CR. - NE OF ROY | | CONSTRUCTION OF A CAST IN PLAC E CONCRETE BRIDGE | | | | 05/20/03 | 05/14/02 | PHONE NO: 538-1326 | |
| | 0.100 km | | $ 419,938 | $ 442,247 | $ 392,671 | | 07/17/03 | 100% | 97% |
| NH 61-1(12)1 | | | | J T L GROUP, INC. - HIGHWAY | | | 05/14/02 | F.P.M. FAVERO, CRAIG | |
| ROUNDUP - NORTH | | MILL,PLANT MIX SURFACE OVERLAY ,SEAL & COVER | | | | | 07/11/02 | PHONE NO: 323-3699 | |
| | 9.800 km | | $ 668,247 | $ 672,462 | $ 664,655 | | 10/09/02 | 100% | 80% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| IM 0002(574) | | | | MARVIN A. REHBEIN | | APPR | 05/14/02 | F.P.M. SANDINE, DON (TEMP) | |
| D5 - INTERSTATE FENCING | | INTERSTATE FENCING & CATTLE GU ARD IMPROVEMENTS | | | | 09/09/03 | 06/17/02 | PHONE NO: 657-0267 | |
| | 0.000 | km | $ 1,501,410 | $ 1,769,836 | $ 1,750,044 | | 12/08/03*** | 99% | 83% |
| BR 14-5(23)155 | | | | J & S CONSTRUCTION INC. | | APPR | 05/14/02 | F.P.M. SANDINE, DON (TEMP) | |
| DRAINAGE-13 KM NORTHEAST OF LA | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER APP,REINF. | | | | 05/20/03 | 08/12/02 | PHONE NO: 657-0267 | |
| | 0.740 | km | $ 608,309 | $ 589,139 | $ 680,267 | | 08/08/03 | 100% | 108% |
| IM 90-8(150)427 | | | | J T L GROUP, INC. - HIGHWAY | | APPR | 05/14/02 | F.P.M. SHUPAK,TOM | |
| PARK CITY - MOSSMAIN | | MILL,HOT RECYCLE,PMS OVERLAY,S EAL & COVER | | | | 05/29/03 | 06/24/02 | PHONE NO: 657-0271 | |
| STPS 532-1(8)0 | | | | | | APPR | 10/16/03 | | |
| LAUREL - NORTH | | PAVEMENT PULVERIZATION,TOP COU RSE,PMS OVERLAY,SEAL & COVER | | | | 05/29/03 | | | |
| CONTRACT TOTAL | 0.046 | km | $ 4,931,837 | $ 3,814,173 | $ 3,748,985 | | | 100% | 99% |
| BR 9002(30) | | | | EDWARD T COPPS CONST. | | APPR | 05/14/02 | F.P.M. TAYLOR, MIKE (TEMP) | |
| FLY CREEK - 25KM WEST OF HARDI | | BRIDGE REPLACEMENT & APPROACH ROADWAY WORK | | | | 05/29/03 | 07/30/02 | PHONE NO: 657-0264 | |
| | 0.320 | km | $ 379,410 | $ 396,112 | $ 393,150 | | 10/15/03 | 100% | 121% |
| SFCS 522-1(4)0 | | | | JTL GROUP, INC.-BILLINGS | | | 06/07/02 | F.P.M. SLOE, DAVID A. | |
| HUNTLEY INT - EAST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 07/15/02 | PHONE NO: 657-0269 | |
| SFCU 1014(3) | | | | | | | 09/15/03 | | |
| AIRPORT RD - BILLINGS | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | | | |
| SFCU 1010(4) | | | | | | | | | |
| LAUREL RD TO S 20TH ST - BLGS | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | $ 1,414,721 | $ 1,292,187 | $ 976,135 | | | 100% | 94% |
| NH 14-4(16)130 | | | | PRINCE, INC | | PEND | 07/18/02 | F.P.M. MUHLBEIER, JAY | |
| RYEGATE - EAST | | SHOULDER WIDEN,PMS OVERLAY,SEA L & COVER | | | | 11/05/03 | 09/16/02 | PHONE NO: 665-2774 | |
| | 11.424 | km | $ 1,733,378 | $ 1,709,134 | $ 1,784,294 | | 09/05/03 | 100% | 92% |
| NH 57-3(38)81 | | | | CENTURY COMPANIES, INC. | | PEND | 08/09/02 | F.P.M. FLOERCHINGER EPM 03 | |
| MAIN STREET - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPROVEM | | | | 10/27/03 | 03/25/03 | PHONE NO: 538-1326 | |
| SFCU 7111(3) | | | | | | | 10/23/03 | | |
| MAIN ST SOUTH - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPOVEME | | | | | | | |
| STPP 43-1(23)0 | | | | | | PEND | | | |
| MAIN ST NORTH - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPROVEM | | | | 10/27/03 | | | |
| CONTRACT TOTAL | 0.000 | km | $ 1,027,189 | $ 966,215 | $ 1,022,897 | | | 100% | 98% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPHS 532-1(4)12 | | | | J & S CONSTRUCTION INC. | | APPR | 09/06/02 | F.P.M. BERGEN, PERRY | |
| SLOPE FLATTENING-NORTH OF LAUR | | SLOPE FLATTENING-NORTH OF LAUR EL | | | | 05/30/03 | 11/08/02 | PHONE NO: 657-0259 | |
| | 0.840 | km | $ 121,638 | $ 118,008 | $ 131,740 | | 05/19/03 | 100% | 40% |
| BR 308-1(23)0 | | | | TAMIETTI CONST. CO., INC. | | | 09/06/02 | F.P.M. TAYLOR, MIKE (TEMP) | |
| ROCK CREEK-RED LODGE | | PRESTRESSED CONCRETE BEAM BRID GE,GRADING,AGGREGATE,PLANT MIX | | | | | 10/28/02 | PHONE NO: 657-0264 | |
| | 0.274 | km | $ 1,090,505 | $ 998,351 | $ 908,654 | | 10/06/03*** | 91% | 109% |
| STPU 1020(15) | | | | (OBS) LONG CONSTRUCTION, INC. | | PEND | 09/06/02 | F.P.M. TAYLOR, MIKE (TEMP) | |
| MONTANA AVE OVERPASS-BILLINGS | | STRUCTURE REHABILITAION | | | | 10/27/03 | 10/15/02 | PHONE NO: 657-0264 | |
| | 0.000 | km | $ 640,269 | $ 547,393 | $ 786,409 | | 12/08/03*** | 98% | 79% |
| BR 9014(22) | | | | WICKENS CONSTRUCTION, INC. | | APPR | 09/06/02 | F.P.M. FLOERCHINGER EPM 03 | |
| MCDONALD CR. - SW OF GRASS RAN | | BOX CULVERT & APPROACHES | | | | 05/30/03 | 11/12/02 | PHONE NO: 538-1326 | |
| | 0.400 | km | $ 238,775 | $ 222,735 | $ 223,586 | | 04/24/03 | 100% | 5% |
| STPS 298-1(7)4 | | | | WESTWAY CONSTRUCTION, INC. | | | 09/26/02 | F.P.M. SLOE, DAVID A. | |
| 6 KM SOUTH OF BIG TIMBER-SOUTH | | GRADING,AGGREGATE,PLANT MIX BI T.SURFACING,SEAL & COVER | | | | | 01/20/03 | PHONE NO: 657-0269 | |
| | 7.088 | km | $ 3,401,747 | $ 3,314,260 | $ 3,350,103 | | 11/08/03*** | 98% | 81% |
| BR 419-1(9)21 | | | | COP CONSTRUCTION L.L.C. | | | 09/26/02 | F.P.M. TAYLOR, MIKE (TEMP) | |
| WEST FORK STILLWATER - STRUCTU | | GRADING,GRAVEL & CONSTRUCTION OF PRESTRESSED CONCRETE STRUCT | | | | | 12/10/02 | PHONE NO: 657-0264 | |
| | 0.895 | km | $ 1,124,373 | $ 1,141,994 | $ 1,013,313 | | 10/06/03*** | 89% | 101% |
| BR 56788(5) | | | | J & S CONSTRUCTION INC. | | APPR | 09/26/02 | F.P.M. STUDEBAKER, RAYMOND | |
| ARROW CREEK - NE OF WORDEN | | REM EXIST STRCT,DBL RE CONC BO X,GRD,GRVL SURF, PL MIX SURF | | | | 07/14/03 | 03/11/03 | PHONE NO: 657-0273 | |
| | 0.140 | km | $ 230,119 | $ 222,807 | $ 267,835 | | 07/16/03 | 100% | 83% |
| STPP 14-5(18)189 | | | | M K WEEDEN CONSTRUCTION, INC. | | | 09/26/02 | F.P.M. FAVERO, CRAIG | |
| MUSSELSHELL E & W | | GRADING,GRAVEL & PLANT MIX SUR FACING | | | | | 11/25/02 | PHONE NO: 323-3699 | |
| | 10.400 | km | $ 7,998,888 | $ 7,841,903 | $ 6,544,180 | | 11/08/03*** | 83% | 70% |
| STPHS 4-2(21)54 | | | | JTL GROUP, INC.-BILLINGS | | | 11/07/02 | F.P.M. SHUPAK,TOM | |
| SIGNALS-LAUREL INTERCHANGE | | SIGNALS-LAUREL INTERCHANGE,SIG NALS & TURNBAY | | | | | 04/29/03 | PHONE NO: 657-0271 | |
| | 0.000 | km | $ 194,740 | $ 193,371 | $ 170,561 | | 08/06/03 | 100% | 78% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 9052(17) | | | | H & H CONTRACTING | | PEND | 02/10/03 | F.P.M. STUDEBAKER, RAYMOND | |
| MUGGINS CREEK - 2 KM N OF MYER | | GRADING,INSTALLATION OF A REIN FORACED CONCRETE BOX CULVERT | | | | 10/24/03 | 05/02/03 | PHONE NO: 657-0273 | |
| | 0.050 | km | $ 106,580 | $ 94,362 | $ 113,487 | | 11/04/03 | 100% | 58% |
| SFCS 236-1(11)0 | | | | PRINCE, INC | | | 02/10/03 | F.P.M. FLOERCHINGER EPM 03 | |
| HILGER - NORTH | | CRACK SEALING & SEAL & COVER | | | | | 04/24/03 | PHONE NO: 538-1326 | |
| | 37.833 | km | $ 528,523 | $ 511,546 | $ 468,971 | | 10/03/03 | 100% | 84% |
| SFCS 311-1(1)0 | | | | CENTURY COMPANIES, INC. | | | 04/07/03 | F.P.M. STUDEBAKER, RAYMOND | |
| HYSHAM INTERCHANGE - WEST | | OVERLAY,LEVELING,SEAL & COVER | | | | | 07/14/03 | PHONE NO: 657-0273 | |
| SFCS 310-1(1)0 | | | | | | | 11/08/03*** | | |
| CUSTER-NORTH | | PLANT MIX BITUMINOUS SURFACE O VERLAY & SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | $ 933,141 | $ 934,711 | $ 895,560 | | | 96% | 68% |
| SFCS 300-1(7)0 | | | | PRINCE, INC | | | 04/07/03 | F.P.M. MUHLBEIER, JAY | |
| RYEGATE - SOUTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 05/08/03 | PHONE NO: 665-2774 | |
| | 0.000 | km | $ 602,581 | $ 519,508 | $ 525,245 | | 09/05/03 | 100% | 80% |
| STPHS 56(57) | | | | OMO CONSTRUCTION INC | | | 05/05/03 | F.P.M. SHUPAK,TOM | |
| GUARDRAIL - OLD US 87 | | GUARDRAIL & SIGNING | | | | | 05/21/03 | PHONE NO: 657-0271 | |
| | 0.000 | km | $ 89,438 | $ 93,610 | $ 59,398 | | 12/08/03*** | 63% | 67% |
| NH 63-2(6)19 | | | | CENTURY COMPANIES, INC. | | | 05/05/03 | F.P.M. FLOERCHINGER, LARRY | |
| 1 KM N OF JUDITH GAP-N | | PLANT MIX OVERLAY,SEAL & COVER | | | | | / / | PHONE NO: 538-1326 | |
| | 2.028 | km | $ 891,664 | $ 931,425 | $ 185,392 | | 11/08/03*** | 20% | 62% |
| STPS 0002(664) | | | | H L CONSTRUCTION | | PEND | 05/05/03 | F.P.M. STUDEBAKER, RAYMOND | |
| SHILOH ROAD/SOUTH FRONTAGE ROA | | PLANT MIX OVERLAY,SEAL & COVER ,& REVISE BRIDGE RAIL | | | | 10/28/03 | 06/10/03 | PHONE NO: 657-0273 | |
| | 0.047 | km | $ 306,969 | $ 364,592 | $ 435,407 | | 10/21/03*** | 98% | 96% |
| STPP 14-5(16)196 | | | | WICKENS CONSTRUCTION, INC. | | APPR | 05/05/03 | F.P.M. BERGEN, PERRY | |
| MELSTONE-EAST & WEST | | GRADE,GRAVEL,PLANT MIX SURFACE & SEAL & COVER | | | | 07/17/03 | 06/26/03 | PHONE NO: 657-0259 | |
| | 0.000 | mi | $ 9,701,519 | $ 10,099,238 | $ 2,066,411 | | 11/08/03*** | 20% | 35% |
| SMP 5699(04) | | | | J E M ENTERPRISES | | | 05/05/03 | F.P.M. STUDEBAKER, RAYMOND | |
| BILLINGS DISTRICT CRUSH AND ST | | CRUSH & STOCKPILE | | | | | 08/25/03 | PHONE NO: 657-0273 | |
| | 0.000 | km | $ 167,670 | $ 200,612 | $ 190,859 | | 10/22/03 | 100% | 11/01/03 |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 37-1(23)0 | | | E.H. OFTEDAL AND SONS, INC. | | | | 06/02/03 | F.P.M. MUHLBEIER, JAY | |
| BATTLEFIELD-EAST | | SURF RECON,GRD,AGG SUBBASE,CEM ENT TRTD BASE,PL MIX BIT SURF | | | | | / / | PHONE NO: 665-2774 | |
| | 0.000 km | | $ 13,107,362 | $ 15,196,471 | $ 317,911 | | 11/12/04*** | 2% | 0% |
| IM 90-7(75)360 | | | SCHELLINGER CONST CO.,INC. | | | | 07/07/03 | F.P.M. SHUPAK,TOM | |
| DEHART-EAST & WEST | | GRADING,GRAVEL,PLANT MIX SURFA CING AND DIGOUTS | | | | | 08/04/03 | PHONE NO: 657-0271 | |
| | 0.000 km | | $ 8,690,235 | $ 8,322,646 | $ 2,321,079 | | 09/10/04*** | 28% | 42% |
| NH 0002(593) | | | H L CONSTRUCTION | | | | 09/02/03 | F.P.M. STUDEBAKER, RAYMOND | |
| D5-NON-INTERSTATE GUARDRAIL | | GUARDRAIL & BRIDGE RAIL | | | | | 10/21/03 | PHONE NO: 657-0273 | |
| | 0.000 km | | $ 568,920 | $ 508,267 | $ 5,082 | | 10/06/03*** | 1% | 17% |
| MT (008) | | | COP CONSTRUCTION L.L.C. | | | | 09/02/03 | F.P.M. TAYLOR, MIKE (TEMP) | |
| SLIDE REPAIR - BEARTOOTH PASS | | DIGOUTS,GRAVEL,PCCP & PLANT MI X BITUMINOUS SURFACING | | | | | 10/16/03 | PHONE NO: 657-0264 | |
| | 0.400 km | | $ 1,084,158 | $ 496,721 | $ 4,967 | | 12/08/03*** | 1% | 05/28/04 |
| BR 568-1(13)0 | | | SLETTEN CONSTRUCTION CO | | | | 10/06/03 | F.P.M. TAYLOR, MIKE (TEMP) | |
| BNRR-2 KM WEST OF POMPEY'S PIL | | CONCRETE PRESTRESSED BEAM STRU CTURE & APPROACHES | | | | | / / | PHONE NO: 657-0264 | |
| IM 94-1(64)23 | | | | | | | 10/06/03*** | | |
| POMPEY'S PILLAR INTERCHANGE | | GRADING,GRAVEL & PLANT MIX BIT UMNIOUS SURFACING | | | | | | | |
| CONTRACT TOTAL | 0.317 km | | $ 3,316,371 | $ 3,366,137 | $ 0 | | | 0% | 0% |
| STPP 78-2(20)33 | | | COP CONSTRUCTION L.L.C. | | | | 10/06/03 | F.P.M. BERGEN, PERRY | |
| WOODARD AVENUE - ABSAROKEE | | GRADE,GRAVEL,PLANT MIX SURFACI NG,SIDEWALK,WATERLINE REPLACEM | | | | | / / | PHONE NO: 657-0259 | |
| STPP 78-2(22)33 | | | | | | | 11/08/03*** | | |
| LIGHTING - WOODARD AVENUE - AB | | ELECTRICAL IMPROVEMENTS | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | $ 2,633,184 | $ 3,005,240 | $ 0 | | | 0% | 0% |
| BR 9002(31) | | | SLETTEN CONSTRUCTION CO | | | | 10/06/03 | F.P.M. MUHLBEIER, JAY | |
| PASS CREEK-2 KM SW OF WYOLA | | PRESTRESSED BEAM BRIDGE & GRAD ING,AGGREGATE,PLANT MIX SURFAC | | | | | / / | PHONE NO: 665-2774 | |
| | 0.031 mi | | $ 698,158 | $ 750,662 | $ 0 | | 11/05/04*** | 0% | 0% |
| BILLINGS DISTRICT TOTALS | | | $ 87,928,019 | $ 86,854,532 | $ 49,153,531 | | | 54% | |
| TOTALS FOR ALL PROJECTS: | | | $525,245,379 | $509,278,639 | $411,781,310 | | | 77% | |

S
625.704
H3CR
NOV. 30, 2003
COLLECTION
003

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/03
*** MISSOULA DISTRICT ***

MONTANA STATE LIBRARY
3 0864 1002 3882 6

DATE:12/08/03



| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| CM-BR 8107(12) | | | | BODELL CONSTRUCTION COMPANY | | PEND | 02/08/00 | F.P.M. HEMBREE, TAMI | |
| CLARK FORK - MISSOULA | | GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT | | | | 10/22/02 | 04/11/00 | PHONE NO: 523-5856 | |
| | 0.539 | km | $ 5,510,210 | $ 7,017,632 | $ 7,385,822 | | 12/27/02 | 100% | 104% |
| NH 1-1(47)57 F | | | | JTL GROUP,INC.-DBA A-1 PAVING | | APPR | 03/09/01 | F.P.M. ROBERTS, JAMES | |
| PLEASANT VALLEY | | GRADING,GRAVEL,PLANT MIX BITUM SURF,BRIDGE REV.,SEAL & COVER | | | | 05/20/03 | 03/26/01 | PHONE NO: 751-2041 | |
| | 8.100 | km | $ 5,749,412 | $ 5,343,464 | $ 6,388,618 | | 08/27/02 | 100% | 95% |
| BR 1-2(86)180 | | | | FRONTIER-WEST, L.L.C. | | PEND | 07/13/01 | F.P.M. KALBERG, J. GARY | |
| MIDDLE FORK FLATHEAD RIVER-SE | | CONST.OF WELDED PLT GIRDEER BR IDGE,GR,GRVL,PL.MIX SURF.& | | | | 11/14/03 | 09/10/01 | PHONE NO: 751-2040 | |
| | 0.570 | km | $ 3,765,960 | $ 3,786,455 | $ 3,793,460 | | 10/25/03 | 100% | 98% |
| NH 41(24) | | | | D.H. BLATTNER & SONS, INC. | | | 07/13/01 | F.P.M. BENEDIK, TOM | |
| CAMP CREEK RESTORATION | | GR,GRVL,PL.MIX SURF,SEAL & COV ER,PRESTRESSED CONCRETE BRIDGE | | | | | 08/15/01 | PHONE NO: - | |
| NH 7-1(58)9 F | | | | | | APPR | 11/18/03 | | |
| SULA N&S | | WETLAND MITIGATION,STREAM PROT ECTION | | | | 09/23/03 | | | |
| CONTRACT TOTAL | 11.821 | km | $ 12,382,249 | $ 10,723,011 | $ 12,275,369 | | | 100% | 114% |
| IM 90-3(79)173 | | | | JIM GILMAN EXCAVATING INC. | | PEND | 12/13/01 | F.P.M. MAART, WILLIAM W | |
| GARRISON-BECK HILL | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | 11/06/03 | 03/08/02 | PHONE NO: 523-5863 | |
| IM 90-3(80)180 | | | | | | PEND | 10/06/03*** | | |
| BECK HILL-DEER LODGE WESTBOUND | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | 11/06/03 | | | |
| IM 90-3(83)163 | | | | | | PEND | | | |
| GOLD CREEK-EAST & WEST | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | 11/13/03 | | | |
| CONTRACT TOTAL | 41.224 | km | $ 12,435,994 | $ 11,751,484 | $ 11,748,848 | | | 97% | 108% |
| STPP 56-1(3)0 | | | | JTL GROUP,INC.-DBA A-1 PAVING | | PEND | 02/20/02 | F.P.M. HAM, DANIEL | |
| BULL LAKE - SOUTH | | WIDENING,PULVERIZING,PL MIX OV ERLAY,SIGNING & BRIDGE REPAIR | | | | 11/13/03 | 04/01/02 | PHONE NO: 295-4049 | |
| | 26.559 | km | $ 4,721,656 | $ 4,754,719 | $ 5,421,263 | | 08/12/03 | 100% | 119% |
| STPX 45(29) | | | | GOOSE BAY EQUIPMENT, INC. | | | 02/28/02 | F.P.M. JOHNSON, ROBERT L. | |
| DIXON WETLAND MITIGATION | | WETLAND MITIGATION | | | | | 04/03/02 | PHONE NO: 523-5864 | |
| | 0.000 | km | $ 295,397 | $ 182,102 | $ 231,383 | | 10/06/03*** | 98% | 06/01/02 |
| NH 24-1(55)16 | | | | MT MAT'LS, INC.(DBA)LS JENSEN | | PEND | 04/11/02 | F.P.M. JOHNSON, ROBERT L. | |
| POTOMAC-EAST | | PLANT MIX OVERLAY AND SEAL & C OVER | | | | 10/31/03 | 06/24/02 | PHONE NO: 523-5864 | |
| SFCS 271-2(2)18 | | | | | | | 09/30/03 | | |
| HELMVILLE-EAST & WEST | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | | | | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| SFCS 348-1(4)0 | | | | | | | | | |
| PHILIPSBURG-WEST | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | | | | |
| SFCP 19-1(26 )27 | | | | | | APPR | | | |
| GEORGETOWN LAKE-NORTH | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | 10/07/03 | | | |
| CONTRACT TOTAL | 30.671 km | | $ 3,281,528 | $ 2,797,999 | $ 2,902,045 | | | 100% | 93% |
| BH 52-2(27)50 | | | | EDWARD T COPPS CONST. | | APPR | 04/11/02 | F.P.M. MITCHELL, JAMES D. | |
| SPRING CR - E OF KALISPELL | | BRIDGE DECK REHABILITATION | | | | 05/20/03 | 06/11/02 | PHONE NO: 751-2046 | |
| | 0.000 km | | $ 215,865 | $ 307,216 | $ 302,253 | | 10/06/03*** | 98% | 97% |
| SFCP 6-1(93)69 | | | | RIVERSIDE CONTRACTING, INC. | | APPR | 05/14/02 | F.P.M. ROBERTS, JAMES | |
| WEEKSVILLE - EAST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | 10/07/03 | 05/31/02 | PHONE NO: 751-2041 | |
| STPP 6-1(96)51 | | | | | | APPR | 06/12/03 | | |
| THOMPSON FALLS - EAST | | SEAL & COVER | | | | 09/18/03 | | | |
| STPP 6-1(97)91 | | | | | | | | | |
| PERMA - EAST & WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| SFCS 559-1(1)0 | | | | | | | | | |
| JCT US 93 - EAST | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 36.300 km | | $ 942,391 | $ 978,960 | $ 952,621 | | | 100% | 102% |
| NH 7-1(97)45 | | | | BLAHNIK CONSTRUCTION, INC. | | APPR | 06/07/02 | F.P.M. BENEDIK, TOM | |
| US 93 - HAMILTON | | MILLING,PMS OVERLAY,SEAL & COV ER | | | | 09/18/03 | 07/29/02 | PHONE NO: - | |
| NH 93-1(15)0 | | | | | | PEND | 09/04/03 | | |
| LOLO PASS - EAST | | LEVEL,PMS OVERLAY,SEAL & COVER | | | | 11/04/03 | | | |
| SFCS 203-1(10)0 | | | | | | PEND | | | |
| STEVENSVILLE - NORTH | | CRACK SEALING,SEAL & COVER | | | | 11/20/03 | | | |
| SFCX 81024(3) | | | | | | | | | |
| SKALKAHO ROAD | | LEVELING,PMS OVERLAY,SEAL & CO VER | | | | | | | |
| CONTRACT TOTAL | 65.613 km | | $ 2,925,210 | $ 3,367,790 | $ 3,522,789 | | | 100% | 94% |
| SMP 2099(03) | | | | BLAHNIK CONSTRUCTION, INC. | | | 07/18/02 | F.P.M. BENEDIK, TOM | |
| MISSOULA AND BUTTE DISTRICTS - | | CRUSH & STOCKPILES | | | | | 08/20/02 | PHONE NO: - | |
| | 0.000 mi | | $ 405,203 | $ 499,917 | $ 502,553 | | 10/23/02 | 100% | 10/01/02 |
| SMP 3299(03) | | | | HERB RICHARDS CONSTRUCTION CO. | | | 07/18/02 | F.P.M. SULLIVAN, SHEILA | |
| MISSOULA DISTRICT - CRUSH AND | | CRUSH & STOCKPILE | | | | | 08/21/02 | PHONE NO: 523-5877 | |
| | 0.000 mi | | $ 296,700 | $ 268,370 | $ 265,890 | | 12/15/02 | 100% | 10/01/02 |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| SFCP 1-2(119)129 | | | | JTL GROUP, INC. - KALISPELL | | | 09/26/02 | F.P.M. ROBERTS, JAMES | |
| GLACIER AIRPORT - NORTH | | LEVELING,PMS,OVERLAY & SEAL & COVER | | | | | 04/21/03 | PHONE NO: 751-2041 | |
| | 7.356 km | | $ 1,465,780 | $ 1,058,278 | $ 984,474 | | 10/03/03 | 100% | 89% |
| IM 90-1(138)5 | | | | BODELL CONSTRUCTION COMPANY | | PEND | 09/26/02 | F.P.M. JOHNSON, ROBERT L. | |
| DENA MORA REST AREA | | REST AREAS,SIT IMPROVEMENTS,LA NDSCAPING & RELATED WORK | | | | 11/19/03 | 12/10/02 | PHONE NO: 523-5864 | |
| | 0.000 mi | | $ 3,533,077 | $ 2,940,415 | $ 2,848,535 | | 10/06/03*** | 97% | 91% |
| BR 9032(33) | | | | FRONTIER-WEST, L.L.C. | | | 11/07/02 | F.P.M. KALBERG, J. GARY | |
| SWAN RIVER - WEST OF CONDON | | RECONSTR.OF GRVL APP & NEW PRE STRESSED CONCRETE BULB TEE STR | | | | | 04/10/03 | PHONE NO: 751-2040 | |
| | 0.240 km | | $ 642,053 | $ 461,181 | $ 409,107 | | 10/06/03*** | 89% | 99% |
| STPP 1-2(116)123 | | | | OMO CONSTRUCTION INC | | | 12/05/02 | F.P.M. MITCHELL, JAMES D. | |
| US2/MT35 OVERHEAD SIGN - KALIS | | US2/MT35 OVERHEAD SIGN-KALISPE LL | | | | | / / | PHONE NO: 751-2046 | |
| | 0.000 km | | $ 24,188 | $ 28,000 | $ 0 | | 12/08/03*** | 0% | 0% |
| BR 9039(33) | | | | FRONTIER-WEST, L.L.C. | | | 02/10/03 | F.P.M. HEMBREE, TAMI | |
| CLARK FORK - EAST OF DRUMMOND | | REPLACEMENT OF A THROUGH TRUSS BRIDGE W/PRESTRESSED CONCRETE | | | | | 03/24/03 | PHONE NO: 523-5856 | |
| | 0.300 km | | $ 894,600 | $ 713,538 | $ 697,984 | | 10/27/03 | 100% | 83% |
| IM 90-1(141)0 | | | | ACME CONCRETE PAVING, INC. | | | 03/10/03 | F.P.M. JOHNSON, ROBERT L. | |
| LOOKOUT PASS - EAST | | PCCP REPLACMENT,JOINT & CRACK SEALING & BRIDGE REPAIR | | | | | 04/15/02 | PHONE NO: 523-5864 | |
| | 44.800 km | | $ 5,983,704 | $ 8,541,627 | $ 6,096,317 | | 09/03/04*** | 71% | 66% |
| BR 41-1(16)32 | | | | FRONTIER-WEST, L.L.C. | | PEND | 03/10/03 | F.P.M. HEMBREE, TAMI | |
| BLACKFOOT RIVER - 12 KM NE HEL | | GRADING,GRAVEL,PLANT MIX & CON STRUCTION OF GIRDER STRUCTURE | | | | 11/06/03 | 04/07/03 | PHONE NO: 523-5856 | |
| | 1.200 km | | $ 2,110,268 | $ 1,777,055 | $ 1,680,212 | | 06/18/04*** | 95% | 59% |
| STPHS 0002(646) | | | | MONTANA LINES, INC | | APPR | 03/10/03 | F.P.M. MITCHELL, JAMES D. | |
| 1998 - D1 - ELECTRICAL | | SIGNING,ELECTRICAL & RUMBLE ST RIPS | | | | 09/19/03 | 06/26/03 | PHONE NO: 751-2046 | |
| | 0.000 km | | $ 41,788 | $ 51,569 | $ 53,442 | | 09/16/03 | 100% | 57% |
| BH 0002(507) | | | | CONCRETE BARRIER | | | 03/10/03 | F.P.M. KALBERG, J. GARY | |
| D1 - SEISMIC REHAB | | SEISMIC BRIDGE REHABILITATION | | | | | 05/12/03 | PHONE NO: 751-2040 | |
| | 0.000 km | | $ 1,103,039 | $ 1,185,073 | $ 1,180,097 | | 10/15/03 | 100% | 92% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| IM 90-3(73)150 | | | | JIM GILMAN EXCAVATING INC. | | | 04/07/03 | F.P.M. SULLIVAN, SHEILA | |
| DRUMMOND - EAST AND WEST | | HOT RECYCLE,PLANT MIX OVERLAY, SEAL & COVER & BRIDGE REHAB | | | | | 04/25/03 | PHONE NO: 523-5877 | |
| | 0.000 | km | $ 10,463,453 | $ 10,940,052 | $ 6,218,525 | | 09/19/04*** | 57% | 09/19/04 |
| CM 6728(3) | | | | SCHELLINGER CONST CO.,INC. | | PEND | 04/07/03 | F.P.M. MITCHELL, JAMES D. | |
| WHITEFISH STAGE ROAD - KALISPE | | LEVELING,PLANT MIX BITUMINOUS SURFACING,SEAL & COVER | | | | 10/27/03 | 06/26/03 | PHONE NO: 751-2046 | |
| | 0.000 | km | $ 408,800 | $ 366,453 | $ 376,713 | | 10/22/03 | 100% | 80% |
| STPP 1-2(121)126 | | | | MONTANA LINES, INC | | PEND | 05/05/03 | F.P.M. MITCHELL, JAMES D. | |
| SIGNAL-US 2/ROSE CROSSING | | SIGNALS,SIGNING & PAVEMENT MAR KING | | | | 11/06/03 | 08/20/03 | PHONE NO: 751-2046 | |
| STPP 1-2(120)128 | | | | | | PEND | 10/21/03*** | | |
| SIGNAL - US 2/BIRCH GROVE ROAD | | SIGNALS,SIGNING & PAVEMENT MAR KING | | | | 11/05/03 | | | |
| CONTRACT TOTAL | 0.000 | km | $ 290,632 | $ 358,630 | $ 348,439 | | | 97% | 78% |
| STPHS 0002(481) | | | | JTL GROUP, INC. - KALISPELL | | PEND | 05/05/03 | F.P.M. CYR, MARK | |
| 1997-D1-MISCELLANEOUS SAFETY | | SLOPE FLATTENING AND SIGNING | | | | 10/29/03 | 06/23/03 | PHONE NO: 751-2043 | |
| | 0.000 | mi | $ 204,599 | $ 224,501 | $ 226,936 | | 10/21/03 | 100% | 100% |
| SMP 2499(4) | | | | BLAHNIK CONSTRUCTION, INC. | | | 05/05/03 | F.P.M. ROBERTS, JAMES | |
| MISSOULA DISTRICT CRUSH & STOC | | CRUSH & STOCKPILE | | | | | 10/31/03 | PHONE NO: 751-2041 | |
| | 0.000 | mi | $ 408,250 | $ 381,440 | $ 375,437 | | 11/22/03 | 100% | 11/01/03 |
| SMP 2799(04) | | | | WARD CRUSHING, L.L.C. | | | 05/05/03 | F.P.M. ROBERTS, JAMES | |
| MISSOULA DISTRICT CRUSH AND ST | | CRUSH & STOCKPILE | | | | | 10/07/03 | PHONE NO: 751-2041 | |
| | 0.000 | mi | $ 702,915 | $ 578,293 | $ 255,539 | | 04/01/04*** | 44% | 04/01/04 |
| SMP 3199(04) | | | | WARD CRUSHING, L.L.C. | | | 05/05/03 | F.P.M. JOHNSON, ROBERT L. | |
| MISSOULA DISTRICT CRUSH & STOC | | CRUSH & STOCKPILE | | | | | 07/28/03 | PHONE NO: 523-5864 | |
| | 0.000 | mi | $ 484,438 | $ 460,520 | $ 407,485 | | 02/03/04*** | 88% | 11/01/03 |
| SMP 3299(04) | | | | MT MAT'LS, INC.(DBA)LS JENSEN | | | 05/05/03 | F.P.M. BENEDIK, TOM | |
| MISSOULA DISTRICT CRUSH AND ST | | CRUSH & STOCKPILE | | | | | 07/07/03 | PHONE NO: - | |
| | 0.000 | km | $ 466,400 | $ 502,700 | $ 469,694 | | 11/01/03 | 100% | 11/01/03 |
| SFCN-STPHS 1-2(105)142 | | | | SCHELLINGER CONST CO.,INC. | | | 05/05/03 | F.P.M. ROBERTS, JAMES | |
| HUNGRY HORSE - WEST GLACIER | | TRAFFIC SIGNAL,LIGHTING & SIGN ING | | | | | 10/14/03 | PHONE NO: 751-2041 | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| SFCP 65-1(4)0 | | | | | | | 11/07/03*** | | |
| WEST GLACIER-NORTH | | MILLING,PLANT MIX OVERLAY,SEAL & COVER,ADA CURB RAMPS | | | | | | | |
| NH 1-2(125)143 | | | | | | | | | |
| SIGNAL-MAIN ST.-HUNGRY HORSE | | PLANT MIX OVERLAY,SEAL & COVER ,STRIPING & SIDWALKS | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | $ 2,248,798 | $ 2,143,196 | $ 46,535 | | | 2% | 41% |
| CM 45(32) | | | | RIVERSIDE CONTRACTING, INC. | | | 07/07/03 | F.P.M. BENEDIK, TOM | |
| PAVING - THOMPSON FALLS | | PLANT MIX PAVING OF THE STREET S AND ALLEYS | | | | | 09/08/03 | PHONE NO: - | |
| STPS 471-1(7)0 | | | | | | | 10/21/03*** | | |
| THOMPSON FALLS - SOUTHWEST | | OVERLAY,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 16.050 | km | $ 1,228,489 | $ 1,155,161 | $ 1,031,323 | | | 89% | 93% |
| STPP 0002(576) | | | | OMO CONSTRUCTION INC | | | 07/07/03 | F.P.M. MAART, WILLIAM W | |
| D1-GUARDRAIL UPGRADE | | GUARDRAIL & BRIDGE RAIL UPGRAD E | | | | | 08/11/03 | PHONE NO: 523-5863 | |
| | 0.000 | km | $ 1,164,564 | $ 1,213,363 | $ 569,091 | | 10/21/03*** | 47% | 56% |
| CM 24(18) | | | | SMITH PAVING & CONTRACTING ENT | | | 08/04/03 | F.P.M. ROBERTS, JAMES | |
| DIVISION/5TH STREET - POLSON | | GRADE,GRAVEL & PLANT MIX SURFA CING | | | | | 09/22/03 | PHONE NO: 751-2041 | |
| | 0.000 | km | $ 317,341 | $ 236,962 | $ 116,927 | | 10/21/03*** | 49% | 63% |
| BR 9020(21) | | | | FRONTIER-WEST, L.L.C. | | | 08/04/03 | F.P.M. HEMBREE, TAMI | |
| MIDDLE FORK ROCK CR.-SW OF PHI | | NEW SINGLE SPAN,BLUB-T PRECAST BEAMS BRIDGE,APPROACH ROAD | | | | | 08/25/03 | PHONE NO: 523-5856 | |
| | 0.000 | km | $ 303,048 | $ 213,026 | $ 136,867 | | 12/08/03*** | 64% | 36% |
| NH 1-2(68)138 F | | | | SCHELLINGER CONST CO.,INC. | | | 08/04/03 | F.P.M. CYR, MARK | |
| COLUMBIA HEIGHTS - EAST | | GRADE,GRAVEL,PLANT MIX BITUMIN OUS SURFACING,SEAL & COVER,PAR | | | | | 09/23/03 | PHONE NO: 751-2043 | |
| | 0.000 | km | $ 3,800,017 | $ 2,966,207 | $ 663,831 | | 10/06/03*** | 22% | 36% |
| CM 6799(24) | | | | UNITED RENTALS HWY TECH INC | | | 09/02/03 | F.P.M. HAM, DANIEL | |
| SIDEWALKS - KALISPELL | | CONSTRUCTION OF SIDEWALKS | | | | | 10/06/03 | PHONE NO: 295-4049 | |
| | 0.000 | km | $ 607,774 | $ 614,104 | $ 209,585 | | 10/21/03*** | 34% | 0% |
| STPHS-STPP 0002(454) | | | | JTL GROUP, INC. - KALISPELL | | | 10/06/03 | F.P.M. ROBERTS, JAMES | |
| 1994 - SAFETY IMPROVEMENTS - S | | PULVERIZE,WIDENING,OVERLAY & R ECONSTRUCTION | | | | | 11/10/03 | PHONE NO: 751-2041 | |
| SFCP-STPHS 82-1(3)1 | | | | | | | 10/06/03*** | | |
| SOMERS EAST | | OVERLAY,WIDENING,SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | $ 2,956,255 | $ 2,335,725 | $ 210,346 | | | 9% | 5% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BH 0002(577) | | | | L M NEILSON & SONS, INC. | | | 11/24/03 | F.P.M. HEMBREE, TAMI | |
| D1 - SCOUR PROTECTION | | PLACEMENT OF CABLE-TIED BLOCK MATTRESSES AROUND BRIDGE SUBST | | | | | / / | PHONE NO: 523-5856 | |
| | 0.000 km | | $ 382,350 | $ 272,191 | $ 0 | | 11/24/03*** | 0% | 0% |
| SFCS 486-1(6)2 | | | | JTL GROUP, INC. - KALISPELL | | | 11/24/03 | F.P.M. CYR, MARK | |
| COLUMBIA FALLS - NORTH | | PLANT MIX OVERLAY,SEAL & COVER ,PAVEMENT MARKINGS,MILE MARKER | | | | | / / | PHONE NO: 751-2043 | |
| | 16.600 mi | | $ 1,231,676 | $ 985,315 | $ 0 | | 11/24/03*** | 0% | 0% |
| MISSOULA DISTRICT TOTALS | | | $ 96,396,066 | $ 94,483,694 | $ 81,306,358 | | | 82% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 13-2(2)83 | | | | MORGEN & OSWOOD CONST. CO.,INC | | APPR | 11/16/99 | F.P.M. COLLINGWOOD, MATT | |
| JEFFERSON RIVER - 20.4KM SW OF | | GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE | | | | 11/14/02 | 12/21/99 | PHONE NO: 222-2276 | |
| | 0.600 km | | $ 2,712,516 | $ 1,848,513 | $ 1,890,280 | | 10/12/01 | 100% | 115% |
| STPHS-STPS-STPU 25(27) | | | | S K CONSTRUCTION, INC. | | APPR | 11/06/00 | F.P.M. CARLSON,JACK | |
| ONE MILE EAST OF HELENA | | GRADE,AGG.SURF,PLANT MIX SURF. ,SEAL & COVER,& CONC.SLAB | | | | 09/24/03 | 03/26/01 | PHONE NO: 457-0526 | |
| | 2.795 km | | $ 2,061,164 | $ 1,749,409 | $ 2,270,676 | | 03/28/03 | 100% | 104% |
| IM 15-2(68)130 | | | | JIM GILMAN EXCAVATING INC. | | APPR | 11/27/00 | F.P.M. HARRIS, DEAN | |
| BUTTE-ELK PARK | | COLD MILLING,PAVEMENT PULVERIZ ATION,PLANT MIX SURFACING | | | | 09/18/03 | 12/03/00 | PHONE NO: 494-9643 | |
| IM 15-2(72)121 | | | | | | APPR | 10/16/03 | | |
| NISSLER-BUTTE | | PLANT MIX OVERLAY,SEAL & COVER | | | | 09/18/03 | | | |
| CONTRACT TOTAL | 24.010 km | | $ 8,037,938 | $ 8,527,271 | $ 14,191,837 | | | 100% | 99% |
| NH 15-4(85)193 F | | | | (OBS)MARONICK CONST. L.L.C. | | APPR | 05/11/01 | F.P.M. FELLOWS,TIM | |
| CEDAR STREET INTERCHANGE-HELEN | | GRADE,AGG SURF,PL.MIX SURF.,SE AL & COVER,SIGN,LIGHT,STEEL | | | | 09/26/03 | 06/26/01 | PHONE NO: 495-1506 | |
| | 0.653 km | | $ 3,648,604 | $ 3,153,678 | $ 3,407,495 | | 08/04/03 | 100% | 105% |
| STPP 29-1(37)43 | | | | JIM GILMAN EXCAVATING INC. | | APPR | 09/07/01 | F.P.M. BRAZILL, BILL | |
| TWIN BRIDGES - NORTH | | GRADING,GRAVEL,PLANT MIX SURFA CING | | | | 07/30/03 | 10/24/01 | PHONE NO: 287-2142 | |
| | 9.800 km | | $ 4,689,089 | $ 4,293,493 | $ 4,584,390 | | 08/12/03 | 100% | 88% |
| STPU 5807(8) | | | | (OBS)MARONICK CONST. L.L.C. | | APPR | 10/11/01 | F.P.M. FELLOWS,TIM | |
| NORTH MAIN STREET-HELENA | | GR,GRAVL,PL MIX SURF,PED UNDPS ,PRSTR CONC BEAM STR,WATER, | | | | 05/29/03 | 11/12/01 | PHONE NO: 495-1506 | |
| BR 8-2(47)43 | | | | | | APPR | 11/08/03*** | | |
| LYNDALE OVERPASS-HELENA | | GRADE,GRAVEL,PLANT MIX SURF,PE D UNDERPASS,WATER,SEWER,SIGNAL | | | | 08/04/03 | | | |
| CONTRACT TOTAL | 1.706 mi | | $ 6,374,477 | $ 5,843,595 | $ 6,885,560 | | | 98% | 111% |
| HDP-IR 9113(001)F | | | | A.M. WELLES, INC. | | | 12/13/01 | F.P.M. MCCORMICK, THOMAS | |
| N 19TH INTERCHANGE LANDSCAPE | | LANDSCAPING | | | | | 05/13/02 | PHONE NO: 586-5074 | |
| | 0.000 km | | $ 41,960 | $ 37,540 | $ 28,138 | | 10/16/02 | 100% | 50% |
| BR 422-1(5)2 | | | | SLETTEN CONSTRUCTION CO | | APPR | 02/20/02 | F.P.M. JOHNSON,RICKIE | |
| IRR CANAL-EAST OF SILVER STAR | | NEW BOX CULVERT,GRADING,GRAVEL SURFACING | | | | 12/06/02 | 04/01/02 | PHONE NO: 285-4943 | |
| BR 422-1(4)0 | | | | | | APPR | 06/18/03 | | |
| JEFFERSON RIVER - SILVER STAR | | CONCRETE PRESTR.GIRDER BRIDGE, GRD GRAVEL SURFACING,PL MIX | | | | 12/10/02 | | | |
| CONTRACT TOTAL | 1.706 km | | $ 1,209,338 | $ 1,132,245 | $ 1,166,649 | | | 100% | 96% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP 84-4(9)22 | | | | RIVERSIDE CONTRACTING, INC. | | APPR | 02/20/02 | F.P.M. MCCORMICK, THOMAS | |
| FOUR CORNERS - WEST | | GRADING,GRAVEL SURFACING.PLANT MIX BITUMINOUS SURFACING | | | | 07/14/03 | 03/13/02 | PHONE NO: 586-5074 | |
| | 10.883 km | | $ 6,977,346 | $ 6,597,490 | $ 6,733,566 | | 10/09/03 | 100% | 101% |
| IM 15-1(91)17 | | | | J T L GROUP, INC. - HIGHWAY | | APPR | 04/11/02 | F.P.M. HANCOCK,DALE | |
| LIMA - RED ROCK | | COLDMILLING,PLANT MIX OVERLAY, SEAL & COVER | | | | 07/03/03 | 08/30/02 | PHONE NO: 683-4434 | |
| | 33.500 km | | $ 6,057,867 | $ 5,165,344 | $ 5,254,804 | | 09/24/03 | 100% | 126% |
| BR 9022(22) | | | | FRONTIER-WEST, L.L.C. | | APPR | 04/11/02 | F.P.M. CLARY,DAN | |
| BOULDER RIVER-6 KM EAST OF BAS | | 47 METER PRESTRESSED BEAM STRU CTURE WITH PLANT MIX APPROAACH | | | | 05/29/03 | 05/24/02 | PHONE NO: 225-4295 | |
| | 0.350 km | | $ 569,599 | $ 567,376 | $ 597,875 | | 07/17/03 | 100% | 92% |
| IM 90-4(46)206 | | | | RIVERSIDE CONTRACTING, INC. | | PEND | 05/14/02 | F.P.M. ARVISH,MIKE | |
| OPPORTUNITY - NISSLER | | SEAL & COVER | | | | 11/04/03 | 06/11/02 | PHONE NO: 563-7261 | |
| STPP 19-1(30)1 | | | | | | APPR | 08/25/03 | | |
| JCT I-90 - ANACONDA | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER,SLOPE FLAT & | | | | 09/18/03 | | | |
| CONTRACT TOTAL | 18.300 km | | $ 6,657,193 | $ 5,981,697 | $ 6,205,299 | | | 100% | 111% |
| NH 12-1(7)9 | | | | RIVERSIDE CONTRACTING, INC. | | APPR | 05/14/02 | F.P.M. COLLINGWOOD, MATT | |
| US 20/US 191 INTERSECTION-WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | 08/01/03 | 07/08/02 | PHONE NO: 222-2276 | |
| NH 12-1(12)9 | | | | | | | 08/16/03 | | |
| US 20-WEST YELLOWSTONE | | SEAL & COVER | | | | | | | |
| NH 12-1(11)0 | | | | | | | | | |
| TARGHEE-WEST YELLOWSTONE | | GRADING,GRAVEL,PORT CEMENT CON C PAVE,SIGNALS & INTERSECTION | | | | | | | |
| CONTRACT TOTAL | 14.913 km | | $ 1,137,324 | $ 1,373,104 | $ 1,272,885 | | | 100% | 69% |
| NH 8-4(39)58 | | | | S K CONSTRUCTION, INC. | | APPR | 06/07/02 | F.P.M. CARLSON,JACK | |
| US-287 PASSING LANES - BAUM RO | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | 07/03/03 | 07/15/02 | PHONE NO: 457-0526 | |
| NH 8-4(40)68 | | | | | | APPR | 07/24/03 | | |
| US 287 PASSING LANES - NORTH O | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | 07/03/03 | | | |
| CONTRACT TOTAL | 0.000 km | | $ 3,800,652 | $ 3,788,162 | $ 4,123,658 | | | 100% | 89% |
| STPP 14-2(22)43 | | | | RIVERSIDE CONTRACTING, INC. | | | 06/07/02 | F.P.M. CARLSON,JACK | |
| WHITE SULPHUR SPRINGS - EAST | | SEAL & COVER | | | | | 07/25/02 | PHONE NO: 457-0526 | |
| STPP 59-1(23)7 | | | | | | PEND | 09/13/03 | | |
| CLYDE PARK - NORTH AND SOUTH | | PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER | | | | 11/13/03 | | | |
| STPP 14-2(21)24 | | | | | | | | | |
| MEAGHER COUNTY LINE - EAST | | SEAL & COVER | | | | | | | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP 59-1(22)25 | | | | | | | | | |
| NORTH OF WILSALL - NORTH | | PLANT MIX BITUMINOUS SURFACING ,SEAL & COVER | | | | | | | |
| SFCS 360-1(2)9 | | | | | | | | | |
| FORT LOGAN ROAD | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 98.290 km | | $ 3,052,343 | $ 3,346,379 | $ 3,331,320 | | | 100% | 59% |
| CM 0299(12) | | | | JIM GILMAN EXCAVATING INC. | | | 06/07/02 | F.P.M. ARVISH,MIKE | |
| SYCAMORE/PENNSYLVANIA-ANACONDA | | MILLING,PMS OVERLAY,SEAL & COV ER | | | | | 07/12/02 | PHONE NO: 563-7261 | |
| SFCS 569-1(2)0 | | | | | | | 09/18/03 | | |
| JCT MT-1 - SOUTH | | LEVEL,PMS OVERLAY,SEAL & COVER | | | | | | | |
| SFCS 273-1(8)0 | | | | | | | | | |
| ANACONDA - GALEN | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 30.687 km | | $ 605,031 | $ 681,758 | $ 655,090 | | | 100% | 92% |
| SFCS 249-1(5)0 | | | | RIVERSIDE CONTRACTING, INC. | | | 06/07/02 | F.P.M. HELD,TERRY | |
| ENNIS-SOUTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 08/23/02 | PHONE NO: 287-3868 | |
| | 4.670 mi | | $ 206,559 | $ 285,120 | $ 266,857 | | 08/19/03 | 100% | 64% |
| NH 8-2(60)43 | | | | HELENA SAND & GRAVEL INC | | APPR | 08/09/02 | F.P.M. FELLOWS,TIM | |
| LAST CHANCE GULCH TO PROSPECT | | COLD MILLING,RESURFACING,PAVEM ENT MARKING | | | | 06/16/03 | 09/23/02 | PHONE NO: 495-1506 | |
| | 1.500 km | | $ 563,325 | $ 532,279 | $ 501,138 | | 10/09/03 | 100% | 198% |
| NH 11-1(37)31 | | | | RIVERSIDE CONTRACTING, INC. | | PEND | 09/06/02 | F.P.M. COLLINGWOOD, MATT | |
| TURNBAY - EMIGRANT | | GRADING,PLANT MIX BITUMINOUS SURFACING,SEAL & COVER | | | | 11/14/03 | 10/16/02 | PHONE NO: 222-2276 | |
| | 0.910 km | | $ 1,114,683 | $ 1,199,336 | $ 1,163,237 | | 10/06/03*** | 97% | 95% |
| STPP 29-1(39)42 | | | | JIM GILMAN EXCAVATING INC. | | PEND | 09/06/02 | F.P.M. HANCOCK,DALE | |
| MAIN STREET-TWIN BRIDGES | | MILLING,PLANT MIX BITUMINOUS O VERLAY,SEAL & COVER,SIDEWALKS | | | | 09/18/03 | 06/12/03 | PHONE NO: 683-4434 | |
| | 1.635 km | | $ 496,271 | $ 479,150 | $ 503,796 | | 10/14/03 | 100% | 100% |
| STPP 69-1(17)38 | | | | HELENA SAND & GRAVEL INC | | PEND | 09/06/02 | F.P.M. CLARY,DAN | |
| MAIN STREET - BOULDER | | PRESTRESSED CONCRETE GIRDER ST RUCTURE,GRADING,GRAVEL & PLANT | | | | 10/23/03 | 10/15/02 | PHONE NO: 225-4295 | |
| BR 69-1(18)37 | | | | | | PEND | 11/08/03*** | | |
| BOULDER RIVER-S OF BOULDER | | GRADING,GRAVEL & PLANT MIX BIT UMINOUS SURFACING,STORM DRAIN, | | | | 11/13/03 | | | |
| CONTRACT TOTAL | 0.054 km | | $ 4,515,735 | $ 4,003,627 | $ 4,313,007 | | | 98% | 112% |
| STPHS 90-6(96)317 | | | | OMO CONSTRUCTION INC | | APPR | 09/06/02 | F.P.M. COLLINGWOOD, MATT | |
| MEDIAN RAIL - BOZEMAN PASS | | CONCRETE MEDIAN RAIL | | | | 05/20/03 | 03/24/03 | PHONE NO: 222-2276 | |
| | 0.000 km | | $ 111,824 | $ 81,132 | $ 85,788 | | 04/09/03 | 100% | 83% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| STPP 84-2(4)12 | | | JIM GILMAN EXCAVATING INC. | | | | | 09/26/02 | F.P.M. STARCEVICH JOHN R. | |
| MADISON RIVER - EAST | | GRADING,GRAVEL & PLANT MIX BIT UMINOUS SURFACING | | | | | | 12/09/02 | PHONE NO: 685-3416 | |
| | 15.700 | km | | $ 9,627,840 | $ 8,685,411 | $ 8,654,403 | | 11/08/03*** | 99% | 70% |
| BR 9022(23) | | | FRONTIER-WEST, L.L.C. | | | | | 11/07/02 | F.P.M. BRAZILL, BILL | |
| JEFFERSON OVERFLOW-WEST OF CAR | | CONCRRETE SLAB STRUCTURE & APP ROACHES | | | | | | 01/09/03 | PHONE NO: 287-2142 | |
| | 0.660 | km | | $ 526,417 | $ 471,472 | $ 421,096 | | 10/28/03 | 100% | 83% |
| NH 8-4(42)65 | | | SCHELLINGER CONST CO.,INC. | | | | PEND | 02/10/03 | F.P.M. FELLOWS,TIM | |
| 2 KM S. OF WINSTON - SOUTH | | WIDENING,MILLING,PLANT MIX BIT .OVERLAY,SEAL & COVER | | | | | 11/17/03 | 06/17/03 | PHONE NO: 495-1506 | |
| | 13.900 | km | | $ 3,146,626 | $ 3,049,967 | $ 3,292,523 | | 12/08/03*** | 98% | 97% |
| SFCS 278-1(16)35 | | | H-K CONTRACTORS, INC. | | | | APPR | 02/10/03 | F.P.M. HANCOCK,DALE | |
| JACKSON - EAST | | PLANT MIX SURFACING,SEAL & COV ER | | | | | 07/22/03 | 04/21/03 | PHONE NO: 683-4434 | |
| | 12.200 | km | | $ 935,762 | $ 986,393 | $ 980,520 | | 09/08/03 | 100% | 59% |
| STPP 55-3(9)13 | | | H-K CONTRACTORS, INC. | | | | PEND | 03/10/03 | F.P.M. HELD,TERRY | |
| WHITEHALL STREET - WHITEHALL | | GRADE,GRAVEL,PLANT MIX SURFACI NG,SEAL & COVER,STORM DRAINS & | | | | | 11/18/03 | 06/09/03 | PHONE NO: 287-3868 | |
| | 0.900 | km | | $ 1,962,375 | $ 1,881,372 | $ 1,814,297 | | 10/10/03*** | 96% | 103% |
| IM 15-1(97)0 | | | BLAHNIK CONSTRUCTION, INC. | | | | APPR | 04/07/03 | F.P.M. HANCOCK,DALE | |
| MONIDA - LIMA | | SEAL & COVER | | | | | 09/19/03 | 06/23/03 | PHONE NO: 683-4434 | |
| | 27.458 | km | | $ 691,396 | $ 749,722 | $ 762,185 | | 09/20/03 | 100% | 97% |
| IM 90-3(95)189 | | | JIM GILMAN EXCAVATING INC. | | | | | 04/07/03 | F.P.M. ARVISH,MIKE | |
| DEER LODGE - SOUTH | | SEAL & COVER | | | | | | 07/24/03 | PHONE NO: 563-7261 | |
| | 8.700 | km | | $ 241,473 | $ 242,523 | $ 219,716 | | 09/06/03 | 100% | 70% |
| STPS 441-1(8)0 | | | RIVERSIDE CONTRACTING, INC. | | | | | 04/07/03 | F.P.M. ARVISH,MIKE | |
| JUNCTION I-90-SOUTHWEST | | SEAL & COVER | | | | | | 06/17/03 | PHONE NO: 563-7261 | |
| | 4.709 | km | | $ 80,238 | $ 93,452 | $ 94,272 | | 08/20/03 | 100% | 20% |
| STPHS-NH 85-1(8)5 | | | JTL GROUP, INC.-BELGRADE | | | | | 05/05/03 | F.P.M. MCCORMICK, THOMAS | |
| TURNBAYS - SOUTH OF BELGRADE | | GRADING,GRAVEL SURF,MILLING,PL ANT MIX BIT.SURFACING & SEAL | | | | | | 06/11/03 | PHONE NO: 586-5074 | |
| | 0.000 | km | | $ 420,203 | $ 417,335 | $ 368,129 | | 10/01/03 | 100% | 91% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| IM 90-7(85)340 | | | RIVERSIDE CONTRACTING, INC. | | | | | 05/05/03 | F.P.M. COLLINGWOOD, MATT | |
| 1 KM EAST OF JCT US 89 - EAST | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | | 06/16/03 | PHONE NO: 222-2276 | |
| | 20.840 | km | | $ 4,141,449 | $ 4,083,989 | $ 3,423,398 | | 11/07/03*** | 84% | 104% |
| NH 50-2(50)48 | | | RIVERSIDE CONTRACTING, INC. | | | | | 05/05/03 | F.P.M. MCCORMICK, THOMAS | |
| BIG SKY - NORTH | | COLD MILLING,PLANT MIX OVERLAY & SEAL & COVER | | | | | | 07/07/03 | PHONE NO: 586-5074 | |
| | 21.000 | mi | | $ 1,822,769 | $ 1,827,316 | $ 335,822 | | 11/08/03*** | 18% | 83% |
| SMP 1699(04) | | | A.M. WELLES, INC. | | | | | 05/05/03 | F.P.M. COLLINGWOOD, MATT | |
| BUTTE DISTRICT CRUSH AND STOCK | | CRUSH & STOCKPILE | | | | | | 08/11/03 | PHONE NO: 222-2276 | |
| | 0.000 | mi | | $ 522,675 | $ 624,000 | $ 626,495 | | 02/03/04*** | 98% | 11/01/03 |
| SMP 2299(04) | | | BLAHNIK CONSTRUCTION, INC. | | | | | 05/05/03 | F.P.M. CLARY,DAN | |
| BUTTE DISTRICT CRUSH & STOCKPI | | CRUSH & STOCKPILE | | | | | | 09/23/03 | PHONE NO: 225-4295 | |
| | 0.000 | mi | | $ 306,405 | $ 346,110 | $ 348,194 | | 10/19/03 | 100% | 11/01/03 |
| SMP 2599(04) | | | SCHELLINGER CONST CO.,INC. | | | | | 05/05/03 | F.P.M. FELLOWS,TIM | |
| BUTTE DISTRICT CRUSH & STOCKPI | | CRUSH & STOCKPILE | | | | | | 07/28/03 | PHONE NO: 495-1506 | |
| | 0.000 | km | | $ 382,088 | $ 480,030 | $ 590,251 | | 02/03/04*** | 98% | 11/01/03 |
| BH 1805(9) | | | EDWARD T COPPS CONST. | | | | APPR | 05/07/03 | F.P.M. HARRIS, DEAN | |
| SILVER BOW CREEK-MONTANA STREE | | BRIDGE REHABILITATION | | | | | 07/15/03 | 06/20/03 | PHONE NO: 494-9643 | |
| | 0.000 | km | | $ 341,062 | $ 427,644 | $ 367,692 | | 11/07/03*** | 86% | 84% |
| NH 11-1(42)0 | | | JTL GROUP, INC.-BELGRADE | | | | | 06/02/03 | F.P.M. COLLINGWOOD, MATT | |
| SCOTT STREET - GARDINER | | PLANT BITUMINOUS SURFACING,SEA L & COVER | | | | | | 09/02/03 | PHONE NO: 222-2276 | |
| | 1.700 | km | | $ 341,779 | $ 353,989 | $ 319,196 | | 11/08/03*** | 90% | 63% |
| IM 0002(455) | | | EDWARD T COPPS CONST. | | | | | 06/02/03 | F.P.M. JOHNSON,RICKIE | |
| DISTRICT 2 - SEISMIC RETROFIT | | DISTRICT 2 SEISMIC RETROFIT | | | | | | 07/07/03 | PHONE NO: 285-4943 | |
| | 0.000 | km | | $ 2,207,139 | $ 1,658,567 | $ 918,293 | | 11/12/04*** | 55% | 47% |
| STPP 46-6(3)58 | | | A.M. WELLES, INC. | | | | | 07/07/03 | F.P.M. ARVISH,MIKE | |
| DICKIE BRIDGE - WISE RIVER | | GRADE,GRAVEL,& PLANT MIX SURFA CING | | | | | | 08/14/03 | PHONE NO: 563-7261 | |
| | 0.000 | km | | $ 4,062,929 | $ 3,590,287 | $ 975,766 | | 09/10/04*** | 27% | 29% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| CM 1899(12) | | | | SCHELLINGER CONST CO.,INC. | | | 07/15/03 | F.P.M. HARRIS, DEAN | |
| OFF SYSTEM PAVING - BUTTE | | GRADE,GRAVEL & PLANT MIX SURFA CING | | | | | 10/01/03 | PHONE NO: 494-9643 | |
| | 0.000 km | | $ 590,927 | $ 512,549 | $ 197,308 | | 06/24/40*** | 38% | 71% |
| STPX 81064(5) | | | | SIERRA ROCK AND DIRT, INC. | | | 08/04/03 | F.P.M. MCCORMICK, THOMAS | |
| BIG SKY SPUR SLIDE | | SLIDE CORRECTION & PIPE INSTAL LATION | | | | | 10/06/03 | PHONE NO: 586-5074 | |
| | 0.000 km | | $ 217,724 | $ 239,527 | $ 210,431 | | 11/13/03*** | 88% | 11/13/03 |
| IM 15-3(58)176 | | | | RIVERSIDE CONTRACTING, INC. | | | 09/02/03 | F.P.M. CLARY,DAN | |
| JEFFERSON CITY - HELENA | | PLANT MIX BITUMINOUS SURFACING ,SEAL & COVER,BRIDGE REPAIR | | | | | 10/17/03 | PHONE NO: 225-4295 | |
| | 0.000 km | | $ 7,647,860 | $ 7,529,803 | $ 222,853 | | 10/06/03*** | 3% | 23% |
| AR 23226(1) | | | | H L CONSTRUCTION | | | 09/02/03 | F.P.M. FELLOWS,TIM | |
| CEDAR ST MODIFICATION - HLNA | | REMOVE & REPLACE GUARDRAIL | | | | | 10/14/03 | PHONE NO: 495-1506 | |
| | 0.000 mi | | $ 65,578 | $ 94,944 | $ 55,039 | | 02/03/04*** | 58% | 70% |
| BUTTE DISTRICT TOTALS | | | $104,923,549 | $ 99,014,102 | $ 94,631,222 | | | 86% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 3-1(12)0 F | | | | WICKENS CONSTRUCTION, INC. | | APPR | 08/31/00 | F.P.M. VOSEN, ROBERT | |
| VAUGHN-SUN RIVER (EAST SECTION | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER,2 STRUCTURES | | | | 05/06/03 | 11/14/00 | PHONE NO: 454-5921 | |
| NH 3-1(13)2 F | | | | | | APPR | 12/11/02 | | |
| VAUGHN-SUN RIVER (WEST SECTION | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | 02/21/02 | | | |
| CONTRACT TOTAL | 12.189 | km | $ 12,371,554 | $ 11,306,051 | $ 11,701,155 | | | 100% | 100% |
| BR 444-1(4)4 | | | | SLETTEN CONSTRUCTION CO | | APPR | 09/07/01 | F.P.M. BECKEDAHL MARK | |
| WILLOW CREEK-NORTHEAST OF BLAC | | PRESTRESSED CONCRETE BEAM STRU CTURE & PLANT MIX APPROACHES | | | | 11/14/02 | 10/22/01 | PHONE NO: 873-8624 | |
| BR 444-1(5)4 | | | | | | | 12/02/02 | | |
| CUT BANK CREEK-NORTHEAST OF BL | | PRESTRESSED CONCRETE BEAM STRU CTURE & PLANT MIX APPROACHES | | | | | | | |
| CONTRACT TOTAL | 0.890 | km | $ 1,551,062 | $ 1,672,569 | $ 1,662,906 | | | 100% | 95% |
| NH 1-5(5)308 F | | | | SCHELLINGER CONST CO.,INC. | | APPR | 10/11/01 | F.P.M. BERG, GARY | |
| LOTHAIR - EAST | | GRADING,GRAVEL,PLANT MIX BIT.S URFACE,SEAL & COVER | | | | 02/20/03 | 12/04/01 | PHONE NO: 265-6821 | |
| | 21.569 | km | $ 8,518,696 | $ 9,073,543 | $ 9,172,791 | | 07/15/03 | 100% | 95% |
| IM 15-5(100)291 | | | | SCHELLINGER CONST CO.,INC. | | APPR | 10/11/01 | F.P.M. AAFEDT, RANDY | |
| VAUGHN-NORTH | | GRADE,AGG SURF,COLD MILL,PL MI X BIT SURF,SEAL & COVER,REHAB | | | | 09/18/03 | 11/06/01 | PHONE NO: 454-5920 | |
| | 16.211 | km | $ 12,118,035 | $ 11,612,453 | $ 12,478,579 | | 10/06/03*** | 98% | 89% |
| IM 0002(501) | | | | COP CONSTRUCTION L.L.C. | | APPR | 11/21/01 | F.P.M. VOSEN, ROBERT | |
| DIST 3 - BRIDGE DECK IMPVT | | BRIDGE DECK REHABILITATION | | | | 02/07/03 | 04/03/02 | PHONE NO: 454-5921 | |
| | 0.000 | km | $ 2,676,901 | $ 2,147,208 | $ 2,390,876 | | 09/26/03 | 100% | 127% |
| STPS-NH-STPX-U-P-IM 0002(620) | | | | UNITED RENTALS HWY TECH INC | | | 03/25/02 | F.P.M. KLETTE, MIKE | |
| 2002-D3-DURABLE PAVE. MARK. | | EPOXY PAVEMENT MARKINGS | | | | | 04/24/02 | PHONE NO: 278-7078 | |
| | 0.000 | km | $ 1,107,905 | $ 766,230 | $ 714,561 | | 07/24/02 | 100% | 06/30/02 |
| IM 15-5(99)277 | | | | NORTHERN LINE LAYERS, INC. | | | 04/11/02 | F.P.M. VOSEN, ROBERT | |
| GORE HILL INTERCHANGE - GREAT | | GRADING,GRAVEL,PLANT MIX,DRAIN AGE,GUARDRAIL & SIGNING | | | | | 06/05/02 | PHONE NO: 454-5921 | |
| | 0.000 | km | $ 1,153,215 | $ 1,138,297 | $ 1,067,702 | | 08/27/03 | 100% | 114% |
| STPP 44-1(11)0 | | | | WICKENS CONSTRUCTION, INC. | | PEND | 05/14/02 | F.P.M. KLETTE, MIKE | |
| VALIER - WEST | | GRADE,GRAVEL,PLANT MIX BIT. SU RFACING,2 PRESTRESSED CONC | | | | 10/21/03 | 07/16/02 | PHONE NO: 278-7078 | |
| | 22.610 | km | $ 9,146,530 | $ 8,088,006 | $ 8,890,422 | | 11/08/03*** | 98% | 94% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| BH 9025(33) | | | SLETTEN CONSTRUCTION CO | | | | | 08/09/02 | F.P.M. AAFEDT, RANDY | |
| DEARBORN RIVER - 20 KM SOUTH O | | REHABILITION OF A STEEL TRUSS BRIDGE | | | | | | 11/11/02 | PHONE NO: 454-5920 | |
| | 0.075 | km | | $ 1,016,045 | $ 1,061,094 | $ 1,083,845 | | 10/16/03 | 100% | 78% |
| STPS-BR 234-1(7)9 | | | RIVERSIDE CONTRACTING, INC. | | | | PEND | 08/09/02 | F.P.M. BERG, GARY | |
| 14 KM SOUTH OF HAVRE - SOUTH | | GRADING,GRAVEL,PLANT MIX SURF, SEAL & COVER & CAST IN PLACE | | | | | 12/01/03 | 09/11/02 | PHONE NO: 265-6821 | |
| | 15.700 | km | | $ 5,653,397 | $ 5,690,494 | $ 6,796,304 | | 05/28/04*** | 98% | 81% |
| SFCN 10-2(27)52 | | | PRINCE, INC | | | | APPR | 09/26/02 | F.P.M. BERG, GARY | |
| LOMA - BOX ELDER | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 10/07/03 | 03/04/03 | PHONE NO: 265-6821 | |
| | 59.000 | km | | $ 4,519,540 | $ 4,355,420 | $ 4,690,975 | | 10/17/03 | 100% | 121% |
| SFCN 1-4(27)271 | | | RIVERSIDE CONTRACTING, INC. | | | | APPR | 09/26/02 | F.P.M. BECKEDAHL MARK | |
| SHELBY-WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 09/11/03 | 03/19/03 | PHONE NO: 873-8624 | |
| | 11.389 | km | | $ 772,207 | $ 812,426 | $ 752,825 | | 10/07/03 | 100% | 78% |
| SFCI 15-4(98)196 | | | JIM GILMAN EXCAVATING INC. | | | | APPR | 09/26/02 | F.P.M. CARLSON, JACK | |
| HELENA - NORTH | | SEAL & COVER | | | | | 10/07/03 | 03/04/02 | PHONE NO: 457-0526 | |
| SFCI 15-4(97)200 | | | | | | | APPR | 12/08/03*** | | |
| NORTH OF HELENA - NORTH | | SEAL & COVER | | | | | 10/07/03 | | | |
| CONTRACT TOTAL | 35.075 | mi | | $ 881,249 | $ 782,370 | $ 788,879 | | | 98% | 100% |
| SMP 1899(03) | | | TREASURE STATE CONSTRUCTION | | | | | 09/26/02 | F.P.M. BECKEDAHL MARK | |
| GREAT FALLS DISTRICT - CRUSH A | | STOCKPILE | | | | | | 04/02/03 | PHONE NO: 873-8624 | |
| | 0.000 | km | | $ 487,193 | $ 491,198 | $ 579,271 | | 05/31/03 | 100% | 10/01/03 |
| SFCI 15-4(96)218 | | | JIM GILMAN EXCAVATING INC. | | | | | 09/26/02 | F.P.M. CARLSON, JACK | |
| WOLF CREEK - NORTH & SOUTH | | MILL,FILL,SEAL & COVER | | | | | | 01/20/03 | PHONE NO: 457-0526 | |
| | 17.486 | km | | $ 1,979,293 | $ 1,829,876 | $ 1,821,678 | | 12/08/03*** | 99% | 92% |
| STPU 5201(11) | | | UNITED MAT'LS OF GREAT FALLS | | | | | 09/26/02 | F.P.M. VOSEN, ROBERT | |
| 6TH ST.NW-CENTRAL TO NW BYPASS | | GRADING,GRAVEL,PCCP STORM DRAI N & WATERMAIN | | | | | | 11/12/02 | PHONE NO: 454-5921 | |
| | 0.900 | km | | $ 3,056,743 | $ 2,624,935 | $ 2,624,320 | | 10/06/03*** | 99% | 07/15/03 |
| NH 5203(8) | | | MONTANA LINES, INC | | | | APPR | 11/07/02 | F.P.M. AAFEDT, RANDY | |
| 3RD STREET & SMELTER AVENUE-GR | | LIGHTING,SIGNALS & SIGNING | | | | | 05/29/03 | 03/11/03 | PHONE NO: 454-5920 | |
| | 0.000 | km | | $ 272,936 | $ 323,670 | $ 400,095 | | 08/18/03 | 100% | 39% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| IM 15-7(29)334 | | | | RIVERSIDE CONTRACTING, INC. | | APPR | 11/07/02 | F.P.M. KLETTE, MIKE | |
| CONRAD - NORTH & SOUTH | | PLANT MIX BIT SURFACING,SEAL & COVER,REHABILITAITON OF BRIDG | | | | 09/19/03 | 03/19/03 | PHONE NO: 278-7078 | |
| | 14.512 | km | $ 5,268,192 | $ 4,818,863 | $ 5,087,239 | | 11/10/03 | 100% | 93% |
| NH 1-5(22)321 | | | | RIVERSIDE CONTRACTING, INC. | | | 12/05/02 | F.P.M. BERG, GARY | |
| CHESTER - LIBERTY CO LINE | | MILL,FILL,CEMENT TREATED BASE, PL MIX SURF,SEAL & COVER | | | | | 03/31/03 | PHONE NO: 265-6821 | |
| | 0.018 | km | $ 6,069,230 | $ 5,322,349 | $ 4,857,889 | | 10/06/03*** | 91% | 96% |
| STPHS-IM 0002(627) | | | | UNITED RENTALS HWY TECH INC | | APPR | 02/10/03 | MANAGER NOT FOUND | |
| 1998-D3-ELECTRICAL | | INSTALLATION OF FLASHERS,LIGHT ING & BARRIERS | | | | 09/02/03 | 04/29/02 | | |
| | 0.000 | km | $ 341,174 | $ 338,624 | $ 335,890 | | 10/03/03 | 100% | 104% |
| BR-STPP 80-1(17)4 | | | | M K WEEDEN CONSTRUCTION, INC. | | | 03/10/03 | F.P.M. WOODHOUSE, HAROLD | |
| SHONKIN CREEK-SOUTH OF FT BENT | | CONCRETE PRESTRESSED GIRDER ST RUCTURE,APPROACHES & SLIDE | | | | | 05/27/03 | PHONE NO: 738-4505 | |
| | 1.511 | km | $ 3,079,264 | $ 2,177,751 | $ 1,872,911 | | 10/06/03*** | 86% | 88% |
| SFCS 330-1(13)31 | | | | UNITED MAT'LS OF GREAT FALLS | | | 03/10/03 | F.P.M. VOSEN, ROBERT | |
| CASCADE - EAST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 05/12/03 | PHONE NO: 454-5921 | |
| | 10.128 | km | $ 538,935 | $ 552,387 | $ 524,650 | | 10/03/03 | 100% | 62% |
| STPHS-BR 5809(14) | | | | HELENA SAND & GRAVEL INC | | | 03/10/03 | F.P.M. CARLSON, JACK | |
| NORTH MONTANA AVE-TURN LANE | | GRADING,GRAVEL SURFACING,PLANT MIX BIT.SURFACING,COMPOSITE | | | | | 06/05/03 | PHONE NO: 457-0526 | |
| | 2.130 | km | $ 1,591,986 | $ 1,511,563 | $ 1,458,550 | | 10/24/03*** | 96% | 88% |
| STPS 229-1(3)5 | | | | HELENA SAND & GRAVEL INC | | PEND | 05/05/03 | F.P.M. CARLSON, JACK | |
| NORTH MONTANA AVENUE-HELENA | | COLD MILLING,PLANT MIX SURFACI NG,SEAL & COVER | | | | 11/28/03 | 06/16/03 | PHONE NO: 457-0526 | |
| | 4.095 | km | $ 324,781 | $ 340,800 | $ 367,799 | | 10/22/03 | 100% | 77% |
| IM 15-8(56)366 | | | | J T L GROUP, INC. - HIGHWAY | | PEND | 06/02/03 | F.P.M. BECKEDAHL MARK | |
| SHELBY-NORTH | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | 11/28/03 | 07/21/03 | PHONE NO: 873-8624 | |
| | 23.553 | km | $ 4,235,459 | $ 3,849,800 | $ 3,467,089 | | 10/06/03*** | 90% | 79% |
| CM 5799(8) | | | | PHILLIPS CONSTRUCTION | | | 06/02/03 | F.P.M. BERG, GARY | |
| DOWNTOWN SIDEWALK RAMPS - HAVR | | VAULTED SIDEWALK & SIDEWALK RA MPS | | | | | 07/22/03 | PHONE NO: 265-6821 | |
| | 0.000 | km | $ 112,725 | $ 118,326 | $ 138,454 | | 09/26/03 | 100% | 63% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP 3-3(16)84 | | | | RIVERSIDE CONTRACTING, INC. | | | 06/02/03 | F.P.M. KLETTE, MIKE | |
| JCT. MT 44 - NORTH & SOUTH | | PLANT MIX BITUMINOUS SURFACING | OVERLAY,SEAL & COVER | | | | 08/19/03 | PHONE NO: 278-7078 | |
| | 0.050 km | | $ 887,723 | $ 895,060 | $ 551,038 | | 11/07/03*** | 62% | 83% |
| STPP 10-1(22)0 | | | | COP CONSTRUCTION L.L.C. | | | 06/02/03 | F.P.M. AAFEDT, RANDY | |
| 10TH AVE. SOUTH - RIVER DRIVE | | GRD,PL MIX SURF,PCCP,SIDWALKS, | SIGN,SIG,WATER & STORM DRN, | | | | 07/07/03 | PHONE NO: 454-5920 | |
| | 0.000 km | | $ 11,658,171 | $ 10,894,156 | $ 4,346,961 | | 10/08/04*** | 40% | 07/08/05 |
| NH 1-6(46)333 | | | | RIVERSIDE CONTRACTING, INC. | | | 07/07/03 | F.P.M. BERG, GARY | |
| HILL COUNTY LINE - EAST | | COLD MILLING,PAVEMENT PULVER,C | EMENT TREATED PULVER BASE,HOT | | | | 08/04/03 | PHONE NO: 265-6821 | |
| | 0.000 km | | $ 5,090,707 | $ 5,124,869 | $ 2,876,787 | | 08/06/04*** | 56% | 56% |
| STPS 219-2(2)16 | | | | SCHELLINGER CONST CO.,INC. | | | 07/07/03 | F.P.M. WOODHOUSE, HAROLD | |
| CONRAD - SOUTHWEST | | GRADING,GGRAVEL,PLANT MIX SURF | ACING | | | | 08/04/03 | PHONE NO: 738-4505 | |
| | 0.000 km | | $ 2,349,814 | $ 2,350,696 | $ 1,558,288 | | 11/08/03*** | 66% | 46% |
| CM 5899(20) | | | | HELENA SAND & GRAVEL INC | | | 07/07/03 | F.P.M. CARLSON, JACK | |
| BRADY ST/JOSLYN ST - HELENA | | GRADE,GRAVEL,PLANT MIX BITUMIN | OUS SURFACING,SEAL & COVER,CUR | | | | 08/12/03 | PHONE NO: 457-0526 | |
| | 0.000 km | | $ 437,026 | $ 509,544 | $ 464,131 | | 10/21/03*** | 91% | 92% |
| NH 0002(394) | | | | OMO CONSTRUCTION INC | | | 08/04/03 | F.P.M. BECKEDAHL MARK | |
| D3-NON INTERSTATE GUARDRAIL | | GUARDRAIL & BRIDGE RAIL & ROAD | SIDE SAFETY IMPROVEMENTS | | | | 09/17/03 | PHONE NO: 873-8624 | |
| | 0.000 km | | $ 1,439,604 | $ 1,342,264 | $ 575,382 | | 10/06/03*** | 43% | 40% |
| NH 60-2(61)91 | | | | MONTANA LINES, INC | | | 08/04/03 | F.P.M. VOSEN, ROBERT | |
| 10TH AVE. S & 39TH ST. - GREAT | | TRAFFIC SIGNALS,MEDIAN RECONST | RUCTION & PLANT MIX SURFACING | | | | 08/25/03 | PHONE NO: 454-5921 | |
| | 0.000 km | | $ 113,677 | $ 142,559 | $ 112,666 | | 10/24/03*** | 79% | 53% |
| ER 409-1(6)32 | | | | CENTURY COMPANIES, INC. | | | 11/24/03 | F.P.M. BERG, GARY | |
| MTS 409 SLIDE-S OF WHITLASH | | GRADE,GRAVEL,TOPSOIL SALAVGE & | PLACE,SEED & DRAINAGE | | | | / / | PHONE NO: 265-6821 | |
| | 0.400 mi | | $ 124,605 | $ 138,914 | $ 0 | | 02/03/04*** | 0% | 0% |
| GREAT FALLS DISTRICT TOTALS | | | $110,945,571 | $104,204,365 | $ 96,212,908 | | | 88% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 23-2(18)64 F | | | E.H. OFTEDAL AND SONS, INC. | | | APPR | 11/27/00 | F.P.M. SWANSON, ROBERT E. | |
| OLIVE N & S | | GRADING,GRAVEL,PLANT MIX SURFA CING & PRESTRESSED CONC.BEAM | | | | 12/10/02 | 03/12/01 | PHONE NO: 436-2704 | |
| | 19.100 km | | $ 9,371,165 | $ 10,642,287 | $ 10,591,743 | | 09/19/03 | 100% | 106% |
| NH 23-2(20)56 F | | | E.H. OFTEDAL AND SONS, INC. | | | PEND | 12/19/00 | F.P.M. SWANSON, ROBERT E. | |
| COALWOOD - SOUTH | | GRADING,GRAVEL,PL MIX SURF,SEA L & COVER | | | | 10/29/02 | 02/13/01 | PHONE NO: 436-2704 | |
| | 13.249 km | | $ 7,520,509 | $ 7,095,158 | $ 7,375,550 | | 09/20/03 | 100% | 103% |
| NH 23-1(19)48 F | | | E.H. OFTEDAL AND SONS, INC. | | | APPR | 03/29/01 | F.P.M. RUDE, DWAYNE | |
| COALWOOD-NORTH | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | 05/20/03 | 08/28/01 | PHONE NO: 233-3612 | |
| | 13.300 km | | $ 6,017,266 | $ 6,485,034 | $ 6,660,884 | | 09/20/03 | 100% | 104% |
| STPS 253-1(8)0 | | | J T L GROUP, INC. - HIGHWAY | | | APPR | 04/11/02 | F.P.M. LAUCKNER, JAMES | |
| TERRY-NORTH | | LEVELING,SEAL & COVER AND PIPE REPLACEMENT | | | | 05/20/03 | 05/13/02 | PHONE NO: 377-5296 | |
| | 0.431 km | | $ 1,722,548 | $ 1,648,429 | $ 1,663,263 | | 12/19/02 | 100% | 88% |
| STPP 54-1(7)9 | | | PRINCE, INC | | | | 05/14/02 | F.P.M. SWANSON, ROBERT E. | |
| 2 KM NORTH OF BIDDLE - NORTH | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 07/26/02 | PHONE NO: 436-2704 | |
| | 16.700 km | | $ 1,353,411 | $ 1,285,753 | $ 1,239,693 | | 11/07/03 | 100% | 118% |
| SFCN 57-7(16)297 | | | PRINCE, INC | | | | 06/07/02 | F.P.M. LAUCKNER, JAMES | |
| LINDSAY-EAST & WEST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 09/09/02 | PHONE NO: 377-5296 | |
| | 31.967 km | | $ 1,765,536 | $ 1,772,815 | $ 1,590,979 | | 08/07/03 | 100% | 98% |
| STPP 39-1(33)21 | | | CENTURY COMPANIES, INC. | | | APPR | 06/07/02 | F.P.M. MARTIN, DOUGLAS | |
| COLSTRIP NORTH & SOUTH | | PLANT MIX OVERLAY,MILLING,SEAL & COVER | | | | 05/20/03 | 07/15/02 | PHONE NO: 748-3175 | |
| | 3.400 km | | $ 340,285 | $ 491,988 | $ 526,345 | | 07/22/03 | 100% | 93% |
| STPP-STPE 27-3(8)79 | | | NORTHERN LINE LAYERS, INC. | | | APPR | 07/18/02 | F.P.M. SLASKA, JIM | |
| WIBAUX - NORTH & SOUTH | | COLD MILLING,PLANT MIX OVERLAY ,& SEAL & COVER | | | | 09/19/03 | 08/19/02 | PHONE NO: 377-5296 | |
| STPP 97-1(2)0 | | | | | | PEND | 08/04/03 | | |
| WIBAUX - WEST | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER & LIGHTING | | | | 11/18/03 | | | |
| CONTRACT TOTAL | 0.000 km | | $ 513,074 | $ 671,584 | $ 580,645 | | | 100% | 102% |
| BR 9006(12) | | | (OBS)TRACY COWDREY & ASSOC DBA | | | | 07/18/02 | F.P.M. BACON, DAVID | |
| LITTLE MISSOURI RIVER-EAST OF | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | 09/06/02 | PHONE NO: 377-5296 | |
| | 0.513 km | | $ 752,692 | $ 775,325 | $ 775,205 | | 10/03/03 | 100% | 83% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH-STPE 22-2(19)41 | | | | NORTHERN LINE LAYERS, INC. | | APPR | 07/18/02 | F.P.M. ARTHUR, RONALD T. | |
| PLENTYWOOD - EAST & WEST | | PL MIX OVERLAY,PCCP PAVEMENT,S IDEWALKS,CURB & TRAFFIC SIGNAL | | | | 09/18/03 | 08/27/02 | PHONE NO: 787-5701 | |
| | 1.700 km | | $ 694,859 | $ 844,771 | $ 786,103 | | 09/09/03 | 100% | 147% |
| NH 62-2(18)21 F | | | | M K WEEDEN CONSTRUCTION, INC. | | PEND | 07/18/02 | F.P.M. ARTHUR, RONALD T. | |
| SIOUX PASS - SOUTH | | GRADING,CEMENT-TREATED BASE & PLANT MIX SURFACING | | | | 10/21/03 | 08/21/02 | PHONE NO: 787-5701 | |
| | 9.300 km | | $ 5,342,503 | $ 4,697,074 | $ 5,115,574 | | 10/06/03*** | 98% | 101% |
| BR 9040(10) | | | | COP CONSTRUCTION L.L.C. | | | 07/18/02 | F.P.M. BACON, DAVID | |
| O'FALLON CREEK - SW OF MILDRED | | TRUSS BRIDGE REPLACEMENT & GRA VELED APPROACHES | | | | | 08/19/02 | PHONE NO: 377-5296 | |
| | 0.580 km | | $ 804,603 | $ 867,703 | $ 889,204 | | 10/15/03 | 100% | 94% |
| BR 243-1(7)20 | | | | SLETTEN CONSTRUCTION CO | | | 08/09/02 | F.P.M. KUROKAWA, MARK | |
| BRIDGE REPLACEMENT - NORTH OF | | STRUCTURES & APPROACHES ON BRI DGES | | | | | 10/08/02 | PHONE NO: 653-6721 | |
| | 1.300 km | | $ 2,095,747 | $ 1,863,412 | $ 1,922,306 | | 10/31/03*** | 98% | 96% |
| BR 9011(18) | | | | SLETTEN CONSTRUCTION CO | | | 08/09/02 | F.P.M. BACON, DAVID | |
| CABIN CREEK - S OF GLENDIVE | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | 10/14/02 | PHONE NO: 377-5296 | |
| BR 335-1(12)13 | | | | | | | 10/16/03 | | |
| CEDAR CREEK-20 KM S OF GLENDIV | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | | | |
| CONTRACT TOTAL | 0.116 km | | $ 1,173,525 | $ 1,232,464 | $ 1,225,591 | | | 100% | 78% |
| STPP-NH-STPX 0002(506) | | | | MARTIN CONSTRUCTION INC. | | PEND | 09/06/02 | F.P.M. LAUCKNER, JAMES | |
| D4 CULVERTS - SOUTH | | D4 CULVERTS-SOUTH DRAINAGE IMP ROVMENTS | | | | 10/30/03 | 04/01/03 | PHONE NO: 377-5296 | |
| | 0.000 km | | $ 1,296,016 | $ 1,441,748 | $ 1,463,575 | | 10/24/03 | 100% | 101% |
| STPP 22-1(7)8 | | | | M K WEEDEN CONSTRUCTION, INC. | | | 09/06/02 | F.P.M. MIKE BUTZLAFF | |
| FLAXVILLE - E & W | | GRADING GRAVEL,PLANT MIX BITUM INOUS SURFACING,SEAL & COVER | | | | | 10/31/02 | PHONE NO: 653-6725 | |
| | 11.500 km | | $ 3,982,293 | $ 4,064,874 | $ 2,544,029 | | 11/08/03*** | 63% | 76% |
| BR 9010(11) | | | | SLETTEN CONSTRUCTION CO | | | 09/06/02 | F.P.M. MARK KUROKAWA | |
| POPLAR RIVER-NW OF SCOBEY | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | 03/10/03 | PHONE NO: 653-6721 | |
| | 0.560 km | | $ 618,274 | $ 656,349 | $ 611,355 | | 10/01/03 | 100% | 92% |
| NH-STPE 23-2(24)76 F | | | | E.H. OFTEDAL AND SONS, INC. | | | 09/26/02 | F.P.M. SWANSON, ROBERT E. | |
| BROADUS - EAST | | GRD,A GRVL OR CEMENT BASE COAR SE,PL.MIX OVERLAY,SEAL & COVER | | | | | 11/14/02 | PHONE NO: 436-2704 | |
| | 24.800 km | | $ 15,612,035 | $ 16,306,928 | $ 14,020,508 | | 10/06/03*** | 86% | 63% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| SFCI 94-6(46)218 | | | PRINCE, INC | | | APPR | 09/26/02 | F.P.M. SLASKA, JIM | |
| 4 KM EAST OF GLENDIVE - EAST | | PLANT MIX OVERLAY,SEAL & COVER | | | | 11/17/03 | 07/21/03 | PHONE NO: 377-5296 | |
| | 21.700 km | | $ 6,162,657 | $ 5,982,599 | $ 5,541,442 | | 10/06/03*** | 93% | 114% |
| NH 0002(505) | | | L S C, INC. | | | PEND | 09/26/02 | F.P.M. PISK, RANDAL | |
| D4 CULVERTS - NORTH | | DRAINAGE IMPROVEMENTS | | | | 10/30/03 | 04/21/03 | PHONE NO: 228-9478 | |
| | 0.000 km | | $ 770,078 | $ 802,509 | $ 778,584 | | 10/06/03*** | 97% | 129% |
| NH-STPE 1-8(25)499 F | | | SLETTEN CONSTRUCTION CO | | | | 11/07/02 | F.P.M. KUROKAWA, MARK | |
| US. 2-SACO | | GRD,GRVL,PL MIX BIT SURF,PREST RESSED CONCRETE BEAM BRIDGE | | | | | 02/13/03 | PHONE NO: 653-6721 | |
| | 1.400 km | | $ 1,912,640 | $ 2,075,365 | $ 1,896,232 | | 10/06/03*** | 91% | 99% |
| STPS-PLH 323-1(15)51 | | | WESTWAY CONSTRUCTION, INC. | | | | 11/07/02 | F.P.M. FLEMING, JAY | |
| ALBION - NORTH & SOUTH | | GRADING,GRAVEL SURFACING | | | | | 02/18/03 | PHONE NO: 233-3628 | |
| | 16.800 km | | $ 4,164,409 | $ 3,835,198 | $ 3,546,162 | | 10/06/03*** | 92% | 90% |
| BR 243-1(6)12 | | | DESONIA CONSTRUCTION INC | | | | 11/07/02 | F.P.M. KUROKAWA, MARK | |
| STINKY CREEK-14 KM NW OF SACO | | PRESTRESSED CONCRETE BEAM BRID GE & GRD,GRVL,AGG SURF OF APPR | | | | | 03/13/03 | PHONE NO: 653-6721 | |
| | 0.897 km | | $ 582,174 | $ 494,328 | $ 460,686 | | 10/06/03*** | 93% | 95% |
| NH 23-1(27)33 F | | | RIVERSIDE CONTRACTING, INC. | | | PEND | 11/07/02 | F.P.M. RUDE, DWAYNE | |
| VOLBORG -NORTH AND SOUTH | | GRD,GRVL,PL MIX SURF,SEAL & CO VER,PRESTRESSED CONCRETE BEAM | | | | 11/20/03 | 02/03/03 | PHONE NO: 233-3612 | |
| | 23.534 km | | $ 13,788,907 | $ 12,542,543 | $ 11,855,389 | | 10/06/03*** | 95% | 55% |
| BR 9036(19) | | | SLETTEN CONSTRUCTION CO | | | | 12/05/02 | F.P.M. KUROKAWA, MARK | |
| BEAVER CR. - 5KM NW OF SACO | | PRESTRESSED BEAM TYPE STRUCTUR E & GRAVEL APPROACHES | | | | | 02/13/03 | PHONE NO: 653-6721 | |
| | 0.900 km | | $ 923,342 | $ 889,151 | $ 824,133 | | 10/06/03*** | 93% | 98% |
| IM-STPHS 0002(509) | | | MONTANA LINES, INC | | | | 12/05/02 | F.P.M. LAUCKNER, JAMES | |
| D4 - LIGHTING | | ROADWAY LIGHTING,FLASHING BEAC ONS,SIGNING & LANDSCAPEING | | | | | 05/28/03 | PHONE NO: 377-5296 | |
| | 0.000 km | | $ 1,647,862 | $ 1,351,558 | $ 1,214,547 | | 10/06/03*** | 90% | 94% |
| BR-NH 61-4(21)125 | | | WICKENS CONSTRUCTION, INC. | | | PEND | 04/07/03 | F.P.M. PISK, RANDAL | |
| STRUCTURES - SOUTHWEST OF MALT | | BRIDGE REPLACMENT,PLANT MIX BI TUMINOUS SURFACING | | | | 11/04/03 | 05/05/03 | PHONE NO: 228-9478 | |
| | 0.000 km | | $ 1,600,814 | $ 1,197,964 | $ 1,241,414 | | 10/02/03 | 100% | 71% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPS 246-1(8)0 | | | CENTURY COMPANIES, INC. | | | | 04/07/03 | F.P.M. PISK, RANDAL | |
| GLASGOW - NORTHWEST | | LEVELING,PLANT MIX SURFACING O VERLAY,SEAL & COVER | | | | | 05/21/03 | PHONE NO: 228-9478 | |
| | 0.000 km | | $ 683,372 | $ 785,518 | $ 743,792 | | 09/23/03 | 100% | 88% |
| STPP 39-1(29)12 | | | E.H. OFTEDAL AND SONS, INC. | | | | 05/05/03 | F.P.M. MARTIN, DOUGLAS | |
| COLSTRIP - SOUTH | | GRADE,CEMENT TREATED BASE,PLAN T MIX SURF.SEAL & COVER & | | | | | 07/07/03 | PHONE NO: 748-3175 | |
| | 0.000 km | | $ 8,854,520 | $ 8,292,962 | $ 2,294,005 | | 10/08/04*** | 28% | 54% |
| STPS 251-2(7)45 | | | NORTHERN IMPROVEMENT COMPANY | | | | 05/05/03 | F.P.M. MIKE BUTZLAFF | |
| FLAXVILLE - SOUTH | | PLANT MIX OVERLAY,SEAL & COVER ,STRIPING & BRIDGE RAIL | | | | | 07/11/03 | PHONE NO: 653-6725 | |
| | 0.000 km | | $ 713,156 | $ 851,610 | $ 805,947 | | 10/08/03 | 100% | 98% |
| SFCP 22-1(9)0 | | | NORTHERN IMPROVEMENT CO. | | | | 05/05/03 | F.P.M. MIKE BUTZLAFF | |
| SCOBEY-EAST | | PLANT MIX OVERLAY,SEAL & COVER & CONCRETE SIDWALKS | | | | | 07/02/03 | PHONE NO: 653-6725 | |
| SFCP 32-2(10)39 | | | | | | | 10/24/03*** | | |
| SCOBEY-NORTH & SOUTH | | PLANT MIX OVERLAY,SEAL & COVER ,PORT CEMENT CONC PAV,CONC | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | $ 2,648,206 | $ 2,705,829 | $ 2,359,469 | | | 87% | 76% |
| NH 62-2(17)27 F | | | FRANZ CONSTRUCTION, INC | | | | 07/07/03 | F.P.M. ARTHUR, RONALD T. | |
| NORTHWEST OF SIDNEY - NORTH | | GRADING,CEMENT TREATED BASE,PL ANT MIX SURF,SEAL & COVER | | | | | 08/21/03 | PHONE NO: 787-5701 | |
| | 0.000 km | | $ 9,438,736 | $ 9,760,513 | $ 2,013,355 | | 06/03/05*** | 21% | 30% |
| SFCS 327-1(9)12 | | | EDWARD H SCHWARTZ CONST., INC. | | | | 08/04/03 | F.P.M. ARTHUR, RONALD T. | |
| SLIDE - SE OF BAINVILLE | | GRADING,TOPSOIL SALVAGE & PLAC E,SEEDING,& FENCING | | | | | 08/23/03 | PHONE NO: 787-5701 | |
| | 0.000 km | | $ 371,650 | $ 206,324 | $ 60,708 | | 12/08/03*** | 29% | 80% |
| STPHS 37-2(26)60 | | | CENTURY COMPANIES, INC. | | | | 08/04/03 | F.P.M. LAUCKNER, JAMES | |
| 2001-ASHLAND-WEST | | PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER | | | | | 09/16/03 | PHONE NO: 377-5296 | |
| | 2.211 km | | $ 224,501 | $ 377,432 | $ 219,551 | | 02/03/04*** | 58% | 67% |
| BR 9046(10) | | | SLETTEN CONSTRUCTION CO | | | | 09/02/03 | F.P.M. KUROKAWA, MARK | |
| BIG MUDDY CREEK - SE OF REDSTO | | PRESTRESSED CONCRETE BEAM STRU CTURE & APPROACHES WITH GRAVEL | | | | | 11/03/03 | PHONE NO: 653-6721 | |
| | 0.000 km | | $ 659,355 | $ 612,920 | $ 21,889 | | 10/21/03*** | 4% | 10% |
| STPP 26-1(13)1 | | | SLETTEN CONSTRUCTION CO | | | | 09/02/03 | F.P.M. BACON, DAVID | |
| YELLOWSTONE R. - S.E. OF SIDNE | | REMOVE EXISTING REINFORCED BRI DGE PIERS | | | | | 10/06/03 | PHONE NO: 377-5296 | |
| | 0.000 km | | $ 223,395 | $ 207,615 | $ 200,184 | | 11/20/03 | 100% | 01/01/04 |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NHTSA 0002(393) | | | | H L CONSTRUCTION | | | 10/06/03 | F.P.M. PISK, RANDAL | |
| D4-NON-INTERSTATE GUARDRAIL | | GRUARDRAIL & BRIDGE RAIL | | | | | / / | PHONE NO: 228-9478 | |
| | 0.000 | km | $ 2,115,792 | $ 1,699,692 | $ 0 | | 11/08/03*** | 0% | 0% |
| STPP 39-1(35)25 | | | | COLSTRIP ELECTRIC, INC. | | | 11/24/03 | F.P.M. MARTIN, DOUGLAS | |
| LUMINAIRES - COLSTRIP | | INTERSECTION LIGHTING | | | | | / / | PHONE NO: 748-3175 | |
| | 0.000 | mi | $ 20,801 | $ 23,995 | $ 0 | | 12/08/03*** | 0% | 0% |
| GLENDIVE DISTRICT TOTALS | | | $118,482,705 | $117,539,319 | $ 95,660,042 | | | 81% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 9048(11) | | | | EDWARD T COPPS CONST. | | APPR | 03/16/00 | F.P.M. STUDEBAKER, RAYMOND | |
| STILLWATER RIVER-N.E. OF ABSAR | | GR.,AGG.APPROACHES,PRESTRESSED | | CONCRETE BEAM BRIDGE | | 08/13/01 | 04/05/00 | PHONE NO: 657-0273 | |
| | 0.663 | km | $ 1,183,040 | $ 823,782 | $ 945,603 | | 03/18/02 | 100% | 98% |
| NH 4-1(23)0 F | | | | CENTURY COMPANIES, INC. | | PEND | 12/19/00 | F.P.M. BERGEN, PERRY | |
| WARREN - NORTH & SOUTH | | GRADING,AGG SURF,PL MIX BIT SU | | RF,COLD IN-PLACE RECYCLE, | | 10/23/03 | 03/05/01 | PHONE NO: 657-0259 | |
| | 20.497 | km | $ 7,351,605 | $ 6,409,592 | $ 7,176,949 | | 10/06/03*** | 98% | 102% |
| IM 90-7(72)392 | | | | COP CONSTRUCTION L.L.C. | | APPR | 03/29/01 | F.P.M. STUDEBAKER, RAYMOND | |
| REEDPOINT-E & W STRUCTURES | | STRUCTURE REHABILITATION | | | | 01/17/02 | 04/26/01 | PHONE NO: 657-0273 | |
| | 0.355 | km | $ 934,791 | $ 1,085,191 | $ 1,575,428 | | 07/14/03 | 100% | 86% |
| BR 311-2(8)7 | | | | COP CONSTRUCTION L.L.C. | | APPR | 11/21/01 | F.P.M. SLOE, DAVID A. | |
| BUCKINGHAM COULEE - 5 KM E. OF | | BOX CULVERT & APPROACHES | | | | 11/12/02 | 12/18/01 | PHONE NO: 657-0269 | |
| | 0.596 | km | $ 418,763 | $ 332,069 | $ 379,903 | | 11/26/02 | 100% | 87% |
| NH 61-3(14)55 | | | | M K WEEDEN CONSTRUCTION, INC. | | PEND | 11/21/01 | F.P.M. FLOERCHINGER EPM 03 | |
| BOHEMIAN CORNER - SOUTH | | PULVERIZE,WIDENING,PL MIX SURF | | ACING,SEAL & COVER | | 10/23/03 | 04/08/02 | PHONE NO: 538-1326 | |
| | 19.008 | km | $ 4,195,363 | $ 3,761,168 | $ 4,078,650 | | 10/06/03 | 100% | 86% |
| BR 61-3(17)67 | | | | EDWARD T COPPS CONST. | | APPR | 02/28/02 | F.P.M. FLOERCHINGER EPM 03 | |
| BOX ELDER CR. - NE OF ROY | | CONSTRUCTION OF A CAST IN PLAC | | E CONCRETE BRIDGE | | 05/20/03 | 05/14/02 | PHONE NO: 538-1326 | |
| | 0.100 | km | $ 419,938 | $ 442,247 | $ 392,671 | | 07/17/03 | 100% | 97% |
| IM 0002(574) | | | | MARVIN A. REHBEIN | | APPR | 05/14/02 | F.P.M. SANDINE, DON (TEMP) | |
| D5 - INTERSTATE FENCING | | INTERSTATE FENCING & CATTLE GU | | ARD IMPROVEMENTS | | 09/09/03 | 06/17/02 | PHONE NO: 657-0267 | |
| | 0.000 | km | $ 1,501,410 | $ 1,769,836 | $ 1,750,044 | | 12/08/03*** | 99% | 85% |
| BR 14-5(23)155 | | | | J & S CONSTRUCTION INC. | | APPR | 05/14/02 | F.P.M. SANDINE, DON (TEMP) | |
| DRAINAGE-13 KM NORTHEAST OF LA | | GRADING,GRAVEL,PLANT MIX SURFA | | CING,SEAL & COVER APP,REINF. | | 05/20/03 | 08/12/02 | PHONE NO: 657-0267 | |
| | 0.740 | km | $ 608,309 | $ 589,139 | $ 680,267 | | 08/08/03 | 100% | 108% |
| IM 90-8(150)427 | | | | J T L GROUP, INC. - HIGHWAY | | APPR | 05/14/02 | F.P.M. SHUPAK,TOM | |
| PARK CITY - MOSSMAIN | | MILL,HOT RECYCLE,PMS OVERLAY,S | | EAL & COVER | | 05/29/03 | 06/24/02 | PHONE NO: 657-0271 | |
| STPS 532-1(8)0 | | | | | | APPR | 10/16/03 | | |
| LAUREL - NORTH | | PAVEMENT PULVERIZATION,TOP COU | | RSE,PMS OVERLAY,SEAL & COVER | | 05/29/03 | | | |
| CONTRACT TOTAL | 0.046 | km | $ 4,931,837 | $ 3,814,173 | $ 3,752,114 | | | 100% | 99% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| BR 9002(30) | | | EDWARD T COPPS CONST. | | | | APPR | 05/14/02 | F.P.M. TAYLOR, MIKE (TEMP) | |
| FLY CREEK - 25KM WEST OF HARDI | | BRIDGE REPLACEMENT & APPROACH ROADWAY WORK | | | | | 05/29/03 | 07/30/02 | PHONE NO: 657-0264 | |
| | 0.320 km | | | $ 379,410 | $ 396,112 | $ 394,998 | | 10/15/03 | 100% | 121% |
| NH 14-4(16)130 | | | PRINCE, INC | | | | PEND | 07/18/02 | F.P.M. MUHLBEIER, JAY | |
| RYEGATE - EAST | | SHOULDER WIDEN,PMS OVERLAY,SEA L & COVER | | | | | 11/05/03 | 09/16/02 | PHONE NO: 665-2774 | |
| | 11.424 km | | | $ 1,733,378 | $ 1,709,134 | $ 1,784,921 | | 09/05/03 | 100% | 92% |
| NH 57-3(38)81 | | | CENTURY COMPANIES, INC. | | | | PEND | 08/09/02 | F.P.M. FLOERCHINGER EPM 03 | |
| MAIN STREET - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPROVEM | | | | | 10/27/03 | 03/25/03 | PHONE NO: 538-1326 | |
| SFCU 7111(3) | | | | | | | | 10/23/03 | | |
| MAIN ST SOUTH - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPOVEME | | | | | | | | |
| STPP 43-1(23)0 | | | | | | | PEND | | | |
| MAIN ST NORTH - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPROVEM | | | | | 10/27/03 | | | |
| CONTRACT TOTAL | 0.000 km | | | $ 1,027,189 | $ 966,215 | $ 1,022,897 | | | 100% | 98% |
| STPHS 532-1(4)12 | | | J & S CONSTRUCTION INC. | | | | APPR | 09/06/02 | F.P.M. BERGEN, PERRY | |
| SLOPE FLATTENING-NORTH OF LAUR | | SLOPE FLATTENING-NORTH OF LAUR EL | | | | | 05/30/03 | 11/08/02 | PHONE NO: 657-0259 | |
| | 0.840 km | | | $ 121,638 | $ 118,008 | $ 131,740 | | 05/19/03 | 100% | 40% |
| BR 308-1(23)0 | | | TAMIETTI CONST. CO., INC. | | | | | 09/06/02 | F.P.M. TAYLOR, MIKE (TEMP) | |
| ROCK CREEK-RED LODGE | | PRESTRESSED CONCRETE BEAM BRID GE,GRADING,AGGREGATE,PLANT MIX | | | | | | 10/28/02 | PHONE NO: 657-0264 | |
| | 0.274 km | | | $ 1,090,505 | $ 998,351 | $ 916,361 | | 10/06/03*** | 92% | 109% |
| STPU 1020(15) | | | (OBS) LONG CONSTRUCTION, INC. | | | | PEND | 09/06/02 | F.P.M. TAYLOR, MIKE (TEMP) | |
| MONTANA AVE OVERPASS-BILLINGS | | STRUCTURE REHABILITAION | | | | | 10/27/03 | 10/15/02 | PHONE NO: 657-0264 | |
| | 0.000 km | | | $ 640,269 | $ 547,393 | $ 786,409 | | 12/08/03*** | 98% | 79% |
| BR 9014(22) | | | WICKENS CONSTRUCTION, INC. | | | | APPR | 09/06/02 | F.P.M. FLOERCHINGER EPM 03 | |
| MCDONALD CR. - SW OF GRASS RAN | | BOX CULVERT & APPROACHES | | | | | 05/30/03 | 11/12/02 | PHONE NO: 538-1326 | |
| | 0.400 km | | | $ 238,775 | $ 222,735 | $ 223,586 | | 04/24/03 | 100% | 5% |
| STPS 298-1(7)4 | | | WESTWAY CONSTRUCTION, INC. | | | | | 09/26/02 | F.P.M. SLOE, DAVID A. | |
| 6 KM SOUTH OF BIG TIMBER-SOUTH | | GRADING,AGGREGATE,PLANT MIX BI T.SURFACING,SEAL & COVER | | | | | | 01/20/03 | PHONE NO: 657-0269 | |
| | 7.088 km | | | $ 3,401,747 | $ 3,314,260 | $ 3,410,528 | | 11/08/03*** | 98% | 90% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 419-1(9)21 | | | | COP CONSTRUCTION L.L.C. | | | 09/26/02 | F.P.M. TAYLOR, MIKE (TEMP) | |
| WEST FORK STILLWATER - STRUCTU | | GRADING,GRAVEL & CONSTRUCTION OF PRESTRESSED CONCRETE STRUCT | | | | | 12/10/02 | PHONE NO: 657-0264 | |
| | 0.895 | km | $ 1,124,373 | $ 1,141,994 | $ 1,044,797 | | 10/06/03*** | 91% | 96% |
| BR 56788(5) | | | | J & S CONSTRUCTION INC. | | APPR | 09/26/02 | F.P.M. STUDEBAKER, RAYMOND | |
| ARROW CREEK - NE OF WORDEN | | REM EXIST STRCT,DBL RE CONC BO X,GRD,GRVL SURF, PL MIX SURF | | | | 07/14/03 | 03/11/03 | PHONE NO: 657-0273 | |
| | 0.140 | km | $ 230,119 | $ 222,807 | $ 267,835 | | 07/16/03 | 100% | 83% |
| STPP 14-5(18)189 | | | | M K WEEDEN CONSTRUCTION, INC. | | PEND | 09/26/02 | F.P.M. FAVERO, CRAIG | |
| MUSSELSHELL E & W | | GRADING,GRAVEL & PLANT MIX SUR FACING | | | | 11/26/03 | 11/25/02 | PHONE NO: 323-3699 | |
| | 10.400 | km | $ 7,998,888 | $ 7,841,903 | $ 7,259,748 | | 11/08/03*** | 93% | 72% |
| STPHS 4-2(21)54 | | | | JTL GROUP, INC.-BILLINGS | | | 11/07/02 | F.P.M. SHUPAK,TOM | |
| SIGNALS-LAUREL INTERCHANGE | | SIGNALS-LAUREL INTERCHANGE,SIG NALS & TURNBAY | | | | | 04/29/03 | PHONE NO: 657-0271 | |
| | 0.000 | km | $ 194,740 | $ 193,371 | $ 170,561 | | 08/06/03 | 100% | 78% |
| BR 9052(17) | | | | H & H CONTRACTING | | PEND | 02/10/03 | F.P.M. STUDEBAKER, RAYMOND | |
| MUGGINS CREEK - 2 KM N OF MYER | | GRADING,INSTALLATION OF A REIN FORACED CONCRETE BOX CULVERT | | | | 10/24/03 | 05/02/03 | PHONE NO: 657-0273 | |
| | 0.050 | km | $ 106,580 | $ 94,362 | $ 113,487 | | 11/04/03 | 100% | 58% |
| SFCS 236-1(11)0 | | | | PRINCE, INC | | | 02/10/03 | F.P.M. FLOERCHINGER EPM 03 | |
| HILGER - NORTH | | CRACK SEALING & SEAL & COVER | | | | | 04/24/03 | PHONE NO: 538-1326 | |
| | 37.833 | km | $ 528,523 | $ 511,546 | $ 471,590 | | 10/03/03 | 100% | 84% |
| SFCS 311-1(1)0 | | | | CENTURY COMPANIES, INC. | | | 04/07/03 | F.P.M. STUDEBAKER, RAYMOND | |
| HYSHAM INTERCHANGE - WEST | | OVERLAY,LEVELING,SEAL & COVER | | | | | 07/14/03 | PHONE NO: 657-0273 | |
| SFCS 310-1(1)0 | | | | | | | 11/08/03*** | | |
| CUSTER-NORTH | | PLANT MIX BITUMINOUS SURFACE O VERLAY & SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | $ 933,141 | $ 934,711 | $ 895,560 | | | 96% | 68% |
| SFCS 300-1(7)0 | | | | PRINCE, INC | | | 04/07/03 | F.P.M. MUHLBEIER, JAY | |
| RYEGATE - SOUTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 05/08/03 | PHONE NO: 665-2774 | |
| | 0.000 | km | $ 602,581 | $ 519,508 | $ 525,245 | | 09/05/03 | 100% | 80% |
| NH 63-2(6)19 | | | | CENTURY COMPANIES, INC. | | | 05/05/03 | F.P.M. FLOERCHINGER, LARRY | |
| 1 KM N OF JUDITH GAP-N | | PLANT MIX OVERLAY,SEAL & COVER | | | | | / / | PHONE NO: 538-1326 | |
| | 2.028 | km | $ 891,664 | $ 931,425 | $ 185,392 | | 11/08/03*** | 20% | 62% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| STPS 0002(664) | | | H L CONSTRUCTION | | | | PEND | 05/05/03 | F.P.M. STUDEBAKER, RAYMOND | |
| SHILOH ROAD/SOUTH FRONTAGE ROA | | PLANT MIX OVERLAY,SEAL & COVER ,& REVISE BRIDGE RAIL | | | | | 10/28/03 | 06/10/03 | PHONE NO: 657-0273 | |
| | 0.047 | km | | $ 306,969 | $ 364,592 | $ 453,833 | | 10/21/03*** | 98% | 98% |
| STPP 14-5(16)196 | | | WICKENS CONSTRUCTION, INC. | | | | APPR | 05/05/03 | F.P.M. BERGEN, PERRY | |
| MELSTONE-EAST & WEST | | GRADE,GRAVEL,PLANT MIX SURFACE & SEAL & COVER | | | | | 07/17/03 | 06/26/03 | PHONE NO: 657-0259 | |
| | 0.000 | mi | | $ 9,701,519 | $ 10,099,238 | $ 3,376,867 | | 11/08/03*** | 33% | 36% |
| SMP 5699(04) | | | J E M ENTERPRISES | | | | | 05/05/03 | F.P.M. STUDEBAKER, RAYMOND | |
| BILLINGS DISTRICT CRUSH AND ST | | CRUSH & STOCKPILE | | | | | | 08/25/03 | PHONE NO: 657-0273 | |
| | 0.000 | km | | $ 167,670 | $ 200,612 | $ 190,859 | | 10/22/03 | 100% | 11/01/03 |
| NH 37-1(23)0 | | | E.H. OFTEDAL AND SONS, INC. | | | | | 06/02/03 | F.P.M. MUHLBEIER, JAY | |
| BATTLEFIELD-EAST | | SURF RECON,GRD,AGG SUBBASE,CEM ENT TRTD BASE,PL MIX BIT SURF | | | | | | / / | PHONE NO: 665-2774 | |
| | 0.000 | km | | $ 13,107,362 | $ 15,196,471 | $ 630,043 | | 11/12/04*** | 4% | 2% |
| IM 90-7(75)360 | | | SCHELLINGER CONST CO.,INC. | | | | | 07/07/03 | F.P.M. SHUPAK,TOM | |
| DEHART-EAST & WEST | | GRADING,GRAVEL,PLANT MIX SURFA CING AND DIGOUTS | | | | | | 08/04/03 | PHONE NO: 657-0271 | |
| | 0.000 | km | | $ 8,690,235 | $ 8,322,646 | $ 3,220,281 | | 09/10/04*** | 39% | 48% |
| NH 0002(593) | | | H L CONSTRUCTION | | | | | 09/02/03 | F.P.M. STUDEBAKER, RAYMOND | |
| D5-NON-INTERSTATE GUARDRAIL | | GUARDRAIL & BRIDGE RAIL | | | | | | 10/21/03 | PHONE NO: 657-0273 | |
| | 0.000 | km | | $ 568,920 | $ 508,267 | $ 145,447 | | 10/06/03*** | 29% | 29% |
| MT (008) | | | COP CONSTRUCTION L.L.C. | | | | | 09/02/03 | F.P.M. TAYLOR, MIKE (TEMP) | |
| SLIDE REPAIR - BEARTOOTH PASS | | DIGOUTS,GRAVEL,PCCP & PLANT MI X BITUMINOUS SURFACING | | | | | | 10/16/03 | PHONE NO: 657-0264 | |
| | 0.400 | km | | $ 1,084,158 | $ 496,721 | $ 149,604 | | 12/08/03*** | 30% | 05/28/04 |
| BR 568-1(13)0 | | | SLETTEN CONSTRUCTION CO | | | | | 10/06/03 | F.P.M. TAYLOR, MIKE (TEMP) | |
| BNRR-2 KM WEST OF POMPEY'S PIL | | CONCRETE PRESTRESSED BEAM STRU CTURE & APPROACHES | | | | | | 11/19/03 | PHONE NO: 657-0264 | |
| IM 94-1(64)23 | | | | | | | | 10/06/03*** | | |
| POMPEY'S PILLAR INTERCHANGE | | GRADING,GRAVEL & PLANT MIX BIT UMNIOUS SURFACING | | | | | | | | |
| CONTRACT TOTAL | 0.317 | km | | $ 3,316,371 | $ 3,366,137 | $ 38,659 | | | 1% | 0% |
| STPP 78-2(20)33 | | | COP CONSTRUCTION L.L.C. | | | | | 10/06/03 | F.P.M. BERGEN, PERRY | |
| WOODARD AVENUE - ABSAROKEE | | GRADE,GRAVEL,PLANT MIX SURFACI NG,SIDEWALK,WATERLINE REPLACEM | | | | | | / / | PHONE NO: 657-0259 | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP 78-2(22)33 | | | | | | | 11/08/03*** | | |
| LIGHTING - WOODARD AVENUE - AB | | ELECTRICAL IMPROVEMENTS | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | $ 2,633,184 | $ 3,005,240 | $ 30,052 | | | 1% | 0% |
| BR 9002(31) | | | | SLETTEN CONSTRUCTION CO | | | 10/06/03 | F.P.M. MUHLBEIER, JAY | |
| PASS CREEK-2 KM SW OF WYOLA | | PRESTRESSED BEAM BRIDGE & GRAD ING,AGGREGATE,PLANT MIX SURFAC | | | | | / / | PHONE NO: 665-2774 | |
| | 0.031 | mi | $ 698,158 | $ 750,662 | $ 7,506 | | 11/05/04*** | 1% | 0% |
| BILLINGS DISTRICT TOTALS | | | $ 83,063,122 | $ 82,001,618 | $ 48,580,433 | | | 56% | |
| TOTALS FOR ALL PROJECTS: | | | $513,811,013 | $497,243,098 | $416,390,963 | | | 79% | |

STATE DOCUMENTS COLLECTION

S
625.704
H3CR
DEC 31, 2003

JAN 16 2004

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA STATE LIBRARY
3 0864 1002 4466 7

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/03
*** MISSOULA DISTRICT ***



| PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| CM-BR 8107(12) | | | | BODELL CONSTRUCTION COMPANY | | PEND | 02/08/00 | F.P.M. HEMBREE, TAMI | |
| CLARK FORK - MISSOULA | | GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT | | | | 10/22/02 | 04/11/00 | PHONE NO: 523-5856 | |
| | 0.539 km | | $ 5,510,210 | $ 7,017,632 | $ 7,385,822 | | 12/27/02 | 100% | 104% |
| BR 1-2(86)180 | | | | FRONTIER-WEST, L.L.C. | | PEND | 07/13/01 | F.P.M. KALBERG, J. GARY | |
| MIDDLE FORK FLATHEAD RIVER-SE | | CONST.OF WELDED PLT GIRDEER BR IDGE.GR,GRVL,PL.MIX SURF.& | | | | 11/14/03 | 09/10/01 | PHONE NO: 751-2040 | |
| | 0.570 km | | $ 3,765,960 | $ 3,786,455 | $ 3,793,460 | | 10/25/03 | 100% | 98% |
| NH 41(24) | | | | D.H. BLATTNER & SONS, INC. | | | 07/13/01 | F.P.M. BENEDIK, TOM | |
| CAMP CREEK RESTORATION | | GR,GRVL,PL.MIX SURF,SEAL & COV ER,PRESTRESSED CONCRETE BRIDGE | | | | | 08/15/01 | PHONE NO: - | |
| NH 7-1(58)9 F | | | | | | APPR | 11/18/03 | | |
| SULA N&S | | WETLAND MITIGATION,STREAM PROT ECTION | | | | 09/23/03 | | | |
| CONTRACT TOTAL | 11.821 km | | $ 12,382,249 | $ 10,723,011 | $ 12,276,088 | | | 100% | 114% |
| IM 90-3(79)173 | | | | JIM GILMAN EXCAVATING INC. | | PEND | 12/13/01 | F.P.M. MAART, WILLIAM W | |
| GARRISON-BECK HILL | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | 11/06/03 | 03/08/02 | PHONE NO: 523-5863 | |
| IM 90-3(80)180 | | | | | | PEND | 10/06/03*** | | |
| BECK HILL-DEER LODGE WESTBOUND | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | 11/06/03 | | | |
| IM 90-3(83)163 | | | | | | PEND | | | |
| GOLD CREEK-EAST & WEST | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | 11/13/03 | | | |
| CONTRACT TOTAL | 41.224 km | | $ 12,435,994 | $ 11,751,484 | $ 11,810,438 | | | 98% | 108% |
| STPP 56-1(3)0 | | | | JTL GROUP,INC.-DBA A-1 PAVING | | PEND | 02/20/02 | F.P.M. HAM, DANIEL | |
| BULL LAKE - SOUTH | | WIDENING,PULVERIZING,PL MIX OV ERLAY,SIGNING & BRIDGE REPAIR | | | | 11/13/03 | 04/01/02 | PHONE NO: 295-4049 | |
| | 26.559 km | | $ 4,721,656 | $ 4,754,719 | $ 5,423,258 | | 08/12/03 | 100% | 119% |
| STPX 45(29) | | | | GOOSE BAY EQUIPMENT, INC. | | | 02/28/02 | F.P.M. JOHNSON, ROBERT L. | |
| DIXON WETLAND MITIGATION | | WETLAND MITIGATION | | | | | 04/03/02 | PHONE NO: 523-5864 | |
| | 0.000 km | | $ 295,397 | $ 182,102 | $ 235,402 | | 02/15/04*** | 98% | 06/01/02 |
| NH 24-1(55)16 | | | | MT MAT'LS, INC.(DBA)LS JENSEN | | PEND | 04/11/02 | F.P.M. JOHNSON, ROBERT L. | |
| POTOMAC-EAST | | PLANT MIX OVERLAY AND SEAL & C OVER | | | | 10/31/03 | 06/24/02 | PHONE NO: 523-5864 | |
| SFCS 271-2(2)18 | | | | | | PEND | 09/30/03 | | |
| HELMVILLE-EAST & WEST | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | 12/03/03 | | | |
| SFCS 348-1(4)0 | | | | | | | | | |
| PHILIPSBURG-WEST | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | | | | |
| SFCP 19-1(26 )27 | | | | | | APPR | | | |
| GEORGETOWN LAKE-NORTH | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER | | | | 10/07/03 | | | |
| CONTRACT TOTAL | 30.671 km | | $ 3,281,528 | $ 2,797,999 | $ 2,902,045 | | | 100% | 93% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BH 52-2(27)50 | | | | EDWARD T COPPS CONST. | | APPR | 04/11/02 | F.P.M. MITCHELL, JAMES D. | |
| SPRING CR - E OF KALISPELL | | BRIDGE DECK REHABILITATION | | | | 05/20/03 | 06/11/02 | PHONE NO: 751-2046 | |
| | 0.000 | km | $ 215,865 | $ 307,216 | $ 302,253 | | 02/15/04*** | 98% | 97% |
| SFCP 6-1(93)69 | | | | RIVERSIDE CONTRACTING, INC. | | APPR | 05/14/02 | F.P.M. ROBERTS, JAMES | |
| WEEKSVILLE - EAST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | 10/07/03 | 05/31/02 | PHONE NO: 751-2041 | |
| STPP 6-1(96)51 | | | | | | APPR | 06/12/03 | | |
| THOMPSON FALLS - EAST | | SEAL & COVER | | | | 09/18/03 | | | |
| STPP 6-1(97)91 | | | | | | | | | |
| PERMA - EAST & WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | | |
| SFCS 559-1(1)0 | | | | | | | | | |
| JCT US 93 - EAST | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 36.300 | km | $ 942,391 | $ 978,960 | $ 952,621 | | | 100% | 102% |
| SMP 2099(03) | | | | BLAHNIK CONSTRUCTION, INC. | | | 07/18/02 | F.P.M. BENEDIK, TOM | |
| MISSOULA AND BUTTE DISTRICTS - | | CRUSH & STOCKPILES | | | | | 08/20/02 | PHONE NO: - | |
| | 0.000 | mi | $ 405,203 | $ 499,917 | $ 502,553 | | 10/23/02 | 100% | 10/01/02 |
| SMP 3299(03) | | | | HERB RICHARDS CONSTRUCTION CO. | | | 07/18/02 | F.P.M. SULLIVAN, SHEILA | |
| MISSOULA DISTRICT - CRUSH AND | | CRUSH & STOCKPILE | | | | | 08/21/02 | PHONE NO: 523-5877 | |
| | 0.000 | mi | $ 296,700 | $ 268,370 | $ 265,890 | | 12/15/02 | 100% | 10/01/02 |
| SFCP 1-2(119)129 | | | | JTL GROUP, INC. - KALISPELL | | | 09/26/02 | F.P.M. ROBERTS, JAMES | |
| GLACIER AIRPORT - NORTH | | LEVELING,PMS,OVERLAY & SEAL & COVER | | | | | 04/21/03 | PHONE NO: 751-2041 | |
| | 7.356 | km | $ 1,465,780 | $ 1,058,278 | $ 984,474 | | 10/03/03 | 100% | 89% |
| IM 90-1(138)5 | | | | BODELL CONSTRUCTION COMPANY | | PEND | 09/26/02 | F.P.M. JOHNSON, ROBERT L. | |
| DENA MORA REST AREA | | REST AREAS,SIT IMPROVEMENTS,LA NDSCAPING & RELATED WORK | | | | 11/19/03 | 12/10/02 | PHONE NO: 523-5864 | |
| | 0.000 | mi | $ 3,533,077 | $ 2,940,415 | $ 2,878,542 | | 10/06/03*** | 98% | 91% |
| BR 9032(33) | | | | FRONTIER-WEST, L.L.C. | | | 11/07/02 | F.P.M. KALBERG, J. GARY | |
| SWAN RIVER - WEST OF CONDON | | RECONSTR.OF GRVL APP & NEW PRE STRESSED CONCRETE BULB TEE STR | | | | | 04/10/03 | PHONE NO: 751-2040 | |
| | 0.240 | km | $ 642,053 | $ 461,181 | $ 409,107 | | 02/15/04*** | 89% | 99% |
| STPP 1-2(116)123 | | | | OMO CONSTRUCTION INC | | | 12/05/02 | F.P.M. MITCHELL, JAMES D. | |
| US2/MT35 OVERHEAD SIGN - KALIS | | US2/MT35 OVERHEAD SIGN-KALISPE LL | | | | | / / | PHONE NO: 751-2046 | |
| | 0.000 | km | $ 24,188 | $ 28,000 | $ 0 | | 02/15/04*** | 0% | 0% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| BR 9039(33) | | | FRONTIER-WEST, L.L.C. | | | | | 02/10/03 | F.P.M. HEMBREE, TAMI | |
| CLARK FORK - EAST OF DRUMMOND | | REPLACEMENT OF A THROUGH TRUSS BRIDGE W/PRESTRESSED CONCRETE | | | | | | 03/24/03 | PHONE NO: 523-5856 | |
| | 0.300 | km | | $ 894,600 | $ 713,538 | $ 697,984 | | 10/27/03 | 100% | 83% |
| IM 90-1(141)0 | | | ACME CONCRETE PAVING, INC. | | | | | 03/10/03 | F.P.M. JOHNSON, ROBERT L. | |
| LOOKOUT PASS - EAST | | PCCP REPLACMENT,JOINT & CRACK SEALING & BRIDGE REPAIR | | | | | | 04/15/02 | PHONE NO: 523-5864 | |
| | 44.800 | km | | $ 5,983,704 | $ 8,541,627 | $ 6,096,317 | | 09/03/04*** | 71% | 66% |
| BR 41-1(16)32 | | | FRONTIER-WEST, L.L.C. | | | | PEND | 03/10/03 | F.P.M. HEMBREE, TAMI | |
| BLACKFOOT RIVER - 12 KM NE HEL | | GRADING,GRAVEL,PLANT MIX & CON STRUCTION OF GIRDER STRUCTURE | | | | | 11/06/03 | 04/07/03 | PHONE NO: 523-5856 | |
| | 1.200 | km | | $ 2,110,268 | $ 1,777,055 | $ 1,768,416 | | 06/18/04*** | 99% | 59% |
| STPHS 0002(646) | | | MONTANA LINES, INC | | | | APPR | 03/10/03 | F.P.M. MITCHELL, JAMES D. | |
| 1998 - D1 - ELECTRICAL | | SIGNING,ELECTRICAL & RUMBLE ST RIPS | | | | | 09/19/03 | 06/26/03 | PHONE NO: 751-2046 | |
| | 0.000 | km | | $ 41,788 | $ 51,569 | $ 53,442 | | 09/16/03 | 100% | 57% |
| BH 0002(507) | | | CONCRETE BARRIER | | | | | 03/10/03 | F.P.M. KALBERG, J. GARY | |
| D1 - SEISMIC REHAB | | SEISMIC BRIDGE REHABILITATION | | | | | | 05/12/03 | PHONE NO: 751-2040 | |
| | 0.000 | km | | $ 1,103,039 | $ 1,185,073 | $ 1,182,097 | | 10/15/03 | 100% | 92% |
| IM 90-3(73)150 | | | JIM GILMAN EXCAVATING INC. | | | | | 04/07/03 | F.P.M. SULLIVAN, SHEILA | |
| DRUMMOND - EAST AND WEST | | HOT RECYCLE,PLANT MIX OVERLAY, SEAL & COVER & BRIDGE REHAB | | | | | | 04/25/03 | PHONE NO: 523-5877 | |
| | 0.000 | km | | $ 10,463,453 | $ 10,940,052 | $ 6,292,533 | | 09/19/04*** | 58% | 09/19/04 |
| STPP 1-2(121)126 | | | MONTANA LINES, INC | | | | PEND | 05/05/03 | F.P.M. MITCHELL, JAMES D. | |
| SIGNAL-US 2/ROSE CROSSING | | SIGNALS,SIGNING & PAVEMENT MAR KING | | | | | 11/06/03 | 08/20/03 | PHONE NO: 751-2046 | |
| STPP 1-2(120)128 | | | | | | | PEND | 02/15/04*** | | |
| SIGNAL - US 2/BIRCH GROVE ROAD | | SIGNALS,SIGNING & PAVEMENT MAR KING | | | | | 11/05/03 | | | |
| CONTRACT TOTAL | 0.000 | km | | $ 290,632 | $ 358,630 | $ 350,539 | | | 98% | 78% |
| SMP 2499(4) | | | BLAHNIK CONSTRUCTION, INC. | | | | | 05/05/03 | F.P.M. ROBERTS, JAMES | |
| MISSOULA DISTRICT CRUSH & STOC | | CRUSH & STOCKPILE | | | | | | 10/31/03 | PHONE NO: 751-2041 | |
| | 0.000 | mi | | $ 408,250 | $ 381,440 | $ 375,437 | | 11/22/03 | 100% | 11/01/03 |
| SMP 2799(04) | | | WARD CRUSHING, L.L.C. | | | | | 05/05/03 | F.P.M. ROBERTS, JAMES | |
| MISSOULA DISTRICT CRUSH AND ST | | CRUSH & STOCKPILE | | | | | | 10/07/03 | PHONE NO: 751-2041 | |
| | 0.000 | mi | | $ 702,915 | $ 578,293 | $ 284,673 | | 04/01/04*** | 49% | 04/01/04 |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| SMP 3199(04) | | | WARD CRUSHING, L.L.C. | | | | | 05/05/03 | F.P.M. JOHNSON, ROBERT L. | |
| MISSOULA DISTRICT CRUSH & STOC | | CRUSH & STOCKPILE | | | | | | 07/28/03 | PHONE NO: 523-5864 | |
| | 0.000 mi | | | $ 484,438 | $ 460,520 | $ 407,485 | | 02/03/04*** | 88% | 11/01/03 |
| SMP 3299(04) | | | MT MAT'LS, INC.(DBA)LS JENSEN | | | | | 05/05/03 | F.P.M. BENEDIK, TOM | |
| MISSOULA DISTRICT CRUSH AND ST | | CRUSH & STOCKPILE | | | | | | 07/07/03 | PHONE NO: - | |
| | 0.000 km | | | $ 466,400 | $ 502,700 | $ 469,694 | | 11/01/03 | 100% | 11/01/03 |
| SFCN-STPHS 1-2(105)142 | | | SCHELLINGER CONST CO.,INC. | | | | | 05/05/03 | F.P.M. ROBERTS, JAMES | |
| HUNGRY HORSE - WEST GLACIER | | TRAFFIC SIGNAL,LIGHTING & SIGN ING | | | | | | 10/14/03 | PHONE NO: 751-2041 | |
| SFCP 65-1(4)0 | | | | | | | | 02/15/04*** | | |
| WEST GLACIER-NORTH | | MILLING,PLANT MIX OVERLAY,SEAL & COVER,ADA CURB RAMPS | | | | | | | | |
| NH 1-2(125)143 | | | | | | | | | | |
| SIGNAL-MAIN ST.-HUNGRY HORSE | | PLANT MIX OVERLAY,SEAL & COVER ,STRIPING & SIDWALKS | | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | | $ 2,248,798 | $ 2,143,196 | $ 62,160 | | | 3% | 41% |
| CM 45(32) | | | RIVERSIDE CONTRACTING, INC. | | | | | 07/07/03 | F.P.M. BENEDIK, TOM | |
| PAVING - THOMPSON FALLS | | PLANT MIX PAVING OF THE STREET S AND ALLEYS | | | | | | 09/08/03 | PHONE NO: - | |
| STPS 471-1(7)0 | | | | | | | | 02/15/04*** | | |
| THOMPSON FALLS - SOUTHWEST | | OVERLAY,SEAL & COVER | | | | | | | | |
| CONTRACT TOTAL | 16.050 km | | | $ 1,228,489 | $ 1,155,161 | $ 1,055,218 | | | 91% | 93% |
| STPP 0002(576) | | | OMO CONSTRUCTION INC | | | | | 07/07/03 | F.P.M. MAART, WILLIAM W | |
| D1-GUARDRAIL UPGRADE | | GUARDRAIL & BRIDGE RAIL UPGRAD E | | | | | | 08/11/03 | PHONE NO: 523-5863 | |
| | 0.000 km | | | $ 1,164,564 | $ 1,213,363 | $ 711,026 | | 02/15/04*** | 59% | 56% |
| CM 24(18) | | | SMITH PAVING & CONTRACTING ENT | | | | | 08/04/03 | F.P.M. ROBERTS, JAMES | |
| DIVISION/5TH STREET - POLSON | | GRADE,GRAVEL & PLANT MIX SURFA CING | | | | | | 09/22/03 | PHONE NO: 751-2041 | |
| | 0.000 km | | | $ 317,341 | $ 236,962 | $ 170,219 | | 02/15/04*** | 72% | 63% |
| BR 9020(21) | | | FRONTIER-WEST, L.L.C. | | | | | 08/04/03 | F.P.M. HEMBREE, TAMI | |
| MIDDLE FORK ROCK CR.-SW OF PHI | | NEW SINGLE SPAN,BLUB-T PRECAST BEAMS BRIDGE,APPROACH ROAD | | | | | | 08/25/03 | PHONE NO: 523-5856 | |
| | 0.000 km | | | $ 303,048 | $ 213,026 | $ 136,867 | | 02/15/04*** | 64% | 36% |
| NH 1-2(68)138 F | | | SCHELLINGER CONST CO.,INC. | | | | | 08/04/03 | F.P.M. CYR, MARK | |
| COLUMBIA HEIGHTS - EAST | | GRADE,GRAVEL,PLANT MIX BITUMIN OUS SURFACING,SEAL & COVER,PAR | | | | | | 09/23/03 | PHONE NO: 751-2043 | |
| | 0.000 km | | | $ 3,800,017 | $ 2,966,207 | $ 663,831 | | 10/06/03*** | 22% | 36% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| CM 6799(24) | | | UNITED RENTALS HWY TECH INC | | | | | 09/02/03 | F.P.M. HAM, DANIEL | |
| SIDEWALKS - KALISPELL | | CONSTRUCTION OF SIDEWALKS | | | | | | 10/06/03 | PHONE NO: 295-4049 | |
| | 0.000 km | | | $ 607,774 | $ 614,104 | $ 209,585 | | 02/15/04*** | 34% | 0% |
| STPHS-STPP 0002(454) | | | JTL GROUP, INC. - KALISPELL | | | | | 10/06/03 | F.P.M. ROBERTS, JAMES | |
| 1994 - SAFETY IMPROVEMENTS - S | | PULVERIZE,WIDENING,OVERLAY & R ECONSTRUCTION | | | | | | 11/10/03 | PHONE NO: 751-2041 | |
| SFCP-STPHS 82-1(3)1 | | | | | | | | 10/06/03*** | | |
| SOMERS EAST | | OVERLAY,WIDENING,SEAL & COVER | | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | | $ 2,956,255 | $ 2,335,725 | $ 290,365 | | | 12% | 5% |
| BH 0002(577) | | | L M NEILSON & SONS, INC. | | | | | 11/24/03 | F.P.M. HEMBREE, TAMI | |
| D1 - SCOUR PROTECTION | | PLACEMENT OF CABLE-TIED BLOCK MATTRESSES AROUND BRIDGE SUBST | | | | | | / / | PHONE NO: 523-5856 | |
| | 0.000 km | | | $ 382,350 | $ 272,191 | $ 2,722 | | 02/15/04*** | 1% | 0% |
| SFCS 486-1(6)2 | | | JTL GROUP, INC. - KALISPELL | | | | | 11/24/03 | F.P.M. CYR, MARK | |
| COLUMBIA FALLS - NORTH | | PLANT MIX OVERLAY,SEAL & COVER ,PAVEMENT MARKINGS,MILE MARKER | | | | | | / / | PHONE NO: 751-2043 | |
| | 0.000 mi | | | $ 1,231,676 | $ 985,315 | $ 0 | | 02/15/04*** | 0% | 0% |
| MISSOULA DISTRICT TOTALS | | | | $ 87,108,045 | $ 85,181,486 | $ 71,402,566 | | | 80% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 13-2(2)83 | | | | MORGEN & OSWOOD CONST. CO.,INC | | APPR | 11/16/99 | F.P.M. COLLINGWOOD, MATT | |
| JEFFERSON RIVER - 20.4KM SW OF | | GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE | | | | 11/14/02 | 12/21/99 | PHONE NO: 222-2276 | |
| | 0.600 | km | $ 2,712,516 | $ 1,848,513 | $ 1,890,280 | | 10/12/01 | 100% | 115% |
| IM 15-2(68)130 | | | | JIM GILMAN EXCAVATING INC. | | APPR | 11/27/00 | F.P.M. HARRIS, DEAN | |
| BUTTE-ELK PARK | | COLD MILLING,PAVEMENT PULVERIZ ATION,PLANT MIX SURFACING | | | | 09/18/03 | 12/03/00 | PHONE NO: 494-9643 | |
| IM 15-2(72)121 | | | | | | APPR | 10/16/03 | | |
| NISSLER-BUTTE | | PLANT MIX OVERLAY,SEAL & COVER | | | | 09/18/03 | | | |
| CONTRACT TOTAL | 24.010 | km | $ 8,037,938 | $ 8,527,271 | $ 14,191,837 | | | 100% | 99% |
| NH 15-4(85)193 F | | | | (OBS)MARONICK CONST. L.L.C. | | APPR | 05/11/01 | F.P.M. FELLOWS,TIM | |
| CEDAR STREET INTERCHANGE-HELEN | | GRADE,AGG SURF,PL.MIX SURF.,SE AL & COVER,SIGN,LIGHT,STEEL | | | | 09/26/03 | 06/26/01 | PHONE NO: 495-1506 | |
| | 0.653 | km | $ 3,648,604 | $ 3,153,678 | $ 3,407,495 | | 08/04/03 | 100% | 105% |
| STPP 29-1(37)43 | | | | JIM GILMAN EXCAVATING INC. | | APPR | 09/07/01 | F.P.M. UN-ASSIGNED | |
| TWIN BRIDGES - NORTH | | GRADING,GRAVEL,PLANT MIX SURFA CING | | | | 07/30/03 | 10/24/01 | PHONE NO: - | |
| | 9.800 | km | $ 4,689,089 | $ 4,293,493 | $ 4,584,390 | | 08/12/03 | 100% | 88% |
| STPU 5807(8) | | | | (OBS)MARONICK CONST. L.L.C. | | APPR | 10/11/01 | F.P.M. FELLOWS,TIM | |
| NORTH MAIN STREET-HELENA | | GR,GRAVL,PL MIX SURF,PED UNDPS ,PRSTR CONC BEAM STR,WATER, | | | | 05/29/03 | 11/12/01 | PHONE NO: 495-1506 | |
| BR 8-2(47)43 | | | | | | APPR | 11/08/03*** | | |
| LYNDALE OVERPASS-HELENA | | GRADE,GRAVEL,PLANT MIX SURF,PE D UNDERPASS,WATER,SEWER,SIGNAL | | | | 08/04/03 | | | |
| CONTRACT TOTAL | 1.706 | mi | $ 6,374,477 | $ 5,843,595 | $ 6,890,505 | | | 98% | 111% |
| HDP-IR 9113(001)F | | | | A.M. WELLES, INC. | | | 12/13/01 | F.P.M. MCCORMICK, THOMAS | |
| N 19TH INTERCHANGE LANDSCAPE | | LANDSCAPING | | | | | 05/13/02 | PHONE NO: 586-5074 | |
| | 0.000 | km | $ 41,960 | $ 37,540 | $ 28,138 | | 10/16/02 | 100% | 50% |
| STPP 84-4(9)22 | | | | RIVERSIDE CONTRACTING, INC. | | APPR | 02/20/02 | F.P.M. MCCORMICK, THOMAS | |
| FOUR CORNERS - WEST | | GRADING,GRAVEL SURFACING.PLANT MIX BITUMINOUS SURFACING | | | | 07/14/03 | 03/13/02 | PHONE NO: 586-5074 | |
| | 10.883 | km | $ 6,977,346 | $ 6,597,490 | $ 6,733,566 | | 10/09/03 | 100% | 101% |
| IM 15-1(91)17 | | | | J T L GROUP, INC. - HIGHWAY | | APPR | 04/11/02 | F.P.M. HANCOCK,DALE | |
| LIMA - RED ROCK | | COLDMILLING,PLANT MIX OVERLAY, SEAL & COVER | | | | 07/03/03 | 08/30/02 | PHONE NO: 683-4434 | |
| | 33.500 | km | $ 6,057,867 | $ 5,165,344 | $ 5,254,804 | | 09/24/03 | 100% | 126% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 9022(22) | | | FRONTIER-WEST, L.L.C. | | | APPR | 04/11/02 | F.P.M. CLARY,DAN | |
| BOULDER RIVER-6 KM EAST OF BAS | | 47 METER PRESTRESSED BEAM STRU CTURE WITH PLANT MIX APPROAACH | | | | 05/29/03 | 05/24/02 | PHONE NO: 225-4295 | |
| | 0.350 km | | $ 569,599 | $ 567,376 | $ 597,875 | | 07/17/03 | 100% | 92% |
| NH 12-1(7)9 | | | RIVERSIDE CONTRACTING, INC. | | | APPR | 05/14/02 | F.P.M. COLLINGWOOD, MATT | |
| US 20/US 191 INTERSECTION-WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | 08/01/03 | 07/08/02 | PHONE NO: 222-2276 | |
| NH 12-1(12)9 | | | | | | | 08/16/03 | | |
| US 20-WEST YELLOWSTONE | | SEAL & COVER | | | | | | | |
| NH 12-1(11)0 | | | | | | | | | |
| TARGHEE-WEST YELLOWSTONE | | GRADING,GRAVEL,PORT CEMENT CON C PAVE,SIGNALS & INTERSECTION | | | | | | | |
| CONTRACT TOTAL | 14.913 km | | $ 1,137,324 | $ 1,373,104 | $ 1,272,885 | | | 100% | 69% |
| NH 8-4(39)58 | | | S K CONSTRUCTION, INC. | | | APPR | 06/07/02 | F.P.M. CARLSON,JACK | |
| US-287 PASSING LANES - BAUM RO | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | 07/03/03 | 07/15/02 | PHONE NO: 457-0526 | |
| NH 8-4(40)68 | | | | | | APPR | 07/24/03 | | |
| US 287 PASSING LANES - NORTH O | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | 07/03/03 | | | |
| CONTRACT TOTAL | 0.000 km | | $ 3,800,652 | $ 3,788,162 | $ 4,123,658 | | | 100% | 89% |
| STPP 14-2(22)43 | | | RIVERSIDE CONTRACTING, INC. | | | | 06/07/02 | F.P.M. CARLSON,JACK | |
| WHITE SULPHUR SPRINGS - EAST | | SEAL & COVER | | | | | 07/25/02 | PHONE NO: 457-0526 | |
| STPP 59-1(23)7 | | | | | | PEND | 09/13/03 | | |
| CLYDE PARK - NORTH AND SOUTH | | PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER | | | | 11/13/03 | | | |
| STPP 14-2(21)24 | | | | | | | | | |
| MEAGHER COUNTY LINE - EAST | | SEAL & COVER | | | | | | | |
| STPP 59-1(22)25 | | | | | | | | | |
| NORTH OF WILSALL - NORTH | | PLANT MIX BITUMINOUS SURFACING ,SEAL & COVER | | | | | | | |
| SFCS 360-1(2)9 | | | | | | | | | |
| FORT LOGAN ROAD | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 98.290 km | | $ 3,052,343 | $ 3,346,379 | $ 3,331,320 | | | 100% | 59% |
| CM 0299(12) | | | JIM GILMAN EXCAVATING INC. | | | | 06/07/02 | F.P.M. ARVISH,MIKE | |
| SYCAMORE/PENNSYLVANIA-ANACONDA | | MILLING,PMS OVERLAY,SEAL & COV ER | | | | | 07/12/02 | PHONE NO: 563-7261 | |
| SFCS 569-1(2)0 | | | | | | | 09/18/03 | | |
| JCT MT-1 - SOUTH | | LEVEL,PMS OVERLAY,SEAL & COVER | | | | | | | |
| SFCS 273-1(8)0 | | | | | | | | | |
| ANACONDA - GALEN | | SEAL & COVER | | | | | | | |
| CONTRACT TOTAL | 30.687 km | | $ 605,031 | $ 681,758 | $ 655,090 | | | 100% | 92% |
| SFCS 249-1(5)0 | | | RIVERSIDE CONTRACTING, INC. | | | | 06/07/02 | F.P.M. HELD,TERRY | |
| ENNIS-SOUTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 08/23/02 | PHONE NO: 287-3868 | |
| | 4.670 mi | | $ 206,559 | $ 285,120 | $ 266,857 | | 08/19/03 | 100% | 64% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 8-2(60)43 | | | | HELENA SAND & GRAVEL INC | | APPR | 08/09/02 | F.P.M. FELLOWS,TIM | |
| LAST CHANCE GULCH TO PROSPECT | | COLD MILLING,RESURFACING,PAVEM ENT MARKING | | | | 06/16/03 | 09/23/02 | PHONE NO: 495-1506 | |
| | 1.500 km | | $ 563,325 | $ 532,279 | $ 501,138 | | 10/09/03 | 100% | 198% |
| NH 11-1(37)31 | | | | RIVERSIDE CONTRACTING, INC. | | PEND | 09/06/02 | F.P.M. COLLINGWOOD, MATT | |
| TURNBAY - EMIGRANT | | GRADING,PLANT MIX BITUMINOUS SURFACING,SEAL & COVER | | | | 11/14/03 | 10/16/02 | PHONE NO: 222-2276 | |
| | 0.910 km | | $ 1,114,683 | $ 1,199,336 | $ 1,182,588 | | 02/15/04*** | 99% | 95% |
| STPP 29-1(39)42 | | | | JIM GILMAN EXCAVATING INC. | | PEND | 09/06/02 | F.P.M. HANCOCK,DALE | |
| MAIN STREET-TWIN BRIDGES | | MILLING,PLANT MIX BITUMINOUS O VERLAY,SEAL & COVER,SIDEWALKS | | | | 09/18/03 | 06/12/03 | PHONE NO: 683-4434 | |
| | 1.635 km | | $ 496,271 | $ 479,150 | $ 504,901 | | 10/14/03 | 100% | 100% |
| STPP 69-1(17)38 | | | | HELENA SAND & GRAVEL INC | | PEND | 09/06/02 | F.P.M. CLARY,DAN | |
| MAIN STREET - BOULDER | | PRESTRESSED CONCRETE GIRDER ST RUCTURE,GRADING,GRAVEL & PLANT | | | | 10/23/03 | 10/15/02 | PHONE NO: 225-4295 | |
| BR 69-1(18)37 | | | | | | PEND | 02/15/04*** | | |
| BOULDER RIVER-S OF BOULDER | | GRADING,GRAVEL & PLANT MIX BIT UMINOUS SURFACING,STORM DRAIN, | | | | 11/13/03 | | | |
| CONTRACT TOTAL | 0.054 km | | $ 4,515,735 | $ 4,003,627 | $ 4,508,386 | | | 98% | 112% |
| STPHS 90-6(96)317 | | | | OMO CONSTRUCTION INC | | APPR | 09/06/02 | F.P.M. COLLINGWOOD, MATT | |
| MEDIAN RAIL - BOZEMAN PASS | | CONCRETE MEDIAN RAIL | | | | 05/20/03 | 03/24/03 | PHONE NO: 222-2276 | |
| | 0.000 km | | $ 111,824 | $ 81,132 | $ 85,788 | | 04/09/03 | 100% | 83% |
| STPP 84-2(4)12 | | | | JIM GILMAN EXCAVATING INC. | | PEND | 09/26/02 | F.P.M. STARCEVICH JOHN R. | |
| MADISON RIVER - EAST | | GRADING,GRAVEL & PLANT MIX BIT UMINOUS SURFACING | | | | 12/11/03 | 12/09/02 | PHONE NO: 494-9647 | |
| | 15.700 km | | $ 9,627,840 | $ 8,685,411 | $ 8,773,714 | | 11/08/03*** | 98% | 70% |
| BR 9022(23) | | | | FRONTIER-WEST, L.L.C. | | | 11/07/02 | F.P.M. UN-ASSIGNED | |
| JEFFERSON OVERFLOW-WEST OF CAR | | CONCRRETE SLAB STRUCTURE & APP ROACHES | | | | | 01/09/03 | PHONE NO: - | |
| | 0.660 km | | $ 526,417 | $ 471,472 | $ 421,096 | | 10/28/03 | 100% | 83% |
| NH 8-4(42)65 | | | | SCHELLINGER CONST CO.,INC. | | PEND | 02/10/03 | F.P.M. FELLOWS,TIM | |
| 2 KM S. OF WINSTON - SOUTH | | WIDENING,MILLING,PLANT MIX BIT .OVERLAY,SEAL & COVER | | | | 11/17/03 | 06/17/03 | PHONE NO: 495-1506 | |
| | 13.900 km | | $ 3,146,626 | $ 3,049,967 | $ 3,294,828 | | 02/15/04*** | 98% | 97% |
| SFCS 278-1(16)35 | | | | H-K CONTRACTORS, INC. | | APPR | 02/10/03 | F.P.M. HANCOCK,DALE | |
| JACKSON - EAST | | PLANT MIX SURFACING,SEAL & COV ER | | | | 07/22/03 | 04/21/03 | PHONE NO: 683-4434 | |
| | 12.200 km | | $ 935,762 | $ 986,393 | $ 980,520 | | 09/08/03 | 100% | 59% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPP 55-3(9)13 | | | | H-K CONTRACTORS, INC. | | PEND | 03/10/03 | F.P.M. HELD,TERRY | |
| WHITEHALL STREET - WHITEHALL | | GRADE,GRAVEL,PLANT MIX SURFACI NG,SEAL & COVER,STORM DRAINS & | | | | 11/18/03 | 06/09/03 | PHONE NO: 287-3868 | |
| | 0.900 | km | $ 1,962,375 | $ 1,881,372 | $ 1,814,297 | | 02/15/04*** | 96% | 103% |
| IM 15-1(97)0 | | | | BLAHNIK CONSTRUCTION, INC. | | APPR | 04/07/03 | F.P.M. HANCOCK,DALE | |
| MONIDA - LIMA | | SEAL & COVER | | | | 09/19/03 | 06/23/03 | PHONE NO: 683-4434 | |
| | 27.458 | km | $ 691,396 | $ 749,722 | $ 762,185 | | 09/20/03 | 100% | 97% |
| IM 90-3(95)189 | | | | JIM GILMAN EXCAVATING INC. | | | 04/07/03 | F.P.M. ARVISH,MIKE | |
| DEER LODGE - SOUTH | | SEAL & COVER | | | | | 07/24/03 | PHONE NO: 563-7261 | |
| | 8.700 | km | $ 241,473 | $ 242,523 | $ 219,716 | | 09/06/03 | 100% | 70% |
| STPHS-NH 85-1(8)5 | | | | JTL GROUP, INC.-BELGRADE | | | 05/05/03 | F.P.M. MCCORMICK, THOMAS | |
| TURNBAYS - SOUTH OF BELGRADE | | GRADING,GRAVEL SURF,MILLING,PL ANT MIX BIT.SURFACING & SEAL | | | | | 06/11/03 | PHONE NO: 586-5074 | |
| | 0.000 | km | $ 420,203 | $ 417,335 | $ 368,129 | | 10/01/03 | 100% | 91% |
| IM 90-7(85)340 | | | | RIVERSIDE CONTRACTING, INC. | | | 05/05/03 | F.P.M. COLLINGWOOD, MATT | |
| 1 KM EAST OF JCT US 89 - EAST | | COLD MILL,PLANT MIX OVERLAY,SE AL & COVER | | | | | 06/16/03 | PHONE NO: 222-2276 | |
| | 20.840 | km | $ 4,141,449 | $ 4,083,989 | $ 3,499,801 | | 02/15/04*** | 86% | 104% |
| NH 50-2(50)48 | | | | RIVERSIDE CONTRACTING, INC. | | | 05/05/03 | F.P.M. MCCORMICK, THOMAS | |
| BIG SKY - NORTH | | COLD MILLING,PLANT MIX OVERLAY & SEAL & COVER | | | | | 07/07/03 | PHONE NO: 586-5074 | |
| | 21.000 | mi | $ 1,822,769 | $ 1,827,316 | $ 335,822 | | 02/15/04*** | 18% | 83% |
| SMP 1699(04) | | | | A.M. WELLES, INC. | | | 05/05/03 | F.P.M. COLLINGWOOD, MATT | |
| BUTTE DISTRICT CRUSH AND STOCK | | CRUSH & STOCKPILE | | | | | 08/11/03 | PHONE NO: 222-2276 | |
| | 0.000 | mi | $ 522,675 | $ 624,000 | $ 626,495 | | 02/03/04*** | 98% | 11/01/03 |
| SMP 2299(04) | | | | BLAHNIK CONSTRUCTION, INC. | | | 05/05/03 | F.P.M. CLARY,DAN | |
| BUTTE DISTRICT CRUSH & STOCKPI | | CRUSH & STOCKPILE | | | | | 09/23/03 | PHONE NO: 225-4295 | |
| | 0.000 | mi | $ 306,405 | $ 346,110 | $ 348,194 | | 10/19/03 | 100% | 11/01/03 |
| SMP 2599(04) | | | | SCHELLINGER CONST CO.,INC. | | | 05/05/03 | F.P.M. FELLOWS,TIM | |
| BUTTE DISTRICT CRUSH & STOCKPI | | CRUSH & STOCKPILE | | | | | 07/28/03 | PHONE NO: 495-1506 | |
| | 0.000 | km | $ 382,088 | $ 480,030 | $ 590,251 | | 02/03/04*** | 98% | 11/01/03 |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BH 1805(9) | | | | EDWARD T COPPS CONST. | | APPR | 05/07/03 | F.P.M. HARRIS, DEAN | |
| SILVER BOW CREEK-MONTANA STREE | | BRIDGE REHABILITATION | | | | 07/15/03 | 06/20/03 | PHONE NO: 494-9643 | |
| | 0.000 | km | $ 341,062 | $ 427,644 | $ 367,692 | | 02/15/04*** | 86% | 84% |
| NH 11-1(42)0 | | | | JTL GROUP, INC.-BELGRADE | | PEND | 06/02/03 | F.P.M. COLLINGWOOD, MATT | |
| SCOTT STREET - GARDINER | | PLANT BITUMINOUS SURFACING,SEA L & COVER | | | | 12/11/03 | 09/02/03 | PHONE NO: 222-2276 | |
| | 1.700 | km | $ 341,779 | $ 353,989 | $ 319,196 | | 02/15/04*** | 90% | 63% |
| IM 0002(455) | | | | EDWARD T COPPS CONST. | | | 06/02/03 | F.P.M. JOHNSON,RICKIE | |
| DISTRICT 2 - SEISMIC RETROFIT | | DISTRICT 2 SEISMIC RETROFIT | | | | | 07/07/03 | PHONE NO: 285-4943 | |
| | 0.000 | km | $ 2,207,139 | $ 1,658,567 | $ 1,021,851 | | 11/12/04*** | 62% | 47% |
| STPP 46-6(3)58 | | | | A.M. WELLES, INC. | | | 07/07/03 | F.P.M. ARVISH,MIKE | |
| DICKIE BRIDGE - WISE RIVER | | GRADE,GRAVEL,& PLANT MIX SURFA CING | | | | | 08/14/03 | PHONE NO: 563-7261 | |
| | 0.000 | km | $ 4,062,929 | $ 3,590,287 | $ 1,025,507 | | 09/10/04*** | 29% | 29% |
| CM 1899(12) | | | | SCHELLINGER CONST CO.,INC. | | | 07/15/03 | F.P.M. HARRIS, DEAN | |
| OFF SYSTEM PAVING - BUTTE | | GRADE,GRAVEL & PLANT MIX SURFA CING | | | | | 10/01/03 | PHONE NO: 494-9643 | |
| | 0.000 | km | $ 590,927 | $ 512,549 | $ 197,308 | | 06/24/40*** | 38% | 71% |
| STPX 81064(5) | | | | SIERRA ROCK AND DIRT, INC. | | | 08/04/03 | F.P.M. MCCORMICK, THOMAS | |
| BIG SKY SPUR SLIDE | | SLIDE CORRECTION & PIPE INSTAL LATION | | | | | 10/06/03 | PHONE NO: 586-5074 | |
| | 0.000 | km | $ 217,724 | $ 239,527 | $ 211,708 | | 02/15/04*** | 88% | 11/13/03 |
| IM 15-3(58)176 | | | | RIVERSIDE CONTRACTING, INC. | | | 09/02/03 | F.P.M. CLARY,DAN | |
| JEFFERSON CITY - HELENA | | PLANT MIX BITUMINOUS SURFACING ,SEAL & COVER,BRIDGE REPAIR | | | | | 10/17/03 | PHONE NO: 225-4295 | |
| | 0.000 | km | $ 7,647,860 | $ 7,529,803 | $ 1,261,907 | | 10/06/03*** | 17% | 23% |
| AR 23226(1) | | | | H L CONSTRUCTION | | | 09/02/03 | F.P.M. FELLOWS,TIM | |
| CEDAR ST MODIFICATION - HLNA | | REMOVE & REPLACE GUARDRAIL | | | | | 10/14/03 | PHONE NO: 495-1506 | |
| | 0.000 | mi | $ 65,578 | $ 94,944 | $ 57,124 | | 02/03/04*** | 60% | 70% |
| BUTTE DISTRICT TOTALS | | | $ 94,915,616 | $ 90,057,300 | $ 86,508,843 | | | 86% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 3-1(12)0 F | | | | WICKENS CONSTRUCTION, INC. | | APPR | 08/31/00 | F.P.M. VOSEN, ROBERT | |
| VAUGHN-SUN RIVER (EAST SECTION | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER,2 STRUCTURES | | | | 05/06/03 | 11/14/00 | PHONE NO: 454-5921 | |
| NH 3-1(13)2 F | | | | | | APPR | 12/11/02 | | |
| VAUGHN-SUN RIVER (WEST SECTION | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | 02/21/02 | | | |
| CONTRACT TOTAL | 12.189 | km | $ 12,371,554 | $ 11,306,051 | $ 11,701,155 | | | 100% | 100% |
| NH 1-5(5)308 F | | | | SCHELLINGER CONST CO.,INC. | | APPR | 10/11/01 | F.P.M. BERG, GARY | |
| LOTHAIR - EAST | | GRADING,GRAVEL,PLANT MIX BIT.S URFACE,SEAL & COVER | | | | 02/20/03 | 12/04/01 | PHONE NO: 265-6821 | |
| | 21.569 | km | $ 8,518,696 | $ 9,073,543 | $ 9,172,791 | | 07/15/03 | 100% | 95% |
| IM 15-5(100)291 | | | | SCHELLINGER CONST CO.,INC. | | APPR | 10/11/01 | F.P.M. AAFEDT, RANDY | |
| VAUGHN-NORTH | | GRADE,AGG SURF,COLD MILL,PL MI X BIT SURF,SEAL & COVER,REHAB | | | | 09/18/03 | 11/06/01 | PHONE NO: 454-5920 | |
| | 16.211 | km | $ 12,118,035 | $ 11,612,453 | $ 12,507,976 | | 02/15/04*** | 98% | 89% |
| IM 0002(501) | | | | COP CONSTRUCTION L.L.C. | | APPR | 11/21/01 | F.P.M. VOSEN, ROBERT | |
| DIST 3 - BRIDGE DECK IMPVT | | BRIDGE DECK REHABILITATION | | | | 02/07/03 | 04/03/02 | PHONE NO: 454-5921 | |
| | 0.000 | km | $ 2,676,901 | $ 2,147,208 | $ 2,390,876 | | 09/26/03 | 100% | 127% |
| STPS-NH-STPX-U-P-IM 0002(620) | | | | UNITED RENTALS HWY TECH INC | | | 03/25/02 | F.P.M. KLETTE, MIKE | |
| 2002-D3-DURABLE PAVE. MARK. | | EPOXY PAVEMENT MARKINGS | | | | | 04/24/02 | PHONE NO: 278-7078 | |
| | 0.000 | km | $ 1,107,905 | $ 766,230 | $ 714,561 | | 07/24/02 | 100% | 06/30/02 |
| IM 15-5(99)277 | | | | NORTHERN LINE LAYERS, INC. | | | 04/11/02 | F.P.M. VOSEN, ROBERT | |
| GORE HILL INTERCHANGE - GREAT | | GRADING,GRAVEL,PLANT MIX,DRAIN AGE,GUARDRAIL & SIGNING | | | | | 06/05/02 | PHONE NO: 454-5921 | |
| | 0.000 | km | $ 1,153,215 | $ 1,138,297 | $ 1,067,702 | | 08/27/03 | 100% | 114% |
| STPP 44-1(11)0 | | | | WICKENS CONSTRUCTION, INC. | | PEND | 05/14/02 | F.P.M. KLETTE, MIKE | |
| VALIER - WEST | | GRADE,GRAVEL,PLANT MIX BIT. SU RFACING,2 PRESTRESSED CONC | | | | 10/21/03 | 07/16/02 | PHONE NO: 278-7078 | |
| | 22.610 | km | $ 9,146,530 | $ 8,088,006 | $ 8,964,043 | | 11/08/03*** | 98% | 94% |
| BH 9025(33) | | | | SLETTEN CONSTRUCTION CO | | | 08/09/02 | F.P.M. AAFEDT, RANDY | |
| DEARBORN RIVER - 20 KM SOUTH O | | REHABILITION OF A STEEL TRUSS BRIDGE | | | | | 11/11/02 | PHONE NO: 454-5920 | |
| | 0.075 | km | $ 1,016,045 | $ 1,061,094 | $ 1,083,845 | | 10/16/03 | 100% | 78% |
| STPS-BR 234-1(7)9 | | | | RIVERSIDE CONTRACTING, INC. | | PEND | 08/09/02 | F.P.M. BERG, GARY | |
| 14 KM SOUTH OF HAVRE - SOUTH | | GRADING,GRAVEL,PLANT MIX SURF, SEAL & COVER & CAST IN PLACE | | | | 12/01/03 | 09/11/02 | PHONE NO: 265-6821 | |
| | 15.700 | km | $ 5,653,397 | $ 5,690,494 | $ 6,797,384 | | 05/28/04*** | 98% | 81% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| SFCN 10-2(27)52 | | | PRINCE, INC | | | | APPR | 09/26/02 | F.P.M. BERG, GARY | |
| LOMA - BOX ELDER | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 10/07/03 | 03/04/03 | PHONE NO: 265-6821 | |
| | 59.000 km | | | $ 4,519,540 | $ 4,355,420 | $ 4,690,975 | | 10/17/03 | 100% | 121% |
| SFCN 1-4(27)271 | | | RIVERSIDE CONTRACTING, INC. | | | | APPR | 09/26/02 | F.P.M. BECKEDAHL MARK | |
| SHELBY-WEST | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 09/11/03 | 03/19/03 | PHONE NO: 873-8624 | |
| | 11.389 km | | | $ 772,207 | $ 812,426 | $ 752,825 | | 10/07/03 | 100% | 78% |
| SFCI 15-4(98)196 | | | JIM GILMAN EXCAVATING INC. | | | | APPR | 09/26/02 | F.P.M. CARLSON, JACK | |
| HELENA - NORTH | | SEAL & COVER | | | | | 10/07/03 | 03/04/02 | PHONE NO: 457-0526 | |
| SFCI 15-4(97)200 | | | | | | | APPR | 02/15/04*** | | |
| NORTH OF HELENA - NORTH | | SEAL & COVER | | | | | 10/07/03 | | | |
| CONTRACT TOTAL | 35.075 mi | | | $ 881,249 | $ 782,370 | $ 788,879 | | | 98% | 100% |
| SMP 1899(03) | | | TREASURE STATE CONSTRUCTION | | | | | 09/26/02 | F.P.M. BECKEDAHL MARK | |
| GREAT FALLS DISTRICT - CRUSH A | | STOCKPILE | | | | | | 04/02/03 | PHONE NO: 873-8624 | |
| | 0.000 km | | | $ 487,193 | $ 491,198 | $ 579,271 | | 05/31/03 | 100% | 10/01/03 |
| SFCI 15-4(96)218 | | | JIM GILMAN EXCAVATING INC. | | | | | 09/26/02 | F.P.M. CARLSON, JACK | |
| WOLF CREEK - NORTH & SOUTH | | MILL,FILL,SEAL & COVER | | | | | | 01/20/03 | PHONE NO: 457-0526 | |
| | 17.486 km | | | $ 1,979,293 | $ 1,829,876 | $ 1,821,678 | | 02/15/04*** | 99% | 92% |
| STPU 5201(11) | | | UNITED MAT'LS OF GREAT FALLS | | | | | 09/26/02 | F.P.M. VOSEN, ROBERT | |
| 6TH ST.NW-CENTRAL TO NW BYPASS | | GRADING,GRAVEL,PCCP STORM DRAI N & WATERMAIN | | | | | | 11/12/02 | PHONE NO: 454-5921 | |
| | 0.900 km | | | $ 3,056,743 | $ 2,624,935 | $ 2,624,320 | | 10/06/03*** | 99% | 07/15/03 |
| NH 5203(8) | | | MONTANA LINES, INC | | | | APPR | 11/07/02 | F.P.M. AAFEDT, RANDY | |
| 3RD STREET & SMELTER AVENUE-GR | | LIGHTING,SIGNALS & SIGNING | | | | | 05/29/03 | 03/11/03 | PHONE NO: 454-5920 | |
| | 0.000 km | | | $ 272,936 | $ 323,670 | $ 400,095 | | 08/18/03 | 100% | 39% |
| IM 15-7(29)334 | | | RIVERSIDE CONTRACTING, INC. | | | | APPR | 11/07/02 | F.P.M. KLETTE, MIKE | |
| CONRAD - NORTH & SOUTH | | PLANT MIX BIT SURFACING,SEAL & COVER,REHABILITAITON OF BRIDG | | | | | 09/19/03 | 03/19/03 | PHONE NO: 278-7078 | |
| | 14.512 km | | | $ 5,268,192 | $ 4,818,863 | $ 5,087,239 | | 11/10/03 | 100% | 93% |
| NH 1-5(22)321 | | | RIVERSIDE CONTRACTING, INC. | | | | | 12/05/02 | F.P.M. BERG, GARY | |
| CHESTER - LIBERTY CO LINE | | MILL,FILL,CEMENT TREATED BASE, PL MIX SURF,SEAL & COVER | | | | | | 03/31/03 | PHONE NO: 265-6821 | |
| | 0.018 km | | | $ 6,069,230 | $ 5,322,349 | $ 4,857,889 | | 10/06/03*** | 91% | 96% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| STPHS-IM 0002(627) | | | UNITED RENTALS HWY TECH INC | | | APPR | 02/10/03 | MANAGER NOT FOUND | |
| 1998-D3-ELECTRICAL | | INSTALLATION OF FLASHERS,LIGHT ING & BARRIERS | | | | 09/02/03 | 04/29/02 | | |
| | 0.000 km | | $ 341,174 | $ 338,624 | $ 335,890 | | 10/03/03 | 100% | 104% |
| BR-STPP 80-1(17)4 | | | M K WEEDEN CONSTRUCTION, INC. | | | | 03/10/03 | F.P.M. WOODHOUSE, HAROLD | |
| SHONKIN CREEK-SOUTH OF FT BENT | | CONCRETE PRESTRESSED GIRDER ST RUCTURE,APPROACHES & SLIDE | | | | | 05/27/03 | PHONE NO: 738-4505 | |
| | 1.511 km | | $ 3,079,264 | $ 2,177,751 | $ 1,941,663 | | 02/15/04*** | 89% | 88% |
| SFCS 330-1(13)31 | | | UNITED MAT'LS OF GREAT FALLS | | | | 03/10/03 | F.P.M. VOSEN, ROBERT | |
| CASCADE - EAST | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 05/12/03 | PHONE NO: 454-5921 | |
| | 10.128 km | | $ 538,935 | $ 552,387 | $ 524,650 | | 10/03/03 | 100% | 62% |
| STPHS-BR 5809(14) | | | HELENA SAND & GRAVEL INC | | | | 03/10/03 | F.P.M. CARLSON, JACK | |
| NORTH MONTANA AVE-TURN LANE | | GRADING,GRAVEL SURFACING,PLANT MIX BIT.SURFACING,COMPOSITE | | | | | 06/05/03 | PHONE NO: 457-0526 | |
| | 2.130 km | | $ 1,591,986 | $ 1,511,563 | $ 1,535,228 | | 10/24/03*** | 98% | 88% |
| STPS 229-1(3)5 | | | HELENA SAND & GRAVEL INC | | | PEND | 05/05/03 | F.P.M. CARLSON, JACK | |
| NORTH MONTANA AVENUE-HELENA | | COLD MILLING,PLANT MIX SURFACI NG,SEAL & COVER | | | | 11/28/03 | 06/16/03 | PHONE NO: 457-0526 | |
| | 4.095 km | | $ 324,781 | $ 340,800 | $ 367,799 | | 10/22/03 | 100% | 77% |
| IM 15-8(56)366 | | | J T L GROUP, INC. - HIGHWAY | | | PEND | 06/02/03 | F.P.M. BECKEDAHL MARK | |
| SHELBY-NORTH | | LEVELING,PLANT MIX OVERLAY,SEA L & COVER | | | | 11/28/03 | 07/21/03 | PHONE NO: 873-8624 | |
| | 23.553 km | | $ 4,235,459 | $ 3,849,800 | $ 3,483,413 | | 02/15/04*** | 90% | 79% |
| CM 5799(8) | | | PHILLIPS CONSTRUCTION | | | | 06/02/03 | F.P.M. BERG, GARY | |
| DOWNTOWN SIDEWALK RAMPS - HAVR | | VAULTED SIDEWALK & SIDEWALK RA MPS | | | | | 07/22/03 | PHONE NO: 265-6821 | |
| | 0.000 km | | $ 112,725 | $ 118,326 | $ 138,454 | | 09/26/03 | 100% | 63% |
| STPP 3-3(16)84 | | | RIVERSIDE CONTRACTING, INC. | | | | 06/02/03 | F.P.M. KLETTE, MIKE | |
| JCT. MT 44 - NORTH & SOUTH | | PLANT MIX BITUMINOUS SURFACING OVERLAY,SEAL & COVER | | | | | 08/19/03 | PHONE NO: 278-7078 | |
| | 0.050 km | | $ 887,723 | $ 895,060 | $ 619,229 | | 02/15/04*** | 69% | 83% |
| STPP 10-1(22)0 | | | COP CONSTRUCTION L.L.C. | | | | 06/02/03 | F.P.M. AAFEDT, RANDY | |
| 10TH AVE. SOUTH - RIVER DRIVE | | GRD,PL MIX SURF,PCCP,SIDWALKS, SIGN,SIG,WATER & STORM DRN, | | | | | 07/07/03 | PHONE NO: 454-5920 | |
| | 0.000 km | | $ 11,658,171 | $ 10,894,156 | $ 5,042,324 | | 10/08/04*** | 46% | 07/08/05 |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 1-6(46)333 | | | RIVERSIDE CONTRACTING, INC. | | | | 07/07/03 | F.P.M. BERG, GARY | |
| HILL COUNTY LINE - EAST | | COLD MILLING,PAVEMENT PULVER,C EMENT TREATED PULVER BASE,HOT | | | | | 08/04/03 | PHONE NO: 265-6821 | |
| | 0.000 km | | $ 5,090,707 | $ 5,124,869 | $ 3,029,928 | | 08/06/04*** | 59% | 56% |
| STPS 219-2(2)16 | | | SCHELLINGER CONST CO.,INC. | | | | 07/07/03 | F.P.M. WOODHOUSE, HAROLD | |
| CONRAD - SOUTHWEST | | GRADING,GGRAVEL,PLANT MIX SURF ACING | | | | | 08/04/03 | PHONE NO: 738-4505 | |
| | 0.000 km | | $ 2,349,814 | $ 2,350,696 | $ 1,559,357 | | 11/08/03*** | 66% | 46% |
| CM 5899(20) | | | HELENA SAND & GRAVEL INC | | | | 07/07/03 | F.P.M. CARLSON, JACK | |
| BRADY ST/JOSLYN ST - HELENA | | GRADE,GRAVEL,PLANT MIX BITUMIN OUS SURFACING,SEAL & COVER,CUR | | | | | 08/12/03 | PHONE NO: 457-0526 | |
| | 0.000 km | | $ 437,026 | $ 509,544 | $ 494,121 | | 02/15/04*** | 97% | 92% |
| NH 0002(394) | | | OMO CONSTRUCTION INC | | | | 08/04/03 | F.P.M. BECKEDAHL MARK | |
| D3-NON INTERSTATE GUARDRAIL | | GUARDRAIL & BRIDGE RAIL & ROAD SIDE SAFETY IMPROVEMENTS | | | | | 09/17/03 | PHONE NO: 873-8624 | |
| | 0.000 km | | $ 1,439,604 | $ 1,342,264 | $ 618,276 | | 10/06/03*** | 46% | 40% |
| NH 60-2(61)91 | | | MONTANA LINES, INC | | | | 08/04/03 | F.P.M. VOSEN, ROBERT | |
| 10TH AVE. S & 39TH ST. - GREAT | | TRAFFIC SIGNALS,MEDIAN RECONST RUCTION & PLANT MIX SURFACING | | | | | 08/25/03 | PHONE NO: 454-5921 | |
| | 0.000 km | | $ 113,677 | $ 142,559 | $ 142,190 | | 02/15/04*** | 99% | 53% |
| ER 409-1(6)32 | | | CENTURY COMPANIES, INC. | | | | 11/24/03 | F.P.M. BERG, GARY | |
| MTS 409 SLIDE-S OF WHITLASH | | GRADE,GRAVEL,TOPSOIL SALAVGE & PLACE,SEED & DRAINAGE | | | | | / / | PHONE NO: 265-6821 | |
| | 0.000 km | | $ 124,605 | $ 138,914 | $ 0 | | 02/15/04*** | 0% | 0% |
| STPHS 280-1(14)4 | | | BULLOCK CONTRACTING | | | | 12/08/03 | F.P.M. CARLSON, JACK | |
| SLOPE FLTN - NE OF HELENA | | FLATTEN SLOPES,DRAINAGE WORK & GRAVELED APPROACHES | | | | | / / | PHONE NO: 457-0526 | |
| | 0.000 mi | | $ 218,728 | $ 165,027 | $ 0 | | 07/30/04*** | 0% | 0% |
| GREAT FALLS DISTRICT TOTALS | | | $109,613,238 | $102,696,823 | $ 95,836,025 | | | 89% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 23-2(18)64 F | | | | E.H. OFTEDAL AND SONS, INC. | | APPR | 11/27/00 | F.P.M. SWANSON, ROBERT E. | |
| OLIVE N & S | | GRADING,GRAVEL,PLANT MIX SURFA CING & PRESTRESSED CONC.BEAM | | | | 12/10/02 | 03/12/01 | PHONE NO: 436-2704 | |
| | 19.100 | km | $ 9,371,165 | $ 10,642,287 | $ 10,663,981 | | 09/19/03 | 100% | 106% |
| NH 23-2(20)56 F | | | | E.H. OFTEDAL AND SONS, INC. | | PEND | 12/19/00 | F.P.M. SWANSON, ROBERT E. | |
| COALWOOD - SOUTH | | GRADING,GRAVEL,PL MIX SURF,SEA L & COVER | | | | 10/29/02 | 02/13/01 | PHONE NO: 436-2704 | |
| | 13.249 | km | $ 7,520,509 | $ 7,095,158 | $ 7,380,053 | | 09/20/03 | 100% | 103% |
| NH 23-1(19)48 F | | | | E.H. OFTEDAL AND SONS, INC. | | APPR | 03/29/01 | F.P.M. RUDE, DWAYNE | |
| COALWOOD-NORTH | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER | | | | 05/20/03 | 08/28/01 | PHONE NO: 233-3612 | |
| | 13.300 | km | $ 6,017,266 | $ 6,485,034 | $ 6,660,884 | | 09/20/03 | 100% | 104% |
| STPP 54-1(7)9 | | | | PRINCE, INC | | | 05/14/02 | F.P.M. SWANSON, ROBERT E. | |
| 2 KM NORTH OF BIDDLE - NORTH | | PLANT MIX OVERLAY,LEVELING,SEA L & COVER | | | | | 07/26/02 | PHONE NO: 436-2704 | |
| | 16.700 | km | $ 1,353,411 | $ 1,285,753 | $ 1,239,693 | | 11/07/03 | 100% | 118% |
| STPP-STPE 27-3(8)79 | | | | NORTHERN LINE LAYERS, INC. | | APPR | 07/18/02 | F.P.M. SLASKA, JIM | |
| WIBAUX - NORTH & SOUTH | | COLD MILLING,PLANT MIX OVERLAY ,& SEAL & COVER | | | | 09/19/03 | 08/19/02 | PHONE NO: 377-5296 | |
| STPP 97-1(2)0 | | | | | | PEND | 08/04/03 | | |
| WIBAUX - WEST | | COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER & LIGHTING | | | | 11/18/03 | | | |
| CONTRACT TOTAL | 0.000 | km | $ 513,074 | $ 671,584 | $ 580,645 | | | 100% | 102% |
| NH-STPE 22-2(19)41 | | | | NORTHERN LINE LAYERS, INC. | | APPR | 07/18/02 | F.P.M. ARTHUR, RONALD T. | |
| PLENTYWOOD - EAST & WEST | | PL MIX OVERLAY,PCCP PAVEMENT,S IDEWALKS,CURB & TRAFFIC SIGNAL | | | | 09/18/03 | 08/27/02 | PHONE NO: 787-5701 | |
| | 1.700 | km | $ 694,859 | $ 844,771 | $ 791,167 | | 09/09/03 | 100% | 147% |
| NH 62-2(18)21 F | | | | M K WEEDEN CONSTRUCTION, INC. | | PEND | 07/18/02 | F.P.M. ARTHUR, RONALD T. | |
| SIOUX PASS - SOUTH | | GRADING,CEMENT-TREATED BASE & PLANT MIX SURFACING | | | | 10/21/03 | 08/21/02 | PHONE NO: 787-5701 | |
| | 9.300 | km | $ 5,342,503 | $ 4,697,074 | $ 5,115,574 | | 10/06/03*** | 98% | 101% |
| BR 9040(10) | | | | COP CONSTRUCTION L.L.C. | | | 07/18/02 | F.P.M. BACON, DAVID | |
| O'FALLON CREEK - SW OF MILDRED | | TRUSS BRIDGE REPLACEMENT & GRA VELED APPROACHES | | | | | 08/19/02 | PHONE NO: 377-5296 | |
| | 0.580 | km | $ 804,603 | $ 867,703 | $ 889,204 | | 10/15/03 | 100% | 94% |
| BR 243-1(7)20 | | | | SLETTEN CONSTRUCTION CO | | PEND | 08/09/02 | F.P.M. KUROKAWA, MARK | |
| BRIDGE REPLACEMENT - NORTH OF | | STRUCTURES & APPROACHES ON BRI DGES | | | | 12/03/03 | 10/08/02 | PHONE NO: 653-6721 | |
| | 1.300 | km | $ 2,095,747 | $ 1,863,412 | $ 1,922,306 | | 10/31/03*** | 98% | 96% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 9011(18) | | | SLETTEN CONSTRUCTION CO | | | | 08/09/02 | F.P.M. BACON, DAVID | |
| CABIN CREEK - S OF GLENDIVE | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | 10/14/02 | PHONE NO: 377-5296 | |
| BR 335-1(12)13 | | | | | | PEND | 10/16/03 | | |
| CEDAR CREEK-20 KM S OF GLENDIV | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | 12/30/03 | | | |
| CONTRACT TOTAL | 0.116 km | | $ 1,173,525 | $ 1,232,464 | $ 1,225,591 | | | 100% | 78% |
| STPP-NH-STPX 0002(506) | | | MARTIN CONSTRUCTION INC. | | | PEND | 09/06/02 | F.P.M. LAUCKNER, JAMES | |
| D4 CULVERTS - SOUTH | | D4 CULVERTS-SOUTH DRAINAGE IMP ROVMENTS | | | | 10/30/03 | 04/01/03 | PHONE NO: 377-5296 | |
| | 0.000 km | | $ 1,296,016 | $ 1,441,748 | $ 1,463,575 | | 10/24/03 | 100% | 101% |
| STPP 22-1(7)8 | | | M K WEEDEN CONSTRUCTION, INC. | | | | 09/06/02 | F.P.M. MIKE BUTZLAFF | |
| FLAXVILLE - E & W | | GRADING GRAVEL,PLANT MIX BITUM INOUS SURFACING,SEAL & COVER | | | | | 10/31/02 | PHONE NO: 653-6725 | |
| | 11.500 km | | $ 3,982,293 | $ 4,064,874 | $ 2,565,859 | | 11/08/03*** | 63% | 76% |
| BR 9010(11) | | | SLETTEN CONSTRUCTION CO | | | | 09/06/02 | F.P.M. MARK KUROKAWA | |
| POPLAR RIVER-NW OF SCOBEY | | CONCRETE PRESTRESSED GIRDER ST RUCTURE & GRAVEL APPROACHES | | | | | 03/10/03 | PHONE NO: 653-6721 | |
| | 0.560 km | | $ 618,274 | $ 656,349 | $ 611,355 | | 10/01/03 | 100% | 92% |
| NH-STPE 23-2(24)76 F | | | E.H. OFTEDAL AND SONS, INC. | | | | 09/26/02 | F.P.M. SWANSON, ROBERT E. | |
| BROADUS - EAST | | GRD,A GRVL OR CEMENT BASE COAR SE,PL.MIX OVERLAY,SEAL & COVER | | | | | 11/14/02 | PHONE NO: 436-2704 | |
| | 24.800 km | | $ 15,612,035 | $ 16,306,928 | $ 14,267,627 | | 10/06/03*** | 87% | 63% |
| SFCI 94-6(46)218 | | | PRINCE, INC | | | APPR | 09/26/02 | F.P.M. SLASKA, JIM | |
| 4 KM EAST OF GLENDIVE - EAST | | PLANT MIX OVERLAY,SEAL & COVER | | | | 11/17/03 | 07/21/03 | PHONE NO: 377-5296 | |
| | 21.700 km | | $ 6,162,657 | $ 5,982,599 | $ 5,629,875 | | 02/15/04*** | 94% | 114% |
| NH 0002(505) | | | L S C, INC. | | | PEND | 09/26/02 | F.P.M. PISK, RANDAL | |
| D4 CULVERTS - NORTH | | DRAINAGE IMPROVEMENTS | | | | 10/30/03 | 04/21/03 | PHONE NO: 228-9478 | |
| | 0.000 km | | $ 770,078 | $ 802,509 | $ 778,584 | | 02/15/04*** | 97% | 129% |
| NH-STPE 1-8(25)499 F | | | SLETTEN CONSTRUCTION CO | | | | 11/07/02 | F.P.M. KUROKAWA, MARK | |
| US. 2-SACO | | GRD,GRVL,PL MIX BIT SURF,PREST RESSED CONCRETE BEAM BRIDGE | | | | | 02/13/03 | PHONE NO: 653-6721 | |
| | 1.400 km | | $ 1,912,640 | $ 2,075,365 | $ 1,980,626 | | 10/06/03*** | 95% | 99% |
| STPS-PLH 323-1(15)51 | | | WESTWAY CONSTRUCTION, INC. | | | PEND | 11/07/02 | F.P.M. FLEMING, JAY | |
| ALBION - NORTH & SOUTH | | GRADING,GRAVEL SURFACING | | | | 12/30/03 | 02/18/03 | PHONE NO: 233-3628 | |
| | 16.800 km | | $ 4,164,409 | $ 3,835,198 | $ 3,952,981 | | 02/15/04*** | 98% | 90% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | ENGINEER ESTIMATE | PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 243-1(6)12 | | | | DESONIA CONSTRUCTION INC | | PEND | 11/07/02 | F.P.M. KUROKAWA, MARK | |
| STINKY CREEK-14 KM NW OF SACO | | PRESTRESSED CONCRETE BEAM BRID GE & GRD,GRVL,AGG SURF OF APPR | | | | 12/03/03 | 03/13/03 | PHONE NO: 653-6721 | |
| | 0.897 km | | $ 582,174 | $ 494,328 | $ 460,686 | | 10/06/03*** | 93% | 95% |
| NH 23-1(27)33 F | | | | RIVERSIDE CONTRACTING, INC. | | PEND | 11/07/02 | F.P.M. RUDE, DWAYNE | |
| VOLBORG -NORTH AND SOUTH | | GRD,GRVL,PL MIX SURF,SEAL & CO VER,PRESTRESSED CONCRETE BEAM | | | | 11/20/03 | 02/03/03 | PHONE NO: 233-3612 | |
| | 23.534 km | | $ 13,788,907 | $ 12,542,543 | $ 12,345,803 | | 10/06/03*** | 98% | 55% |
| BR 9036(19) | | | | SLETTEN CONSTRUCTION CO | | | 12/05/02 | F.P.M. KUROKAWA, MARK | |
| BEAVER CR. - 5KM NW OF SACO | | PRESTRESSED BEAM TYPE STRUCTUR E & GRAVEL APPROACHES | | | | | 02/13/03 | PHONE NO: 653-6721 | |
| | 0.900 km | | $ 923,342 | $ 889,151 | $ 824,133 | | 02/15/04*** | 93% | 98% |
| IM-STPHS 0002(509) | | | | MONTANA LINES, INC | | | 12/05/02 | F.P.M. LAUCKNER, JAMES | |
| D4 - LIGHTING | | ROADWAY LIGHTING,FLASHING BEAC ONS,SIGNING & LANDSCAPEING | | | | | 05/28/03 | PHONE NO: 377-5296 | |
| | 0.000 km | | $ 1,647,862 | $ 1,351,558 | $ 1,327,114 | | 02/15/04*** | 98% | 94% |
| BR-NH 61-4(21)125 | | | | WICKENS CONSTRUCTION, INC. | | PEND | 04/07/03 | F.P.M. PISK, RANDAL | |
| STRUCTURES - SOUTHWEST OF MALT | | BRIDGE REPLACMENT,PLANT MIX BI TUMINOUS SURFACING | | | | 11/04/03 | 05/05/03 | PHONE NO: 228-9478 | |
| | 0.000 km | | $ 1,600,814 | $ 1,197,964 | $ 1,244,356 | | 10/02/03 | 100% | 71% |
| STPS 246-1(8)0 | | | | CENTURY COMPANIES, INC. | | PEND | 04/07/03 | F.P.M. PISK, RANDAL | |
| GLASGOW - NORTHWEST | | LEVELING,PLANT MIX SURFACING O VERLAY,SEAL & COVER | | | | 12/03/03 | 05/21/03 | PHONE NO: 228-9478 | |
| | 0.000 km | | $ 683,372 | $ 785,518 | $ 744,733 | | 09/23/03 | 100% | 88% |
| STPP 39-1(29)12 | | | | E.H. OFTEDAL AND SONS, INC. | | | 05/05/03 | F.P.M. MARTIN, DOUGLAS | |
| COLSTRIP - SOUTH | | GRADE,CEMENT TREATED BASE,PLAN T MIX SURF.SEAL & COVER & | | | | | 07/07/03 | PHONE NO: 748-3175 | |
| | 0.000 km | | $ 8,854,520 | $ 8,292,962 | $ 2,901,753 | | 10/08/04*** | 35% | 54% |
| STPS 251-2(7)45 | | | | NORTHERN IMPROVEMENT COMPANY | | | 05/05/03 | F.P.M. MIKE BUTZLAFF | |
| FLAXVILLE - SOUTH | | PLANT MIX OVERLAY,SEAL & COVER ,STRIPING & BRIDGE RAIL | | | | | 07/11/03 | PHONE NO: 653-6725 | |
| | 0.000 km | | $ 713,156 | $ 851,610 | $ 807,201 | | 10/08/03 | 100% | 98% |
| SFCP 22-1(9)0 | | | | NORTHERN IMPROVEMENT CO. | | | 05/05/03 | F.P.M. MIKE BUTZLAFF | |
| SCOBEY-EAST | | PLANT MIX OVERLAY,SEAL & COVER & CONCRETE SIDWALKS | | | | | 07/02/03 | PHONE NO: 653-6725 | |
| SFCP 32-2(10)39 | | | | | | | 02/15/04*** | | |
| SCOBEY-NORTH & SOUTH | | PLANT MIX OVERLAY,SEAL & COVER ,PORT CEMENT CONC PAV,CONC | | | | | | | |
| CONTRACT TOTAL | 0.000 km | | $ 2,648,206 | $ 2,705,829 | $ 2,386,502 | | | 88% | 76% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 62-2(17)27 F | | | FRANZ CONSTRUCTION, INC | | | | 07/07/03 | F.P.M. ARTHUR, RONALD T. | |
| NORTHWEST OF SIDNEY - NORTH | | GRADING,CEMENT TREATED BASE,PL ANT MIX SURF,SEAL & COVER | | | | | 08/21/03 | PHONE NO: 787-5701 | |
| | 0.000 km | | $ 9,438,736 | $ 9,760,513 | $ 2,683,675 | | 06/03/05*** | 27% | 30% |
| SFCS 327-1(9)12 | | | EDWARD H SCHWARTZ CONST., INC. | | | | 08/04/03 | F.P.M. ARTHUR, RONALD T. | |
| SLIDE - SE OF BAINVILLE | | GRADING,TOPSOIL SALVAGE & PLAC E,SEEDING,& FENCING | | | | | 08/23/03 | PHONE NO: 787-5701 | |
| | 0.000 km | | $ 371,650 | $ 206,324 | $ 126,398 | | 02/15/04*** | 61% | 80% |
| STPHS 37-2(26)60 | | | CENTURY COMPANIES, INC. | | | | 08/04/03 | F.P.M. LAUCKNER, JAMES | |
| 2001-ASHLAND-WEST | | PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER | | | | | 09/16/03 | PHONE NO: 377-5296 | |
| | 2.211 km | | $ 224,501 | $ 377,432 | $ 219,551 | | 02/03/04*** | 58% | 67% |
| BR 9046(10) | | | SLETTEN CONSTRUCTION CO | | | | 09/02/03 | F.P.M. KUROKAWA, MARK | |
| BIG MUDDY CREEK - SE OF REDSTO | | PRESTRESSED CONCRETE BEAM STRU CTURE & APPROACHES WITH GRAVEL | | | | | 11/03/03 | PHONE NO: 653-6721 | |
| | 0.000 km | | $ 659,355 | $ 612,920 | $ 129,986 | | 02/15/04*** | 21% | 10% |
| STPP 26-1(13)1 | | | SLETTEN CONSTRUCTION CO | | | | 09/02/03 | F.P.M. BACON, DAVID | |
| YELLOWSTONE R. - S.E. OF SIDNE | | REMOVE EXISTING REINFORCED BRI DGE PIERS | | | | | 10/06/03 | PHONE NO: 377-5296 | |
| | 0.000 km | | $ 223,395 | $ 207,615 | $ 200,184 | | 11/20/03 | 100% | 01/01/04 |
| NHTSA 0002(393) | | | H L CONSTRUCTION | | | | 10/06/03 | F.P.M. PISK, RANDAL | |
| D4-NON-INTERSTATE GUARDRAIL | | GRUARDRAIL & BRIDGE RAIL | | | | | / / | PHONE NO: 228-9478 | |
| | 0.000 km | | $ 2,115,792 | $ 1,699,692 | $ 0 | | 11/08/03*** | 0% | 0% |
| STPP 39-1(35)25 | | | COLSTRIP ELECTRIC, INC. | | | | 11/24/03 | F.P.M. MARTIN, DOUGLAS | |
| LUMINAIRES - COLSTRIP | | INTERSECTION LIGHTING | | | | | / / | PHONE NO: 748-3175 | |
| | 0.000 mi | | $ 20,801 | $ 23,995 | $ 0 | | 02/15/04*** | 0% | 0% |
| GLENDIVE DISTRICT TOTALS | | | $113,901,644 | $112,850,762 | $ 94,121,655 | | | 82% | |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| BR 9048(11) | | | EDWARD T COPPS CONST. | | | APPR | 03/16/00 | F.P.M. STUDEBAKER, RAYMOND | |
| STILLWATER RIVER-N.E. OF ABSAR | | GR.,AGG.APPROACHES,PRESTRESSED CONCRETE BEAM BRIDGE | | | | 08/13/01 | 04/05/00 | PHONE NO: 657-0273 | |
| | 0.663 km | | $ 1,183,040 | $ 823,782 | $ 945,603 | | 03/18/02 | 100% | 98% |
| NH 4-1(23)0 F | | | CENTURY COMPANIES, INC. | | | PEND | 12/19/00 | F.P.M. BERGEN, PERRY | |
| WARREN - NORTH & SOUTH | | GRADING,AGG SURF,PL MIX BIT SU RF,COLD IN-PLACE RECYCLE, | | | | 10/23/03 | 03/05/01 | PHONE NO: 657-0259 | |
| | 20.497 km | | $ 7,351,605 | $ 6,409,592 | $ 7,176,949 | | 10/06/03*** | 98% | 102% |
| IM 90-7(72)392 | | | COP CONSTRUCTION L.L.C. | | | APPR | 03/29/01 | F.P.M. STUDEBAKER, RAYMOND | |
| REEDPOINT-E & W STRUCTURES | | STRUCTURE REHABILITATION | | | | 01/17/02 | 04/26/01 | PHONE NO: 657-0273 | |
| | 0.355 km | | $ 934,791 | $ 1,085,191 | $ 1,575,428 | | 07/14/03 | 100% | 86% |
| NH 61-3(14)55 | | | M K WEEDEN CONSTRUCTION, INC. | | | PEND | 11/21/01 | F.P.M. FLOERCHINGER EPM 03 | |
| BOHEMIAN CORNER - SOUTH | | PULVERIZE,WIDENING,PL MIX SURF ACING,SEAL & COVER | | | | 10/23/03 | 04/08/02 | PHONE NO: 538-1326 | |
| | 19.008 km | | $ 4,195,363 | $ 3,761,168 | $ 4,078,650 | | 10/06/03 | 100% | 86% |
| BR 61-3(17)67 | | | EDWARD T COPPS CONST. | | | APPR | 02/28/02 | F.P.M. FLOERCHINGER EPM 03 | |
| BOX ELDER CR. - NE OF ROY | | CONSTRUCTION OF A CAST IN PLAC E CONCRETE BRIDGE | | | | 05/20/03 | 05/14/02 | PHONE NO: 538-1326 | |
| | 0.100 km | | $ 419,938 | $ 442,247 | $ 392,671 | | 07/17/03 | 100% | 97% |
| IM 0002(574) | | | MARVIN A. REHBEIN | | | APPR | 05/14/02 | F.P.M. SANDINE, DON (TEMP) | |
| D5 - INTERSTATE FENCING | | INTERSTATE FENCING & CATTLE GU ARD IMPROVEMENTS | | | | 09/09/03 | 06/17/02 | PHONE NO: 657-0267 | |
| | 0.000 km | | $ 1,501,410 | $ 1,769,836 | $ 1,773,589 | | 02/15/04*** | 98% | 85% |
| BR 14-5(23)155 | | | J & S CONSTRUCTION INC. | | | APPR | 05/14/02 | F.P.M. SANDINE, DON (TEMP) | |
| DRAINAGE-13 KM NORTHEAST OF LA | | GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER APP,REINF. | | | | 05/20/03 | 08/12/02 | PHONE NO: 657-0267 | |
| | 0.740 km | | $ 608,309 | $ 589,139 | $ 680,267 | | 08/08/03 | 100% | 108% |
| IM 90-8(150)427 | | | J T L GROUP, INC. - HIGHWAY | | | APPR | 05/14/02 | F.P.M. SHUPAK,TOM | |
| PARK CITY - MOSSMAIN | | MILL,HOT RECYCLE,PMS OVERLAY,S EAL & COVER | | | | 05/29/03 | 06/24/02 | PHONE NO: 657-0271 | |
| STPS 532-1(8)0 | | | | | | APPR | 10/16/03 | | |
| LAUREL - NORTH | | PAVEMENT PULVERIZATION,TOP COU RSE,PMS OVERLAY,SEAL & COVER | | | | 05/29/03 | | | |
| CONTRACT TOTAL | 0.046 km | | $ 4,931,837 | $ 3,814,173 | $ 3,752,114 | | | 100% | 99% |
| BR 9002(30) | | | EDWARD T COPPS CONST. | | | APPR | 05/14/02 | F.P.M. TAYLOR, MIKE (TEMP) | |
| FLY CREEK - 25KM WEST OF HARDI | | BRIDGE REPLACEMENT & APPROACH ROADWAY WORK | | | | 05/29/03 | 07/30/02 | PHONE NO: 657-0264 | |
| | 0.320 km | | $ 379,410 | $ 396,112 | $ 394,998 | | 10/15/03 | 100% | 121% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 14-4(16)130 | | | PRINCE, INC | | | PEND | 07/18/02 | F.P.M. MUHLBEIER, JAY | |
| RYEGATE - EAST | | SHOULDER WIDEN,PMS OVERLAY,SEA L & COVER | | | | 11/05/03 | 09/16/02 | PHONE NO: 665-2774 | |
| | 11.424 km | | $ 1,733,378 | $ 1,709,134 | $ 1,784,921 | | 09/05/03 | 100% | 92% |
| NH 57-3(38)81 | | | CENTURY COMPANIES, INC. | | | PEND | 08/09/02 | F.P.M. FLOERCHINGER EPM 03 | |
| MAIN STREET - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPROVEM | | | | 10/27/03 | 03/25/03 | PHONE NO: 538-1326 | |
| SFCU 7111(3) | | | | | | | 10/23/03 | | |
| MAIN ST SOUTH - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPOVEME | | | | | | | |
| STPP 43-1(23)0 | | | | | | PEND | | | |
| MAIN ST NORTH - LEWISTOWN | | COLD MILLING,PLANT MIX OVERLAY ,SEAL,SIDEWALK & CURB IMPROVEM | | | | 10/27/03 | | | |
| CONTRACT TOTAL | 0.000 km | | $ 1,027,189 | $ 966,215 | $ 1,022,897 | | | 100% | 98% |
| STPHS 532-1(4)12 | | | J & S CONSTRUCTION INC. | | | APPR | 09/06/02 | F.P.M. BERGEN, PERRY | |
| SLOPE FLATTENING-NORTH OF LAUR | | SLOPE FLATTENING-NORTH OF LAUR EL | | | | 05/30/03 | 11/08/02 | PHONE NO: 657-0259 | |
| | 0.840 km | | $ 121,638 | $ 118,008 | $ 131,740 | | 05/19/03 | 100% | 40% |
| BR 308-1(23)0 | | | TAMIETTI CONST. CO., INC. | | | PEND | 09/06/02 | F.P.M. TAYLOR, MIKE (TEMP) | |
| ROCK CREEK-RED LODGE | | PRESTRESSED CONCRETE BEAM BRID GE,GRADING,AGGREGATE,PLANT MIX | | | | 12/17/03 | 10/28/02 | PHONE NO: 657-0264 | |
| | 0.274 km | | $ 1,090,505 | $ 998,351 | $ 917,494 | | 02/15/04*** | 92% | 109% |
| STPU 1020(15) | | | (OBS) LONG CONSTRUCTION, INC. | | | PEND | 09/06/02 | F.P.M. TAYLOR, MIKE (TEMP) | |
| MONTANA AVE OVERPASS-BILLINGS | | STRUCTURE REHABILITAION | | | | 10/27/03 | 10/15/02 | PHONE NO: 657-0264 | |
| | 0.000 km | | $ 640,269 | $ 547,393 | $ 786,409 | | 02/15/04*** | 98% | 79% |
| STPS 298-1(7)4 | | | WESTWAY CONSTRUCTION, INC. | | | | 09/26/02 | F.P.M. SLOE, DAVID A. | |
| 6 KM SOUTH OF BIG TIMBER-SOUTH | | GRADING,AGGREGATE,PLANT MIX BI T.SURFACING,SEAL & COVER | | | | | 01/20/03 | PHONE NO: 657-0269 | |
| | 7.088 km | | $ 3,401,747 | $ 3,314,260 | $ 3,431,215 | | 11/08/03*** | 98% | 90% |
| BR 419-1(9)21 | | | COP CONSTRUCTION L.L.C. | | | | 09/26/02 | F.P.M. TAYLOR, MIKE (TEMP) | |
| WEST FORK STILLWATER - STRUCTU | | GRADING,GRAVEL & CONSTRUCTION OF PRESTRESSED CONCRETE STRUCT | | | | | 12/10/02 | PHONE NO: 657-0264 | |
| | 0.895 km | | $ 1,124,373 | $ 1,141,994 | $ 1,096,958 | | 10/06/03*** | 96% | 96% |
| STPP 14-5(18)189 | | | M K WEEDEN CONSTRUCTION, INC. | | | PEND | 09/26/02 | F.P.M. FAVERO, CRAIG | |
| MUSSELSHELL E & W | | GRADING,GRAVEL & PLANT MIX SUR FACING | | | | 11/26/03 | 11/25/02 | PHONE NO: 323-3699 | |
| | 10.400 km | | $ 7,998,888 | $ 7,841,903 | $ 7,450,809 | | 11/08/03*** | 95% | 72% |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR | ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|---|
| STPHS 4-2(21)54 | | | JTL GROUP, INC.-BILLINGS | | | | | 11/07/02 | F.P.M. SHUPAK,TOM | |
| SIGNALS-LAUREL INTERCHANGE | | SIGNALS-LAUREL INTERCHANGE,SIG NALS & TURNBAY | | | | | | 04/29/03 | PHONE NO: 657-0271 | |
| | 0.000 km | | | $ 194,740 | $ 193,371 | $ 170,561 | | 08/06/03 | 100% | 78% |
| BR 9052(17) | | | H & H CONTRACTING | | | | PEND | 02/10/03 | F.P.M. STUDEBAKER, RAYMOND | |
| MUGGINS CREEK - 2 KM N OF MYER | | GRADING,INSTALLATION OF A REIN FORACED CONCRETE BOX CULVERT | | | | | 10/24/03 | 05/02/03 | PHONE NO: 657-0273 | |
| | 0.050 km | | | $ 106,580 | $ 94,362 | $ 113,487 | | 11/04/03 | 100% | 58% |
| SFCS 236-1(11)0 | | | PRINCE, INC | | | | | 02/10/03 | F.P.M. FLOERCHINGER EPM 03 | |
| HILGER - NORTH | | CRACK SEALING & SEAL & COVER | | | | | | 04/24/03 | PHONE NO: 538-1326 | |
| | 37.833 km | | | $ 528,523 | $ 511,546 | $ 471,590 | | 10/03/03 | 100% | 84% |
| SFCS 311-1(1)0 | | | CENTURY COMPANIES, INC. | | | | PEND | 04/07/03 | F.P.M. STUDEBAKER, RAYMOND | |
| HYSHAM INTERCHANGE - WEST | | OVERLAY,LEVELING,SEAL & COVER | | | | | 12/17/03 | 07/14/03 | PHONE NO: 657-0273 | |
| SFCS 310-1(1)0 | | | | | | | PEND | 02/15/04*** | | |
| CUSTER-NORTH | | PLANT MIX BITUMINOUS SURFACE O VERLAY & SEAL & COVER | | | | | 12/17/03 | | | |
| CONTRACT TOTAL | 0.000 km | | | $ 933,141 | $ 934,711 | $ 895,560 | | | 96% | 68% |
| SFCS 300-1(7)0 | | | PRINCE, INC | | | | PEND | 04/07/03 | F.P.M. MUHLBEIER, JAY | |
| RYEGATE - SOUTH | | PLANT MIX OVERLAY,SEAL & COVER | | | | | 12/17/03 | 05/08/03 | PHONE NO: 665-2774 | |
| | 0.000 km | | | $ 602,581 | $ 519,508 | $ 525,245 | | 09/05/03 | 100% | 80% |
| NH 63-2(6)19 | | | CENTURY COMPANIES, INC. | | | | | 05/05/03 | F.P.M. FLOERCHINGER, LARRY | |
| 1 KM N OF JUDITH GAP-N | | PLANT MIX OVERLAY,SEAL & COVER | | | | | | / / | PHONE NO: 538-1326 | |
| | 2.028 km | | | $ 891,664 | $ 931,425 | $ 185,392 | | 02/15/04*** | 20% | 62% |
| STPS 0002(664) | | | H L CONSTRUCTION | | | | PEND | 05/05/03 | F.P.M. STUDEBAKER, RAYMOND | |
| SHILOH ROAD/SOUTH FRONTAGE ROA | | PLANT MIX OVERLAY,SEAL & COVER ,& REVISE BRIDGE RAIL | | | | | 10/28/03 | 06/10/03 | PHONE NO: 657-0273 | |
| | 0.047 km | | | $ 306,969 | $ 364,592 | $ 461,033 | | 02/15/04*** | 98% | 98% |
| STPP 14-5(16)196 | | | WICKENS CONSTRUCTION, INC. | | | | APPR | 05/05/03 | F.P.M. BERGEN, PERRY | |
| MELSTONE-EAST & WEST | | GRADE,GRAVEL,PLANT MIX SURFACE & SEAL & COVER | | | | | 07/17/03 | 06/26/03 | PHONE NO: 657-0259 | |
| | 0.000 mi | | | $ 9,701,519 | $ 10,099,238 | $ 4,032,454 | | 11/08/03*** | 40% | 36% |
| SMP 5699(04) | | | J E M ENTERPRISES | | | | | 05/05/03 | F.P.M. STUDEBAKER, RAYMOND | |
| BILLINGS DISTRICT CRUSH AND ST | | CRUSH & STOCKPILE | | | | | | 08/25/03 | PHONE NO: 657-0273 | |
| | 0.000 km | | | $ 167,670 | $ 200,612 | $ 190,859 | | 10/22/03 | 100% | 11/01/03 |

*** ESTIMATED COMPLETION DATE

| PROJECT NUMBER / PROJECT DESIGNATION | LENGTH | TYPE OF WORK | PRIME CONTRACTOR / ENGINEER ESTIMATE | ORIGINAL CONTRACT AWARD AMT. | CONTRACTOR PAYMENTS | MODIF. STATUS | AWARD DATE / WORK BEG. / WORK COMP. | MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED | % CONT. TIME USED |
|---|---|---|---|---|---|---|---|---|---|
| NH 37-1(23)0 | | | E.H. OFTEDAL AND SONS, INC. | | | | 06/02/03 | F.P.M. MUHLBEIER, JAY | |
| BATTLEFIELD-EAST | | SURF RECON,GRD,AGG SUBBASE,CEM ENT TRTD BASE,PL MIX BIT SURF | | | | | / / | PHONE NO: 665-2774 | |
| | 0.000 | km | $ 13,107,362 | $ 15,196,471 | $ 1,237,487 | | 11/12/04*** | 8% | 2% |
| IM 90-7(75)360 | | | SCHELLINGER CONST CO.,INC. | | | | 07/07/03 | F.P.M. SHUPAK,TOM | |
| DEHART-EAST & WEST | | GRADING,GRAVEL,PLANT MIX SURFA CING AND DIGOUTS | | | | | 08/04/03 | PHONE NO: 657-0271 | |
| | 0.000 | km | $ 8,690,235 | $ 8,322,646 | $ 3,717,368 | | 09/10/04*** | 45% | 48% |
| NH 0002(593) | | | H L CONSTRUCTION | | | | 09/02/03 | F.P.M. STUDEBAKER, RAYMOND | |
| D5-NON-INTERSTATE GUARDRAIL | | GUARDRAIL & BRIDGE RAIL | | | | | 10/21/03 | PHONE NO: 657-0273 | |
| | 0.000 | km | $ 568,920 | $ 508,267 | $ 290,210 | | 10/06/03*** | 57% | 29% |
| MT (008) | | | COP CONSTRUCTION L.L.C. | | | | 09/02/03 | F.P.M. TAYLOR, MIKE (TEMP) | |
| SLIDE REPAIR - BEARTOOTH PASS | | DIGOUTS,GRAVEL,PCCP & PLANT MI X BITUMINOUS SURFACING | | | | | 10/16/03 | PHONE NO: 657-0264 | |
| | 0.400 | km | $ 1,084,158 | $ 496,721 | $ 155,146 | | 02/15/04*** | 31% | 05/28/04 |
| BR 568-1(13)0 | | | SLETTEN CONSTRUCTION CO | | | | 10/06/03 | F.P.M. TAYLOR, MIKE (TEMP) | |
| BNRR-2 KM WEST OF POMPEY'S PIL | | CONCRETE PRESTRESSED BEAM STRU CTURE & APPROACHES | | | | | 11/19/03 | PHONE NO: 657-0264 | |
| IM 94-1(64)23 | | | | | | | 02/15/04*** | | |
| POMPEY'S PILLAR INTERCHANGE | | GRADING,GRAVEL & PLANT MIX BIT UMNIOUS SURFACING | | | | | | | |
| CONTRACT TOTAL | 0.317 | km | $ 3,316,371 | $ 3,366,137 | $ 60,457 | | | 2% | 0% |
| STPP 78-2(20)33 | | | COP CONSTRUCTION L.L.C. | | | | 10/06/03 | F.P.M. BERGEN, PERRY | |
| WOODARD AVENUE - ABSAROKEE | | GRADE,GRAVEL,PLANT MIX SURFACI NG,SIDEWALK,WATERLINE REPLACEM | | | | | / / | PHONE NO: 657-0259 | |
| STPP 78-2(22)33 | | | | | | | 02/15/04*** | | |
| LIGHTING - WOODARD AVENUE - AB | | ELECTRICAL IMPROVEMENTS | | | | | | | |
| CONTRACT TOTAL | 0.000 | km | $ 2,633,184 | $ 3,005,240 | $ 32,002 | | | 1% | 0% |
| BR 9002(31) | | | SLETTEN CONSTRUCTION CO | | | | 10/06/03 | F.P.M. MUHLBEIER, JAY | |
| PASS CREEK-2 KM SW OF WYOLA | | PRESTRESSED BEAM BRIDGE & GRAD ING,AGGREGATE,PLANT MIX SURFAC | | | | | / / | PHONE NO: 665-2774 | |
| | 0.031 | mi | $ 698,158 | $ 750,662 | $ 7,506 | | 11/05/04*** | 1% | 0% |
| BILLINGS DISTRICT TOTALS | | | $ 82,175,464 | $ 81,224,007 | $ 49,939,068 | | | 58% | |
| TOTALS FOR ALL PROJECTS: | | | $487,714,007 | $472,010,378 | $397,808,157 | | | 80% | |